

Tenders Details and Billing Status for the month of Dec.'2016 (Status as on 31.12.2016)

Track & Survey SBU:

(Rs. In Lakhs)

Southern Corridor (Chennai-Goa) Dedicated Freight Corridor(8912-49)

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded (Rs. in Lacs)	Completi on Period	Scope	Progress during Month	Cumulative progress till end of month	Payment details /Position of final bill
1	Collection of Land rates from revenue authority	30.04.14	19.06.14	M/s Land and Coast	8.21	5 months	865 kms	20%	100%	Work completed on 23.08.16 EOT has been approved. Final bill is under process for release of payment after vetting of variation statement is under preparation.

Tenders Details and Billing Status for the month of Dec.'2016 (Status as on 31.12.2016)**Track & Survey SBU:****(Rs. in Lakhs)****Mumbai-Chennai HSR(RT490-00008)**

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded (Rs.in Lakhs)	Completion Period	Scope	Progress during Month	Cumulative progress till end of month	Payment details/Position of final bill
1	Engagement of Resettlement & Rehabilitation (R&R) expert in Consultancy Project for Feasibility Study for Mumbai-Chennai HSR corridors of DQN.	Nomination Basis (based on offer dated 27.02.2015)	08.08.16	Mr. Neeraj Kumar Singh , 111, Govind Apartments, Vasundhara Enclave, Delhi-110091	24.00	Min.100 days spread over entire project duration	R&R expert	20%	40%	Payment of Rs. 5.52 lacs including S. Tax against service invoice no. 1 has been released after necessary deductions on 13.10.2016. No further invoice raised agency.
2	Engagement of Environment expert in Consultancy Project for Feasibility Study for Mumbai-Chennai HSR corridors of DQN.	Nomination Basis (based on offer dated 26.02.2015)	08.08.16	Dr. Krishna Pal, M/s Krishna Infrastructure Technical and Environmental Solutions. 304, Elephanta Height, plotNo-41, Sec-10, Dwarka, New Delhi-110075	14.665	Min.100 days spread over entire project duration	Environment expert	20%	40%	Payment of Rs. 3.37 lacs including S. Tax against service invoice no. 1 has been released after necessary deductions on 23.09.2016. No further invoice raised by agency.

Tenders Details and Billing Status for the month of Dec.'2016 (Status as on 31.12.2016)

Track & Survey SBU:

(Rs. In Lakhs)

Bilaspur-Manali-Leh (RT490-00013)

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded (Rs.in Lakhs)	Completi on Period	Scope	Progress during Month	Cumulative progress till end of month	Payment details/Position of final bill
1	Engagement of agency for Geological studies and Tunnel planning for project "Final Location Survey of Bilaspur-Manali-Leh new BG Railway Line".	On nomination basis (Based on GC's offer dated 08.09.2016)	23.09.16	M/s Geoconsult India Pvt. Ltd., Plot No.-473, Industrial Estate, Udyog Vihar, Phase-V, Gurgaon-122016	88.81+ S. Tax	5 months	Providing services related to Geo-technical and tunnel related inputs.	5%	25%	M/s GC has raised an invoice for Rs. 20.43/- lacs (including Service Tax) against mobilization fee (i.e.20%). Bill has been processed and submitted to finance on 28.11.2016 and payment has been released on 29.11.2016.

(Amount in USD)

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded (US\$)	Completi on Period	Scope	Progress during Month	Cumulative progress till end of month	Payment details/Position of final bill
2	Engagement of agency for corridor optimization by using Quantm software for project "Final Location Survey of Bilaspur-Manali-Leh new BG Railway Line".	On nomination basis (Based on M/s Trimble quotation no. Nil dated 17.10.2016)	UTES/ RI/T&S/ FLS/-M-L /2016-17, Dated 02.11.16	M/s Trimble Planning Solutions Pty. Ltd., , Level-11, 330 Collins streets, Melbourne VIC 3000 Australia	USD 40,000	8 months	Providing services related to Corridor optimization by using quantm software	5%	30%	Mobilization fee USD20,000 @ 50% of total fee has been raised by agency. Bill has been processed and sent to finance on 29.12.2016 for payment.

Tenders Details and Billing Status for the month of Dec.'2016 (Status as on 31.12.2016)

Track & Survey SBU:

Development of Satellite Imagery based 3D drawing for Singrauli area. (RT490-00012)

(Amount in Rs.)

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded (Rs.)	Completi on Period	Scope	Progress during Month	Cumulative progress till end of month	Payment details/Position of final bill
1	Establishment of DGPS control points (Using DGPS and Auto level) for development of 3D drawings for Singrauli Area.	07.10.2016	11.11.16	M/s Britek Instruments P. Ltd. , E-2,Sector-3,Noida	1,94,199/-	1month	Establish ment of DGPS control points (Using DGPS and Auto level	100%	100%	Field work completed by the agency. Data submitted on 30.12.2016.

Tender Details and Billing Status for the month of Dec.'2016 (Status as on 31.12.2016)

FLS & GT Investigation for Mumbai-Ahmedabad High Speed Rail Corridor-RT490-00015

1	2	3	4	5	6	7	8	9	10	11	12
Sl. No.	Name of the work with Location	Estimated Cost (Rs. Lakhs)	Tendered Cost (Rs. Lakhs)	% above/ Below Estimate	Agreement No. & Date/ LOA No. & date	Agency With address	Date start	Time completion (Months)	Physical Progress during month %age	Cumulative progress till end of month	Remarks/ Payment details
1	Geotechnical & Geophysical Investigation for 21 km. long Tunnel of Mumbai-Ahmedabad High Speed Rail corridor-	557.90	532.80	-4.50%	RITES/RI/T&S/NHSRCL/TUNNEL/ AGREEMENT/2016 dated, 20.12.2016 RITES/RI/T&S/HSR-MA / GT /TUNNEL / LOA/2016 dated, 17.11.16	M/s Fugro Geotech (India) P. Ltd., Plot No.-51, Sector-6, Sanpada, Navi Mumbai-400705 (Maharashtra)	17-11-16	3.5	-	Teams mobilized and work in full swing	-
2	Geotechnical investigations for Mumbai-Ahmedabad High Speed Rail Corridor (package- I)	496.35	416.24	-16.14%	RITES/RI/T&S/HSR-MA/GT/ STRUCTURES /PACKAGE-I /LOA /2016 dated 30.11.2016	M/s Indian Geotechnical Services., C-91, Ground floor, Shivalik, Malviya Nagar, New Delhi-110017.	30-11-16	7.5	-	Teams mobilized and work in full swing	-
3	Geotechnical investigations for Mumbai-Ahmedabad High Speed Rail Corridor (package-II)	368.01	368.01	0.00%	RITES/RI/T&S/NHSRCL/STRUCTURE/PACKAGE-II/ AGREEMENT/2016 dated, 20.12.2016 RITES/RI/T&S/HSR-MA/GT/ STRUCTURES /PACKAGE-II/LOA/ 2016 dated 30.11.2016	M/s Fugro Geotech (India) P. Ltd., Plot No.-51, Sector-6, Sanpada, Navi Mumbai-400705 (Maharashtra)	30-11-16	7.5	-	Teams mobilized and work in full swing	-
4	Staking of Alignment, Erection of RCC Pillars & Hydrological Survey for Mumbai-Ahmedabad High Speed Rail Corridor (Package I)	127.98	119.92	-6.3 0%	RITES/RI/T&S/FLS-NHSRCL / STAKING / Agreement/2016 dated 20.12.2016 RITES/RI/T&S/FLS-NHSRCL / STAKING / SUBUDHI/2016 dated 01.12.2016	M/s Subudhi Associates, H.Q.- Plot No.-327/2559, OMFED Backside, Chandrasekharapur , Bhubaneswar-751017	01-12-16	3	-	Teams mobilized and work in full swing	-

Tender Details and Billing Status for the month of Dec.'2016 (Status as on 31.12.2016)**FLS & GT Investigation for Mumbai-Ahmedabad High Speed Rail Corridor-RT490-00015**

1	2	3	4	5	6	7	8	9	10	11	12
Sl. No.	Name of the work with Location	Estimated Cost (Rs. Lakhs)	Tendered Cost (Rs. Lakhs)	% above/ Below Estimate	Agreement No. & Date/ LOA No. & date	Agency With address	Date start	Time completion (Months)	Physical Progress during month %age	Cumulative progress till end of month	Remarks/ Payment details
5	Staking of Alignment, Erection of RCC Pillars & Hydrological Survey for Mumbai-Ahmedabad High Speed Rail Corridor (Package II)	127.98	127.98	0.00%	RITES/RI/T&S/FLS-NHSRCL/STAKING/ Agreement/ 2016 dated 22.12.2016 RITES/RI/T&S/FLS-NHSRCL/STAKING/ ARK/ 2016 dated 01.12.2016	M/s ARK Services, A-1693, 2nd Floor, Commercial Complex, Gate No.-1, Greenfields, Faridabad-121003	01-12-16	3	-	Teams mobilized and work started.	-
6	Extension of Ground Control Point (DGPS Survey) along the centre line of route alignment of Mumbai-Ahmedabad HSR corridor.	112.16	90.85	-19.00%	RITES/RI/T&S/FLS-NHSRCL / DGPS-Survey /Agreement / 2016 dated 01.12.2016 RITES/RI/T&S/FLS-NHSRCL / DGP-Survey / IIC/2016 dated 21.11.2016	M/s IIC Technologies Ltd. 8-2-350/5/B-22,Road No.-3,Banjara Hills, Hyderabad-500034	21-11-16	3	-	Teams mobilized and work started.	-