

S&T SBU  
ROC-1, GURGAON (HR)

No. RITES S&T/VIG/POLICY/CONTRACTS & TENDERS  
Dated: 15.10.2018

Sub: Details of contracts concluded and status of tenders to be uploaded on RITES's website.

Ref: Vigilance letter RITES/CO/VIG/POLICY/G-10 dtd 12.08.2014

In reference to above please find attached herewith details of status of tenders, Contracts concluded and details of Contractor's payment for the month of Sep'18 of S&T SBU for uploading on RITES website. Soft copy of the same has also been mailed to IT Department.

The detail of payment to S&T contractors attached herewith.

Encls: As above

GGM/S&T

*Handwritten signature*  
*4/10/18*

AGM/IT (SBU)

*Handwritten signature*  
16/10/18  
(Gopal Singh)  
DGM/S&T

**S&T SBU  
ROC-I, GURGAON**

**Information Regarding status of RA/Final Bill Payment of Working Agencies from 1.09.2018 to 30.09.2018 for S&T SBU of RI Division.**

	Name of Contractor	Agreement No./LOA no.	Bill Detail		Bill received at HQ dated	Status of Bill		Modes of Payments
			Bill No	Bill Amount (Rs.)		Under Process of Checking	Payment released on	RTGS/ Cheque
			N	I	L			

ROC, GURGAON

S&T SBU,

DETAILS OF CONTRACTS MORE THAN 02 (TWO) CRORES IN VALUE

Sep'2018

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid system)	Last date of receipt of Tender	No. of tender received	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest tenderer/e valued L1	Letter of Award No. & Date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any
RITES/ S&T/ Tender/ TVNL/29	Signaling work for construction of Semi MGR system at TTPS at Lalpania	By advertisement in Newspaper	28.02.05	Two packets	31.03.05	1	M/s Aster Tele services secunderabad	NIL	Yes	RITES/ S&T/ Tender/ TVNL/29 dt. 21.06.2006	M/s Aster Tele Services Secunderabad	3.27 crore	20.04.07	21.06.06	12.02.10	Due to non availability of fund realization of final bill of contractor is pending with M/s TVNL. Retention money of Rs. 29.0 lacs has been released to agency
RITES/S&T/Tender/Simhadari/2010	PMC for execution of S&T work for Simadhari at Vishakapatnam	By advertisement in Newspaper	28.06.10	Two packets	19.07.10	5	1 M/s MRT Signals Kolkata 2.M/s Picasons Kolkata 3.M/s Kalindce rail Nirman, Gurgaon 3 M/s Kiran Infra Jaipur, 4 M/s MCML systems Pvt Ltd, Bangalore 6.M/s VNR Infrastructure ltd Hyderabad	NIL	Yes	RITES/S&T/Tender/simhadari/2010 dt. 09.12.2012	M/s Kiran Infra jaipur	5.83 crore	24.02.11	12.10.2010	Last station commissioned on 19.02.2014	<ul style="list-style-type: none"> <li>Deviation statement has been accepted &amp; completion documents/drags have been submitted to client</li> <li>S&amp;T System has been handed over &amp; accepted by client. Closing of contract is in progress.</li> </ul>
RITES/S&T/ Sipat/24/ Part IV	PMC for S&T work for Railway Sdg at Sipat.	By advertisement in Newspaper	09.05.05	Two packets	13.06.05	2	1 M/s M.r.Trading Co.,Kolkata 2.JV of M/s Aster(P) ltd & McML Sedunderabad	NIL	Yes	RITES/S&T/Sipat /324/ Part IV dt.10.03.06	JV of M/s Aster Rail (P) Ltd & MCML Secunderabad	8.06 crore	24.11.06	25.03.06	06.01.12	Final Bill is pending with client and Closing of contract is in progress. Reminder for vetting sent to DGM/F/NGP on 7.7.15, reminder sent on 22.09.15 & 2nd reminder sent on 16.10.15. The variation has been vetted by Fin/NGP, now it is under sanction of competent authority of RITES. Final variation has been vetted by Finance and accordingly final bill has been sent to RPO/NGP/Fin.
RITES/S&T/PMC/NTPC-Mauda/11	PMC for S&T work for construction of Railway siding and inplant facilities at NTPC/Mauda.	By advertisement in Newspaper	27.08.11	Two packets	07.10.11	6	1. M/s Picasona Kolkata 2. M/s Kalindce rail Nirman, gurgaon 3 M/s Kiran Infra jaipur. 4 M/s Vijayvargi & sons,Nagpur. 5 M/s VNR infra Ltd, 6. M/s Bharat Rail Automations,Mumbai	NIL	Yes	RITES/S&T/PMC /NTPC-Mauda/11 dtd 24.01.12	M/s Kiran Infra Jaipur	9.06 crore	07.08.12	07.02.12	13.03.2018	Reception yard commissioned. Closing of contract in progress

RITES/CO/RI/S&T/PMC/MP PGCL/KHANDWA/13/21	Supply, Installation, Testing and Commissioning of indoor and outdoor gears of signaling and telecommunication system including panel interlocking system in connection with rail transport system for Shree Singaji Thermal Power Project ( Stage I & II ) , Village -Dongelia, Distt. Khandwa, MP	By advertisement (tender after discharge of open tender for this work )	Tender Enquiry sent to 13 approved contractors by e-mail on 18.03.13 and thereafter by post on 21.03.13	Two Packets	02.04.13	4	1. M/s Kiran Infra Engineers Ltd. B-141, Road No. 9D, Vishwakarma Industrial Area, Jaipur 2. M/s Elyne Electro System Pvt Ltd, P-21, Old Ballygunge Road, Kolkata. 3. M/s MRT Signals Ltd, 2 Raja Woodmunt Street, 3rd floor, Kolkata-700001. 4. M/s Bharat Rail Automation Pvt Ltd. B 107/108, mandkeshwar Ind. Estate, SVP Road. Mumbai-400092.	Nil	Yes	No RITES/CO/RI/S&T/PMC/MP PGCL/KHANDWA/13/21 dtd 1.07.2013	M/s Elyne Electro System Pvt Ltd, P-21, Old Ballygunge Road, Kolkata	6.17 Crore	15.02.2014	16.07.2013	Cabin A & Cabin B Work commissioned on 28.06.2016 & 29.06.2016 respectively	Contract Closed on 16.09.2018
RITES/CO/RI/S&T/PMC/CS EB/MARWA/12/15	Supply, Installation, Testing & Commissioning of S&T indoor & outdoor gears with Panel Interlocking system of Rail infrastructure facility for transportation of coal from Naila Railway station to 2x500 MW Marwa TTPP	By advertisement in Newspapers	27.06.2013	Two Packets	12.07.2013	1	M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002	NIL	Yes	RITES/CO/RI/S&T/PMC/CSEB/MARWA/2013/LOA dtd: 19.09.2013	M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002	3.12 Crore	03.08.2014	4.10.2013	Work commissioned on 24.02.2016	Final bill is under preparation Closing of contract is under progress.
RITES/CO/RI/S&T/NTPC-SIMHADRI/2014/ASH SILO-R&D Dated: 19.11.2014	S&T Work in Ash Silo Lines and R&D Yard in connection with the Construction of Railway Siding for Simhadri Super Thermal Power Project, Stage-II at SSTPS, Simhadri (A.P.)	By advertisement in Newspapers	20.11.2014	Two Packets	5.12.2014	3	1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Laxmi Durga Fabricator, Vishakhapatnam. 3. M/s Ganpati, Secunderabad	NIL	Yes	No. RITES/CO/RI/S&T/NTPC-Simhadri/2014/ASH Silo-R&D dtd: 18.02.2015	M/s Laxmi Durga Fabricator, Vishakhapatnam	3.80 Crores	04.01.2016	05.03.2015	Tippler yard commissioned on 25.4.16, R&D yard commissioned on 24.01.2016	Deviation statement has been accepted by client. Closing of contract in progress by RPO/BBS.
RITES/CO/RI/ST/OT/CCL-PIPARWAR/2016-16 dtd: 15.01.2016	Signalling work of Panel Interlocking with Multi Aspect Color Light Signals (MACLS) for Junction Cabin & Piparwar In plant Cabin in connection with construction of Railway Siding from McCluskieganj Railway Station to Piparwar siding of CCL, Dist - Chatra, Jharkhand	By advertisement in Newspapers & E-tendering	15.01.2016	Two Packets	19.02.2016	1	M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur- 302006 (Rajasthan)	NIL	Yes	No. RITES/CO/RI/S&T/OT/CCL-PIPARWAR/2016 dtd: 27.05.2016	M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur- 302006 (Rajasthan)	9.22 Crores	26.11.2017	11.06.2016	Work Commissioned on 30.12.2017	Delay due to cable cut by client (CCL) in 'B' Cabin. The client is not taking over the S&T system while the physical work has already been completed. Handing over taking over and closing of contract is in progress

