

Tenders Details and Billing Status for the month of Oct.'2017 (Status as on 31.10.2017)

Track & Survey SBU:

(Rs. in Lakhs)

Mumbai-Chennai HSR(RT490-00008)

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded (Rs.in Lakhs)	Completion Period	Scope	Progress during Month	Cumulative progress till end of month	Payment details/Position of final bill
1	Engagement of Resettlement & Rehabilitation (R&R) expert in Consultancy for Project Feasibility Study for Mumbai-Chennai HSR corridors of DQN.	Nomination Basis (based on offer dated 27.02.2015)	08.08.16	Mr. Neeraj Kumar Singh , 111, Govind Apartments, Vasundhara Enclave, Delhi-110091	24.00	Min.100 days spread over entire project duration .	R&R expert	0%	40%	Payment of Rs. 5.52 lacs including S. Tax against service invoice no. 1 has been released after necessary deductions on 13.10.2016. 2 nd Invoice has been raised for Rs. 5.52 lacs including S.tax. and released on 18.04.2017 for goal 3.
2	Engagement of Environment expert in Consultancy for Project Feasibility Study for Mumbai-Chennai HSR corridors of DQN.	Nomination Basis (based on offer dated 26.02.2015)	08.08.16	Dr. Krishna Pal, M/s Krishna Infrastructure Technical and Environmental Solutions. 304, Elephanta Height, plotNo-41,Sec-10,Dwarka,New Delhi-110075	14.665	Min.100 days spread over entire project duration	Environment expert	0%	40%	Payment of Rs. 3.37 lacs including S. Tax against service invoice no. 1 has been released after necessary deductions on 23.09.2016. Due to sad demise of Dr. Krishna Pal (Environmental expert), we are looking for a new suitable expert for balance work.

Tenders Details and Billing Status for the month of Oct'2017 (Status as on 31.10.2017)

Track & Survey SBU:

(Rs. In Lakhs)

Bilaspur-Manali-Leh (RT490-00013)

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded (Rs.in Lakhs)	Completion Period	Scope	Progress during Month	Cumulative progress till end of month	Payment details/Position of final bill
1	Engagement of agency for Geological studies and Tunnel planning for project "Final Location Survey of Bilaspur-Manali-Leh new BG Railway Line".	On nomination basis (Based on GC's offer dated 08.09.2016)	23.09.16	M/s Geo-consult India Pvt. Ltd., Plot No.-473, Industrial Estate, Udyog Vihar,Phase-V,Gurgaon-122016	88.81+ S. Tax	5 months	Providing services related to Geo-technical and tunnel related inputs.	5%	90%	M/s GC has raised invoices for Rs. 20.43/- lacs (including Service Tax) against mobilization fee and Inception Report @ 20% each. Payments have been released on 29.11.2016 and 24.03.2017 respectively. Further no invoice raised.

Tender Details and Billing Status for the month of Oct. '2017 (Status as on 31.10.2017)											
FLS & GT Investigation for Mumbai-Ahmedabad High Speed Rail Corridor-RT490-00015											
1	2	3	4	5	6	7	8	9	10	11	12
Sl. No.	Name of the work with Location	Estimated Cost (Rs. Lakhs)	Tendered Cost (Rs. Lakhs)	% above/ Below Estimate	Agreement No. & Date/ LOA No. & date	Agency With address	Date start	Time completion (Months) or EOT	Physical Progress during month %age	Cumulative progress till end of month	Remarks/ Payment details
1	Geotechnical & Geophysical Investigation for 21 km. long Tunnel of Mumbai-Ahmedabad High Speed Rail corridor-	557.90	532.80	-4.50%	RITES/RI/T&S/ NHSRCL/TUNNEL/ AGREEMENT/2016 dated, 20.12.2016 RITES/RI/T&S/HSR-MA / GT /TUNNEL / LOA/2016 dated, 17.11.16	M/s Fugro Geotech (India) P. Ltd., Plot No.-51, Sector-6, Sanpada, Navi Mumbai-400705 (Maharashtra)	17-11-16	15.12.17	02%	95%	Payment of Rs. 357.26 lacs has been released upto 5 th RA bill. 6 th RA bill of Rs. 42.24 lacs is under process.
2	Geotechnical investigations for Mumbai-Ahmedabad High Speed Rail Corridor (package- I)	496.35	416.24	-16.14%	RITES/RI/T&S/HSR-MA/GT/ STRUCTURES /PACKAGE-I /AGREEMENT /2016 dated 06.01.2017 RITES/RI/T&S/HSR-MA/GT/STRUCTURES /PACKAGE-I /LOA /2016 dated 30.11.2016	M/s Indian Geotechnical Services., C-91, Ground floor, Shivalik, Malviya Nagar, New Delhi-110017.	30-11-16	15.12.17	02%	82%	Payment of Rs. 177.91 lakhs has been upto 4 th RA bill. 5 th RA bill of Rs.69.60 lacs released on 16.10.17
3	Geotechnical investigations for Mumbai-Ahmedabad High Speed Rail Corridor (Package-II)	368.01	368.01	0.00%	RITES/RI/T&S/ NHSRCL/STRUCTURE/PACKAGE-II/ AGREEMENT/2016 dated, 20.12.2016 RITES/RI/T&S/HSR-MA/GT/ STRUCTURES /PACKAGE-II/LOA/ 2016 dated 30.11.2016	M/s Fugro Geotech (India) P. Ltd., Plot No.-51, Sector-6, Sanpada, Navi Mumbai-400705 (Maharashtra)	30-11-16	7.5	1%	98.5%	Payment of Rs. 93.20 lacs has been released upto 5 th RA. 6 th RA of Rs. 12.24 lacs is under process.

Tender Details and Billing Status for the month of Oct. '2017 (Status as on 31.10.2017)											
FLS & GT Investigation for Mumbai-Ahmedabad High Speed Rail Corridor-RT490-00015											
1	2	3	4	5	6	7	8	9	10	11	12
Sl. No.	Name of the work with Location	Estimated Cost (Rs. Lakhs)	Tendered Cost (Rs. Lakhs)	% above/ Below Estimate	Agreement No. & Date/ LOA No. & date	Agency With address	Date start	Time completion (Months) or EOT	Physical Progress during month %age	Cumulative progress till end of month	Remarks/ Payment details
4	Staking of Alignment, Erection of RCC Pillars & Hydrological Survey for Mumbai-Ahmedabad High Speed Rail Corridor (Package I)	127.98	119.92	-6.3 0%	RITES/RI/T&S/FLS-NHSRCL / STAKING / Agreement/2016 dated 20.12.2016 RITES/RI/T&S/FLS-NHSRCL / STAKING / SUBUDHI/2016 dated 01.12.2016	M/s Subudhi Associates, H.Q.- Plot No.-327/2559, OMFED Backside, Chandrasekharpur , Bhubaneswar- 751017	01-12-16	3	10%	70%	Payment of Rs. 33.11 lacs has been released upto 2 nd RA bill upto July,2017.3 rd RA bill of Rs. 17.05 lacs released on 13.10.17.
5	Staking of Alignment, Erection of RCC Pillars & Hydrological Survey for Mumbai-Ahmedabad High Speed Rail Corridor (Package II)	127.98	127.98	0.00%	RITES/RI/T&S/FLS-NHSRCL/STAKING/ Agreement/ 2016 dated 22.12.2016 RITES/RI/T&S/FLS-NHSRCL/STAKING/ ARK/ 2016 dated 01.12.2016	M/s ARK Services, A-1693, 2 nd Floor, Commercial Complex, Gate No.-1, Greenfields, Faridabad-121003	01-12-16	3	10%	70%	Payment of Rs. 49.95 lacs has been released upto 4 th RA Bill Sept'2017.
6	Extension of Ground Control Point (DGPS Survey) along the centre line of route alignment of Mumbai-Ahmedabad HSR corridor.	112.16	90.85	-19.00%	RITES/RI/T&S/FLS-NHSRCL / DGPS-Survey /Agreement / 2016 dated 01.12.2016 RITES/RI/T&S/FLS-NHSRCL / DGP-Survey / IIC/2016 dated 21.11.2016	M/s IIC Technologies Ltd. 8-2-350/5/B-22,Road No.- 3,Banjara Hills, Hyderabad-500034	21-11-16	3	0%	90%	Payment of 1 st RA bill of Rs. 53.27 lacs has been released upto june, 2017. 2 nd RA bill of Rs. 10.18 lacs is under process.
7	Aerial LiDAR Survey along the centre line of route alignment of Mumbai-Ahmedabad High speed Rail Corridor.	525.92	541.70	3.0%	RITES/RI/T&S/NHSRCL /GEOKNO/FLS-LiDAR Survey/ AGREEMENT/2016 dated 20.01.2017 RITES/RI/T&S/NHSRCL /GEOKNO/FLS-LiDAR Survey/2016 dated 16.01.2017	M/s Geokno India Pvt. Ltd. GMR Aero Towers, 5 th Floor, Rajiv Gandhi International Airport, Shamshabad, Hyderabad-500409	16-01-17	2	0%	95%	Payment of Rs. 381.86 lacs released upto 3 rd RA bill upto June, 2017.

Tender Details and Billing Status for the month of Oct. '2017 (Status as on 31.10.2017)											
FLS & GT Investigation for Mumbai-Ahmedabad High Speed Rail Corridor-RT490-00015											
1	2	3	4	5	6	7	8	9	10	11	12
Sl. No.	Name of the work with Location	Estimated Cost (Rs. Lakhs)	Tendered Cost (Rs. Lakhs)	% above/ Below Estimate	Agreement No. & Date/ LOA No. & date	Agency With address	Date start	Time completion (Months) or EOT	Physical Progress during month %age	Cumulative progress till end of month	Remarks/ Payment details
8	Cadastral and Land acquisition survey for Mumbai-Ahmedabad High speed Rail Corridor. Package-1	38.10	35.59	-6.6%	RITES/RI/T&S/FLS-NHSRCL /Land Acquisition /MNEC/AGREEMENT/ 2016- dated 16.01.2017 RITES/RI/T&S/FLS-NHSRCL /Land Acquisition /MNEC/2016- dated 11.01.2017	M/s MNEC Consultants Pvt. Ltd.First Floor Pratibha Sankul, Beside Alankar Cinema, Dharmapeth, Nagpur-440010	11-01-2017	7	5%	55%	1 st RA bill of Rs. 16.62 lacs was raised in Aug. and Rs. 12.35 Lacs released on 25.10.2017 after necessary deductions.
9	Cadastral and Land acquisition survey for Mumbai-Ahmedabad High speed Rail Corridor. Package-II	38.10	35.59	-6.6%	LOA: RITES/RI/T&S/FLS-NHSRCL /Land Acquisition /MNEC/2016- dated 11.04.2017	M/s MNEC Consultants Pvt. Ltd.First Floor Pratibha Sankul, Beside Alankar Cinema, Dharmapeth, Nagpur-440010	11.04.2017	4	5%	55%	
10	Static Refraction Survey in Thane Creek portion of 21 km long tunnel of Mumbai Ahmedabad High Speed Rail Corridor project	258.91	232.76	-10.1%	LOA: RITES/RI/T&S/HSR-MA/GT/ STATIC REFRACTION/LOA/ 2017, dated 10.10.2017	M/s Indian Geotechnical Services, C-91, Ground floor, Shivalik, Malviya Nagar, New Delhi-110017.	10.10.2017	4	0%	0%	LOA issued and preliminary work started by the agency.

Rs.2501.44