

मई 2016 माह के दौरान समाप्त संविदा का विवरण,

Details of Contracts Concluded during Month-May, 2016

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last date of receipt of tender	No. of Tenders Received	Nos. & Names of parties qualified after technical evaluation	Nos. & Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L1	Letter of award No. & date	Name of Contractor	Value of contract	Schedule date of completion of supplies/work	Actual date of start of work	Actual date of completion	Reasons for delay if any
1	Establishment of DGPS Triangulation Survey Control Points	Limited E-Tender	16.10.2015	Single Packet	09.11.2015	Six	Six - M/s Sindu Survey Services - M/s ImaGIS Engg. Solutions P. Ltd. - M/s Shanker and Company - M/s Subhudi Associates - M/s MNEC Consultants P. Ltd. - M/s Highway Engineering Magnitude Consortium	One, M/s ARK Services has submitted only EMD & Tender cost. Tender Document not submitted /uploaded on e-tender site.	Yes	No. RITES/RI / T&S / Southern Corridor/Humbli-Madgaon / 2015 dated 17.12.2015	M/s Shanker and Company, 15, 1 st Floor, Neco Chambers, Sector-11, CBD, Belapur, Navi Mumbai-400614	9,43,890.82 as per LOA. After Variation approval, Rs. 10,09,926.00	16.02.2016(Extended upto 12.04.2016) with LD	17.12.2015	12.04.2016	- Due to delay by local authority to provide the permission for carrying out survey work in their locality. - Due to tough hilly terrain and dense forest. - due to poor communication in hill & forest area. -Poor management during survey work. - Due to discrepancies in GTS levels. - Variation statement approved on 18.05.2016. Final bill is under process for release.