

**Payment Status to Contractor/Agency in the month of May 2015 for Highway Division, RITES Ltd.**

Sl. No.	SBU Head	Item / Nature of Work	Name of Contractor	Actual date of start of work	Actual date of completion	Reasons for delays if any	Value of Contract	Payment made in may 2015 (Rs.)	Remarks
1	SBU-30	Topographic Surveys for preparation of Revised Detailed Project Report and verification of executed quantities/items for widening to 2-lane for 4 roads under Phase-'A' of SARDP-NE in the state of Nagaland	M/s Sumadhura Geomatica Pvt. Ltd., 1-2-607/54/7, SBH Colony Behind D B R Mills, Hydrabad- 500080 (AP)	05.05.2014	04.08.2014	Law and order situation, frequent changing of camp site due to local disturbance resulting in delay of work and non availability of labour on sundays due to prayer and celebration of hornbill festival, christmas and new year	95,06,000 /- + Service tax	10,68,094 /- (including service tax)	-
2	SBU-33 (HW-Kolkata)	Preparation of detailed Design, Drawing, Technical Specification and Bill of quantities for extadosed Bridge at Kalyani, West Bengal	M/s COWI India Pvt. LTD.	7th April ,2015	In Progress	N.A.	84,732,444/-	8473244/- date 07.05.2015	single Tender