

ROC, GURGAON

S&T SBU,

DETAILS OF CONTRACTS MORE THAN 02 (TWO) CRORES IN VALUE

July' 2016

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid system)	Last date of receipt of Tender	No. of tender received	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest tenderer/e valued L1	Letter of Award No. & Date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any
RITES/S&T/N CPP/DADRI/2009/ PACKAGE-2	PMC FOR s&t WORK AT RLY Siding facilities NTPC Dadri Pkg.2	By advertisement in Newspaper	11.11.10	Two packets	30.11.10	5	1. M/s Picasona Kolkata 2.M/s Aster Rail Secunderabad, 3.M/s jay railway Signalling Pvt It, Gurgaon, 4.M/s Kalindee rail Nirman, gurgaon 5.M/s Kiran Infra jaipur	NIL	Yes	RITES/S7T/NCP P/DADRI/2009/ PACKAGE-2 st.19.05.2011	M/s Kiran Infra Engineers Ltd., jaipur	2.79 crore	04.04.12	02.06.11	Work commissioned on 5.9.2014.	i) Due to change in scope of work. ii) Final variation approved on 29.7.16. iv) Closure of contract in progress.
RITES/ S&T/ Tender/ TVNL/29	Signaling work for construction of Semi MGR system at TTPS at Lalpania	By advertisement in Newspaper	28.02.05	Two packets	31.03.05	1	M/s Aster Tele services secunderabad	NIL	Yes	RITES/ S&T/ Tender/ TVNL/29 dt. 21.06.2006	M/s Aster Tele Services Secunderabad	3.27 crore	20.04.07	21.06.06	12.02.10	Realization of final bill of contractor under progress with M/s TVNL. Retention money of Rs. 29.0 lacs has been released to agency.
RITES/S&T/Tender/Simhadari/2010	PMC for execution of S&T work for Simadhari at Vishakapatnam	By advertisement in Newspaper	28.06.10	Two packets	19.07.10	5	1.M/s MRT Signals Kolkata 2.M/s Picasons Kolkata 3.M/s Kalindee rail Nirman, Gurgaon 3.M/s Kiran Infra Jaipur, 4.M/s MCML systems Pvt Ltd, Bangalore 6.M/s VNR Infrastructure ltd Hyderabad	NIL	Yes	RITES/S&T/Tender/simhadari/2010 dt. 09.12.2012	M/s Kiran Infra jaipur	5.83 crore	24.02.11	12.10.2010	Last station commissioned on 19.02.2014	R&D yard deleted from scope of work. Final bill is under progress.
RITES/CO/RI/S&T/Tender/PMC/Talcher/STPS/ 11-12	Modification of signaling system in conenction with doublign of track from Rajapalace station to NH gate Talcher	By advertisement in Newspaper	23.08.11	Two packets	09.09.11	2	1.M/s durga signal Infra pft ltd Kolkata 2.M/s M.G.Worlwide pvt ltd, New Delhi	NIL	Yes	RITES/CO/RI/S&T/Tender/PMC/Talcher/STPS/ 11-12 Part-4 dt.10.01.12	M/s Durga Singla Infra Pvt ltd Kolkata	2.11 crore	10.09.12	12.03.12	Last station Commissioned on 11.08.2014	Final Bill and closing of contract is under progress.

<p>MITES/S&T/ Sipat/24/ Part IV</p>	<p>PMC for S&T work for Railway Sdg at Sipat.</p>	<p>By advertisement in Newspaper</p>	<p>09.05.05</p>	<p>Two packets</p>	<p>13.06.05</p>	<p>2</p>	<p>1. M/s M.r.Trading Co.,Kolkata 2.JV of M/s Aster(P) ltd & McML Secunderabad</p>	<p>NIL</p>	<p>Yes</p>	<p>MITES/S&T/Sipat /324/ Part IV dt.10.03.06</p>	<p>JV of M/s Aster Rail (P) Ltd & MCML Secunderabad</p>	<p>8.06 crore</p>	<p>24.11.06</p>	<p>25.03.06</p>	<p>06.01.12</p>	<p>Final Bill is pending with client and Closing of contract is in progress. Reminder for vetting sent to DGM/F/NGP on 7.7.15, reminder sent on 22.09.15 & 2nd reminder sent on 16.10.15. The variation has been vetted by Fin/NGP, now it is under sanction of competent authority of MITES. Final variation has been vetted by Finance and accordingly final bill has been sent to RPO/NGP/Fin.</p>
<p>MITES/S&T/A PCPL/ Jhajjar/2009 /Package-1</p>	<p>Supply, installation, testing & commissioning of E1 system at APCP/Jhajjar</p>	<p>By advertisement in Newspaper</p>	<p>21.11.09</p>	<p>Two packets</p>	<p>30.12.09</p>	<p>7</p>	<p>1.M/s M.G.Worldwide (P) ltd & delhi 2.M/sKalindee rail Nirman Gurgoan 3.M/s ANSALDO,STS ,Bangalore 4.M/s Kiran Infra Engg Jaipur</p>	<p>1.M/s Alcon builders & Engineers(P) Ltd.N.Delhi 2.M/s Shivakriti Int. Jaipur 3.M/s Aster Rail Secunderabad</p>	<p>Yes</p>	<p>MITES/S&T/APC PL/ Jhajjar/2009 /Package-1 dt.29.03.10</p>	<p>JV of M/s M.G world wide (P) Ltd and M/s parvesh construction, Delhi</p>	<p>3.7 crore</p>	<p>12.2.11</p>	<p>13.04.10</p>	<p>Commissioned on 23.07.2014</p>	<p>Variation statement has been approved by APCPL. Final Billing statement is in process.</p>
<p>MITES/S&T/A PCPL/ Jhajjar/2009 /Package-2</p>	<p>Supply, installation, testing & commissioning of outdoor signalling gears in R&D yard in connection with constructon of Rly siding work at APCPL Jhajjar.</p>	<p>By advertisement in Newspaper</p>	<p>21.11.09</p>	<p>Two packets</p>	<p>30.12.09</p>	<p>6</p>	<p>1.M/s CEL, Sahibabad 2.M/s Kalindee rail Nirman Gurgoan 3.M/s Aster Rail Secunderabad 4.M/s Shivakriti Int.Jaipur</p>	<p>1. M/s Shivakriti Int. Jaipur 2.M/s Alcon builders & Engineers(P) Ltd.N.Delhi</p>	<p>Yes</p>	<p>MITES/S&T/APC PL/ Jhajjar/2009 /Package-2 dt.28.07.2010</p>	<p>M/s Kalindee Rail Nirman Gurgaon</p>	<p>3.11 crore</p>	<p>11.06.11</p>	<p>12.08.10</p>	<p>Work commissioned on 23.7.2014</p>	<p>Variation statement has been approved by APCPL. Final Billing statement is in process.</p>
<p>MITES/S&T/A PCPL/ Jhajjar/2009 /Package-4</p>	<p>Supply, installation, testing & commissioning of outdoor signalling gears in 'B' yard in connection with construction of Rly siding work for APCPL, Jhajjar</p>	<p>By advertisement in Newspaper</p>	<p>21.11.09</p>	<p>Two packets</p>	<p>30.12.09</p>	<p>6</p>	<p>1.M/s CEL, Sahibabad 2.M/s Kalindee rail Nirman Gurgoan 3.M/s Aster Rail Secunderabad 4.M/s Shivakriti Int. jaipur</p>	<p>1. M/s Shivakriti Int. Jaipur 2.M/s Alcon builders & Engineers(P) Ltd.N.Delhi</p>	<p>Yes</p>	<p>MITES/S&T/APC PL/ Jhajjar/2009 /Package-4 dt.28.07.2010</p>	<p>M/s Kalindee Rail Nirman Gurgaon</p>	<p>2.06 crore</p>	<p>11.06.11</p>	<p>12.08.10</p>	<p>07.01.2014</p>	<p>Variation statement has been approved by APCPL. Final Billing statement is in process.</p>

RTES/S&T/PMC/NTPC-Mauda/11	PMC for S&T work for construction of Railway siding and inplant facilities at NTPC/Mauda.	By advertisement in Newspaper	27.08.11	Two packets	07.10.11	6	1. M/s Picasona Kolkata 2..M/s Kalindee rail Nirman, gurgaon 3.M/s Kiran Infra jaipur. 4.M/s Vijayvargi & sons,Nagpur. 5.M/s VNR infra Ltd, 6. M/s Bharat Rail Automations,Mumbai	NIL	Yes	RTES/S&T/PMC/NTPC-Mauda/11 dtd.24.01.12	M/s Kiran Infra Jaipur	9.06 crore	07.08.12	07.02.12	Still in progress	Inplant yard commissioned on 22.3.16. Reception yard work in progress. Panel inspection under progress.
RTES/S&T/APCPL/JHAJJA R/PACKAGE-V-YJ/2012/Re-tender	Supply, installation,testing & commissioning of S&T System in Y-connection in connection with construction of Railway siding work for APCPL plant [IGSTPP] at Jhajjar (Haryana)".	By advertisement in Newspapers	21.03.13 NCR TOI (Delhi English Edition) news papers respectively	Two Packets	08.04.13	2	1. M/s Kalindee Rail Nirman (Engineers) Ltd., 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgaon-122002 2. M/s M.G. Worldwide Pvt Ltd. 1004, 10th floor, Hemkunt Tower, 98 Nehru Place, New Delhi.	Nil	Yes	No. RTES/S&T/APCPL/Jhajjar/Packag e-V-YJ/2012/Re-Tender-II dtd 25.06.2013	M/s Kalindee Rail Nirman (Engineers) Ltd., 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgaon-122002	2.38 Crore	09.10.2013	10.07.2013	Work commissioned on 23.7.2014	Variation statement has been approved by APCPL. Final Billing statement is in process.
RTES/CO/RI/S&T/PMC/MP PGCL/KHANDWA/13/21	Supply, Installation, Testing and Commissioning of indoor and outdoor gears of signaling and telecommunication system including panel interlocking system in connection with rail transport system for Shree Singaji Thermal Power Project (Stage I & II) , Village -Dongelia, Distt. Khandwa, MP.	Limited Tender (Retender after discharge of open tender for this work.)	Tender Enquiry sent to 13 approved contractors by e-mail on 18.03.13 and thereafter by post on 21.03.13	Two Packets	02.04.13	4	1. M/s Kiran Infra Engineers Ltd., B-141, Road No. 9D, Vishwakarma Industrial Area, Jaipur 2. M/s Eldyne Electro Sysytem Pvt Ltd, P-21, Old Ballygunge Road, Kolkata. 3. M/s MRT Signals Ltd, 2 Raja Woodmunt Street, 3rd floor, Kolkata-700001. 4. M/s Bharat Rail Automation Pvt Ltd. B 107/108, mandkeshwar Ind. Estate, SVP Road, Mumbai-400092.	Nil	Yes	No. RTES/CO/RI/S&T/PMC/MPPGCL /Khandwa/13/21 dtd 1.07.2013	M/s Eldyne Electro Sysytem Pvt Ltd, P-21, Old Ballygunge Road, Kolkata.	6.17 Crore	15.02.2014	16.07.2013	Cabin A & Cabin B Work commissioned on 28.06.2016 & 29.06.2016 respectively.	M/s MPPGCL is arranging the O&M staff. A tender for O&M has been floating by M/s MPPGCL. M/s MPPGCL has been requested for EOT for reconciliation & closing of contract.

RITES/CO/RI/S&T/PMC/CS/EB/MARWA/12/15	Supply, Installation, Testing & Commissioning of S&T indoor & outdoor gears with Panel Interlocking system of Rail infrastructure facility for transportation of coal from Naila Railway station to 2x500 MW Marwa TTPP.	By advertisement in Newspapers	27.06.2013	Two Packets	12.07.2013	1	M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002	NIL	Yes	RITES/CO/RI/S&T/PMC/CSEB/MARWA/2013/LOA dtd: 19.09.2013	M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002	3.12 Crore	03.08.2014	4.10.2013	Work commissioned on 24.02.2016	1. Reconciliation & closing of contract under progress. 2. EOT has been requested form GGM/RPO/NGP.
RITES/CO/RI/S&T/NTPC-SIMHADRI/2014/ASH SILO-R&D Dated: 19.11.2014	S&T Work in Ash Silo Lines and R&D Yard in connection with the Construction of Railway Siding for Simhadri Super Thermal Power Project, Stage-II at SSTPS, Simhadri (A.P.)	By advertisement in Newspapers	20.11.2014	Two Packets	5.12.2014	03 nos	1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Laxmi Durga Fabricator, Vishakhapatnam. 3. M/s Ganpati, Secunderabad	NIL	Yes	No. RITES/CO/RI/S&T/NTPC-Simhadri/2014/ASH Silo-R&D dtd: 18.02.2015	M/s Laxmi Durga Fabricator, Vishakhapatnam	3.80 Crores	04.01.2016	05.03.2015	Tippler yard commissioned on 25.4.16, R&D yard commissioned on 24.01.2016.	As required by client, Supply of spares balance material and under process.
RITES/CO/RI/ST/OT/CCL-PIPARWAR/2016-16 dtd: 15.01.2016	Signalling work of Panel Interlocking with Multi Aspect Color Light Signals (MACLS) for Junction Cabin & Piparwar In plant Cabin in connection with construction of Railway Siding from McCluskieganj Railway Station to Piparwar siding of CCL, Distt - Chatra, Jharkhand.	By advertisement in Newspapers & E-tendering	15.01.2016	Two Packets	19.02.2016	01 Nos.	M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur-302006 (Rajasthan)	NIL	Yes	No. RITES/CO/RI/S&T/OT/CCL-PIPARWAR/2016-16 dtd: 27.05.2016	M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur-302006 (Rajasthan)	9.22 Crores	26.11.2017	NIL	Work in progress.	NIL