

**Tenders Details and Billing Status for the month of Nov.'2016**

**Track & Survey SBU:**

**(Rs. In Lakhs)**

**Southern Corridor (Chennai-Goa) Dedicated Freight Corridor(8912-49)**

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded (Rs. in Lacs)	Completi on Period	Scope	Progress during Month	Cumulative progress till end of month	Payment details /Position of final bill
1	Collection of Land rates from revenue authority	30.04.14	19.06.14	M/s Land and Coast	8.21	5 months	865 kms	20%	100%	Work completed on 23.08.16 EOT has been approved. Final bill is under process for release of payment after vetting of variation statement is under preparation.

**Tenders Details and Billing Status for the month of Nov'2016**

**Track & Survey SBU:**

**(Rs. In Lakhs)**

**Mumbai-Chennai HSR(RT490-00008)**

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded	Completion Period	Scope	Progress during Month	Cumulative progress till end of month	Payment details/Position of final bill
1	Engagement of Resettlement & Rehabilitation (R&R) expert in Consultancy Project for Feasibility Study for Mumbai-Chennai HSR corridors of DQN.	Nomination Basis (based on offer dated 27.02.2015)	08.08.16	Mr. Neeraj Kumar Singh , 111, Govind Apartments, Vasundhara Enclave, Delhi-110091	24.00	Min.100 days spread over entire project duration .	R&R expert	20%	40%	Payment of Rs. 5.52 lacs including S. Tax against service invoice no. 1 has been released after necessary deductions on 13.10.2016. No further invoice raised agency.
2	Engagement of Environment expert in Consultancy Project for Feasibility Study for Mumbai-Chennai HSR corridors of DQN.	Nomination Basis (based on offer dated 26.02.2015)	08.08.16	Dr. Krishna Pal, M/s Krishna Infrastructure Technical and Environmental Solutions. 304, Elephanta Height, plotNo-41,Sec-10,Dwarka,New Delhi-110075	14.665	Min.100 days spread over entire project duration	Environment expert	20%	40%	Payment of Rs. 3.37 lacs including S. Tax against service invoice no. 1 has been released after necessary deductions on 23.09.2016. No further invoice raised by agency.

**Tenders Details and Billing Status for the month of Nov.'2016**

**Track & Survey SBU:**

**(Rs. In Lakhs)**

**Bilaspur-Manali-Leh (RT490-00013)**

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded (Rs. In Lacs)	Completion Period	Scope	Progress during Month	Cumulative progress till end of month	Payment details/Position of final bill
1	Engagement of agency for Geological studies and Tunnel planning for project "Final Location Survey of Bilaspur-Manali-Leh new BG Railway Line".	On nomination basis (Based on GC's offer dated 08.09.2016)	23.09.16	M/s Geoconsult India Pvt. Ltd., Plot No.-473, Industrial Estate, Udyog Vihar, Phase-V, Gurgaon-122016	88.81+ S. Tax	5 months	Providing services related to Geotechnical and tunnel related inputs..	10%	20%	M/s GC has raised an invoice for Rs. 20.43/- lacs (including Service Tax) against mobilization fee (i.e.20%). Bill has been processed and submitted to finance on 28.11.2016 for release of payment to agency. Payment yet to release.

**Tenders Details and Billing Status for the month of Nov.'2016**

**Track & Survey SBU:**

**Bilaspur-Manali-Leh (RT490-00013)**

**(Amount in USD)**

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded	Completion Period	Scope	Progress during Month	Cumulative progress till end of month	Payment details/Position of final bill
1	Engagement of agency for corridor optimization by using quantum software for project "Final Location Survey of Bilaspur-Manali-Leh new BG Railway Line".	On nomination basis (Based on M/s Trimble quotation no. Nil dated 17.10.2016	02.11.16	M/s Trimble Planning Solutions Pty. Ltd., , Level-11, 330 Collins streets, Melbourne VIC 3000 Australia	USD 40,000	8 months	Providing services related to Corridor optimization by using quantum software	25%	25%	No invoice raised by the agency so far.