

**Tenders Details and Billing Status for the month of Aug'2016**

**Track & Survey SBU:**

**(Rs. In Lakhs)**

**Southern Corridor (Chennai-Goa) Dedicated Freight Corridor**

| S.No. | Name of Work   | Date of Opening | Date of Award | Agency   | Cost Awarded | Completion Period | Scope   | Progress during Month | Cumulative progress till end of month | Position of final bill   |
|-------|--|-----------------|---------------|--|--------------|-------------------|---------|-----------------------|---------------------------------------|--|
| 1     | Collection of Land rates from revenue authority  | 30.04.14        | 19.06.14      | M/s Land and Coast                                 | 8.21         | 5 months          | 865 kms | 20%                   | 100%                                  | Work completed on 23.08.16. Final bill raised by the agency. Approval of EOT is under process. |
| 3.    | Processing of satellite imagery along proposed alignment from Hubli to Madgaon via Ankola on Southern Corridor of DFC. | 27.01.16        | 11.04.16      | M/s TriCAD Design Consultants Pvt. Ltd., Hyderabad | 8.56         | 1.5 months        | 300 Kms | -                     | 100%                                  | Work completed on 29.06.2016. Final payment released on 02.09.2016.                            |