

Tenders Details and Billing Status for the month of Sep'2015

Track & Survey SBU:

(Rs. in Lakhs)

East-Cost Corridor (Kharagpur -Vijayawada) Dedicated Freight Corridor

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded	Completion Period	Scope	Progress during Month	Cumulative progress till end of month	Position of final bill	Sign. of PC
1	Collection of Land rates from revenue authority	03.07.13	03.09.13	M/s Skylark Designers & Engineers Pvt. Ltd., NOIDA	11.56	6 months	1350 Kms	-	100%	Variation has been approved. Further bill under process.	

Southern Corridor (Chennai-Goa) Dedicated Freight Corridor

1	Collection of Land rates from revenue authority	30.04.14	19.06.14	M/s Land and Coast	8.21	5 months	865 kms	-	80%	1 st RA bill of Rs. 4,38,027/- released on 19.08.15.	
---	---	----------	----------	--------------------	------	----------	---------	---	-----	---	--

North-South Corridor (Delhi-Chennai) Dedicated Freight Corridor

1	Collection of Land rates from revenue authority	31.10.12	17.12.12	M/s Skylark Designers & Engineers Pvt. Ltd., NOIDA	14.10	4 months	80 Sub - registry office, 800 villages	-	100%	Final bill submitted to finance. Reply of finance comments yet to submit.	
---	---	----------	----------	--	-------	----------	--	---	------	---	--