

Tenders Details and Billing Status for the month of MAY'2017 (Status as on 31.05.2017)

Track & Survey SBU:

(Rs. In Lakhs)

Southern Corridor (Chennai-Goa) Dedicated Freight Corridor (8912-49)

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded (Rs. in Lacs)	Completi on Period	Scope	Progress during Month	Cumulative progress till end of month	Payment details /Position of final bill
1	Collection of Land rates from revenue authority	30.04.14	19.06.14	M/s Land and Coast	8.21	5 months	865 kms	20%	100%	Work completed on 23.08.16 Final bill of Rs. 93,469/- has been processed and sent to finance for released the payment on 23.05.2017

Tenders Details and Billing Status for the month of MAY'2017 (Status as on 31.05.2017)

Track & Survey SBU:

(Rs. in Lakhs)

Mumbai-Chennai HSR(RT490-00008)

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded (Rs.in Lakhs)	Completion Period	Scope	Progress during Month	Cumulative progress till end of month	Payment details/Position of final bill
1	Engagement of Resettlement & Rehabilitation (R&R) expert in Consultancy Project for Feasibility Study for Mumbai-Chennai HSR corridors of DQN.	Nomination Basis (based on offer dated 27.02.2015)	08.08.16	Mr. Neeraj Kumar Singh , 111, Govind Apartments, Vasundhara Enclave, Delhi-110091	24.00	Min.100 days spread over entire project duration	R&R expert	0%	40%	Payment of Rs. 5.52 lacs including S. Tax against service invoice no. 1 has been released after necessary deductions on 13.10.2016. 2 nd Invoice has been raised for Rs. 5.52 lacs including S.tax. and released on 18.04.2017 for goal 3.
2	Engagement of Environment expert in Consultancy Project for Feasibility Study for Mumbai-Chennai HSR corridors of DQN.	Nomination Basis (based on offer dated 26.02.2015)	08.08.16	Dr. Krishna Pal, M/s Krishna Infrastructure Technical and Environmental Solutions. 304, Elephanta Height, plotNo-41,Sec-10,Dwarka,New Delhi-110075	14.665	Min.100 days spread over entire project duration	Environment expert	0%	40%	Payment of Rs. 3.37 lacs including S. Tax against service invoice no. 1 has been released after necessary deductions on 23.09.2016. Due to sad demise of Dr. Krishna Pal (Environmental expert), we are looking for a new suitable expert for balance work.

Tenders Details and Billing Status for the month of Mar'2017 (Status as on 31.05.2017)

Track & Survey SBU:

(Rs. In Lakhs)

Bilaspur-Manali-Leh (RT490-00013)

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded (Rs.in Lakhs)	Completi on Period	Scope	Progress during Month	Cumulative progress till end of month	Payment details/Position of final bill
1	Engagement of agency for Geological studies and Tunnel planning for project "Final Location Survey of Bilaspur-Manali-Leh new BG Railway Line".	On nomination basis (Based on GC's offer dated 08.09.2016)	23.09.16	M/s Geoconsult India Pvt. Ltd., Plot No.-473, Industrial Estate, Udyog Vihar, Phase-V, Gurgaon-122016	88.81+ S. Tax	5 months	Providing services related to Geo-technical and tunnel related inputs.	10%	80%	M/s GC has raised invoices for Rs. 20.43/-lacs (including Service Tax) against mobilization fee and Inception Report @ 20% each. Payments have been released on 29.11.2016 and 24.03.2017 respectively.

(Amount in USD)

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded (US\$)	Completi on Period	Scope	Progress during Month	Cumulative progress till end of month	Payment details/Position of final bill
2	Engagement of agency for corridor optimization by using Quantm software for project "Final Location Survey of Bilaspur-Manali-Leh new BG Railway Line".	On nomination basis (Based on M/s Trimble quotation no. Nil dated 17.10.2016)	RITES/ RI/T&S/ FLS/-M-L /2016-17, Dated 02.11.16	M/s Trimble Planning Solutions Pty. Ltd., , Level-11, 330 Collins streets, Melbourne VIC 3000 Australia	USD 40,000	8 months	Providing services related to Corridor optimization by using quantm software	10%	85%	Mobilization fee USD20,000 @ 50% of total fee has been raised by agency. Bill has been processed and sent to finance on 29.12.2016 for payment and payment released on 31.01.2017. 2 nd Invoice has been raised for 20000USD is under process.

Tenders Details and Billing Status for the month of May'2017 (Status as on 31.05.2017)

Track & Survey SBU:

Development of Satellite Imagery based 3D drawing for Singrauli area. (RT490-00012)

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded (Rs. Lakhs)	Completion Period	Scope	Progress during Month	Cumulative progress till end of month	Payment details/Position of final bill
1	Establishment of DGPS control points (Using DGPS and Auto level) for development of 3D drawings for Singrauli Area.	07.10.16	11.11.16	M/s Britek Instruments P. Ltd. , E-2, Sector-3, Noida	1.94	1 month	Establishment of DGPS control points (Using DGPS and Auto level)	100%	100%	Final amount of Rs. 54,403/- has been released on 31.03.2017. Nothing is due now.
2.	Processing of satellite data for development of 3D Drawings for Singrauli Area.	05.12.16	20.01.17	M/s Matrix Geo Solutions Pvt. Ltd, 47, Metro View Apartments, Pocket-B, Sector-13, Dwarka, New Delhi-110078	7.22	1 month	Processing of satellite data for development of 3D Drawings for Singrauli Area	10%	100%	Final payment has been released on 31.03.2017 for an amount of Rs. 7.11 lacs.

Tender Details and Billing Status for the month of May'2017 (Status as on 31.05.2017)

FLS & GT Investigation for Mumbai-Ahmedabad High Speed Rail Corridor-RT490-00015

1	2	3	4	5	6	7	8	9	10	11	12
Sl. No.	Name of the work with Location	Estimated Cost (Rs. Lakhs)	Tendered Cost (Rs. Lakhs)	% above/ Below Estimate	Agreement No. & Date/ LOA No. & date	Agency With address	Date start	Time completion (Months)	Physical Progress during month %age	Cumulative progress till end of month	Remarks/ Payment details
1	Geotechnical & Geophysical Investigation for 21 km. long Tunnel of Mumbai-Ahmedabad High Speed Rail corridor-	557.90	532.80	-4.50%	RITES/RI/T&S/NHSRCL/TUNNEL/AGREEMENT/2016 dated, 20.12.2016 RITES/RI/T&S/HSR-MA / GT /TUNNEL / LOA/2016 dated, 17.11.16	M/s Fugro Geotech (India) P. Ltd., Plot No.-51, Sector-6, Sanpada, Navi Mumbai-400705 (Maharashtra)	17-11-16	6.5	16%	85%	Rs. 103.89 lacs released against 1 st & 2 nd RA bills on 15.03.2017. 3 rd RA bill, dated 02.03.17 of Rs. 54.81 lacs is released in May-17.
2	Geotechnical investigations for Mumbai-Ahmedabad High Speed Rail Corridor (package- I)	496.35	416.24	-16.14%	RITES/RI/T&S/HSR-MA/GT/STRUCTURES /PACKAGE-I /AGREEMENT /2016 dated 06.01.2017 RITES/RI/T&S/HSR-MA/GT/STRUCTURES /PACKAGE-I /LOA /2016 dated 30.11.2016	M/s Indian Geotechnical Services., C-91, Ground floor, Shivalik, Malviya Nagar, New Delhi-110017.	30-11-16	7.5	15%	72%	1 st 7 2 nd RA bill of Rs. 76.07 lakhs has been released in May-17.
3	Geotechnical investigations for Mumbai-Ahmedabad High Speed Rail Corridor (package-II)	368.01	368.01	0.00%	RITES/RI/T&S/NHSRCL/STRUCTURE/PACKAGE-II/AGREEMENT/2016 dated, 20.12.2016 RITES/RI/T&S/HSR-MA/GT/STRUCTURES /PACKAGE-II/LOA/2016 dated 30.11.2016	M/s Fugro Geotech (India) P. Ltd., Plot No.-51, Sector-6, Sanpada, Navi Mumbai-400705 (Maharashtra)	30-11-16	7.5	5%	90%	1 st RA bill of Rs. 8.77 lakhs , dated 25.01.2017 released and 2 nd RA bill of Rs. 36.27 Lacs , released in May-17

Tender Details and Billing Status for the month of May'2017 (Status as on 31.05.2017)

FLS & GT Investigation for Mumbai-Ahmedabad High Speed Rail Corridor-RT490-00015

1	2	3	4	5	6	7	8	9	10	11	12
Sl. No.	Name of the work with Location	Estimated Cost (Rs. Lakhs)	Tendered Cost (Rs. Lakhs)	% above/ Below Estimate	Agreement No. & Date/ LOA No. & date	Agency With address	Date start	Time completion (Months)	Physical Progress during month %age	Cumulative progress till end of month	Remarks/ Payment details
4	Staking of Alignment, Erection of RCC Pillars & Hydrological Survey for Mumbai-Ahmedabad High Speed Rail Corridor (Package I)	127.98	119.92	-6.3 0%	RITES/RI/T&S/FLS-NHSRCL / STAKING / Agreement/2016 dated 20.12.2016 RITES/RI/T&S/FLS-NHSRCL / STAKING / SUBUDHI/2016 dated 01.12.2016	M/s Subudhi Associates, H.Q.- Plot No.-327/2559, OMFED Backside, Chandrasekharapur , Bhubaneswar-751017	01-12-16	3	5%	30%	1 st RA bill , dated 20.03.17 of Rs. 19.21 lacs has been released in May-17.
5	Staking of Alignment, Erection of RCC Pillars & Hydrological Survey for Mumbai-Ahmedabad High Speed Rail Corridor (Package II)	127.98	127.98	0.00%	RITES/RI/T&S/FLS-NHSRCL/STAKING/ Agreement/ 2016 dated 22.12.2016 RITES/RI/T&S/FLS-NHSRCL/STAKING/ ARK/ 2016 dated 01.12.2016	M/s ARK Services, A-1693, 2 nd Floor, Commercial Complex, Gate No.-1, Greenfields, Faridabad-121003	01-12-16	3	5%	30%	1 st & 2 nd RA bills of Rs. 9.17 and Rs. 4.93 lacs has been released in May-17.
6	Extension of Ground Control Point (DGPS Survey) along the centre line of route alignment of Mumbai-Ahmedabad HSR corridor.	112.16	90.85	-19.00%	RITES/RI/T&S/FLS-NHSRCL / DGPS-Survey /Agreement / 2016 dated 01.12.2016 RITES/RI/T&S/FLS-NHSRCL / DGP-Survey / IIC/2016 dated 21.11.2016	M/s IIC Technologies Ltd. 8-2-350/5/B-22,Road No.-3,Banjara Hills, Hyderabad-500034	21-11-16	3	10%	85%	-
7	Aerial LiDAR Survey along the centre line of route alignment of Mumbai-Ahmedabad High speed Rail Corridor.	525.92	541.70	3.0%	RITES/RI/T&S/NHSRCL /GEOKNO/FLS-LiDAR Survey/ AGREEMENT/2016 dated 20.01.2017 RITES/RI/T&S/NHSRCL /GEOKNO/FLS-LiDAR Survey/2016 dated 16.01.2017	M/s Geokno India Pvt. Ltd. GMR Aero Towers, 5 th Floor, Rajiv Gandhi International Airport, Shamshabad, Hyderabad-500409	16-01-17	2	15%	85%	1 st RA bill of Rs. 88.39 lacs released in April-17 and 2 nd Ra bill of Rs. 178.32 lacs released in May-17.

Tender Details and Billing Status for the month of May'2017 (Status as on 31.05.2017)**FLS & GT Investigation for Mumbai-Ahmedabad High Speed Rail Corridor-RT490-00015**

1	2	3	4	5	6	7	8	9	10	11	12
Sl. No.	Name of the work with Location	Estimated Cost (Rs. Lakhs)	Tendered Cost (Rs. Lakhs)	% above/ Below Estimate	Agreement No. & Date/ LOA No. & date	Agency With address	Date start	Time completion (Months)	Physical Progress during month %age	Cumulative progress till end of month	Remarks/ Payment details
8	Cadastral and Land acquisition survey for Mumbai-Ahmedabad High speed Rail Corridor. Package-1	38.10	35.59	-6.6%	rites/RI/T&S/FLS-NHSRCL /Land Acquisition /MNEC/AGREEMENT/ 2016- dated 16.01.2017 rites/RI/T&S/FLS-NHSRCL /Land Acquisition /MNEC/2016- dated 11.01.2017	M/s MNEC Consultants Pvt. Ltd.First Floor Pratibha Sankul, Beside Alankar Cinema, Dharmapeth, Nagpur-440010	11-01-2017	7	05%	40%	-
9	Cadastral and Land acquisition survey for Mumbai-Ahmedabad High speed Rail Corridor. Package-II	38.10	35.59	-6.6%	LOA: rites/RI/T&S/FLS-NHSRCL /Land Acquisition /MNEC/2016- dated 11.04.2017	M/s MNEC Consultants Pvt. Ltd.First Floor Pratibha Sankul, Beside Alankar Cinema, Dharmapeth, Nagpur-440010	11.04.2017	4	05%	25%	-

2268.68