

Tenders Details and Billing Status for the month of Jan'2016

Track & Survey SBU:

(Rs. in Lakhs)

East-Coast Corridor (Kharagpur -Vijayawada) Dedicated Freight Corridor

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded	Completion Period	Scope	Progress during Month	Cumulative progress till end of month	Position of final bill
1	Collection of Land rates from revenue authority	03.07.13	03.09.13	M/s Skylark Designers & Engineers Pvt. Ltd., NOIDA	11.56	6 months	1350 Kms	-	100%	Variation has been approved. Final bill of Rs. 10.25 lakhs has been sent to finance.

Southern Corridor (Chennai-Goa) Dedicated Freight Corridor

1	Collection of Land rates from revenue authority	30.04.14	19.06.14	M/s Land and Coast	8.21	5 months	865 kms	-	80%	1 st RA bill of Rs. 4,38,027/- released on 07.08.15. 2 nd RA bill is under process.
---	---	----------	----------	--------------------	------	----------	---------	---	-----	---