

Tenders Details and Billing Status for the month of June '2015

Track & Survey SBU:

(Rs. in Lakhs)

East-Cost Corridor (Kharagpur -Vijayawada) Dedicated Freight Corridor

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded	Completion Period	Scope	Progress during Month	Cumulative progress till end of month	Position of final bill
1	Process of Satellite Imagery (Kharagpur - Vijayawada)	27.06.13	26.07.13	M/s PAN India, Gurgaon	32.10	6 months	1350 Kms	0%	100%	Final bill Released on 30.06.15
2	Collection of Land rates from revenue authority	03.07.13	03.09.13	M/s Skylark Designers & Engineers Pvt. Ltd., NOIDA	11.56	6 months	1350 Kms	30%	100%	No payment released. Agency not raised the bill for payment yet.

Southern Corridor (Chennai-Goa) Dedicated Freight Corridor

1	Collection of Land rates from revenue authority	30.04.14	19.06.14	M/s Land and Coast	8.21	5 months	865 kms	5%	75%	50% payment to the agency is under process.
---	---	----------	----------	--------------------	------	----------	---------	----	-----	---

North-South Corridor (Delhi-Chennai) Dedicated Freight Corridor

1	Collection of Land rates from revenue authority	31.10.12	17.12.12	M/s Skylark Designers & Engineers Pvt. Ltd., NOIDA	14.10	4 months	80 Sub - registry office, 800 villages	0%	100%	65% payment released. Agency not raised the bill for balance payment yet.
---	---	----------	----------	--	-------	----------	--	----	------	---