

**S&T SBU  
ROC-I, GURGAON**

**Information Regarding status of RA/Final Bill Payment of Working Agencies from 1.07.2017 to 31.07.2017 for S&T SBU of RI Division.**

Sl. No	Name of Contractor	Agreement No./LOA no.	Bill Detail		Bill received at HQ dated	Status of Bill		Modes of Payments
			Bill No	Bill Amount (Rs)		Under Process of Checking	Payment released on	RTGS/ Cheque
1	M/s Shivakriti International Ltd.	No. RITES/CO/RI/S&T/e-TENDER/SECL-JUNADIH/16-17 dtd 21.10.2016	RA 2	17235590	31.07.2017	Under checking of finance		

ROC, GURGAON

S&T SBU,

DETAILS OF CONTRACTS MORE THAN 02 (TWO) CRORES IN VALUE

July' 2017

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid system)	Last date of receipt of Tender	No. of tender received	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest tenderer/e valued L1	Letter of Award No. & Date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any
RITES/ S&T/ Tender/ TVNL/29	Signaling work for construction of Semi MGR system at TTPS at Lalpania	By advertisement in Newspaper	28.02.05	Two packets	31.03.05	1	M/s Aster Tele services secunderabad	NIL	Yes	RITES/ S&T/ Tender/ TVNL/29 dt. 21.06.2006	M/s Aster Tele Services Secunderabad	3.27 crore	20.04.07	21.06.06	12.02.10	Realization of final bill of contractor under progress with M/s TVNL. Retention money of Rs. 29.0 lacs has been released to agency.
RITES/S&T/Tender/Simhadari/2010	PMC for execution of S&T work for Simadhari at Vishakapatnam	By advertisement in Newspaper	28.06.10	Two packets	19.07.10	5	1.M/s MRT Signals Kolkata 2.M/s Picasons Kolkata 3.M/s Kalindee rail Nirman. Gurgaon 3 M/s Kiran Infra Jaipur, 4.M/s MCML systems Pvt Ltd, Bangalore 6.M/s VNR Infrastructure ltd Hyderabad	NIL	Yes	RITES/S&T/Tender/simhadari/2010 dt. 09.12.2012	M/s Kiran Infra Jaipur	5.83 crore	24.02.11	12.10.2010	Last station commissioned on 19.02.2014	• Deviation statement has been accepted & completion documents/drags have been submitted to client, approval awaited. • S&T System has been handed over & accepted by client. Closing of contract is in progress.
RITES/CO/RI/S&T/Tender/PMC/Talcher/STPS/ 11-12	Modification of signaling system in connection with doubling of track from Rajapalace station to NH gate Talcher	By advertisement in Newspaper	23.08.11	Two packets	09.09.11	2	1.M/s durga signal Infra pfi ltd Kolkata 2.M/s M.G.Worlwide pvt ltd, New Delhi	NIL	Yes	RITES/CO/RI/S&T/Tender/PMC/Talcher/STPS/ 11-12 Part-4 dt.10.01.12	M/s Durga Singla Infra Pvt Ltd Kolkata	2.11 crore	10.09.12	12.03.12	Last station Commissioned on 11.08.2014	Final Bill and closing of contract is under progress.
RITES/S&T/Sipat/24/ Part IV	PMC for S&T work for Railway Sdg at Sipat.	By advertisement in Newspaper	09.05.05	Two packets	13.06.05	2	1. M/s M.r.Trading Co.,Kolkata 2.JV of M/s Aster(P) ltd & McML Sedunderabad	NIL	Yes	RITES/S&T/Sipat/324/ Part IV dt.10.03.06	JV of M/s Aster Rail (P) Ltd & MCML Secunderabad	8.06 crore	24.11.06	25.03.06	06.01.12	Final Bill is pending with client and Closing of contract is in progress. Reminder for vetting sent to DGM/F/NGP on 7.7.15, reminder sent on 22.09.15 & 2nd reminder sent on 16.10.15. The variation has been vetted by Fin/NGP, now it is under sanction of competent authority of RITES. Final variation has been vetted by Finance and accordingly final bill has been sent to RPO/Ngp/Fin.
RITES/S&T/APCPL/Jhajjar/2009/Package-I	Supply, installation, testing & commissioning of EI system at APCP/Jhajjar	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	7	1.M/s M.G.Worldwide(P) ltd & delhi 2.M/sKalindee rail Nirman Gurgoan 3.M/s ANSALDO,STS,Bangalore 4 M/s Kiran Infra Engg Jaipur	1.M/s Alcon builders & Engineers(P) Ltd.N.Delhi 2.M/s Shivakriti Int. Jaipur 3.M/s Aster Rail Secunderabad	Yes	RITES/S&T/APCPL/ Jhajjar/2009/Package-1 dt.29.03.10	JV of M/s M.G world wide (P) Ltd and M/s parvesh construction, Delhi	3.7 crore	12.2.11	13.04.10	Commissioned on 23.07.2014	Contract has been terminated on account of non supply of deficite items of EI spare. Variation statement has been approved by APCPL. Final Billing statement is held up due to final completion period from APCPL awaited.

RITES/S&T/A	PCPL/Jhajjar/2009	Supply, installation, testing & commissioning of outdoor signalling gears in R&D yard in connection with construction of Rly siding work at APCL, Jhajjar.	By	21.11.09	Two packets	30.12.09	6	1 M/s CEL, Sahibabad 2 M/s Kalindec rail Nirman Gurgaon 3 M/s Aster Rail Builders & Nirman Gurgaon 2 M/s Alcon Engineers (P) Ltd, N, Delhi	1. M/s Shivakriti	Yes	3.11 crore	11.06.11	12.08.10	Work commissioned on 23.7.2014	variation statement has been approved by APCL. Final Billing statement is held up due to final completion period from APCL awaited
RITES/S&T/A	PCPL/Jhajjar/2009	Supply, installation, testing & commissioning of outdoor signalling gears in 'B' yard in connection with construction of Rly siding work for APCL, Jhajjar	By	21.11.09	Two packets	30.12.09	6	1 M/s CEL, Sahibabad 2 M/s Kalindec rail Nirman Gurgaon 2 M/s Alcon Engineers (P) Ltd, N, Delhi	1. M/s Shivakriti	Yes	2.06 crore	11.06.11	12.08.10	07.01.2014	variation statement has been approved by APCL. Final Billing statement is held up due to final completion period from APCL awaited
RITES/S&T/P	MC/NTPC-Mauda/11	PMC for S&T work for construction of Railway siding and implant facilities at NTPC/Mauda.	By	27.08.11	Two packets	07.10.11	6	1. M/s Picasona Kolkata 2. M/s Kalindec rail Nirman, gurgaon 3 M/s Kiran Infra Jaipur. 4 M/s Vjayvargi & sons, Nagpur. 5 M/s VNR Infra Ltd, 6. M/s Bharat Rail Automations, Mumbai	NIL	Yes	9.06 crore	07.08.12	07.02.12	S&T work is held up due to civil & Mast. OHE shifting of points insertion and Reception yard pre commissioning completed. Final commissioning delayed due to the civil & OHE work is yet to be completed.	
RITES/S&T/A	PCPL/JHAJJA Installation, testing & commissioning of S&T System in Y-connection with Railway siding work for APCL plant [IGSTP] at Jhajjar (Haryana).	Supply, installation, testing & commissioning of S&T System in Y-connection with Railway siding work for APCL plant [IGSTP] at Jhajjar (Haryana).	By	21.03.13 NCR	Two Packets	08.04.13	2	1. M/s Kalindec Rail Nirman (Engineers) Ltd, 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgaon-122002 2. M/s M.G. Worldwide Pvt Ltd, 1004, 10th floor, Hemkunt Tower, 98 Nehru Place, New Delhi.	NIL	Yes	2.38 Crore	09.10.2013	10.07.2013	Work commissioned on 23.7.2014	variation statement has been approved by APCL. Final Billing statement is held up due to final completion period from APCL awaited.
RITES/CO/RI	PGCL/KHAN DWA/13/21	Supply, Installation, Testing and Commissioning of indoor and outdoor gears of signaling and telecommunication system including panel interlocking system in connection with rail transport system for Shree Singaji Thermal Power Project ( Stage I & II), Village -Dongela, Distt Khandwa, MP.	Limited Tender	21.03.13	Two Packets	02.04.13	4	1. M/s Kiran Infra Engineers Ltd, B-141, Road No. 9D, Vishwakarma Industrial Area, Jaipur 2. M/s Eidyne Electro System Pvt Ltd, P-21, Old Ballyunge Road, Kolkata 3. M/s MRT Signals Ltd, 2 Raja Woodmunt Street, 3rd floor, Kolkata-700001 4. M/s Bharat Rail Automation Pvt Ltd, B 107/108, mandkeshwar Ind. Estate, SVP Road, Mumbai-400092.	NIL	Yes	6.17 Crore	15.02.2014	16.07.2013	Cabin A & Cabin B Work commissioned on 28.06.2016 & respectively.	Final bill of contractor has been by client & closing of contract is under progress.

RITES/CO/RI/S&T/PMC/CS EB/MARWA/12/15	Supply, Installation, Testing & Commissioning of S&T indoor & outdoor gears with Panel Interlocking system of Rail infrastructure facility for transportation of coal from Naila Railway station to 2x500 MW Marwa TTPP.	By advertisement in Newspapers	27.06.2013	Two Packets	12.07.2013	1	M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002	NIL	Yes	RITES/CO/RI/S&T/PMC/CSEB/MARWA/2013/LO A dtd: 19.09.2013	M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002	3.12 Crore	03.08.2014	4.10.2013	Work commissioned on 24.02.2016	Final bill held up by client & closing of contract is under progress.
RITES/CO/RI/S&T/NTPC-SIMHADRI/2014/ASH SILO-R&D Dated: 19.11.2014	S&T Work in Ash Silo Lines and R&D Yard in connection with the Construction of Railway Siding for Simhadri Super Thermal Power Project, Stage-II at SSTPS, Simhadri (A.P.)	By advertisement in Newspapers	20.11.2014	Two Packets	5.12.2014	03 nos	1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Laxmi Durga Fabricator, Vishakhapatnam. 3. M/s Ganpati, Secunderabad	NIL	Yes	No. RITES/CO/RI/S&T/NTPC-Simhadri/2014/ASH Silo-R&D dtd: 18.02.2015	M/s Laxmi Durga Fabricator, Vishakhapatnam	3.80 Crores	04.01.2016	05.03.2015	Tippler yard commissioned on 25.4.16, R&D yard commissioned on 24.01.2016.	Deviation statemet has been accepted. Closing of contract in progress.
RITES/CO/RI/ST/OT/CCL-PIPARWAR/2016-16 dtd: 15.01.2016	Signalling work of Panel Interlocking with Multi Aspect Color Light Signals (MACLS) for Junction Cabin & Piparwar In plant Cabin in connection with construction of Railway Siding from McCluskieganj Railway Station to Piparwar siding of CCL, Distt – Chatra, Jharkhand.	By advertisement in Newspapers & E tendering	15.01.2016	Two Packets	19.02.2016	01 Nos.	M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur- 302006 (Rajasthan)	NIL	Yes	No. RITES/CO/RI/S&T/OT/CCL-PIPARWAR/2016-16 dtd: 27.05.2016	M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur-302006 (Rajasthan)	9.22 Crores	26.11.2017	11.06.2016	Work in progress.	NIL
RITES/CO/RI/S&T/e-TENDER/SECL/Junadih/16-17	Provision of Signalling system Arrangement of New Railway Siding for Rapid Loading System at Junadih Siding of SECL at Gevra Area	By advertisement in Newspapers & E tendering	30.05.2016	Two Packets	01.07.2016	3 Nos.	1. M/s Shivakriti International Limited, Jaipur- 302006 (Rajasthan) 2. M/s Laxmi Durga Fabricator, Vishakhapatnam. 3. M/s SS Rail Works Pvt Ltd. Hyderabad (Telangana) 4. Bharat Rail Automations Pvt Ltd., Mumbai (Maharashtra)	NIL	Yes	No. RITES/CO/RI/S&T/e-tender/SECL-Junadih/16-17 dtd 21.10.2016	M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur-302006 (Rajasthan)	10.12 Cr.	20.10.2017	NIL	Work in progress.	NIL



**ROC, GURGAON**  
**S&T SBU,**  
**DETAILS OF TENDERS MORE THAN 02 (TWO) CRORES IN VALUE**  
**Contracts Concluded for the month of July'2017**

July'2017

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
Tender No	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid system)	Last date of receipt of Tender	Nos of Tender recd.	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest tenderer/e valued L1	Letter of Award No. & Date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any	
No. RITES/CO/RI/S&T/Kusmunda/SECL/2015 dtd 28.10.2016	Signalling & Telecommunication work in connection with construction of Rail Infrastructure for providing Railway siding at Kusmunda Project for dispatch of washed and Raw coal Kusmunda, District-Korba (Chattisgarh)	By advertisement in Newspapers & E-tendering	11.10.2016	Two Packets													TC comments are under preparation.
No. RITES/CO/RI/S&T/PMC/NTPC/Mauda Phase-II/15/26 dtd 22.4.2017	Supply, Installation, Testing & commissioning of indoor & outdoor gears of signalling & telecommunication system including addition, alteration in EI system installed in Reception	By advertisement in Newspapers & E-tendering	22.04.2017	Two Packets													TC comments are under preparation.

