

DETAILS OF CONTRACTS DURING as on 30.09.2015 of UT SBU

Sno	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT/LIT	Type of Bidding (Single/Two Bid system)	Last Date of receipt of Tender	Number of Tenders received	Numbers & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/evaluated L-1	Letter of award/Letter of Acceptance No & date	Name of Contractor	Value of contract (Rs in Lakhs)	Scheduled date of completion of supplies/work	Actual date of start of work	Actual date of completion	Reasons for delay, if any.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Topographical survey using DGPS, Total Station level and preparation of Drawings using mapping software for Kochi Metro Rail Project, Phase-2.	Limited	3.6.13	Single bid system	14.06.13	8	-	Yes	MITES/UT/KOCHI-Ph-II/TGS/01/2013 dated 25.07.13	Shivam Survey System	18.15	25.9.13	25.07.13	Site works completed. Final Bills under process.	Due to changes in the routes by the client & delay by agency.
2	Detailed Geotechnical Investigation for DPR for Kochi Metro Rail Project, Phase-2.	Open Tender	1.11.13	Single bid system	18.11.13	4	-	Yes	MITES/UT/KOCHI-Ph-II/01/2013/01 dated 28.01.2014	Sri Balaji Test House	14.12	27.3.14	28.01.14	30.06.14	Site works completed. Client comments on MITES submission awaited.
3	Detailed Geotechnical Investigation for DPR for Patna Metro Rail Project.	Open Tender	29.08.13	Single bid system	11.09.13	7	-	Yes	MITES/UT/PATNA/GT/01/2013 dated 31.10.13	Pioneer Surveyors	7.16	31.12.13	01.08.14	31.12.14	Physically completed. Financial closure is process. Due to late approval by client.
4	Topographical Survey for preparation of DPR for Rail based MRTS in Agra	Limited	April, 2015	Single bid system	21.04.15	7	-	Yes. But due to Non performance of M/s Suncon Engineers, contract was terminated.	MITES/UT/Kanpur & Agra/TGS/01/2015 dated 14.07.15.	M/s Subudhi Associates	5.69	25.08.15	21.07.15	Ongoing	The earlier work was awarded to M/s Suncon Engineers & was terminated due to non performance and thereafter work was awarded to M/s Subudhi Associates.
5	Traffic Surveys for preparation of DPR for Rail based MRTS in Varanasi.	Limited	20.04.15	Single bid system	05.05.15	3	-	Yes	MITES/UT/CO/VA/MRTS/01/2015 dated 29.06.15	M/s Matrix Surveys & Data Services Ltd.	25.11	10.08.15	26.05.15	Completed	
6	Topographic Surveys for preparation of DPR for Rail based MRTS in Varanasi.	Limited	18.05.15	Single bid system	28.05.15	3	-	Yes	MITES/UT/Varanasi/TGS/01/2015 dated 01.06.15	M/s N.K Engineers.	6.34	20.08.15	20.06.15	Ongoing	Due to Kavar yatra, the work on site was hampered.
7	Topographic Survey for preparation of DPR for Rail based MRTS in Meerut	Limited	20.04.15	Single bid system	30.04.2015	5	-	Yes	MITES/UT/MEERUT/TGS/01/2015 dated 29.06.15	M/s N.K Engineers.	6.33	06.09.15	07.06.15	Ongoing	
8	Traffic Surveys for preparation of DPR for Rail based MRTS in Varanasi.	Limited	May,2015	Single bid system	29.05.15	3	-	Yes	MITES/UT/CO/AA/2321/2/015 dated 14.07.15	M/s Futuristic Engineers & Traffic Surveyors	16.925	01.11.15	01.09.15	Ongoing	Survey can't be started till 20th Aug,2015 due to security reasons at all airports.
9	DDC power supply and traction system, BMRC, Phase-II	Single	June,2014	Single bid system	26.06.14	1	-	Yes	MITES/UT/2014/BMRC/PS/5/DDC2 dated 16.17.14	M/s TUV SUD S.A Pvt Ltd	304.3	30.12.15	01.08.14	Ongoing	
10	Topographical survey for DPR Guwahati.	Limited	10.06.15	Single bid system	19.06.15	6	-	Yes	MITES/UT/CO/GMDA/615/2014/Tender/TS dated 03.07.15	M/s CE Testing Company, 124-A,NSC Road, Kolkata.	16.09	18.09.15	10.07.15	-	Contract Terminated because of default of contractor.
11	Consultancy services for assistance of structural,architectural,plumbing,ES&M, HVAC, Fire Fighting services design of Gyaspur Depot.	Limited	26.06.15	Single bid system	07.07.15	6	-	Yes	MITES/UT/Gyaspur Depot/2014/KCON/01 dated 13.08.15	M/s Fountain Head	75	10.03.16	13.08.15	Ongoing	
12	Geotech Investigation for Gyaspur Depot	Open Tender	7.01.15	Single bid system	16.01.15	2	-	Yes	MITES/UT/DDC/Gyaspur/MEGA/GT/2015 dated 12.02.15	M/s Shree Balaji Test House Pvt Ltd	15.62	12.03.15	27.02.15	Ongoing	Delay by the contractor.