

Status of RA /Final Bill Payment of Contractor's Bill as on 31 December, 2022 for Airports SBU

1 S.No	2 Name of Contractor	3 Agreement No./LOA	4 Bill Details		5 Bill Received in HQ	6 Status of Bill	8 Net Amount (in Rs.)	9 Payment Released on	10 Mode of Payment	11 Remarks
			Bill No.	Bill Amount (in Rs)	Date	Under Processing			RTGS/Cheque	
2	M/s TKECPL	Development of integrated check post at Dawki Meghalya along Indo-Bangladesh •LOA no. / Agreement no. RITES/AP/ICP/DAWKI/2016/10150 dated 30-09-2016	3rd and final bill (on termination of contract)	2,01,63,371/-	Received in HQ in February 2020, however, contractor has not accepted the measurements despite repeated reminders. Final 15 days notice given to the contractor by Engineer-in-charge on 20-07-2020 for accepting the measurements. As no reply was received from contractor, final bill was processed for technical check and financial vetting in August, 2020.	Final bill and Final deviation statement forwarded to finance vetting on 14-10-2020 after technical check. Final bill alongwith final deviation statement received from finance after vetting on 05-03-2021, with certain observations. Issues raised by finance replied on 28-07-2021 after obtaining opinions from Legal and CPC cell. The final bill vetted by finance on 08.09.2020. However , the bill is coming to negative Rs. 5,23,85,767/- as 10% LD has been imposed by Engineer-in-charge. The GST invoice from contractor is not available.	-5,23,85,767.00	Final bill is negative. GST invoice is not available.	Bank transfer	As contractor has not submitted final bill, the same has been prepared by RITES. Final bill was part of claims by the contractor in arbitration and the award has since been published. Accordingly, final bill is not going to be settled separately.
3	M/s Rajdeep Buildcon Pvt. Ltd.	Development of integrated check post at Nepalgunj (Nepal) along Indo-Nepal border •Main Package •LOA no. / Agreement no. DPA-III/108/01/2020 dated 15.10.2020	13th RA Bill	12,83,66,511.00	07.11.2022	Technically checked and forwarded for finance vetting on 07.11.2022. Bill forwarded to client after finance vetting on 14-11-2022.	10,91,44,984.00	Payment released by MEA on 08-12-2022.	Bank transfer	
4	M/s Rajdeep Buildcon Pvt. Ltd.	Development of integrated check post at Nepalgunj (Nepal) along Indo-Nepal border •Main Package •LOA no. / Agreement no. DPA-III/108/01/2020 dated 15.10.2020	14th RA Bill	14,91,37,654.00	05.12.2022	Technically checked and forwarded for finance vetting on 05.12.2022. Bill forwarded to client after finance vetting on 08-12-2022.	12,50,71,662.00	Payment yet to be released by MEA.	Bank transfer	

