

Details of Contracts during the Month October 2016

Ref: No: RITES/CO/VIG/Policy/G-10, Dated 10.07.2012

	Tender No.	Item / Nature of work	Mode of Tender Enquiry	Date of Publication of NIT / LIT	Type of Bidding (Single/Two Bid System)	Last date of receipt of Tender	Numbers of tenders received	Numbers & names of parties qualified after technical evaluation	Numbers & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/evaluated L-1	Letter of Award/Letter of Acceptance No. & Date
	1	2	3	4	5	6	7	8	9	10	11
1	RITES/CP/TC/RAMJAS/SCIENCE BLOK/2013	Construction of New Academic Block (Science Block) and Renovation of Academic/Administrative / Laboratory/Library Block at Ramjas College, Delhi.	OPEN TENDER	19.04.2013	Two packet System	20.05.2013	2	i. M/s Rakesh Brothers, 207, Jaina Tower-II, Distict Centre, Janak Puri, New Delhi - 110058 ii. M/s R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi - 110027	Nil	YES	RITES/CP/AMJAS/SCIENCE BLOK/2014 dated: 31.01.2014
2	RITES/CP/TC/DU/CIC & Parking/Architect/2013	Appointment of Architect for Construction of Cluster Innovation Centre and Multilevel Parking at North Campus, University of Delhi, Delhi.	OPEN TENDER	21.12.2013	Two packet System	09.01.2014	9	i) M/s Development Consultant, 209-C, Masjid Moth, New Delhi-49 ii) M/s KNY Projects Pvt. Ltd., KNY House A-877 (A Block) Sushant Lok-1, Near MG Road Metro Station, Gurgaon-122002 iii) M/s Creative Group, M-59 Saket, New Delhi-110017	i) M/s Renu Khanna & Associates, Architects & Interior Designers 138, Sector 10, Panchkula Haryana. ii) M/s Creative Consortium, SCO 56, Swastik Vihar, MDC, Panchkula-134109 iii) M/s Kapoor & Associates AD-110 C, Ring Road, Shalimar Bagh, New Delhi-110088 iv) M/s Architect Yetinder Mathur, U-21, Green Park Extension, New Delhi-110016 v) M/s Design Associates INC. S-23, 2nd Floor, Star City Mall, Mayur Vihar Phase-1, Extension, Delhi-110091 vi) M/s Fountainhead, C-9/9148, Vasant Kunj, New Delhi-110070	YES	RITES/CP/TC/DU/CIC & Parking/Architect/2014 dated: 31.03.2014
3	RITES/CP/TC/DU/NORTH CAMPUS/ZOOLOGY/2013	Construction of Vertical extension of Zoology Department at North Campus, University of Delhi	OPEN TENDER	19.12.2013	Two packet System	06.01.2014	5	1. M/s FCC Projects Pvt. Ltd., 117/N/10, Kulwanti House, Kakadeo, Kanpur-208025 2. M/s R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi-110027	1. Aggarwal Company, B-18, Sector-B, Aliganj, Lucknow-226024. 2. M/s Nand Kishore Anil Kumar, 45, Priyadarshani Vihar, Part-1, Opp. Gurudwara Nanak Piao, Delhi - 110009	YES	RITES/CP/TC/DU/NORTH CAMPUS/ZOOLOGY/LOA/2014 dated 01.04.2014
4	RITES/CP/TC/DU/SOUTH CAMPUS/LIFE SCIENCE & ELECTRONIC SCIENCE/2015	Construction of new Life Science & Electronic Science Buildings at South Campus, University of Delhi, Delhi	OPEN TENDER	13.06.2015	Two packet System	06.07.2015	2	1) M/s S.K. Integrated Consultants 2) M/s Ahuwalia Contract(India) Ltd	Nil	Yes	RITES/CP/TC/DU/SOUTH CAMPUS/LIFE SCIENCE & ELECTRONIC SCIENCE/2015, dated 07.09.2015
5	RITES/CP/TC/DU-NC/PHY. & CHEM./RENOVATION/2015	Renovation of Physics & Chemistry Multistoried Block at North Campus, University of Delhi, Delhi	Open Tender	22.05.2015	Two Packet System	05.06.2015	4	1) M/s Sunehari Bagh Builders Pvt. Ltd. 2) M/s Gupta Enterprises 3) M/s S.K. Integrated Consultants 4) M/s Puja Construction Company	Nil	Yes	RITES/CP/TC/DU-NC/PHY. & CHEM./RENOVATION/2015, dated 07.09.2015

6	RITES/CP/TC/R AMJAS/ AUDITORIUM/ 2015	Renovation and up-gradation of Auditorium at Ramjas College, University Enclave, Delhi	Open Tender	30.10.2015	Single Packet System	17.11.2015	6	1) M/s Sunehari Bagh Builders Pvt. Ltd. 2) M/s R.S. Khanna & Sons 3) M/s MAC Associates 4) M/s S&S Technocrats Pvt. Ltd. 5) M/s Arsh Constructions 6) M/s India Wood Craft	Nil	Yes	RITES/CP/TC/R AMJAS/ AUDITORIUM/ 2015, Dated- 29.12.2015
7	RITES/CP/TC/R AMJAS/FURNI TURE/2016	Providing Furniture at Ramjas College, University Enclave, Delhi	Open Tender	06.01.2016	Single Packet System	22.01.2016	9	1) M/s Ashwin Enterprises 2) M/s Empire Safe Co 3) M/s Godrej & Boyce Mgf. Co. Ltd 4) M/s India Wood Craft 5) M/s Indo Office Solutions Pvt. Ltd. 6) M/s Kings Furnishing & safe Co. 7) M/s Methodex Systmes Pvt Ltd. 8) M/s Royal Safe Company KB 9) M/s SVARRNIM Infrastructures (P) Ltd.	Nil	Yes	RITES/CP/TC/R AMJAS/FURNI TURE/2016 Dated: 23.02.2016
8	RITES/CP/TC/R AMJAS/LIFTS/ R1/2016	Supply, Installation & Testing & Commissioning of 4 Nos. Lifts at Ramjas College, University Enclave, Delhi.	Open Tender	05.01.2016	Single Packet System	19.01.2016	1	1) M/s Johnson Lifts Pvt. Ltd.	Nil	Yes	RITES/CP/RAM JAS/LIFTS/2016 Dated: 02.03.2016
9	RITES/CP/TC/N IT Meghalaya/PKG I/Financial Bid/RI/2014	Construction of Administrative Block, Academic Building, Library Hall etc. of National Institute of Technology Meghalaya at Sohra (Cherrapunji), Meghalaya- Package – I.	Open Tender	05.12.2013	Two Bid System	30.07.2014	Only Four bidders have submitted the Financial bid	N.A.	N.A.	YES	RITES/CP/TC/N IT Meghalaya/PKG- I/Financial Bid/RI/2014 dt. 01.09.2014
10	RITES/CP/TC/N IT Meghalaya/PKG II/2014	Construction of Auditorium Building, Boys Hostel (Single Seater), Girls Hostel (Single Seater), Boys Hostel (Three Seater), Director's Bungalow, Guest House, Residential Type D & E etc. of National Institute of Technology Meghalaya at Sohra (Cherrapunji), Meghalaya – Package - II.	Open Tender	06.06.2014	Two Bid System	07.07.2014	5	1. M/s Rishabh Construction Pvt. Ltd. 2. M/S Badri Rai and Co. 3. M/s Simplex Infrastructure Ltd. 4. M/s N.C.C. Limited 5. M/s Shree Gautam Construction Co. Ltd.	NIL	YES	RITES/CP/TC/N IT Meghalaya/PKG- II/LOA/2014/84 dt. 13.11.2014
11	RITES/CP/TC/N IT Meghalaya/PKG III/2015	Construction of Married Accommodation, Medical Centre, Shopping Complex, Sports Complex, Club Building, ESS, Residential Type A, B & C of National Institute Technology Meghalaya at Sohra (Cherrapunji), Meghalaya – Package – III.	Open Tender	02.04.2015	Two Bid System	25.05.2015	5	i) M/s NCC Limited, Kolkata ii) M/s Simplex Infrastructures Limited, Kolkata iii) M/s Shree Gautam Construction Co. Ltd, Guwahati iv) M/s ITD Cementation India Limited, Kolkata v) M/s Gannon Dunkerley & Co. Ltd, Kolkata	NIL	YES	RITES/CP/TC/N IT Meghalaya/PKG- III/2015 dt. 18.08.2015
12	RITES/CP/TC/N IT Meghalaya/Roa d Works/2016	Construction of Bituminous Roads, RCC & R R Masonry Retaining Walls, Culverts, Parking, Site Grading and other Ancillary Works for NIT Meghalaya at Sohra- Package –IV (a).	Open Tender	07.08.2016	Two Bid System	01.09.2016	3				Technical bids

13		Construction of RCC & RR Masonry Retaining Walls, Gates, Parking, Under Ground Tank, Covered Corridor, External water Supply, External Fire Fighting, Sewerage, Drainage Systems, Intake Sumps, Field Area, Site Grading, Signages and other ancillary works for NIT Meghalaya- Package –IV(b).	Open Tender	21.09.2016	Two Bid System	11.11.2016					Technical bids are scheduled to be
14		Supply, Installation, Testing & Commissioning of External Power Distribution systems for various buildings at NIT Meghalaya- Package –V.	Open Tender	20.09.2016	Two Bid System	10.11.2016					Technical bids are scheduled to be
15	RITES/CP/TC /NVS /Pampumpare/Ph-A/2006.	Construction of Phase-A buiuldings for Jawahar Navodaya Vidyalaya at Village - Gumto district- Papumpare, (Arunachal Pradesh)	Open tender	21.10.2006	Two bid system	14.11.2006	5	i) M/s Tama Fabrication Works, A-Sector, Naharlagun -791110, (A.P.) , ii) M/s Srinath Builders, Guwahati, Assam iii) M/s CMM infra Projection , Indore	i) M/s Tama Fabrication Works, A- Sector, Naharlagun -791110, (A.P.) .	Yes	RITES/CP/TC / NVS /Pampumpare/ phase-A/2006. dated 19.07.2007
16	RITES/CP/TC/NVS/ MOKUKCHUNG / PH- A/1R/2007/	Construction of School Building, Kitchen and Dining Building and Dormitory and Development Work for Jawahar Navodaya Vidyalaya at Village - Khensa, Distt. Mokokchung (Nagaland) Phase-A.	Open tender	23.09.2007	Two bid system	24.10.2007	4	i)M/s Kazheto Kinimi, Dimapur ii) M/s High land Construction, Dimapur, iii) M/s Development Authority, Nagaland iv) M/s Ganesh Tamuli , Guwahati, Assam	Ganesh Tamuli , Guwahati, Assam	Yes	RITES/CP/TC/NVS/ MOKUKCHUNG/ PH- A/1R/2007/ dated 25.04.2008
17	RITES/CP/TC /NVS /West Kemeng/Ph-A/2008	Construction of Phase-A buiuldings for Jawahar Navodaya Vidyalaya at West Kemang (Arunachal Pradesh)	Open tender	16.02.2008	Two bid system	18.03.2008				Yes	RITES/CP/TC/N VS/West Kemeng/Ph- A/2009. dated 26.06.2009
18	RITES/CP/TC/N VS/UPPEER SUBANSIRI/(Left Over Works)/Phase-A/2007	Left Over Works pertaining to Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Dist. - Upper Subansiri (Arunachal Pradesh)	Open tender	27.10.2007	Two bid system	30.11.2007	1	i) M/s Tama Fabrication Works, A-Sector, Naharlagun -791110, (A.P.) .	i) M/s Tama Fabrication Works, A- Sector, Naharlagun -791110, (A.P.) .	Yes	RITES/CP/TC/N VS/UPPEER SUBANSIRI/(Left Over Works)/Ph- A/2009 dated 16.01.2009

19	RITES/CP/TC/NVS/DHEMAJI/Ph.-B/2005	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Dhemaji (Assam))	Open tender	05.08.2005	Two bid system	09.09.2005	3	M/s Kenik Enterprise, Naharlagun, Arunachal Pradesh, ii) M/s N.K. Construction, Naharlagun, Arunachal Pradesh , iii) M/s K.B. Group, Naharlagun, Arunachal Pradesh.	M/s Kenik Enterprise, Naharlagun, Arunachal Pradesh.	Yes	RITES/CP/TC/NVS/DHEMAJI/Ph.-B/2005. dated 07.06.2006
20	RITES/CP/TC/NVS/EAST SIANG/Ph.-A/2009.	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Distt. - East Siang (Arunachal Pradesh)	Open tender	19.06.2009	Two bid system	15.07.2009	3	i) M/s Tama Fabrication Works, A-Sector, Naharlagun -791110, (A.P.) ii) M/s Chukhu Bablu, District-Papum Pare, Arunachal Pradesh.	M/s Mesnia Enterprises E-Sector, P.O./ P.S.-Nirjuli, District-Papum Pare (Arunachal Pradesh)	Yes	RITES/CP/TC/NVS/EAST SIANG/Ph.-A/2009 dated 23.04.2010
21	RITES/CP/TC/NVS - Baksa Ph. A/2009	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Distt. - Baksa (ASSAM).	Open tender	08.12.2009	Two bid system	04.01.2010	3	M/s T&T Projects Limited and M/s Zakirul Hussain	M/s Dihang Edutech Infrastructure Pvt. Ltd.,	Yes	RITES/CP/TC /NVS - Baksa/ Ph. A/2009 dated 05.07.2010
22	RITES/CO/CP/NVS - Khurda Ph-B/8907-53/Tender/10	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. -Khurda (Orissa)	Open tender	09.08.2010	Two bid system	03.09.2010	3	M/s Otis Associates Pvt. Ltd., M/s B.N. Parida & Co. and M/s CMM Infraprojects Ltd.	none	Yes	RITES/CO/CP/NVS - Khurda Ph-B/8907-53/Tender/10 dated 23.05.2012.
23	RITES/CO/CP/NVS-Fatehpur PhB(Leftover works)/8788-53/Gen/09	Leftover works for Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Fatehpur (U.P.).	Open Tender	08.12.2009	Two bid system	23.12.2009	2	M/s Fortuna Foundations Engineers & Consultants Private Limited and M/s Srinath Builders & Housing Co. (Pvt.) Ltd.	Nil	Yes	RITES/CO/CP/NVS-Fatehpur PhB(Leftover works)/8788-53/Gen/09 dated 18.10.2010
24	RITES/ROC-II/CP/NVS-Mon Ph B/8937-53/Tender/13	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Mon (Nagaland)	limited tenders	03.04.2013	Single bid system	03.05.2013	4	i) M/s Srinath Constructions & Merchants Co. (P) Ltd., Guwahati (Assam); ii) M/s Bright Construction Corporation, Guwahati (Assam); iii) M/s Rustom Enterprises, Itanagar (Arunachal Pradesh); iv) M/s Itanagar (Arunachal Pradesh); v) M/s Sons Enterprises, Chandel (Manipur); vi) M/s Rishabh Construction (P) Ltd., Jaipur (Rajasthan); vii) M/s Fortuna Foundations Engineers & Consultants Pvt.Ltd, Lucknow (UP);	i) M/s Srinath Constructions & Merchants Co. (P) Ltd., Guwahati (Assam); ii) M/s Bright Construction Corporation, Guwahati (Assam); iii) M/s Rustom Enterprises, Itanagar (Arunachal Pradesh); iv) M/s Itanagar (Arunachal Pradesh); v) M/s Sons Enterprises, Chandel (Manipur); vi) M/s Rishabh Construction (P) Ltd., Jaipur (Rajasthan); vii) M/s Fortuna Foundations Engineers & Consultants Pvt.Ltd, Lucknow (UP); viii) M/s Neeraj Construction Co., Chandigarh; ix) M/s Real Uttam Builders, Kanpur (U.P.)	Yes	RITES/ROC-II/CP/NVS Mon Ph B/8937-53/Tender/13 dated 03.12.2013

25	RITES/CP/CUK/ GULBARGA/PH ASE-II/2011 (R)	Construction of Buildings for various Schools including site development and bulk services at Central University of Karnataka at Gulbarga	Limited Tender	18.08.2011	One packet System	06.09.2011	1	j) M/s Unity Infra Projects Limited (ii) M/s URC Constructions Private Limited (iii) M/s IVRCL Limited (iv) M/s NCC Limited (v) M/s Era infra Engineering Ltd. (vi) M/s JMC Projects India Ltd. (vii) M/s BE Billimoria.	-	YES	RITES/CP/CUK/ Gulbarga/Phase- II/2011 (R)/ LOA / 2011/ 74 dated: 03.10.2011
26	RITES/CP/CUK/ KARNATAKA/G ULBARGA/TC/8 874-53/2012	Construction of Boundary wall at Central University of Karnataka at Distt. Gulbarga(Karnataka)	Open Tender through Press	02.03.2012	Two packet System	19.03.2012	3	j) M/s Kotarki Constructions Pvt. Ltd. 2. M/s Md. Farahat Deshmukh & Sons	1. M/s Md. Farahat Deshmukh & Sons	YES	RITES/CP/CUK/ KARNATAKA/G ULBARGA/TC/8 874-53/2012 dated 12.07.2012
27	RITES/CP/TC/C UK/PEB- BH/2014	Construction of pre-fabricated Food court, Hostels and Kitchen/Dining for boys including Civil, Electrical and plumbing work at new campus of Central University of Karnataka, Gulbarga."	OPEN TENDER	28.08.2014	Two packet System	18.09.2014	4	1. M/s ACME Cleantech Solutions Ltd., 2. M/s BNAL Prefabs Pvt. Ltd.	1. M/s Everest Industries Ltd., 2. M/s VSK Infrastructures Pvt. Ltd.	YES	RITES/CP/TC/C UK/PEB- BH/2014 Dated: 08.01.2015
28	RITES/CP/TC/C UK/PEB- GH/2014	Construction of pre-fabricated Girls hostels and Kitchen/Dining including Civil, Electrical and plumbing work at new campus of Central University of Karnataka, Gulbarga.'	OPEN TENDER	28.08.2014	Two packet System	22.09.2014	5	1. M/s ACME Cleantech Solutions Ltd., 2. M/s BNAL Prefabs Pvt. Ltd.	1. M/s Everest Industries Ltd., 2. M/s VSK Infrastructures Pvt. Ltd.	YES	RITES/CP/TC/C UK/PEB- GH/2014 Dated: 12.02.2015
29	RITES/CO/B&A/ EE/CUK- GULBARGA/VR F/P-II/E-4/2013	Supply , Erection, Testing & Commissioning of VRF (Variable & Refrigerant Flow) Air Conditioning System work for various school at University Campus at Khadaganchki village, Aland Taluka, Gulbarga District in Karnataka.	Open Tender	15.03.2013	Two packet System	23.04.2013	7	1. M/s L.G. Electronics India Pvt. Ltd	Nil	YES	RITES/CO/VP/C P/CUK- GULBARGA/VR F/P-II/2013 Dated: 26.09.2013

30	BITES/CO/B&A/EE/CUK-Gulbarga/External/E-2/2012	Supply, Erection, Testing and commissioning of HT/LT (11kV/440V) substation equipments and external electrification works etc. at University Campus at Khadaganchki Village Aland Taluka Gullbarga District in Karnataka.	Open Tender	02.02.2012	Two packet System	03.04.2012	8	1. M/s K K Vidyut, Ahmednagar 2. M/s Bajaj Electrical Limited, Mumbai 3. M/s Ishwar Electric Co, Dharwad 4. M/s Shalaka Infra-Tech(I) Pvt Ltd. 5. M/s Sterling & Wilson Ltd, Bangalore 6. M/s Micron Electricals 7. M/s KEC International Ltd	1. M/s Amber Electrotech Ltd	YES	BITES/CO/B&A/EE/CUK-Gulbarga /External/2012 Dated: 23.08.2012
31	Agreement No BITES/CO/CP/PU/EMMC/VRF/E-7/2013- Dated 30.12.2013	Supply Erection Testing & Commissioning of VRF (Variable Refrigerant flow) Air Conditioning system work for Electronic Media and Mass communication (EMMC) Building under 11th plan building projects for Pondicherry university at Pondicherry	OPEN TENDER	2/21/2013	Two packet	3/11/2013	1	M/s LG Electronics India Pvt Ltd	NA	Yes	BITES/CO/CP/PU/EMMC/VRF/E-7/2013- Dated 30.12.2013 & BITES/CO/CP/PU/EMMC/VRF/2013 – Dated : 20.09.2013
32	BITES/CO/CP/PU/HVAC/Auditorium/E-9/2013 dated 18.02.2014	Supply erection testing & commissioning of HVAC system with AIR COOLED SCREW CHILLER in conventional Centre having auditorium of 2500 sitting capacity and ancillary building works under 11th plan building project for Pondicherry university at Pondicherry	OPEN TENDER	4/30/2013	Two packet	6/28/2013	2	1.M/s.Snowmax Engineers limited, 2. skyline aircondition engineers priv limited	1.skyline aircondition	YES	BITES/CO/CP/PU/HVAC/Auditorium/E-9/2013 dated 18.02.2014 & BITES/CO/CP/PU/HVAC/AUDITORIUM – Dated:29.01.2014
33	BITES/ROC-II/CP/PU/8852-53/EMMC-ACOUSTICS/TENDER/16 dated10.05.2016	Providing Acoustics treatment for Auditorium, Studios, Editing rooms, Control room in Center for Electronic Media &Mass communication Research Building at Pondicherry University, Puducherry.	OPEN TENDER	11.05.2016	Single Packet	25.05.2016	3	1.M/s Srithi Enterprises, Chandigarh 2.M/s Mac Associates, Delhi 3.M/s Creators engineer& interior Pvt ltd, chennai	NA	YES	BITES/ROC-II/CP/PU/8852-53/EMMC-ACOUSTICS/TENDER/16 dated: 04.07.2016
34	BITES/ROC-II/CP/PU/8852-53/Tender /15	Construction of Non Science Buildings for Department of Comparative Literature and Department of Economics at Central University of Kerala, Kasargod.	Open tender	06.06.2015	Two Bid System	02.07.2015	6	1. M/s Marymatha Construction Com, Ernakulam 2) M/s RDS Projects Ltd., Kochi, 3) M/s Haigreeva Infratech Projects Ltd., Hydrabad 4) M/s Ray Engineering Limited, Mumbai; 5) M/s Gupta Enterprises, New Delhi; 6) Ms Rajdeep Buildcon Pvt Ltd., Ahmednagar	1. Gupta Enterprises, New Delhi	YES	BITES/ROC-II/CP/PU/8852-53/Tender /15 dated 27.07.2015
35	BITES/ROC-II/CP/PU/8852-53/Tender (Pkg II) /15	Construction of Non Science Buildings for Department of Hindi and Department of Linguistics at Central University of Kerala, Kasargod.	Open tender	10.06.2015	Two Bid System	23.07.2015	4	1. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, 2) M/s N.R. Constructions; Hydrabad 3) M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar 4) M/s Marymatha Construction Com, Ernakulam	1. Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi	Yes	BITES/ROC-II/CP/PU/8852-53/Tender (Pkg II) /15 dated 24.08.2015

36	RITES/ROC-II/CP/CU Kerala/9008-53/Tender (Pkg III) /15	Construction of Science Buildings for Department of Physics and Department of Chemistry at Central University of Kerala, Kasargod.	Open tender	10.06.2015	Two System Bid	28.07.2015	6	1. M/s URC Constructions (P) Ltd., Bangalore, 2. M/s Marymatha Construction Company, Ernakulam, Kerala; 3. M/s N.R. Constructions, Hyderabad, 4. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala 5. M/s Ray Engineering Limited, Mumbai; 6. M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar.	1. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala	yes	RITES/ROC-II/CP/CU Kerala/9008-53/Tender (Pkg III) /15 dated 21.09.2015
37	RITES/ROC-II/CP/CU Kerala/9008-53/Tender (Pkg IV) /15	Construction of Science Buildings for Department of Animal Science and Department of Biology at Central University of Kerala, Kasargod.	Open tender	10.06.2015	Two System Bid	03.08.2015	6	1. M/s Ray Engineering Limited, Mumbai; 2. M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar. 3. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala 4. M/s URC Constructions (P) Ltd., Bangalore, 5. M/s N.R. Constructions, Hyderabad, 6. M/s Marymatha Construction Company, Ernakulam, Kerala;	1. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala	yes	RITES/ROC-II/CP/CU Kerala/9008-53/Tender (Pkg IV) /15 dated 21.09.2015
38	RITES/ROC-II/CP/CU Kerala/9008-53/16 independent houses/2016	Construction of 16 Independent Houses for Malathompara Colony at Periya for Central University of Kerala, Kasaragod.	Open tender	24.02.2016	Two Packet System	09.03.2016	3	1. M/s Universal Group 2. M/s Marymatha Construction Company 3. M/s MA Abdul Nazar	Nil	yes	RITES/ROC-II/CP/CU Kerala/9008-53/16 independent houses/2016 dated: 22.04.2016
39	RITES/ROC-II/CP/CU Kerala/STP/2016	Design, Engineering, Construction and Commissioning including operation and maintenance of sewage treatment plant (STP) of 200KLD Capacity based on MBBR Technology at Central University of Kerala, Kasaragod.	Open tender	08.09.2016	Single Packet System	20.09.2016	3	1. M/s Sainath Enviro tech 2. M/s Sai Enviro Engineers Pvt. Ltd. 3. M/s Shubham Hydrotech Engineers Pvt. Ltd.			Technical & Financ
40	RITES/CP/DP/T C/HARI NAGAR/BLDG/8903-53/2012	Construction of Police Station & Residences at Hari Nagar, New Delhi	Open Tender	7/6/2012	Two Packet System						RITES/CP/DP/T C/HARI NAGAR/BLDG/8903-53/2012 dated 13/12/2012
41	RITES/CP/DP/Janak Puri/PS & Residences/8894-53/2013	Construction of Police Station and Staff Quarters at Facility Centre at Janakpuri, New Delhi	Open Tender	30/08/2013	Two Packet System	24/09/2013	3	1. M.s. Garg Builders 2. M/s. Jaycon Infrastructure Ltd. 3. M/s. Aries Construction Co. Pvt. Ltd.	Nil	Yes	RITES/CP/DP/Janakpuri/PS & Residences/8894-53/2013 dated 04/02/2014
42	RITES/CP/DP/T C/Dwarka/Sec-19/Police Housing/8897-53/2013	Construction of Police Housing Complex for Delhi Police at Sector 19, Dwarka, New Delhi	Open Tender	20/07/2013	Two Packet System	23/08/2013	4	1. M/s MBL Infrastructure Ltd., New Delhi 2. M/s BCC Developers & Promoters Pvt. Ltd., New Delhi 3. M/s BL Goel & Co., New Delhi 4. M/s Jaycon Infrastructure Ltd., New Delhi	Nil	Yes	RITES/CP/DP/T C/Dwarka/Sec-19/Police Housing/8897-53/2014 dated 13/03/2014

43	RITES/CP/DP/2 Works/Architect - Consultant/2010	Appointment of Architect for Construction of Delhi Police Projects for Group-3 North West Delhi Works	Open Tender	19/03/2010	Two Packet System							RITES/CP/DP/2 Works/Arch. - Consultant/2010 dated 24/05/2010
44	RITES/CO/CP/DP/ROHINI (SEC11)/BLDG/8844-53/2011	Construction of Delhi Police Housing at Sector-11, Rohini, New Delhi	Open Tender	31/08/2011	Two Packet System							RITES/CO/CP/DP/ROHINI (Sec-11)/BLDG/8844-53/2011 dated 28/02/2012
45	RITES/CP/DP/T C/Dabri/8900-53/2014	Construction of Police Station at Dabri, New Delhi	open	4/2/2014	Two Packet System	3/3/2014	6	1. M/s. Garg Builders Jaycon Infrastructure Ltd. 3. M/s. Multitech Construction Company 4. M/s. Surendra Kumar 5. M/s. Agarwal Company 6. M/s. S & S Technocrats Pvt. Ltd.	2. M/s. Nil	Yes		RITES/CP/DP/T C/Dabri/8900-53/2014 dated 23/06/2014
46	RITES/CP/DP/T C/PUNJABI BAGH/BLDG/8898-53/2012	Construction of Police Station & Residences at Punjabi Bagh, New Delhi	Open Tender	9/5/2012	Two Packet System							RITES/CP/DP/T C/PUNJABI BAGH/BLDG/8898-53/2012 dated 16/01/2013
47	RITES/CP/DP/2 Works/Architect - Consultant/2010	Appointment of Architect for Construction of Delhi Police Projects for Group-4 South West Delhi Works	Open Tender	19/03/2010	Two Packet System							RITES/CP/DP/2 Works/Arch. - Consultant/2010/333 dated 24/05/2010
48	RITES/CP/DP/T C/KONDLI/BLDG/8842-53/2012	Construction of Police Line & Residential Quarters at Kondli Check Post, Delhi	Open Tender	14/12/2011	Two Packet System							RITES/CP/DP/T C/KONDLI/BLDG/8842-53/2012 dated 17/05/2012
49	RITES/CP/DP/T C/Jyoti Nagar/8887-53/2013	Construction of Police Station & Staff Quarters at Jyoti Nagar, Delhi	Open Tender	20/07/2013	Two Packet System	21/08/2013	4	1. M/s. MBL Infrastructure Ltd. 2. M/s BCC Developers & Promoters Pvt. Ltd. 3. M/s. Jaycon Infrastructure Ltd.	1. M/s. Surendra Kumar	Yes		RITES/CP/DP/T C/Jyoti Nagar/8887-53/2013 dated 06/01/2014
50	RITES/CP/DP/T C/Shahdara/8890-53/2013	Construction of Police Station and Staff Quarters at Shahdara, Delhi	Open Tender	30/08/2013	Two Packet System	23/09/2013	3	1. M/s. Garg Builders Jaycon Infrastructure Ltd. 3. M/s. Malhotra Construction Pvt. Ltd.	2. M/s. Nil	Yes		RITES/CP/DP/T C/Shahdara/8890-53/2013 dated 12/02/2014
51	RITES/CP/DP/T C/DCP-NE-Office/Seelampur/8891-53/2013	Construction of NE-DCP Office, Seelampur, Delhi	Open Tender	1/6/2013	Two Packet System	1/7/2013	6	1. M/s. Agarwal Company M/s R.B. Chy: Ruchi Ram Khattar & Sons 3.M/s. MBL Infrastructures Ltd. 4. M/s. Garg Builders	2. 1. M/s. Gupta Enterprises 2. M/s. Surendra Kumar	Yes		RITES/CP/DP/T C/DCP-NE-Office/Seelampur/8891-53/2013 dated 23/01/2014
52	RITES/CP/TC/DP/DwarkaSec-9/Residences/3573-53/1R/2013	Construction of Residences for Delhi Police at DAP Lines, at sec-9, Dwarka, New Delhi	open	28/11/2013	Two Packet System	30/12/2013	6	1. M/s. B.K. Consortium Engineers Pvt. Ltd. 2. M/s. Canon Engineering Constructions 3. M/s. Apex Constructions 4. M/s. Universal Constructions & Engineering Pvt. Ltd. 5. M/s. MBL Infrastructure Pvt. Ltd. 6. M/s. SOM Projects Pvt. Ltd.	Nil	Yes		RITES/CP/TC/DP/Dwarka Sec-9/Residences/3573-53/1R/2013 dated 26/06/2014

53	RITES/CP/DP/T C/Dwarka Sec 16 C/PS & Residences/889 6-53/2013	Construction of Police Station and Staff Quarters at Sec 16 C, Dwarka, New Delhi	open	24/10/2013	Two Packet System	27/11/2013	4	1. M/s. Aadhar Stumbh Township Pvt. Ltd. 2. Sam (India) Buitwell Pvt. Ltd. 3. M/s. Jaycon Infrastructure Ltd. 4. M/s. MBL Infrastructure Ltd.	Nil	Yes	RITES/CP/DP/T C/Dwarka Sec- 16C/8896- 53/2013 dated 27/06/2014
54	RITES/CP/TC/ UOA/FCI/Allah abad/2009	Construction of Undergraduate Lecture Theatre Complex at FCI Campus, University of Allahabad	open	11.07.2009	Two Packet System						RITES/CP/TC/U OA/FCI/Allahab ad/2009/ Dt 19.11.2009
55	RITES/CP/TC/ UOA/USIC/201 3	Construction of HFIBF/ USIC Building at University of Allahabad	open	19.07.2013	Two Packet System	08.08.2013	1	1) M/S Gupta Enterprises	NIL	Yes	RITES/CP/TC/U OA/2013 Dt 17.01.2014
56	RITES/CP/TC/ UOA- Allahabad/Herit age/VH/2013	Conservation of Vijayanagram Hall at Allahabad University, Allahabad	open	27.05.2014	Two Packet System	17.06.2014	1	1) M/s Savani Construction Co. Pvt. Ltd.	NIL	Yes	RITES/CP/TC/U OA- Allahabad/8858- 53/Heritage Building/VH/201 5 dated 08.04.2015
57	RITES/CP/TC/ UOA-Allahabad MCC/LT/2014	Construction of Lecture Theatre Complex at MCC campus.	open	01.05.2014	Two Packet System	27.05.2014	3	1.) M/s. Gupta Enterprises 2.) M/s. Garg Builders 3.) M/s. S.N.S. Infracon Pvt. Ltd.	NIL	Yes	RITES/CP/TC/U OA- Allahabad/MCC/ LT/2014/9716 dated 04.09.2014
58	RITES/CP/TC/ Allahabad- II/ARCH- CONSULTANT /2009	Consultancy Services for Structural, Electrical and Other Engineering Services for Planning & Construction of Lecture Theatre Complex at FCI Campus etc., Allahabad University, Allahabad - 211002	LIMITED	13-02-2009	Single Packet System						RITES/CP/TC/A llahabad- II/ARCH- CONSULTANT/ 2009 dated 03.03.2009
59	RITES/CP/TC/ AU- Allahabad/ARC H- CONSULTANT /2008	Appointment of Architectural Firm / Company for Consultancy Services for Architectural, Structural, Electrical and Other Services for Planning & Construction of Various Buildings, Interior Design, Renovation, Up Gradation & Installation of Infrastructure / Services / Facilities at Allahabad University, Allahabad(U.P.)	open	28.12.2009	Single Packet System						RITES/CP/TC/A U- Allahabad/ARC H- CONSULTANT/ 2008 dated 22.04.2009
60	RITES/CP/AU/ Conservation Arch./2011	Request for Proposal for Conservation, Restoration and Preservation of Heritage Buildings at University of Allahabad, Allahabad (U.P.)	Limited	05-01-2011	Single Packet System						RITES/CP/AU/C onservation Arch./2011 dated 09.03.2011

61	NA	Consultancy Services for Construction of Lecture Theatre Complex at MCC campus.	Limited	NA	Single Packet System							RITES/CP/UOA/MCC-NEEV/2013/6772 dated 25.07.2013
62	RITES/CO/CP/DP-BRK Road/AC System/2015	SITC of Centralized Air Conditioning System in PS Building at Barakhamba Road, New Delhi	LIMITED	NA	Single Packet System	10.04.2015	7	1. M/s Skyline Air-Conditioning Engineers Pvt. Ltd 2. M/s LG Electronics Pvt. Ltd 3. M/s Aircon Technique Pvt. Ltd. 4. M/s Airwaves Engineers Pvt. Ltd. 5. M/s Snowmex Engineers Ltd. 6. M/s. Perfect Infra Engineers Pvt. Ltd 7. M/s. Hemcool Engineers	NIL	Yes	LOA No. RITES/CO/CP/D P-BRK Road/AC System/2015 dtd. 26/06/2015	
63	RITES/CO/CP/TAF/Arch. Consultant/2015	Appointment of Architect for Construction of Traction Alternator Factory at Vidisha, M.P.	Open	04.08.2015	Two Packet System	20.08.2015	6	1. M/s Fountainhead 2. M/s Wadia Techno Engineering Services Ltd. 3. M/s Saini & Saini Associates 4. M/s Buildcon Solutions. 5. M/s Structwel Designers and Consultants Pvt. Ltd.	1. M/s N.R. Consultants and Planners India Private Limited	Yes	LOA No. RITES/CP/TAF/Arch. Consultant/2015 dtd. 09.10.2015	
64	RITES/CO/CP/TAF/EW/2015	Earthwork for the development of Traction Alternator Factory At Vidisha, (M.P.)	Open	23.10.2015	Two Packet System	18.11.2015	5	1. M/s Ashish Enterprises 2. M/s Trishul Construction	1. M/s Sanjeev Kumar Goyal Contractor 2. M/s Bridge & Building Construction Co. Pvt. Ltd 3. M/s Suresh Chand Gupta	Yes	LOA No. RITES/CO/CP/TAF/ASHISH/EW/2015/10581 dtd. 19.01.2016	
65	RITES/CO/CP/TAF/Vidisha/PEB/2015	Design, Supply & Erection of Pre-Engineered Superstructure for Traction Alternator Factory at Vidisha (MP)	Open	12.12.2015	Two Packet System	12.01.2016	5	1. M/s Shashin Construction Company 2. M/s BNAL Prefabs Pvt. Ltd. 3. M/s Jindal Buildsys Ltd. 4. M/s Jindal Mectec Pvt. Ltd.	1. M/s Zamil Steel Buildings	Yes	LOA No. RITES/CO/CP/TAF Vidisha/PEB/2015 dtd. 15.02.2016	
66	RITES/CO/CP/TAF VIDISHA/CIVILWORKS/PKG-III /2015	Construction of Traction Alternator Factory at Vidisha, Madhya Pradesh PKG-III (Civil Works)	Open	13.04.2016	Two Packet System	26.02.2016	4	1. M/s. Garg Builders, Delhi 2. M/s. SOM Projects Pvt. Ltd. 3. Envirad Projects Pvt. Ltd. 4. M/s Gupta Enterprises	Nil	Yes	LOA No. RITES/CO/CP/TAF VIDISHA/CIVILWORKS/PKG-III /2016 Dated 01.09.2016	
67	RITES/CO/CP/MNNIT/GIRLS HOSTEL/2015	Construction of Girl's Hostel (G+6) at MNNIT, Allahabad	Open	19.11.2015	Two Packet System	16.12.2015	2	1. M/s. Garg Builders, Delhi 2. M/s Gupta Enterprises	Nil	Yes	LOA No. RITES/CO/CP/MNNIT/GIRLS HOSTE/2015 dtd. 29.03.2016	
68	RITES/CP/TC/CUB/Package-I/BW/2014	Construction of Boundary Wall & Gate at Central University of Bihar Campus, Panchanpur, Gaya	Open tender	13.06.2014	Two bid system	04.07.2014	6	(I) M/s JPG Engineerts Pvt Ltd. (ii) M/s Civcon Construction Pvt. Ltd (iii)M/s Kamal Kumar Jain (iv)M/s Magadh Construction Works (v)M/s Awadhesh Construction	(i) M/s Anupma Construction	Yes	RITES/CP/TC/CUB/Package-I/BW/2014 dated 5.10.2014	

69	RITES/CP/TC/CUB/Package-2/Buildings/2015	Construction of Administrative building, Schools, Lecturehall Complex, Hostels etc at Central University of South Bihar Camous, Panchanpur, Gaya	Open tender	12.02.2015	Two bid system	08.04.2015	4	(i) M/s Shapoorji Pallonji And Company Private Limited (ii) M/s Era Infra Engineering Limited (iii)M/s JMC Projects (India) Limited	(i) M/s Gannon Dunkerly & Co. Ltd	Yes	RITES/CP/TC/CUB/Package-2/Buildings/2015 dated 27.08.2015
70	RITES/ROC-II/CP/IITK-NCRC (Balance Works)/8849-53/Tender/15	Remodeling and finishing of Balance works of Administrative Block, Circular Class room, Rectangular class room of Nalanda Class Room Complex (Block B) at Indian Institute of Technology, Kharagpur (West Bengal).	Open	25.02.2015	Two Bid System	09.04.2015 (extended)	2	i) M/s Haldia Construction, Haldia (West Bengal) (downloaded tender) ii) M/s Mackintosh Burn Limited, Kolkata (West Bengal) (downloaded tender)	Non	YES	RITES/ROC-II/CP/IITK-NCRC (Balance Works)/8849-53/Tender/15 dated 01.09.2015
71	RITES/CP/TC/ROC-II/SS(G+15)/Bose Institute/Financial Bid/2014	Construction of Super Structure (G+15) for Unified Academic Campus of Bose Institute at Plot No. 80, JL No. 3, Block-EN, Mouza-Mohisbathan, Sector-V, Salt Lake, Kolkata, West Bengal	Bids Invited from Five Prequalified Bidders	24.06.2014	Single packet system	Financial Bids opened on 23.07.2014	Only Four bidders have submitted the Financial bid	N.A.	N.A.	YES	RITES/CP/TC/ROC-II/SS(G+15)/Bose Institute/Financial Bid/2014 Dated: 29.08.2014
72	RITES/CP/TC/ROC-II/NABI/Agri Food Cluster Campus/2013	Construction and Development of Agri Food Cluster Campus of National Agri Food Biotechnology Institute (NABI) at Mohali (Punjab)	open tender	25.08.2013	one packet system	18.09.2013	12	1. M/s Unity Infraprojects Ltd. 2. M/s Sam (India) Builtwell Pvt. Ltd. 3. M/s K.S.M Bhashir Mohammed & Sons	1. M/s IVRCL Ltd. 2. m/s Brahamputra Infrastructure Ltd. 3. M/s Rohan Builders Pvt. Ltd. 4. M/s Rajdeep Buildcon Pvt. Ltd. 5. M/s NCC Limited. 6. M/s URC Construction (P) Ltd. 7. M/s ERA Infra Engineering Ltd. 8. M/s jmc projects (i) Ltd. 9. M/s Aluwalia	YES	RITES/CP/TC/ROC-II/NABI/Agri Food Cluster Campus/LOA/2014/ dt. 06.05.2014
73	RITES/CP/TC/ROC-II/CIAB/2014/R1 Dt. 20.10.2014	Construction and Development of Centre of Innovative and Applied Bio-processing (CIAB) at Mohali (Punjab).	open tender	20.07.2013	Two packet system	-	5	-	-	-	RITES/CP/TC/ROC-II/CIAB/R1/LOA/2015 Dt. 05.02.2015
74	RITES/CP/TC/JMI-J&K Students hostel/2015	Construction of Hostel to Accommodate the students from the state of Jammu & Kashmir at Jamia Millia Islamia, New Delhi.	Open Tender	-	Two bid system	-	8	-	-	YES	RITES/CP/TC/JMI-J&K Student Hostel/2015 Dt. 10.03.2016
75	RITES/CP/TC/DP/GK-1/8881-53/R1/2013	Construction of Police Station and Residential Quarters at Greater Kailash-1, New Delhi.	Open Tender	30.08.2013	Two bid system	26.09.2013	4	1.M/s BCC Developers & Promoters Pvt. Ltd. H-33, Masjid Moth Greater Kailash-II, New Delhi 110048. 2.M/s PMS Buildtech Pvt. Ltd. D-8, LGF, Kailash Colony, New Delhi. 3.M/s Garg Builder, F-19 Ashok Vihar phase-1, Delhi-110052 4.M/s Gupta Enterprises, Engineers, Govt, Contractor & Builders, 252-G 1st Floor,Lakshyadeep Plaza Sant Nagar, East of kailash, New Delhi 110065	Nil	YES	RITES/CP/TC/DP/GK-1/8881-53/R1/LOA/2013,DA TED: 16.12.2013
76	RITES/CP/TC/DP/Re-Development/Delhi Cantt/8886-53/R1/2013	Re-Development of Police Colony Delhi Cantt, Delhi.	Open Tender	14.09.2013	Two bid system	17.10.2013	3	(i) M/s. Kamladityya Construction Pvt. Ltd, B-104, Manisha Tower, Plot-7B, Sector-23, Dwarka, New Delhi.(ii) M/s B.K. Consortium Engineers Pvt. Ltd, Middleton Manor, Flat-1B, 9/4, Middleton Row, Kolkata(iii) M/s. MBL Infrastructures Ltd, Baani Corporate One, 303, 3rd floor, Plot-5, Commercial Centre, Jasola, New Delhi.	Nil	YES	RITES/CP/TC/DP/Re-Development/Delhi Cantt/8886-53/R1/LOA/2013,DA TED: 17.02.2014

Name of contractor	Value of Contract (Rs. lakh)	Scheduled date of completion of supplies/work.	Actual date of start of work	Actual date of completion	Reasons for delay, if any
12	13	14	15	16	17
M/s R.S. Khanna & Sons	1439.29	13.05.2015	14.02.2014	31.08.2016	
M/s KNY Projects Pvt. Ltd., Gurgaon	Fee @ 0.73% of Project Cost	30.09.2015	31.03.2014	Work kept in abeyance as per instructions of client	Preliminary Cost estimate has been submitted for approval of client & presentation was also given to DU in July 2014. Now DU vide their letter dated 01.05.2015 has asked RITES for keeping the work in abeyance till further instructions. Now DU vide their letter dated 06.07.2016 have informed that revised cost of new construction works is RS 28.09.Crores & further informed that for CIC building the proposal is still kept on hold and likely to be decided by competent authority in two months
M/s R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi-110027	480.35	21.12.2015	22.09.2014	31.10.2016	
M/s S.K. Integrated Consultants	1262.96	20.12.2016	21.09.2015	Work stopped as per instructions of client	Site handed over by client on 21.09.2015. DU vide their letter dated 22.12.2015 informed that DU has received restraintment order from the Dy. Conservator of Forest (West) and asked RITES to stop the work till further communication from DU.
M/s Puja Construction Company	650.69	01.03.2017	02.12.2015	Work in progress	Site handed over on 02.12.2015 by DU to start renovation work on exterior in 1st phase.

R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi – 110027	246.35	07.10.2016	08.02.2016	Work in progress	There is delay in issue of GFC drawings by architect of client and delay in decision by client.
M/s Royal Safe Company (KB) Plot No.4, Furniture Block Kirti Nagar, New Delhi-110015	112.48	07.08.2016	08.03.2016	30.09.2016	Samples of furniture approved by client on 18.05.2016. During Installation client has revised the seating layout plan.
M/s Johnson Lifts vt. Ltd. 147, Udyog Vihar, Phase-1, Gurgaon, Haryana-120016	93.0	15.09.2016	16.03.2016	15.09.2016	
M/s Shree Gautam Construction Co. Ltd.	1744222728.00	16.07.2017	16.09.2014	28 % completed	1. various decisions are pending from DDF.
M/s Badri Rai & Co.	1568170428.70	18.09.2017	28.11.2014	20 % completed	1.Shortage of labour is at site. 2. Some clarifications/ decisions regarding drawings to be cleared by ddf on urgent basis.
M/s Gannon Dunkerley & Co. Ltd	924105845.91	01.03.2017	02.09.2015	08 % completed	1.Material (Cement and Shuttering materials) shortage at site. 2. Architect has not cleared some issues regarding drawings yet. 3. Shortage of labour due to the festivals Durga Puja & Diwali are affecting the work progress.

under evaluation.

opened on 11.11.2016

opened on 10.11.2016

M/s. Tama Fabrication works, Naharlagun, Arunachal Pradesh.	1090.72	29.01.2009	29.07.2007	work in progress. School building, Type IV residence, One Girls Dormitory, UG, ESS completed. work progress 97 %.(Land dispute is yet to be resolved)	work delayed due to land dispu t and change in layout plan. The new layout plan was approved by GM/NVS on 01.01.06. slow progress due to weather condition, land dispu t with local , remoteness of site , not availability of approach road & Boundary dispu t.
M/s. Ganesh Tamoli, Near Maharishi Vidya Mandir, G.N.B. Road, Silpukhuri, Guwahati, ASSAM	1444.38	05.11.2010	05.05.2008	work in progress (97.5 %).	Work delayed due to change of site after award of work. Slow peogress due to abnormal rains, remoteness of site, insurgency in the area, local disturbance and non availability of unskilled and skilled labourer.
M/s. Tama Fabrication works, Sector- A, Naharlagun- 791110, Arunachal Pradesh.	1772.39	20.12.2010	21.06.2009	work in progress (60 %).	GFC drgs. Received from NVS on 24.08.2009.Land for Construction handed over by NVS on 04.09.2009. Slow progress due to abnormal rain , bad weather conditions, delays in issuance of GFC drawings by Client, remoteness of site, insurgency / law & order problem in the area.
M/s. Tama Fabrication works, Sector- A, Naharlagun- 791110, Arunachal Pradesh.	1027	24.01.2010	25.01.2009	work in progress. School building comopletd and handed over. 2nos boys Dormitory, Residence Type IV, ESS completed.(97 %)	Slow progress due to land dispute created by local villagers, land slides, heavy rainfall, difficult site condition, and non availibity of labour are the raeson for delay in completion. School Building, Boys Dormotry 2 nos, Type IV Resi and ESS completed and handedover.

M/s. Kenik Enterprises, Room No. -1, 2nd Floor, Basar Commercial Complex, Barapani Bazar, Naharlagun-791110, Dist. - Papum-pare (Arunachal Pradesh)	330.11	15.10.2006	16.02.2006	Terminated	Cost of balance work submitted by Sr.DGM is under Technical vetting.
M/s. Chukhu Bablu, Constructions, P.O./P.S. - Doimukh, Distt. Papumpare, Arunachal Pradesh.	1354.12	09.10.2010	10.04.2010	work in progress.(65%)	Work could not be commenced due to land problem on the part of client. Clearance for commencement received from NVS on 09.12.2010 contractor has commenced the work at site however again stopped by locals from 01.11.2011. Site handed again over on 22.05.2012. Slow progress due to non availability of encubrance free /dispute free site/ land dispue with locals and non availibility of labour.
M/s. T&T Projects Limited, T-3, Parmeshwari Building, 3rd floor, Chatribari Road, Guwahati - 781001 (Assam)	1307.38	19.01.2011	20.07.2010	work in progress(74%)	Work delayed due non issuance of GFC drawings, non removal of hindrance by NVS. Slow progress due to local (underground) disturbance.
M/s B.N. Parida & Co, Indoo, A/12, Surya Nagar, Bhubaneswar -751003, Odisha	500.53	07.06.2013	08.06.2012	work in progress 88 %	Slow progress on the part of contracor. 7 days show cause notice issued . Revised target date given 31.12.2016
M/s. Srsrinath Builders & Housing Co Pvt Ltd., Guwahati (Assam)	225.36	03.06.2011	04.11.2010	work in progress 97%	Notice is being issued on account of slow progress on the part of contracor.
M/s Ansari Con Com, Dimapur, Nagaland.	1072.89	09.12.2014	10.12.2013	work in progress 77 %	Delay in handing over site by client, Abnormal rains, Land slides and law & order/ insurgencies problems.

M/s Unity Infra Project Ltd.	13576.836	17.10.2013	18.10.2011	Present Progress is 73% / The contractor has started the work in full swing with sufficient manpower, final completion programme is received from the deployed agency and the expected final date of completion in all respect will be 31.10.2016	Contractor was stopped work from January 2015 to November 2015 due to cash-crunch on their part. The contractor has re-started work since January 2016, the School buildings D7, D8, D9 and D 10 and all services like OHT, UG sumps, STPs have been completed and the remaining work is likely to be completed by December 2016.
M/s Kotarki Construction Pvt. Ltd.	354.04	21.04.2013	27.07.2012	Present Progress is 95% / Expected Date of completion 31.12.2016	Construction of wall is completed, the barbed wire works are yet to start. Approval for the item of work have been received on 23.02.2016, however the expenditure approval is yet to be submitted and got approved from Client. The contractor is not responding properly, diligence notice has been issued.
M/s ACME Cleantech Solutions Ltd.,	959.22	22.09.2015	23.01.2015	Present Progress. is 80% / Expected Date of completion 31.12.2016	One Boys Hostel block along with kitchen & Dining has been handed over on 08.08.2016, the remaining buildings are likely to be completed by 31.12.2016.
M/s ACME Cleantech Solutions Ltd.,	883.18	26.10.2015	27.02.2015	Present Progress is 78 % / Expected Date of completion 31.12.2016	One Girls Hostel block along with kitchen & Dining completed. The contractor is attending the observed shortcomings and will be made functional immediately after completion of the sewer line, for which Client is yet to given clearance / approvals. The remaining buildings are nearly completion and to be completed by 31.12.2016.
M/s L.G. Electronics India Pvt. Ltd	1178.95	11.10.2014	11.10.2013	Present Progress is 60%	Presently The work is been delayed due to non completion of school buildings by Phase II contractor, however the work in D7, D8, D9, and D 10 is in progress.

M/s Sterling & Wilson Ltd., Bangalore	1547.68	07.12.2014	07.09.2012	Present Progress is 94 %	The work is been delayed due to non completion of school buildings by Phase II contractor.
M/s LG Electronics India Pvt Ltd	196.45	4/4/2014	10/5/2013	work completed (100%)	Acoustics Works in EMMC building awarded to M/s Srithi enterprises vide LOA Dated: 04.07.2016.
M/s.Snowmax Engineers limited,jeewan deep building new Delhi	355.67	11/12/2014	2/13/2014	work in progress (29%)	The delay in completion and commissioning of HVAC work are due to non performance of M/s B.E. billimoria co. Ltd. Contract of M/s B.E.B terminated on 28.03.2016. NIT for Balance works published on 06.07.2016. In response to RITES only one tender was received. In order to ensure better competition the tender received have been discharged and fresh tenders are being invited
M/s Srithi Enterprises, Chandigarh	214.36	18.10.2016	19.07.2016	work completed (100%)	
1. M/s Marymatha Construction Com, Ernakulam	3419.19	06.02.2017	12.08.2015	47 % (work in progress)	Slow progress due to non availability of labour.(percentage progress based on antiicipated completion cost)
M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar	3363.31	22.01.2017	17.09.2015	44 % (Work in Progress)	Slow progress due to non availability of labour.(percentage progress based on antiicipated completion cost)

M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar	4899.76	29.06.2017	06.10.15	25 % (work in progress)	Slow progress due to non availability of labour.(percentage progress based on antiicipated completion cost)
M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar	4895.5	03.05.2017	06.10.15	30 % (work in progress)	Slow progress due to non availability of labour.(percentage progress based on antiicipated completion cost)
M/s Universal Group Mumbai	324.52	06.11.2016	07.05.2016	90% (work in progress)	-
ial Evaluation is under Process.					-
M/s. MBL Infrastructures Ltd., New Delhi	1887.74	26/02/2014	27/12/2012	31.01.2016	Delay in site clearance.
M/s. Garg Builders, Delhi	2307.61	12/11/2015	13/03/2014	12.11.2015	Delay in clearing of site.
M/s Jaycon Infrastructure Ltd., New Delhi	4897.96	24/09/2015	25/03/2014	In progress	Work delayed because of delay in release of funds by Delhi Police.

M/s. Nivedita Uday Pande & Consultant, New Delhi	52.33	Depends on the works awarded to the contractor	24/05/2010	In progress	Completion connected with the work of contractor.
M/s. Apex Construction Co., New Delhi	2089.62	13/03/2014	14/03/2012	31.12.2015	Initial delay in site clearance and availability of drawings
M/s. Garg Builders, Delhi	830.33	16/04/2015	17/07/2014	31.01.2016	Because of non release of funds by Delhi Police, work got delayed.
M/s. N.S. Associates Pvt. Ltd., New Delhi	2335.87	29/05/2014	30/01/2013	In progress	Initial delay in site clearance and existing Police Station still not vacated.
M/s. Creative Consortium, New Delhi	60.41	Depends on the works awarded to the contractor	24/05/2010	In progress	Completion connected with the work of contractor.
M/s. MBL Infrastructures Ltd., New Delhi	4060.33	31/05/2014	01/06/2012	In progress	Initial delay in site availability because of encroachment.
M/s. Jaycon Infrastructure Ltd., New Delhi	2786.15	19/08/2015	20/02/2014	Virtually completed	Initial delay in transfer of clear site.
M/s. Malhotra Construction Pvt. Ltd., Hissar, Haryana	2499.99	02/03/2016	03/03/2014	In progress	Tree cutting permission received in september 2014. Work started in sep-14 only.
M/s. R.B. Chy: Ruchi Ram Khatter & Sons, New Delhi	1458.92	09/11/2015	10/03/2014	In progress	Late handing over of site by Delhi Police and late receipt of permission of tree cutting.
M/s. SOM Projects Pvt. Ltd., New Delhi	3710.94	06/07/2016	07/11/2014	In progress	

M/s. Jaycon Infrastructure Ltd., New Delhi	3568.95	15/11/2015	16/07/2014	In progress	Work delayed because of delay in release of funds by Delhi Police.
M/s IVRCL Infrastructure and Projects Ltd., A - 41, Tower - B, 1st. Floor, Lobe - 4, Sector - 62, Noida - 201307	3665.00	03.06.2011	04.12.2009	30.06.2015	Contractor delaying the work. Penalty is being imposed.
M/s Gupta Enterprises, 252 G, Sant Nagar, East of Kailash, New Delhi - 110065	583.17	01/04/2015	02/07/2014	23.08.2015	More than 6 months delay in transferring the clear site for execution of work.
M/s Savani Construction Co. Pvt. Ltd., Mumbai	709.05	21.12.2016	22.04.2015	In progress	
M/s. Garg Builders, Delhi	2052.04	-	-	-	Site not handed over by client and work discharged.
M/s Neev Architects Interiors & Urban Design Consultants Pvt. Ltd. D-202, Vidisha Apartments, 79, I.P. extension, New Delhi - 110092	6.89	N.A.	28.03.2009	NA	Completion connected with the work of contractor.
M/s S Kumar & Associates 903, Vishwa Deep Tower, 4, district Centre, Janak Puri, New Delhi - 110058	0.60 % of the Project Cost	NA	07.05.2009	NA	Completion connected with the work of contractor.
M/s Stambh 19, Jaina Building, Roshanara Road, Delhi - 110007	3.91 % of the Gross Value of the Work	N.A.	24.03.2011	NA	Completion connected with the work of contractor.

M/s Neev Architects Interiors & Urban Design Consultants Pvt. Ltd. D-202, Vidisha Apartments, 79, I.P. extension, New Delhi - 110092	Rs 07/- per sqft	N.A.	30.08.2013	NA	Completion connected with the work of contractor.
M/s. Airwaves Engineers Pvt. Ltd., Pitampura, Delhi	147.74	10.10.2015	10.07.2015	05.04.2016	
M/s. Buildcon Solutions, L-11 2 nd floor DDA SFS flats Sarita Vihar New Delhi 110076	18.8	NA	09.10.2015	NA	Completion connected with the work of contractor.
M/s. Ashish Enterprises Station Road Parichha Jhansi (UP) 284305	426.73	18.05.2016	19.01.2016	In progress	-
M/s. Shashin Construction Company 104 Samel II Besides Gurudwara S.G. Highway Ahmedabad 380054	864.66	31.08.2016	01.03.2016	In progress	--
M/s Gupta Enterprises	1370.26	30.04.2017	16.09.2016	In progress	Tender re-invited and LOA kept on hold by Railway Board on 22.06.2016.
M/s. Garg Builders, Delhi	2925.39	-	Not yet started	--	Site not handed over by client. Fund not available with client.
Awadhesh Construction, Gaya	1065.45	13.06.2015	14.10.2014	Work in progress 81%	The total length of boundary wall is about 7.5 kms. Out of the above about 1.2 kms are under hindrance due to Village portion, Airstrip etc.

JMC Projects (India) Ltd, Kolkata	15165.975	10.08.2017	11.08.2015	Work in progress 36%	
M/s Haldia Construction, Haldia (West Bengal)	1661.88	14.05.2016	15.09.2015	substantially completed on 05.09.2016	
M/s ITD Cementation India Limited	13344.09	12.09.2016	Work awarded on 29.08.2014	Work in progress	
M/s Sam (India) Builtwell Pvt. Ltd.	13719.32	31.03.2017	21.05.2014	Work in progress	-
M/s Sam (India) Builtwell Pvt. Ltd.	4205.13	19.08.2016	20.02.2015	Work in progress	-
M/s.Garg Builders, Ashok Vihar, Delhi	1474.83 Lacs	24.06.2017	25.03.2016	Work in progress	
M/s PMS Buildtech Pvt. Ltd., D-8, LGF, Kailash Colony, New Delhi-110048	2629.47 Lacs	03.07.2016	01.01.2014	About 61.5% progress. Due to non performance by the Contractor, the work has been terminated on 21.06.2016. Retendering of the balance work in progress.	The site was not completely available initially as a large number of dumped vehicles were lying at the site. Also, a large number of trees were present at the site and were infringing with the building layout. Permission for tree cutting was granted on 01.05.2014 by the Forest Department. Vehicles were removed on 24.06.2014 by the Delhi Police. Further cutting of some more trees are required for which permission is awaited from forest depot. Note :- Due to non performance by the Contractor, the work has been terminated on 21.06.2016. Retendering of the balance work in progress.
M/s. MBL Infrastructures Ltd, Baani Corporate One, 303, 3rd floor, Plot-5, Commercial Centre, Jasola, New Delhi.	4982.61 Lacs	31.08.2016	04.03.2014	Work in progress.	1. All the 25 blocks/buildings are now free from infringement of trees, existing old buildings etc and the works in these buildings is in progress. 2. The permission for tree cutting from forest department has been received on dt. 29.10.2015 and trees were finally cut on dt. 24.10.2015 3. The client Delhi Police during the progress review meeting held on 18.02.2014 asked RITES to revise the layout plan. The revised layout drawings was finally approved on 14.03.2014. 4. Mobile tower has been shifted on 15.05.2014 and seized vehicles were shifted on 17.06.2014