

EE SBU

Details of ongoing contracts/Contracts concluded during the month of July, 2017

| S.No. | Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of publication of NIT | Type of bidding (single/two) bid system | Last date of receipt of tender | Nos. of tenders recd. | Nos. and name of parties qualified after technical evaluation | Nos. and name of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ evaluated L-1 | Letter of Award No. & date | Name of Contractor | Value of Contract (Rs. Lacs) | Scheduled date of completion of Supplies/ work | Actual date of start of work | Actual date of completion | Reason for delay if any |
|-------|---|--|------------------------|----------------------------|---|--------------------------------|-----------------------|---|---|--|---|---|------------------------------|--|------------------------------|---------------------------|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | |
| 1 | RITES/B&A/EED/SAIL-RMD/Bolani-S&T-Tender | Design, Supply, Erection, Testing and Commissioning of Signaling & Telecommunication (S&T) works for modification of Railway Siding at SAIL-RMD, Bolani Ores Mines (Orissa). | Limited | 08.06.2010 | Two | 23.06.2010 | 2 | M/s Picasona enterprises, Kolkata | Nil | Yes | RITES/CO/B&A/E/SAIL-RMD/BOLANI - S&T-Tender Dt:19.10.2010 | M/s PICASONA Enterprises, Kolkata | 128.8 | 8 Months i.e upto 04.07.2011 Extended upto 30.09.2014. New EOT is upto 30.09.2015. Proposed EOT upto Sept.2016 | 03.11.2010 | In progress | Due to non-availability of track from client and approval of design from Railway and slow progress by contractor. |
| 2 | RITES/CO/RI/EED/OHE/SAIL-RMD/BOM/OHE&SSP/01 | Design, Supply, Erection, Testing and Commissioning of balance 25kv AC, 50Hz, first phase Railway Electrification work of existing/new Railway track including modification and design, supply, Erection, Testing & commissioning of 25 Kv AC switching post (SSP) at Bolani Khadan CKP Division of South Eastern Railway. | Open | 04.09.2014 | Single | 18.09.2014 | 2 | M/s Electronic India | 1 No. M/s Santosh Dodrajka | Yes | RITES/CO/RI/EE/D/OHE/SAIL-RMD/BOM/OHE&SSP/01 28.10.2015 | M/s Electronic India, Bokaro | 201.16 | Upto 30.08.2017 | 28.10.2015 | In progress | Nil |
| 3 | RITES/CO/RI/EE/SECL/Junadh/OHE | Design, Drawing, Supply, Erection, Testing & Commissioning of 25 KV, 50 Hz, 1 Phase OHE & SSP for Construction of New Railway Siding for Introduction of Rapid Loading Arrangements at Junadh Loading Complex of SECL at Gevra Road Station of South East Central Railway, Dist.-Korba, Chhattisgarh | Open | 28.06.2016 | Two | 14.07.2016 | 1 | M/s Binod Construction | Nil | Yes | RITES/CO/RI/EE/SECL/Junadh/OHE | M/s Binod Construction | 478.2 | upto 08.10.2017 | 08.10.2016 | In progress | Nil |
| 4 | RITES/CO/RI/EE/NTPC/OHE/MEJA | Design, Drawing, Supply, Erection, Testing & Commissioning of 25 KV, 50 Hz, 1 Phase OHE, SSP including modification to existing OHE, SCADA and High Mast work at Junction Cabin for Railway siding of Meja Thermal Power Project(2x660MW), Dist.- Allahabad, Uttar Pradesh. | Open | 26.02.2016 | Two | 15.02.2017 | 3 | M/s New Modern Technomech Pvt Ltd, Odisha | Nil | Yes | RITES/CO/RI/EE/NTPC/OHE/MEJA Dt. 22.03.2017 | M/s New Modern Technomech Pvt Ltd, Odisha | 4211.21 | up to 22.09.2018 | 22.03.2017 | In progress | Nil |
| 5 | RITES/CO/RI/EE/BCCL/OHE/MAHESHPUR | Retender for work Design, Drawing, Supply, Erection, Testing and commissioning of 25 KV, 50Hz, Single Phase OHE for BCCL Railway Siding with Rapid Loading System-SILO at Maheshpur, East Central Railway, Dhanbad Division, Jharkhand. | Open | 15.01.2016 | Two | 16.02.2017 | 2 | M/s Electronic India | Nil | Yes | RITES/CO/RI/EE/BCCL/OHE/MAHESHPUR Dt.21.03.2017 | M/s Electronic India, Ranchi | 598.06 | up to 20.03.2018 | 21.03.2017 | In progress | Nil |

| S.No. | Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of publication of NIT | Type of bidding (single/two bid system) | Last date of receipt of tender | Nos. of tenders recd. | Nos. and name of parties qualified after technical evaluation | Nos. and name of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ evaluated L-1 | Letter of Award No. & date | Name of Contractor | Value of Contract (Rs. Lacs) | Scheduled date of completion of Supplies/ work | Actual date of start of work | Actual date of completion | Reason for delay if any |
|-------|--|--|------------------------------|----------------------------------|--|--------------------------------------|-----------------------------|---|--|--|---|---|------------------------------------|---|---------------------------------|------------------------------|--|
| 6 | RITES/CO/RI/EE/OH E/SECL/Junadh/GS | Supply, Erection, Testing & Commissioning of General Electric works including High Mast, LT Cables etc. for Renovation/Strengthening of existing Railway Siding at Junadh Area, Gevra Road Station of South East Central Railway, Dist. - Korba, Chhatisgarh | Open | 05.01.2017 | Single | 07.02.2017 | 3 | (i) M/s Anil Nathani, Raipur (ii) M/s Kamy India (iii) M/s Binod Construction, Ranchi | Nil | Yes | RITES/CO/RI/EE/ SECL/Junadh/GS | M/s Anil Nathani, Raipur | 243.66 | up to 02.03.2018 | 02.06.2017 | In progress | Nil |
| 7 | RITES/CO/RI/EE/BC CL/PEH/OHE | Design, Drawing, Supply, Erection, Testing & Commissioning of 25 KV OHE for Renovation/Strengthening of existing Railway Siding with Rapid Loading System in Patherdih Coal Washery of BCCL at Sindri & Patherdih station of East Central Railway, Dist- Dhanbad, Jharkhand. | Open | 13.12.2016 | Two | 27.02.2016 | 3 | (i) M/s Binod Construction (ii) M/s Jayantifratech Pvt. Ltd. (iii) Shiv kumar Singh , Mughalsarai | 1 nos. (i) M/s Shiv Kumar Singh, Mughalsarai | Yes | RITES/CO/RI/EE/ BCCL/PEH/OHE, dated: 26.04.2017 | M/s Binod Construction, Ranchi | 1402.02 | up to 12.04.2018 | 12.04.2017 | In progress | Nil |
| 8 | RITES/B&A/EED/ILS- BHUB/ INT & FDA/ E- 1/ 2008 | SITC of I.E and FDA works at ILS-BBSR | Open | 08.11.2008 | Two Packet | 24.11.2008 | 01 | 01 No. M/s Klystron Electronics Pvt. Ltd. | Nil | Yes | RITES/B&A/EED/ ILS-BHUB/IE,FDA & PAS/ 2009 Dt:01.01.09 | M/s Klystron Electronics Pvt. Ltd. | 240.26 | 15.07.2009 | 16.01.2009 | 01.04.2013 | Non availability of Site. Final bill technically checked, vetted and passed by finance/BBSR. Payment could not released due to non availability of fund from client. |
| 9 | RITES/B&A/EED/ILS- BHUB/HVAC & BMS /E-2/ 2008 | SITC of HVAC & BMS work for various building at ILS-BBSR | Open | 08.11.2008 | Two Packet | 04.12.2008 | 01 | 01 No. M/s Unique Engineers Pvt. Ltd. | Nil | Yes | RITES/B&A/EED/ ILS-BHUB/HVAC/ 2009 Dt:12.03.09 | M/s Unique Engineers Pvt. Ltd. | 641.27 | 26.12.2009 | 27.03.2009 | 01.04.2013 | Non availability of Site. Final bill technically checked, vetted and passed by finance/BBSR. Payment could not released due to non availability of fund from client. |
| 10 | RITES/B&A/EED/ILS- BHUB/SUB STATION /E-3/ 2009 | Supply,Testing & Commissioning of HT/LT installation and allied Electrical works at ILS-BBSR | Open | 08.12.2009 | Two Packet | 29.12.2009 | 06 | 05 Nos. 1) M/s Chaitanya Power Systems (P) Ltd. 2) M/s Aster Tele services Pvt. Ltd. 3) M/s Amber Electrotech Ltd. 4) M/s C&S Electric Ltd. 5) M/s Klystron Electronics Pvt. Ltd. | 01 No. 1) Akash Electro Tek Engineers Pvt. Ltd. | Yes | RITES/CO/B&A/ EE/ILS-Bhub/ Sub Station/E-3/ LOA Dt:10.05.10 | M/s Aster Teleservices Pvt. Ltd. | 189.35 | 24.11.2010 | 25.05.2010 | 04.02.2013 | Non availability of Site. Final bill technically checked, vetted and passed by finance/BBSR. Payment could not released due to non availability of fund from client. |
| 11 | RITES/CO/B&A/EED/ Budge-Budge/ Substation/E-1 | Supply, Installation, Testing & Commissioning of HT/LT Substation equipments installation and allied Electrical works at Fiat Bogie Shop, Budge-Budge, west bengal | Open | 03.01.2012 | Two Packet | 27.01.2012 | 10 | 07 Nos. 1) M/s Shankar Electric Works 2) M/s Happy Electricals 3) M/s Konstelec Engineers Pvt. Ltd. 2) 4) M/s J.K. Enterprises 5) M/s Jadob Electric Co. 6) M/s Power & Instrumentation (Guj.) Ltd. 7) M/s C&S Electric Ltd. | 03 Nos. 1) M/s Geetu Engineering & Constructions Pvt. Ltd. 2) M/s Shiva Enterprises 3) M/s Dutta Enterprise | Yes | RITES/CO/B&A/E E/Budge-Budge / Substation/E-1/ LOA Dt:18.04.12 | M/s Power & Instrumentation s (Guj.) Ltd. | 206.76 | 02.11.2012 | 03.05.2012 | 30.03.2016 | Non availability of Site. Final Bill Technically checked, vetted and passed by finance, payment could not released due to non availability of fund from client. |

| S.No. | Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of publication of NIT | Type of bidding (single/two bid system) | Last date of receipt of tender | Nos. of tenders recd. | Nos. and name of parties qualified after technical evaluation | Nos. and name of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ evaluated L-1 | Letter of Award No. & date | Name of Contractor | Value of Contract (Rs. Lacs) | Scheduled date of completion of Supplies/ work | Actual date of start of work | Actual date of completion | Reason for delay if any |
|-------|---|---|------------------------------|----------------------------------|--|--------------------------------------|-----------------------------|---|--|--|---|---|------------------------------------|---|---------------------------------|------------------------------|---|
| 12 | BITES/CO/RI/EE/Budge-Budge/I.E./E-3 | Supply, Installation, Testing & Commissioning of Internal Electrical and allied works at Fiat Bogie Shop, Budge-Budge, West Bengal | Open | 16.12.2014 | Single Packet | 29.12.2014 | 02 | Two; 1) M/s Power & Instrumentation (Guj.) Ltd., 2) M/s Shalaka Infra-Tech (I) Pvt. Ltd. | Nil | Yes | LOA No. BITES/CO/RI/EE/Budge-Budge/I.E./E-3 dated: 23.01.2015 | M/s Power & Instrumentation (Guj.) Ltd., | 15.12 | 02 months from the date of issue of LOA. | 23.01.2015 | 30.04.2015 | Delay due to non availability of location for 3rd high mast. Final bill technically checked, vetted and passed by finance/BBSR. Payment could not released due to non availability of fund from client. |
| 13 | BITES/CO/RI/EE/KP L/OHE/2016/1 | Design, Supply, Erection, Testing and commissioning of Railway Electrification Work of Existing/Proposed Railway Tracks Including Modification of Existing 25 KV AC, 50 Hz Single Phase Overhead Equipment (OHE), SSP, SCADA and General Electrification work for Kamrajjar Port Limited, Chennai | Open | 24.10.2016 | Two Packet | 09.11.2016 | 1 | 1. M/s Bright Power Project(India) P Ltd, Mumbai | M/s Bright Power Project(India) P Ltd, Mumbai | Yes | 23.01.2017 | M/s Bright Power Project(India) P Ltd, Mumbai | 584.96 | 22.01.2018 | 15 days from 23.01.2017 | - | - |
| 14 | BITES/CO/B&A/EE/OHE & PSI/PMC/RINL-VSKP | Design, supply, Erection, Testing and Commissioning of switching Post (ssp) and supply of tools and plants at RINL, Vishakapatnam | Open | 14.08.2013 | Two Packet | 30.08.2013 | 2 | 1.) M/s. Sabari Krishna Enterprises, HIGH-127, Ground Floor, Bharath Nagar Colony, Moosapet, Hyderabad-500018 (A.P) 2.) M/s. Fedders Lloyd corporation Ltd., (Project Services) 159, Okhla Indl. Estate, Phase -III, New Delhi-110020 | Nil | Yes | BITES/CO/B&A/EE/OHE & PSI/PMC/RINL-VSKP, Date 07.02.2014 | M/s. Sabari Krishna Enterprises, HIGH-127, Ground Floor, Bharath Nagar Colony, Moosapet, Hyderabad-500018 (A.P) | 148.57 lakhs | 22.12.2014 | 22.03.2014 | 31.09.2017 | Under Progress |
| 15 | BITES/CO/B&A/EE/NTPC- Simhadri dated 01.09.10 | Design of General Electrification works External & Internal including sub-station(11KV/415V and 25KV/230V, 25 KVA AT & related cabling) for proposed augmentation of Railway infrastructure for Stage-II works for NTPC Simhadri. | Open | 26.03.10 | two packet. | | 3 | 1. M/s Klystron Electronics P ltd 2. M/s Servomax India Ltd 3. M/s Sabri Krishna Enterprises | | yes | BITES/CO/B&A/EE/NTPC- Simhadri dated 01.09.10 | 1. M/s Klystron Electronics P ltd | 174 lakhs | 8 month | 16.09.10 | 31.01.2016 | Physically work completed on 22/12/2015. Final variation submitted to client NTPC/Simhadri for approval. Final bill submitted to Fin/BBSR. |

