

S . N o .	Name of Work	Agreement No.	Name of Agency	Cost Awarded	Date of Start	Date of Completion	Bill Detail			Status of Bill		
							Bill No.	Bill Amount	Bill Received to HQ	Under Process of Checking	Payment Released on	Mode of Payment
	Shifting/Provision of Electrical/S&T utilities and other allied works for Third line from Pendra Road to Anuppur section (50.1 km) of Bilaspur Division of South East Central Railway	age-1/TS/2016 dated 27.10.2016	Jagmal Block, Bilaspur, Chhattisgarh-495001	12496.40	01.12.2016	30.05.2019 Extended upto 30.09.2019	Price escalation Bill No 3	109.77	29.10.2018	Payment done	05.11.2018	RTGS