

ROC, GURGAON
S&T SBU,
DETAILS OF CONTRACTS MORE THAN 02 (TWO) CRORES IN VALUE

Feb'2018

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 |
|--|--|-------------------------------|----------------------------|---|--------------------------------|------------------------|---|--|---|--|--|-------------------|--|------------------------------|---|--|
| Tender No | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/Two Bid system) | Last date of receipt of Tender | No. of tender received | Nos. and names of parties qualified after Technical evaluation | Nos. and names of parties not qualified after Technical evaluation | Whether contract awarded to lowest tenderer/e valued L1 | Letter of Award No. & Date | Name of contractor | Value of contract | Scheduled date of completion of supplies/ work | Actual date of start of work | Actual date of completion | Reasons for delay if any |
| RITES/ S&T/ Tender/ TVNL/29 | Signaling work for construction of Semi MGR system at TTPS at Lalpania | By advertisement in Newspaper | 28.02.05 | Two packets | 31.03.05 | 1 | M/s Aster Tele services secunderabad | NIL | Yes | RITES/ S&T/ Tender/ TVNL/29 dt. 21.06.2006 | M/s Aster Tele Services Secunderabad | 3.27 crore | 20.04.07 | 21.06.06 | 12.02.10 | Due to non availability of fund realization of final bill of contractor is pending with M/s TVNL. Retention money of Rs. 29.0 lacs has been released to agency. |
| RITES/S&T/Tender/Simhadari/2010 | PMC for execution of S&T work for Simadhari at Vishakapatnam | By advertisement in Newspaper | 28.06.10 | Two packets | 19.07.10 | 5 | 1.M/s MRT Signals Kolkata 2.M/s Picasons Kolkata 3.M/s Kalindee rail Nirman, Gurgaon 3.M/s Kiran Infra Jaipur, 4.M/s MCML systems Pvt Ltd, Bangalore 6.M/s VNR Infrastructure ltd Hyderabad | NIL | Yes | RITES/S&T/Tender/simhadari/2010 dt. 09.12.2012 | M/s Kiran Infra jaipur | 5.83 crore | 24.02.11 | 12.10.2010 | Last station commissioned on 19.02.2014 | • Deviation statement has been accepted & completion documents/drgs have been submitted to client. • S&T System has been handed over & accepted by client. Closing of contract is in progress. |
| RITES/S&T/Sipat/24/ Part IV | PMC for S&T work for Railway Sdg at Sipat. | By advertisement in Newspaper | 09.05.05 | Two packets | 13.06.05 | 2 | 1. M/s M.r.Trading Co.,Kolkata 2.JV of M/s Aster(P) ltd & McML Sedunderabad | NIL | Yes | RITES/S&T/Sipat/324/ Part IV dt.10.03.06 | JV of M/s Aster Rail (P) Ltd & MCML Secunderabad | 8.06 crore | 24.11.06 | 25.03.06 | 06.01.12 | Final Bill is pending with client and Closing of contract is in progress. Reminder for vetting sent to DGM/F/NGP on 7.7.15, reminder sent on 22.09.15 & 2nd reminder sent on 16.10.15. The variation has been vetted by Fin/NGP, now it is under sanction of competent authority of RITES. Final variation has been vetted by Finance and accordingly final bill has been sent to RPO/NGP/Fin. |
| RITES/S&T/APCPL/ Jhajjar/2009 /Package-I | Supply, installation, testing & commissioning of E1 system at APCP/Jhajjar | By advertisement in Newspaper | 21.11.09 | Two packets | 30.12.09 | 7 | 1.M/s M.G.Worldwide(P) ltd & delhi 2.M/sKalindee rail Nirman Gurgoan 3.M/s ANSALDO,STS,Bangalore 4.M/s Kiran Infra Engg Jaipur | 1.M/s Alcon builders & Engineers(P) Ltd.N.Delhi 2.M/s Shivakriti Int. Jaipur 3.M/s Aster Rail Secunderabad | Yes | RITES/S&T/APCPL/ Jhajjar/2009 /Package-1 dt.29.03.10 | JV of M/s M.G world wide (P) Ltd and M/s parvesh construction, Delhi | 3.7 crore | 12.2.11 | 13.04.10 | Commissioned on 23.07.2014 | Final bill of agency has been paid. The contract may be considered closed on instruction of Client M/s APCPL. |
| RITES/S&T/APCPL/ Jhajjar/2009 /Package-2 | Supply, installation, testing & commissioning of outdoor signalling gears in R&D yard in connection with construction of Rly siding work at APCPL Jhajjar. | By advertisement in Newspaper | 21.11.09 | Two packets | 30.12.09 | 6 | 1.M/s CEL, Sahibabad 2.M/s Kalindee rail Nirman Gurgoan 3.M/s Aster Rail Secunderabad 4.M/s Shivakriti Int.Jaipur | 1. M/s Shivakriti Int. Jaipur 2.M/s Alcon builders & Engineers(P) Ltd.N.Delhi | Yes | RITES/S&T/APCPL/ Jhajjar/2009 /Package-2 dt.28.07.2010 | M/s Kalindee Rail Nirman Gurgaon | 3.11 crore | 11.06.11 | 12.08.10 | Work commissioned on 23.7.2014 | Final bill of agency has been paid except SD. |

| | | | | | | | | | | | | | | | |
|------------------------------|--|---|---|-------------|----------|---|--|-----|-----|--|------------|------------|------------|------------|--|
| RTES/S&T/A | Supply, installation, testing & commissioning of outdoor signalling gears in 'B' yard in connection with construction of Rly siding work for APCL, Jhajjar | By | 21.11.09 | Two packets | 30.12.09 | 6 | 1 M/s CEI, Sahibabad 2 M/s Kalindec rail Nirman Gurgaon 2 M/s Alcon builders & Engineers(P) Ltd.N.Delhi | Nil | Yes | RTES/S&T/APC M/s Kalindec Rail | 2.06 crore | 11.06.11 | 12.08.10 | 07.01.2014 | Final bill of agency has been paid except SD. |
| RTES/S&T/A | PMc for S&T work | By | 27.08.11 | Two packets | 07.10.11 | 6 | 1. M/s Picasona Kolkata 2. M/s Kalindec rail Nirman, gurgaon 3. M/s Kiran Infra Jaipur. 4. M/s Vijayargi & sons,Nagpur. 5. M/s VNR Infra Ltd, 6. M/s Bharat Rail Automations,Mumbai | Nil | Yes | RTES/S&T/PMC M/s Kiran Infra Jaipur | 9.06 crore | 07.08.12 | 07.02.12 | 07.01.2014 | Reception yard pre commissioning completed. Final commissioning delayed due to the civil & OHE work is held up due to civil & points shifting of Mast. insertion and OHE |
| MC/NTPC- Mauda/11 | For construction of Railway siding and implant facilities at NTPC/Mauda | By | 27.08.11 | Two packets | 07.10.11 | 6 | 1. M/s Picasona Kolkata 2. M/s Kalindec rail Nirman, gurgaon 3. M/s Kiran Infra Jaipur. 4. M/s Vijayargi & sons,Nagpur. 5. M/s VNR Infra Ltd, 6. M/s Bharat Rail Automations,Mumbai | Nil | Yes | RTES/S&T/PMC M/s Kiran Infra Jaipur | 9.06 crore | 07.08.12 | 07.02.12 | 07.01.2014 | Reception yard pre commissioning completed. Final commissioning delayed due to the civil & OHE work is held up due to civil & points shifting of Mast. insertion and OHE |
| RTES/S&T/A | Supply. | By | 21.03.13 NCR | Two Packets | 08.04.13 | 2 | 1. M/s Kalindec Rail Nirman (Engineers) Ltd., 9A, Cyber City, DLF Phase III, Gurgaon-122002 2. M/s M.G. Worldwide Pvt Ltd. 1004, 10th floor, Hemkunt Tower, 98 Nehru Place, New Delhi. | Nil | Yes | RTES/S&T/APC Nirman (Engineers) Ltd., Building No. 9A, Cyber City, DLF Phase III, Gurgaon-122002 | 2.38 Crore | 09.10.2013 | 10.07.2013 | 23.7.2014 | Work commissioned on 23.7.2014 except SD. |
| R/PACKAGE-V-Y/2012/Re-tender | S&T System in Y-connection with connection in Railway siding work for APCPL plant (GSTPP) at Jhajjar (Haryana). | Newspapers advertisement in English Edition) news papers respectively | | | | | | | | | | | | | |
| RTES/CO/RI/ S&T/PMC/MP | Supply, Installation, Testing and Commissioning of indoor and outdoor gears of signaling and telecommunication system including panel interlocking system in connection with rail transport system for Shree Singaji Thermal Power Project (Stage I & II), Village -Dongela, Dist. Khandwa, MP. | Limited Tender (Render after discharge of approved 13 Engineers Ltd., B-141, Road No. 9D, Vishwakarma Industrial Area, Jaipur | 21.03.13 | Two Packets | 02.04.13 | 4 | 1. M/s Kiran Infra Engineers Ltd., B-141, Road No. 9D, Vishwakarma Industrial Area, Jaipur 2. M/s Eldyne Electro System Pvt Ltd, P-21, Old Ballygunge Road, Kolkata 3. M/s MRT Signals Ltd, 2 Raja Woodmunt Street, 3rd floor, Kolkata-70001. 4. M/s Bharat Rail Automation Pvt Ltd, B 107/108, mandakeshwar Ind. Estate, SVP Road, Mumbai-400092. | Nil | Yes | RTES/CO/RI/S&T/PMC/MPGCL Pvt Ltd, P-21, Old Ballygunge Road, Kolkata. | 6.17 Crore | 15.02.2014 | 16.07.2013 | 29.06.2016 | Final bill of contractor has been released by client & closing of contract is under progress. |
| PGCL/KHAN DWA/13/21 | Testing and Commissioning of indoor and outdoor gears of signaling and telecommunication system including panel interlocking system in connection with rail transport system for Shree Singaji Thermal Power Project (Stage I & II), Village -Dongela, Dist. Khandwa, MP. | limited Tender (Render after discharge of approved 13 Engineers Ltd., B-141, Road No. 9D, Vishwakarma Industrial Area, Jaipur | 18.03.13 and thereafter by post on 21.03.13 | Two Packets | 02.04.13 | 4 | 1. M/s Kiran Infra Engineers Ltd., B-141, Road No. 9D, Vishwakarma Industrial Area, Jaipur 2. M/s Eldyne Electro System Pvt Ltd, P-21, Old Ballygunge Road, Kolkata 3. M/s MRT Signals Ltd, 2 Raja Woodmunt Street, 3rd floor, Kolkata-70001. 4. M/s Bharat Rail Automation Pvt Ltd, B 107/108, mandakeshwar Ind. Estate, SVP Road, Mumbai-400092. | Nil | Yes | RTES/CO/RI/S&T/PMC/MPGCL Pvt Ltd, P-21, Old Ballygunge Road, Kolkata. | 6.17 Crore | 15.02.2014 | 16.07.2013 | 29.06.2016 | Final bill of contractor has been released by client & closing of contract is under progress. |

| | | | | | | | | | | | | | | | | |
|---|---|--|------------|-------------|------------|------|--|-----|-----|---|--|-------------|------------|------------|--|---|
| RITES/CO/RI/S&T/PMC/CS/EB/MARWA/12/15 | Supply, Installation, Testing & Commissioning of S&T indoor & outdoor gears with Panel Interlocking system of Rail infrastructure facility for transportation of coal from Naila Railway station to 2x500 MW Marwa TTPP. | By advertisement in Newspapers | 27.06.2013 | Two Packets | 12.07.2013 | 1 | M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002 | NIL | Yes | RITES/CO/RI/S&T/PMC/CSEB/MARWA/2013/LOA dtd: 19.09.2013 | M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002 | 3.12 Crore | 03.08.2014 | 4.10.2013 | Work commissioned on 24.02.2016 | Final bill is under preparation. Closing of contract is under progress. |
| RITES/CO/RI/S&T/NTPC-SIMHADRI/2014/ASH SILO-R&D Dated: 19.11.2014 | S&T Work in Ash Silo Lines and R&D Yard in connection with the Construction of Railway Siding for Simhadri Super Thermal Power Project, Stage-II at SSTPS, Simhadri (A.P.) | By advertisement in Newspapers | 20.11.2014 | Two Packets | 5.12.2014 | 3.00 | 1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Laxmi Durga Fabricator, Vishakhapatnam. 3. M/s Ganpati, Secunderabad | NIL | Yes | No. RITES/CO/RI/S&T/NTPC-Simhadri/2014/ASH Silo-R&D dtd: 18.02.2015 | M/s Laxmi Durga Fabricator, Vishakhapatnam | 3.80 Crores | 04.01.2016 | 05.03.2015 | Tippler yard commissioned on 25.4.16, R&D yard commissioned on 24.01.2016. | Deviation statement has been accepted by client. Closing of contract in progress. |
| RITES/CO/RI/ST/OT/CCL-PIPARWAR/2016-16 dtd: 15.01.2016 | Signalling work of Panel Interlocking with Multi Aspect Color Light Signals (MACLS) for Junction Cabin & Piparwar In plant Cabin in connection with construction of Railway Siding from McCluskieganj Railway Station to Piparwar siding of CCL, Distt – Chatra, Jharkhand. | By advertisement in Newspapers & E tendering | 15.01.2016 | Two Packets | 19.02.2016 | 1 | M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur- 302006 (Rajasthan) | NIL | Yes | No. RITES/CO/RI/S&T/OT/CCL-PIPARWAR/2016-16 dtd: 27.05.2016 | M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur- 302006 (Rajasthan) | 9.22 Crores | 26.11.2017 | 11.06.2016 | Work Commissioned on 30.12.2017 | Delay due to cable cut by client (CCL) in 'B' Cabin. Handing over taking over and closing of contract is in progress. |
| RITES/CO/RI/S&T/e-TENDER/SECL/Junadih/16-17 | Provision of Signalling system Arrangement of New Railway Siding for Rapid Loading System at Junadih Siding of SECL at Gevra Area | By advertisement in Newspapers & E tendering | 30.05.2016 | Two Packets | 01.07.2016 | 3 | M/s Shivakriti International Limited, Jaipur- 302006 (Rajasthan) 2. M/s Laxmi Durga Fabricator, Vishakhapatnam. 3. M/s SS Rail Works Pvt Ltd, Hyderabad (Telangana) 4. Bharat Rail Automations Pvt Ltd., Mumbai (Maharashtra) | NIL | Yes | No. RITES/CO/RI/S&T/e-tender/SECL-Junadih/16-17 dtd 21.10.2016 | M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur- 302006 (Rajasthan) | 10.12 Cr. | 20.10.2017 | 04.11.2016 | Work in progress. | Due to approval of SIP delayed by Railways and approved on 16.10.2017. |

| | | | | | | | | | | | | | | | | | | | | |
|--------------|--|----|---------------------------------|------------|------------|-------------|---|---|-----|-----|--|------------------|------------|------------|-------------------|--|--|--|--|--|
| RITES/CO/RI/ | Providing Signalling System (SSI/EI) for existing tracks and 6.3 MTPA Expansion Railway Tracks in Railway owned yards of RMUY & EMY (Phase-I) at Visakhapatnam Steel Plant, Visakhapatnam | By | advertisement in Newspapers & E | 31.08.2016 | 18.10.2016 | Two Packets | 1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Param Enterprises (P) Ltd., Kolkata 3. Technocom, Guwahati | 01 (M/s Technocom, Guwahati) | Yes | No: | RITES/CO/RI/S&E/Enterprises (P) M/s Param Enterprises (P) Ltd., 23A, Netaji Subhas Road, 3rd Floor, Room No.-7, P S Hare Street Kolkata - 700001 (West Bengal) | Rs. 36.04 Crores | 05.02.2018 | 05.02.2018 | Work in progress. | | | | | |
| No: | PMC for S&T system at Junction station, Crossing & In plant S&T/MUNPL-ER/2015-16td of Coal Transportation system for MUNPL, Meja TPP, Allahabad- | By | advertisement in Newspapers & E | 15.10.2016 | 15.11.2016 | Two Packets | 1. M/s Shivakriti International Ltd., Jaipur 2. M/s. Kiran Infra Engineers Ltd., Jaipur (iii) M/s MRT Signals Ltd., Kolkata | NIL | Yes | No: | M/s Shivakriti International Ltd., Jaipur | 26.69 Crores | 03.09.2018 | 03.09.2018 | Work in progress. | | | | | |
| RITES/CO/RI/ | Provision of Signalling & Telecommunication and construction of associated service buildings in connection with additional Railway line (3.5 Kms Railway Track) connecting Kanha Mines to MGR yard of Talcher Super Thermal Power Station, Talcher, Kanha, PO: Depshikha, Dist: Angul (Odisha). | By | advertisement in Newspapers & E | 05.05.2016 | 12.07.2016 | Two Packets | 1) M/s Edyne Electro Systems Pvt Ltd., Kolkata. 2) M/s SS Rail Works Pvt Ltd., Hyderabad | (01) Nos. M/s Durga Signal Infra Pvt Ltd. | Yes | N. | M/s Edyne Electro Systems Pvt Ltd., P-21, Old Ballygunge Road, Kolkata-700019 | Rs. 4.56 Crores | 03.04.2018 | 03.04.2018 | Work in progress. | | | | | |
| No. | | | | | | | | | | | | | | | | | | | | |
| RITES/CO/RI/ | Supply, Installation, Testing & Commissioning of Signaling & Telecommunication gears in connection with shifting of existing S&T cables for facilitating earth work for Civil Engineering Works in connection with doubling works at Gooty-Dharmavaram section of South Central Railway of Guntakal Division | By | advertisement in Newspapers & E | 03.01.2017 | 20.02.2017 | Two Packets | 1) M/s Kiran Infra Engineers Ltd., Jaipur 2) M/s Laxmi Durga Fabricator, Visakhapatnam. | Nil | Yes | No: | M/s Laxmi Durga Fabricator, Visakhapatnam. | Rs. 16.03 Crores | 28.05.2019 | 28.05.2019 | Work in progress. | | | | | |
| Tender No: | | | | | | | | | | | | | | | | | | | | |
| RITES/CO/RI/ | Testing & Commissioning of Signaling & Telecommunication gears in connection with shifting of existing S&T cables for facilitating earth work for Civil Engineering Works in connection with doubling works at Gooty-Dharmavaram section of South Central Railway of Guntakal Division | By | advertisement in Newspapers & E | 02.01.2017 | | | | | | | | | | | | | | | | |

The decision on dual VDU is pending at RINL. EOT has been issued up to 31.01.2019.

| | | | | | | | | | | | | | | | | |
|---|---|---|------------|-------------|------------|---|---|-----|-----|--|---|--------------|------------|------------|-------------------|--|
| No. * RITES/CO/RI/ S&T/Tender/A nuppur- Pendra/3rd Line/2017 dtd 02.11.2017 | Supply, Installation, Testing & Commissioning of Indoor & Outdoor gears of Signalling & Telecommunication system including Electronic Interlocking system in connection with the third line works between Anuppur- Pendra Road Section of South East Central Railway of Bilaspur Division. | By advertisement in Newspapers & E tendering | 04.11.2017 | Two Packets | 15.12.2017 | 2 | 1. M/s. Alcon Builders & Engineers Pvt.Ltd., New Delhi-17 2. M/s. Param Enterprises P. Ltd., Kolkata | Nil | Yes | No. RITES/CO/RI/S& T/APR- PND/3rdLine/201 7-18 dtd 08.02.2018 | M/s Param Enterprises (P) Ltd., 23A, Netaji Subhas Road, 3rd Floor, Room No. 7, P S Hare Street Kolkata - 700001(West Bengal) | Rs. 71.40 Cr | 07.02.2021 | 22.02.2018 | Work in progress. | |
|---|---|---|------------|-------------|------------|---|---|-----|-----|--|---|--------------|------------|------------|-------------------|--|

ROC, GURGAON
S&T SBU,
DETAILS OF TENDERS MORE THAN 02 (TWO) CRORES IN VALUE
Contracts Concluded for the month of February'2018

Feb'2018

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | |
|---|--|--|----------------------------|---|--------------------------------|---------------------|--|--|---|----------------------------|--------------------|-------------------|--|------------------------------|---------------------------|--------------------------|---|
| Tender No | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/Two Bid system) | Last date of receipt of Tender | Nos of Tender recd. | Nos. and names of parties qualified after Technical evaluation | Nos. and names of parties not qualified after Technical evaluation | Whether contract awarded to lowest tenderer/e valued L1 | Letter of Award No. & Date | Name of contractor | Value of contract | Scheduled date of completion of supplies/ work | Actual date of start of work | Actual date of completion | Reasons for delay if any | |
| No. RITES/CO/RI/S&T/Kusmunda/SECL/2015 dtd 28.10.2016 | Signalling & Telecommunication work in connection with construction of Rail Infrastructure for providing Railway siding at Kusmunda Project for dispatch of washed and Raw coal Kusmunda, District-Korba (Chattisgarh) | By advertisement in Newspapers & E-tendering | 11.10.2016 | Two Packets | | | | | | | | | | | | | TC comments has been prepared and sent to SCEL for approval. LOA to be issued by SECL. |
| No. RITES/CO/RI/S&T/PMC/NTPC/Mauda Phase-II/15/26 dtd 22.4.2017 | Supply, Installation, Testing & commissioning of indoor & outdoor gears of signalling & telecommunication system including addition, alteration in EI system installed in Reception yard. Inplant yard & EI hgut in connection with stage-II work for proposed siding taking off from Chachar Rlys station to Inplant yard of NTPC Mouda super thermal power project. | By advertisement in Newspapers & E-tendering | 22.11.2017 | Two Packets | | | | | | | | | | | | | NTPC/ Mauda suggested RITES for re-tendering. Tender floated on 21.11.2017 and has been opened on 09.02.2018. Briefing Note vetted by associate finance. TC comments are under preparation. |
| No: RITES/CO/RI/S&T/GOOTY-DHARMAVARA/RB/2017-18 dtd 27.10.2017 | Supply, Installation, Testing & Commissioning of Signaling system with Distributed Electronic Interlocking & Telecommunication Gears in connection with doubling works at Gooty-Dharmavaram Section of South Central Railway of Guntakal Division and Panel Interlocking at Gooty Junction cabin. | By advertisement in Newspapers & E-tendering | 28.10.2017 | Two Packets | | | | | | | | | | | | | Tender Floated on e-proc site and RITES on 27.10.2017 and has been opened on 15.12.2017. TC comments are under preparation. |
| No. RITES/CO/RI/S&T/Tender/Khargone | Supply, Installation, Testing and Commissioning of Indoor and Outdoor gears of Signaling and Telecommunication system in connection with Rail Transport system between Nimarkhedhi Railway Station (Ratlam) Division and NTPC Khargone In Plant Yard, Crossings stations Daliyakheri and Dhakalgaon of NTPC Khargone Super Thermal Power Project (2X660 MW) (Madhya Pradesh) | By advertisement in Newspapers & E-tendering | 29.12.2017 | Two Packets | | | | | | | | | | | | | Tender floated on 19.12.2017 and has been opened on 09.02.2018. Briefing Note vetted by associate finance. TC comments are under preparation. |

