

ROC, GURGAON

S&T SBU,

DETAILS OF CONTRACTS MORE THAN 02 (TWO) CRORES IN VALUE

Jan'19

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid system)	Last date of receipt of Tender	No. of tender received	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest tenderer/e valued L1	Letter of Award No. & Date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any
BITES/S&T/ Tender/ TVNL/29	Signaling work for construction of Semi MGR system at TTPS at Lalpania	By advertisement in Newspaper	28.02.05	Two packets	31.03.05	1	M/s Aster Tele services secunderabad	NIL	Yes	BITES/S&T/ Tender/ TVNL/29 dt. 21.06.2006	M/s Aster Tele Services Secunderabad	3.27 crore	20.04.07	21.06.06	12.02.10	Due to non availability of fund realization of final bill of contractor is pending with M/s TVNL. Retention money of Rs. 29.0 lacs has been released to agency
BITES/S&T/ Tender/Simhadri/2010	PMC for execution of S&T work for Simadhar at Vishakhapatnam	By advertisement in Newspaper	28.06.10	Two packets	19.07.10	5	1. M/s MRT Signals Kolkata 2. M/s Picasons Kolkata 3. M/s Kalindee rail Nirman, Gurgaon 4. M/s MCML systems Pvt Ltd, Bangalore 6. M/s VNR Infrastructure ltd Hyderabad	NIL	Yes	BITES/S&T/ Tender/simhadri/2010 dt. 09.12.2012	M/s Kiran Infra Jaipur	5.83 crore	24.02.11	12.10.2010	Last station commissioned on 19.02.2014	• Deviation statement has been accepted & completion documents/drgs have been submitted to client • S&T System has been handed over & accepted by client. Closing of contract is in progress.
BITES/S&T/ Sipat/24/ Part IV	PMC for S&T work for Railway Sdg at Sipat	By advertisement in Newspaper	09.05.05	Two packets	13.06.05	2	1. M/s M r Trading Co, Kolkata 2. JV of M/s Aster(P) ltd & MCML Sedunderabad	NIL	Yes	BITES/S&T/Sipat/324/ Part IV dt. 10.03.06	JV of M/s Aster Rail (P) Ltd & MCML Secunderabad	8.06 crore	24.11.06	25.03.06	06.01.12	Final Bill is pending with client and Closing of contract is in progress. Reminder for vetting sent to DGM/F/NGP on 7.7.15, reminder sent on 22.09.15 & 2nd reminder sent on 16.10.15. The variation has been vetted by Fin/NGP, now it is under sanction of competent authority of BITES. Final variation has been vetted by Finance and accordingly final bill has been sent to RPO/NGP/Fin.
BITES/CO/RI/ S&T/N1PC- SIMHADRI/2014/ASH SILO-R&D Dated 19.11.2014	S&T Work in Ash Silo Lines and R&D Yard in connection with the Construction of Railway Siding for Simhadri Super Thermal Power Project Stage-II at SSTPS, Simhadri (A.P.)	By advertisement in Newspapers	20.11.2014	Two Packets	5.12.2014	3	1. M/s Kiran Infra Engineers Ltd, Jaipur 2. M/s Laxmi Durga Fabricator, Vishakhapatnam 3. M/s Ganpati, Secunderabad	NIL	Yes	No BITES/CO/RI/S&T/N1PC- Simhadri/2014/ Ash Silo-R&D dt. 18.02.2015	M/s Laxmi Durga Fabricator, Vishakhapatnam	3.80 Crores	04.01.2016	05.03.2015	Tippler yard commissioned on 25.4.16, R&D yard commissioned on 24.01.2016	Deviation statement has been accepted by client. Closing of contract in progress by RPO/BBS

<p>RTES/CO/RI/S&amp;T/CCL-PIPARWAR/2016-16 dtd 15.01.2016</p>	<p>Signalling work of Panel Interlocking with Multi Aspect Color Light Signals (MACLS) for Junction Cabin &amp; Piparwar In plant Cabin in connection with construction of Railway Siding from McCluskieganj Railway Station to Piparwar siding of CCL, Dist - Chatra Jharkhand</p>	<p>By advertisement in Newspapers &amp; E-tendering</p>	<p>15.01.2016</p>	<p>Two Packets</p>	<p>19.02.2016</p>	<p>1</p>	<p>M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur- 302006 (Rajasthan)</p>	<p>NIL</p>	<p>Yes</p>	<p>No RTES/CO/RI/S&amp;T/CCL-PIPARWAR/2016 dtd 27.05.2016</p>	<p>M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur-302006 (Rajasthan)</p>	<p>9.22 Crores</p>	<p>26.11.2017</p>	<p>11.06.2016</p>	<p>Work Commissioned on 30.12.2017</p>	<p>Delay due to cable cut by client (CCL) in 'B' Cabin. The client is not taking over the S&amp;T system while the physical work has already been completed. Handing over taking over and closing of contract is in progress. Deviation statement has been approved by competent authority. Final bill is under process.</p>
<p>RTES/CO/RI/S&amp;T/e-TENDER/SECL/Junadih/16-17</p>	<p>Provision of Signalling system Arrangement of New Railway Siding for Rapid Loading System at Junadih Siding of SECL at Gevra Area</p>	<p>By advertisement in Newspapers &amp; E-tendering</p>	<p>30.05.2016</p>	<p>Two Packets</p>	<p>01.07.2016</p>	<p>3</p>	<p>M/s Shivakriti International Limited, Jaipur- 302006 (Rajasthan) 2. M/s Laxmi Durga Fabricator, Vishakhapatnam 3. M/s SS Rail Works Pvt Ltd Hyderabad (Telangana) 4. Bharat Rail Automations Pvt Ltd, Mumbai (Maharashtra)</p>	<p>NIL</p>	<p>Yes</p>	<p>No. RTES/CO/RI/S&amp;T/e-tender/SECL-Junadih/16-17 dtd 21.10.2016</p>	<p>M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur-302006 (Rajasthan)</p>	<p>10.12 Cr.</p>	<p>20.10.2017</p>	<p>04.11.2016</p>	<p>Work commissioned on 5.09.2018</p>	<p>Work commissioned on 5.09.2018. Closing of contract is in progress.</p>
<p>RTES/CO/RI/S&amp;T/PMC/RINL/15-16/Phase-I Dated: 31.08.2016</p>	<p>Providing Signalling System (SSI/E) for existing tracks and 6.3 MTPA Expansion Railway Tracks in Railway owned yards of RMUY &amp; EMY (Phase-I) at Visakhapatnam Steel Plant, Visakhapatnam</p>	<p>By advertisement in Newspapers &amp; E-tendering</p>	<p>31.08.2016</p>	<p>Two Packets</p>	<p>18.10.2016</p>	<p>3</p>	<p>1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Param Enterprises (P) Ltd., Kolkata 3. Technocom, Guwahati</p>	<p>01 (M/s Technocom, Guwahati)</p>	<p>Yes</p>	<p>No. RTES/CO/RI/S&amp;T/PMC/RINL/09/2015-16/Phase-I Dated: 20.01.2017</p>	<p>M/s Param Enterprises (P) Ltd., 23A, Netaji Subhas Road, 3rd Floor, Room No.- 7, P S Hare Street Kolkata - 700001 (West Bengal)</p>	<p>Rs. 36.04 Crores</p>	<p>05.02.2018</p>	<p>05.02.2017</p>	<p>Work in progress</p>	<p>Fund Unavailable. EOT has been issued up to 31.06.2019</p>
<p>No RTES/CO/RI/S&amp;T/MUNPL-MEJA/TENDER/2015-16 dtd 15.10.2016</p>	<p>PMC for S&amp;T system at Junction station, Crossing &amp; In plant yard in connection with the construction of Coal Transportation system for MUNPL, Meja TPP, Allahabad -</p>	<p>By advertisement in Newspapers &amp; E-tendering</p>	<p>15.10.2016</p>	<p>Two Packets</p>	<p>15.11.2016</p>	<p>3</p>	<p>1. M/s Shivakriti International Ltd., Jaipur 2. M/s Kiran Infra Engineers Ltd., Jaipur (iii) M/s MRT Signals Ltd., Kolkata</p>	<p>NIL</p>	<p>Yes</p>	<p>No. RTES/CO/RI/S&amp;T/MUNPL-MEJA/TENDER/2015-16 dtd 16.02.2017</p>	<p>M/s Shivakriti International Ltd., Jaipur</p>	<p>26.69 Crores</p>	<p>03.09.2018</p>	<p>03.03.2016</p>	<p>Work in progress</p>	<p>Due to change in scope of work Extension issued to contractor up to 31.03.2019</p>

No RITES/CO/RI/ S&T/PMC/7- Tender/NTPC/ Talcher/2016 dtd 31.3.16	Provision of Signalling & Telecommunication and construction of associated service buildings in connection with additional Railway line (3.5 Kms Railway Track) connecting Kamha Mines to MGR yard of Talcher Super Thermal Power Station, Talcher, Kamha, PO Deepshikha, Distt Angul (Odisha)	By advertisement in Newspapers & E-tendering	05.05.2016	Two Packets	12.07.2016	3	1) M/s Edyne Electro Systems Pvt Ltd., Kolkata 2) M/s SS Rail Works Pvt Ltd., Hyderabad	(01) Nos M/s Durga Signal Infra Pvt Ltd	Yes	No RITES/CO/RI/S&T/Talcher STPS/Tender/3.5 Km Dated: 03.05.2017	M/s Elyne Electro Systems Pvt Ltd., P-21, Old Ballygunge Road, Kolkata-700019	Rs 4.56 Crores	03.04.2018	18.05.2017	Work in progress	The work has been transferred to RPO/BBS
Tender No: RITES/CO/RI/ S&T/GOOTY- DHARMAVARA RAM/RB/15/2 Itdid 02.01.2017	Supply, Installation, Testing & Commissioning of Signaling & Telecommunication gears in connection with shifting of existing S&T cables for facilitating earth work for Civil Engineering Works in connection with doubling works at Gooty-Dharmavaram section of South Central Railway of Guntakal Division	By advertisement in Newspapers & E-tendering	03.01.2017	Two Packets	20.02.2017	2	1) M/s Kiran Infra Engineers Ltd, Jaipur 2) M/s Laxmi Durga Fabricator, Vishakhapatnam	Nil	Yes	No: RITES/CO/RI/S&T/GOOTY-DHARMAVARA M/RB/15/21dtd 29.05.2017	M/s Laxmi Durga Fabricator, Vishakhapatnam	Rs 16.03 Crores	28.05.2019	12.06.2017	Work in progress	
No RITES/CO/RI/ S&T/Tender/A nuppur- Pendra/3rd Line/2017 dtd 02.11.2017	Supply, Installation, Testing & Commissioning of Indoor & Outdoor gears of Signalling & Telecommunication system including Electronic Interlocking system in connection with the third line works between Anuppur-Pendra Road Section of South East Central Railway of Bilaspur Division	By advertisement in Newspapers & E-tendering	04.11.2017	Two Packets	15.12.2017	2	1. M/s Alcon Builders & Engineers Pvt.Ltd., New Delhi-17 2. M/s. Param Enterprises P. Ltd., Kolkata	Nil	Yes	No. RITES/CO/RI/S&T/APR-PND/3rdLine/2017-18 dtd 08.02.2018	M/s Param Enterprises (P) Ltd., 23A, Netaji Subhas Road, 3rd Floor, Room No 7, P S Hare Street Kolkata - 700001 (West Bengal)	Rs. 71.40 Cr	07.02.2021	22.02.2018	Work in progress	
No RITES/CO/RI/ S&T/Kusmunda a/SFC/1/2015 dtd 28.10.2016	Signalling & Telecommunication work in connection with construction of Rail Infrastructure for providing Railway siding at Kusmunda Project for dispatch of washed and Raw coal Kusmunda District-Korba (Chattisgarh)	By advertisement in Newspapers & E-tendering	27.04.2017	Two Packets	30.05.2017	1	1) M/s Kiran Infra Engineers Ltd, Jaipur 2) M/s SS Rail Works Pvt Ltd., Hyderabad	1) M/s Kiran Infra Engineers Ltd Jaipur	Yes	27.03.2018	1) M/s Kiran Infra Engineers Ltd, Jaipur	Rs 27.16 Cr	11.10.2019	11.04.2018	Work in progress	

No RITES/CO/RI/ S&T/Kooty- Dharmavaram/ Rts-20/17-18 dtd 12.04.2018	Supply Installation Testing and Commissioning of Indoor and Outdoor gears of Signalling and Telecommunication system including Distributed Electronic Interlocking system in connection with the doubling works between Gooty - Dharmavaram Section of South Central Central Railway of Guntakal Division	By advertisement in Newspapers & E- tendering	12.04.2018	Two Packets	12.05.2018	2	1) M/s Param enterprises pvt.ltd, kolkata 2) M/s Bharat Rail Automations Pvt Ltd, Mumbai	1) M/s Param enterprises pvt.ltd kolkata	Yes	31.07.2018	M/s Param Enterprises (P) Ltd., 23A, Netaji Subhas Road, 3rd Floor, Room No 7 P S Hare Street Kolkata - 700001 (West Bengal)	Rs 88.17 Cr	30.07.2021				Block in Post	
No RITES/CO/RI/ S&T/PMC/NT PC- LARA/2018- 19 dtd 18.06.2018	Supply Installation, Testing & Commissioning of S&T gears for Coal Transportation at Cabins (1, 2 & 3) between Kotarlia & LARA Tallapalli Mines and cabins (4,5& 6) between Kotarlia and LARA Inplant yard for connectivity with Chakradhar Nagar Station at LARA S'IPP Stage-1 (2 x 800 MW), Raigarh (Chattisgarh)	By advertisement in Newspapers & E- tendering	19.06.2018	Two Packets		3	1) M/s Bharat rail Automations Pvt Ltd . mumbai 2) M/s MRT Signals Limited, Kolkata 3) M/s Technocom, Guwahati	Nil	Yes	No RITES/CO/RI/S& T/PMC/NTPC- LARA/2018-19 dtd 28.09.2018	M/s Bharat Rail Automations Pvt Ltd	Rs 61.04 Cr	28.09.2020	14.10.2018				
RITES/CO/RI/ S&T/PMC/MP PGCL/Birsing hpur/2018-19, dtd:27.07.2018	Supply, Installation, Testing and Commissioning of Indoor and Outdoor gears of Signaling and Telecommunication system in connection with Rail Transport system for New Engine Escape line at New Track Hopper, SGTPS, MPPGCL Birsinghpur	By advertisement in Newspapers & E- tendering	27.07.2018	Single Packet	28.08.2018	2	1) M/s Eldyne Electro System Pvt Ltd 2) M/s Yolax Infraenergy Pvt Ltd		Yes	RITES/CO/RI/S& T/PMC/MPPGCL /Birsinghpur/2018- 19, dtd:01.11.2018	M/s Eldyne Electro System Pvt Ltd	3.49 Cr	31.05.2019	16.11.2018				
RITES/CO/RI/ S&T/Tender/A NPR- PND/TWS/EL/ 01	Design, Supply, Installation, Testing & Commissioning of Indoor & Outdoor additional S&T gears including Modification/Alteration in existing Distributed Electronic Interlocking system at Pendra Road for construction of third line works between Anuppur- Pendra Road Section of SECR, Bilaspur Division	By advertisement in Newspapers & E- tendering	29.10.2018	Single Packet	03.12.2018	1	1) M/s Nandi Enterprises Pvt Ltd	Nil	Yes	RITES/CO/RI/S& T/Tender/ANPR- PND/TWS/EL/01 dtd 17.12.2018	M/s Nandi Enterprises, Bilaspur	2.31 Cr	17.06.2019	01.01.2019				

<p> RITES/CO/RU  S&amp;T/PMC/NTPC/Khargone/  2018-19 dtd  10.07.2018 </p>	<p> Supply installation, Testing and Commissioning of Indoor and Outdoor gears of Signaling and Telecommunication system in connection with Rail Transport system between Nimarkheddi Railway Station (Ratlam) Division and NTPC Khargone In Plant Yard, Crossings stations Dahiyakheri and Dhakalgaon of NTPC Khargone Super Thermal Power Project (2X660 MW) ( Madhya Pradesh) </p>	<p> By advertisement in Newspapers &amp; E tendering </p>	<p>11.07.2018</p>	<p>Two Packet System</p>	<p>09.08.2018</p>	<p>6</p>	<p> (1/6) M/s Vijaywargi Infra Engineers Pvt Ltd., Nagpur  (2/6) M/s ETOE Transportation Pvt Ltd  (4/6) M/s Howe Engineering (India) Pvt Ltd  (3/6) M/s Shivakruti International Ltd., Jaipur  (4/6) M/s Howe Engineering (India) Pvt Ltd,  (5/6) M/s Bharat rail Automations Pvt Ltd., Mumbai  (6/6) M/s Eldyne Electro Systems Pvt Ltd </p>	<p>2  (2/6) M/s ETOE Transportation Pvt Ltd  (4/6) M/s Howe Engineering (India) Pvt Ltd </p>	<p>Yes</p>	<p> RITES/CO/RU/S&amp;T/PMC/NTPC/Khargone/2018-19 dtd 31.10.2018 </p>	<p>M/s Shivakruti International Ltd., Jaipur</p>	<p>Rs 26.15 Cr</p>	<p>31.08.2019</p>	<p>15.11.2018</p>		
<p> RITES/CO/RU/S&amp;T/PMC/Mouda-Phase-II/2018-19 </p>	<p> Supply, Installation, Testing and Commissioning of Indoor and Outdoor gears of Signaling and Telecommunication system including addition and alteration in EI systems installed at Reception Yard, Inplant Yard and EI hut in connection with Stage-II work for proposed Private Railway siding Taking off from Chacher Railway Station to Inplant Yard of NTPC Mouda Super Thermal Power Project ( Maharashtra) </p>	<p> By advertisement in Newspapers &amp; E tendering </p>	<p>13.09.2018</p>	<p>Two Packet System</p>	<p>04.10.2018</p>	<p>4</p>	<p> 1) HOWE ENGINEERING PROJECTS INDIA PVT LTD  2) Yolax Infranergy Pvt Ltd  3) G.Satish Enterprise  4) M/s Vinea Enterprises </p>	<p> 1) HOWE ENGINEERING PROJECTS INDIA PVT LTD  4) M/s Vinea Enterprises </p>	<p>Yes</p>	<p> RITES/CO/RU/S&amp;T/PMC/Mouda-Phase-II/2018-19 dtd 16.11.2018 </p>	<p>M/s Yolax Infranergy. Ratlam</p>	<p>6.81 Cr</p>	<p>16.05.2019</p>	<p>01.12.2018</p>		



ROC, GURGAON  
S&T SBU,

DETAILS OF TENDERS MORE THAN 02 (TWO) CRORES IN VALUE

Contracts Concluded for the month of Jan'2019

Jan'2019

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NTT	Type of Bidding (Single/Two Bid system)	Last date of receipt of Tender	Nos of Tender recd.	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest tenderer/valued L1	Letter of Award No. & Date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any
No RITES/CO/R/S&T/PMC/NTPC/Tanda-Stage-II dtid 31 01 2019	Supply, Installation, Testing and Commissioning of Indoor and Outdoor gears of Signaling and Telecommunication system including Modification in existing EI system at R&D Yard for Tanda Thermal Power Project, Stage II (2x660 MW) for the proposed Private Railway siding Taking off from Tanda Railway Station to Inplant Yard at NTPC Tanda Thermal Power Project	By advertisement in Newspapers & E-tendering	31 01 2019	Two Packet	27.02.2019					NIL						

