

DETAILS OF CONTRACTS DURING as on 31.10.17 of UT-GC SBU

Sno	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT/LIT	Type of Bidding(Single/Two Bid system)	Last Date of receipt of Tender	Number of Tenders received	Numbers & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/evaluated L-1	Letter of award/Letter of Acceptance No & date	Name of Contractor	Value of contract (Rs in Lakhs)	Scheduled date of completion of supplies/work	Actual date of start of work	Actual date of completion
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Consultancy services for assistance of structural,architectural,plumbing,E&M, HVAC, Fire Fighting services design of Gyaspur Depot.	Limited	26.06.15	Single bid system	07.07.15	6	-	Yes	rites/UT/Gyaspur Depot/2014/CON/01 dated 13.08.15	M/s Fountain Head	75	30.09.16	13.08.15	Ongoing
2	Consultancy services for assistance of structural,architectural,plumbing,E&M, HVAC, Fire Fighting services design ofApparel Park Depot.	Limited	19.10.2015	Single bid system	02.11.2015	5	-	Yes	rites/UT/APPAREL PARK DEPOT/2015/02 dated 21.12.2015	M/s Fountain Head	63.65	31.01.17	23.12.2015	Ongoing

Reasons for delay, if any.
16
Extension granted upto 31.10.17 for the delays not attributable to consultant.
Extension upto 30.04.2017 granted for the delays not attributable to consultant. Request for extension upto 31.10.17 is processed.