

DETAILS OF CONTRACTS DURING as on 30.12.16 of UT-GC SBU

Sno	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT/LIT	Type of Bidding(Single/Two Bid system)	Last Date of receipt of Tender	Number of Tenders received	Numbers & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer, evaluated L-1	Letter of award/Letter of Acceptance No & date	Name of Contractor	Value of contract (Rs in Lakhs)	Scheduled date of completion of supplies/work	Actual date of start of work	Actual date of completion	Reasons for delay, if any.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Consultancy services for assistance of structural, architectural, plumbing, E&M, HVAC, Fire Fighting services design of Gyaspur Depot.	Limited	26.06.15	Single bid system	07.07.15	6	-	Yes	RITES/UT/Gyaspur Depot/2014/CON/01 dated 13.08.15	M/s Fountain Head	75	30.09.16	13.08.15	Ongoing	Extension granted upto 31.12.16 for the delays not attributable to consultant.
2	Geotech Investigation for Gyaspur Depot	Open Tender	7.01.15	Single bid system	16.01.15	2	-	Yes	RITES/UT/DDC/Gyaspur/MEGA/GT/2015 dated 12.02.15	M/s Shree Balaji Test House Pvt Ltd	15.62	12.03.15	27.02.15	15.12.15	Work completed, final report submitted & final bill in process.
3	Consultancy services for assistance of structural, architectural, plumbing, E&M, HVAC, Fire Fighting services design of Apparel Park Depot.	Limited	19.10.2015	Single bid system	02.11.2015	5	-	Yes	RITES/UT/APPAREL PARK DEPOT/2015/02 dated 21.12.2015	M/s Fountain Head	63.65	31.01.17	23.12.2015	Ongoing	Ongoing