

EE SBU
विद्युत इंजीनियरी एसबीयू
Details of ongoing contracts/Contracts concluded during the month of Mar, 2018
मार्च, 2018 माह के दौरान चल रहे कारर/समाप्त काररों का विवरण

Sl.No. (क्रम सं.)	Tender No. (निविदा की सं.)	Item/Nature of work (मद/कार्य का प्रकार)	Mode of Tender Enquiry (निविदा जांच)	Date of publication of NIT (एनआईटी के प्रकाशन की तारीख)	Type of bidding (single/two) bid system (बोली का प्रकार/एकल/दो बोली प्रणाली)	Last date of receipt of tender (निविदा की पावती की अंतिम तारीख)	Nos. of tenders recd. (प्राप्त निविदाओं की संख्या)	Nos. and name of parties qualified after technical evaluation (तकनीकी मूल्यांकन के पश्चात योग्य पार्टियों की संख्या एवं नाम)	Nos. and name of parties not qualified after technical evaluation (तकनीकी मूल्यांकन के पश्चात अयोग्य पार्टियों की संख्या एवं नाम)	Whether contract awarded to lowest tenderer/evaluated L-1 (क्या न्यूनतम टेंडरदाता/मूल्यांकित एल-1 को टेक सौंपा गया)	Letter of Award No. & date (अवार्ड पत्र संख्या एवं तारीख)	Name of Contractor (ठेकेदार का नाम)	Value of Contract (Rs. Lacs) (ठेके की लागत (रुपये लाख में))	Scheduled date of completion of Supplies/work (सप्लाई/कार्य के पूरा होने की निर्धारित तारीख)	Actual date of start of work (कार्य आरंभ करने की वास्तविक तारीख)	Actual date of completion (कार्य पूर्ण होने की वास्तविक तारीख)	Reason for delay if any (विलंब का कारण, यदि कोई हो)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
1	RITES/B&A/EED/SAIL-RMD/Bolani-S&T-Tender	Design, Supply, Erection, Testing and Commissioning of Signaling & Telecommunication (S&T) works for modification of Railway Siding at SAIL-RMD, Bolani Ores Mines (Orissa).	Limited	08.06.2010	Two	23.06.2010	2	M/s Picasona enterprises, Kolkata	Nil	Yes	RITES/CO/B&A/EE/SAIL-RMD/BOLANI-S&T-Tender Dt:19.10.2010	M/s PICASONA Enterprises, Kolkata	128.8	8 Months i.e upto 04.07.2011 Extended upto 30.09.2014. New EOT is upto 30.09.2015. Proposed EOT upto Sept.2016	03.11.2010	In progress	Due to non-availability of track from client and approval of design from Railway and slow progress by contractor.
2	RITES/CO/RI/EE/OHE/SAIL-RMD/BOM/OHE&SSP/01	Design, Supply, Erection, Testing and Commissioning of balance 25kv AC, 50Hz, first phase Railway Electrification work of existing/new Railway track including modification and design, supply, Erection, Testing & commissioning of 25 Kv AC switching post (SSP) at Bolani Khadan CKP Division of South Eastern Railway.	Open	04.09.2014	Single	18.09.2014	2	M/s Electronic India	1. No. M/s Santosh Dodrajka	Yes	RITES/CO/RI/EE/OHE/SAIL-RMD/BOM/OHE&SSP/01 28.10.2015	M/s Electronic India, Bokaro	201.16	upto 30.08.2017	28.10.2015	In progress	Nil
3	RITES/CO/RI/EE/SECL/Junadh/OHE	Design, Drawing, Supply, Erection, Testing & Commissioning of 25 KV, 50 Hz, 1 Phase OHE & SSP for Construction of New Railway Siding for Introduction of Rapid Loading Arrangements at Junadh Loading Complex of SECL at Gevra Road Station of South East Central Railway, Dist.-Korba, Chhattisgarh	Open	28.06.2016	Two	14.07.2016	1	M/s Binod Construction	Nil	Yes	RITES/CO/RI/EE/SECL/Junadh/OHE, dt.23.09.2016	M/s Binod Construction	478.2	upto 23.09.2017.EOT given by 06 months upto 24-03-2018	08.10.2016	In progress	Due to delay in approval of drawing by Railway.
4	RITES/CO/RI/EE/NTPC/OHE/MEJA	Design, Drawing, Supply, Erection, Testing & Commissioning of 25 KV, 50 Hz, 1 Phase OHE, SSP including modification to existing OHE, SCADA and High Mast work at Junction Cabin for Railway siding of Meja Thermal Power Project(2x660MW), Dist.- Allahabad, Uttar Pradesh.	Open	26.02.2016	Two	15.02.2017	3	(i)M/s New Modern Technomech Pvt Ltd, Odisha (ii) M/s Cimechal Electric Company (iii) M/s Bright Power Limited	Nil	Yes	RITES/CO/RI/EE/NTPC/OHE/MEJA Dt. 22.03.2017	M/s New Modern Technomech Pvt Ltd, Odisha	4211.21	up to 22.09.2018	22.03.2017	In progress	Nil
5	RITES/CO/RI/EE/BCCL/OHE/MAHESHPUR	Retender for work Design, Drawing, Supply ,Erection, Testing and commissioning of 25 KV,50Hz,Single Phase OHE for BCCL Railway Siding with Rapid Loading System-SILO at Maheshpur, East Central Railway, Dhanbad Division ,Jharkhand.	Open	15.012.2016	Two	16.02.2017	2	(i) M/s Electronic India (ii) M/s Binod Construction	Nil	Yes	RITES/CO/RI/EE/BCCL/OHE/MAHESHPUR Dt.21.03.2017	M/s Electronic India, Ranchi	598.06	up to 20.03.2018	21.03.2017	In progress	Nil
6	RITES/CO/RI/EE/OHE/SECL/Junadh/GS	Supply, Erection, Testing & Commissioning of General Electric works including High Mast, LT Cables etc. for Renovation/Strengthening of existing Railway Siding at Junadh Area, Gevra Road Station of South East Central Railway, Dist. - Korba, Chhatisgarh	Open	05.01.2017	Single	07.02.2017	3	(i) M/s Anil Nathani, Raipur (ii) M/s Kamy India (iii) M/s Binod Construction, Ranchi	Nil	Yes	RITES/CO/RI/EE/SECL/Junadh/GS, 17.09.2017	M/s Anil Nathani, Raipur	243.66	up to 30.06.2018	02.06.2017	In progress	Nil

Sl.No. (क्रम सं.)	Tender No. (निविदा की सं.)	Item/Nature of work (सद/कार्य का प्रकार)	Mode of Tender Enquiry (निविदा जंच)	Date of publication of NIT (प्रज्ञापन की तारीख)	Type of bidding (single/two) bid system (सोली का प्रकार/एकल/दो बोली प्रणाली)	Last date of receipt of tender (निविदा की पावती की अंतिम तारीख)	Nos. of tenders recd. (प्राप्त निविदाओं की संख्या)	Nos. and name of parties qualified after technical evaluation (तकनीकी मूल्यांकन के पश्चात योग्य पार्टियों की संख्या एवं नाम)	Nos. and name of parties not qualified after technical evaluation (तकनीकी मूल्यांकन के पश्चात अयोग्य पार्टियों की संख्या एवं नाम)	Whether contract awarded to lowest tenderer/evaluated L-1 (क्या न्यूनतम टेंडरदाता/मूल्यांकित एल-1 को ठेक सौंपा गया)	Letter of Award No. & date (अवार्ड पत्र संख्या एवं तारीख)	Name of Contractor (ठेकेदार का नाम)	Value of Contract (Rs. Lacs) (ठेके की लागत (रुपये लाख में))	Scheduled date of completion of Supplies/work (सप्लाइ/कार्य के पूरा होने की निर्धारित तारीख)	Actual date of start of work (कार्य आरंभ करने की वास्तविक तारीख)	Actual date of completion (कार्य पूर्ण होने की वास्तविक तारीख)	Reason for delay if any (विलंब का कारण, यदि कोई हो)
7	RITES/CO/R/EE/BCCL/PEH/OHE	Design, Drawing, Supply, Erection, Testing & Commissioning of 25 KV OHE for Renovation/Strengthening of existing Railway Siding with Rapid Loading System in Patherdih Coal Washery of BCCL at Sindri & Patherdih station of East Central Railway, Dist- Dhanbad, Jharkhand.	Open	13.12.2016	Two	27.02.2016	3	(i) M/s Binod Construction (ii) M/s Jayantifratech Pvt. Ltd. (iii) Shiv kumar Singh , Mughalsarai	1 nos. (i) M/s Shiv Kumar Singh, Mughalsarai	Yes	RITES/CO/R/EE/BCCL/PEH/OHE, dated: 26.04.2017	M/s Binod Construction, Ranchi	1402.02	upto 12.04.2018	12.04.2017	In progress	Nil
8	RITES/CO/R/EE/RE WORKS/NRW/ RGS-JP-SWM	Engagement of Project Management Consultant for "Execution of RE works of 188.59 TKm single line section of Ringas-Jaipur-Sawai Madhopur of Jaipur Division of NWR, Rajasthan.	Open	24.08.2017	Two	22.09.2017	3	(i) M/s KEC (ii) M/s Bright Skipper (iii) KPTL and Cimechel Electric Co. (iv) Tata Project Limited.	Nil	Yes	RITES/CO/R/EE/RE WORKS/RGS-JP-SWM, Dated 31.10.2017	M/s KEC	14442+GST	upto 31.10.2020	31.10.2017	In progress	Nil
9	RITES/CO/R/EE/RE WORKS/NWR/RGS-JP-SWM/PMC, Dt. 26.08.2017	Tender for Engagement of Project Management Consultant for "Railway Electrification - 25 kv OHE works, Traction Substations, General Electrification, Civil Engineering Works (including modification in ROB/FOB, Service buildings, Quarters and Track works), Signaling and Telecommunication works of 188.59 RKM single line Ringas-Jaipur-Swaimadhopur Section of Jaipur Division of North-Western Railway (NWR), Rajasthan, India".	Open	26.08.2017	Two	18.09.2017	3	1. M/s Voyants Solutions Pvt. Ltd. 2. M/s SOWIL limited 3. M/s Aarvee Associates Architects Engineers and Consultants Private Limited	1.M/s SOWIL limited	Yes	RITES/CO/R/EE/RE WORKS/NWR/RGS-JP-SWM/PMC/Contract Agreement, Dt. 13.12.2017	M/S Voyants Solution Pvt. Ltd.	780.66 + GST	23.11.2020	20.12.2017	In progress	Nil
10	SAIL-RSP CA No. P/Proj/697/1390000092/14049103 dtd.26.09.2014.	Part A- TSS Works : Design, Supply, Erection, Testing and Commissioning of 21.6 MVA, 132/25 kV Traction Substation with feeding post, SSP & overhead cum underground feeder at SAIL-RSP, Steel Plant Siding Rourkela. Part B – 132 kV Bay Extension: Design, Supply, Erection, Testing and Commissioning of 132 kV Bay Extension at SAIL-RSP, MSDS-VI along with associate work.	Open		Two	10.01.2014	4	1.M/s Cimechel Electric Co. Mumbai	Nil	Yes	SAIL-RSP LOI No. P/Proj/697/1390000092/2185 dtd.03.09.2014	M/s Cimechel Electric Company,Mumbai	2562.05	extended upto 30-04-2018	26-09-2014	In progress	Due to client and railways side delays.
11	CA No.P/Proj/697(003)/79005/10049204 dated 17-01-2011	Design, Supply, Erection, Testing & commissioning of proposed Railway track, switching post (SSP) including modification to existing OHE and switching post for SAIL siding at Rourkela Steel Plant, Rourkela (Orissa). (Work Awarded by Client (M/s SAIL, Rourkela))	Open		Two	18-06-2010	6	1.M/s Cimechel Electric Co. Mumbai 2 M/s Sikka	1.M/s Sikka Engineering Co. 2. M/s Premco Rail Engineers Ltd.	L-1	CA No.P/Proj/697(003)/79005/10049204 dated 17-01-2011	M/s Cimechel Electric Company,Mumbai	2642.52	extended upto 30-04-2018	17-01-2011	In progress	Due to non availability of track from Client side.

Sl.No. (क्रम सं.)	Tender No. (निविदा की सं.)	Item/Nature of work (मद/कार्य का प्रकार)	Mode of Tender Enquiry (निविदा जांच)	Date of publication of NIT (एनआईटी के प्रकाशन की तारीख)	Type of bidding (single/two) bid system (सोली का प्रकार/एकल/दो बोली प्रणाली)	Last date of receipt of tender (निविदा की पावती की अंतिम तारीख)	Nos. of tenders recd. (प्राप्त निविदाओं की संख्या)	Nos. and name of parties qualified after technical evaluation (तकनीकी मूल्यांकन के पश्चात योग्य पार्टियों की संख्या एवं नाम)	Nos. and name of parties not qualified after technical evaluation (तकनीकी मूल्यांकन के पश्चात अयोग्य पार्टियों की संख्या एवं नाम)	Whether contract awarded to lowest tenderer/evaluated L-1 (क्या न्यूनतम टेंडरदाता/मूल्यांकित एल-1 को ठेक सौंपा गया)	Letter of Award No. & date (अवार्ड पत्र संख्या एवं तारीख)	Name of Contractor (ठेकेदार का नाम)	Value of Contract (Rs. Lacs) (ठेके की लागत (रुपये लाख में))	Scheduled date of completion of Supplies/work (सप्लाई/कार्य के पूरा होने की निर्धारित तारीख)	Actual date of start of work (कार्य आरंभ करने की वास्तविक तारीख)	Actual date of completion (कार्य पूर्ण होने की वास्तविक तारीख)	Reason for delay if any (विलंब का कारण, यदि कोई हो)
12	BITES/CO/RI/EE/SECL/Kusmunda/Genl-Electric	Supply, Erection, Testing & Commissioning of General Electric works including High Mast, LT Cables etc. for Renovation/Strengthening of existing Railway Siding at Kusmunda Area, Gevra Road Station of South East Central Railway Bilaspur.	Open	42772	Two	20-07-2017	7	1. M/s Shiva Enterprises 2. M/s Electronic India 3. M/s Gokulesh Electric & Engg. Company 4. M/s Rew Construction Pvt. Ltd. 5. M/s Jay enterprises 6. M/s Anil Nathani 7. M/s Bajaj Electricals	1.M/s Gokulesh Electric & Engg. Company 2. M/s Bajaj Electricals 3. M/s Anil Nathani	Yes	LOA No.SECL/BSP/SDG/2018/656 dated 20-03-2018	M/s Jai Enterprises,Raipur	361.61 +GST	19-03-2019	20-03-2018	In progress	Nil

Sl.No. (क्रम सं.)	Tender No. (निविदा की सं.)	Item/Nature of work (मद/कार्य का प्रकार)	Mode of Tender Enquiry (निविदा जांच)	Date of publication of NIT (एनआईटी के प्रकाशन की तारीख)	Type of bidding (single/two) bid system (सोली का प्रकार/एकल/दो बोली प्रणाली)	Last date of receipt of tender (निविदा की प्राप्ति की अंतिम तारीख)	Nos. of tenders recd. (प्राप्त निविदाओं की संख्या)	Nos. and name of parties qualified after technical evaluation (तकनीकी मूल्यांकन के पश्चात योग्य पार्टियों की संख्या एवं नाम)	Nos. and name of parties not qualified after technical evaluation (तकनीकी मूल्यांकन के पश्चात अयोग्य पार्टियों की संख्या एवं नाम)	Whether contract awarded to lowest tenderer/evaluated L-1 (क्या न्यूनतम टेंडरदाता/मूल्यांकित एल-1 को ठेक सौंपा गया)	Letter of Award No. & date (अवार्ड पत्र संख्या एवं तारीख)	Name of Contractor (ठेकेदार का नाम)	Value of Contract (Rs. Lacs) (ठेके की लागत (रुपये लाख में))	Scheduled date of completion of Supplies/work (सप्लाइ/कार्य के पूरा होने की निर्धारित तारीख)	Actual date of start of work (कार्य आरंभ करने की वास्तविक तारीख)	Actual date of completion (कार्य पूर्ण होने की वास्तविक तारीख)	Reason for delay if any (विलंब का कारण, यदि कोई हो)
13	BITES/B&A/EED/ILS-BHUB/HVAC & BMS /E-2/ 2008	SITC of HVAC & BMS work for various building at ILS-BBSR	Open	08.11.2008	Two Packet	04.12.2008	01	01 No. M/s Unique Engineers Pvt. Ltd.	Nil	Yes	BITES/B&A/EED/ILS-BHUB/HVAC/2009 Dt:12.03.09	M/s Unique Engineers Pvt. Ltd.	641.27	26.12.2009	27.03.2009	01.04.2013	Non availability of Site. Final bill technically checked, vetted and passed by finance/Bhubneshwar finance on 18.08.2017 but Payment could not released due to non availability of fund from client.
14	BITES/B&A/EED/ILS-BHUB/SUB STATION /E-3/ 2009	Supply, Testing & Commissioning of HT/LT installation and allied Electrical works at ILS-BBSR	Open	08.12.2009	Two Packet	29.12.2009	06	05 Nos. 1) M/s Chaitanya Power Systems (P) Ltd. 2) M/s Aster Tele services Pvt. Ltd. 3) M/s Amber Electrotech Ltd. 4) M/s C&S Electric Ltd. 5) M/s Klystron Electronics Pvt. Ltd.	01 No. 1) Akash Electro Tek Engineers Pvt. Ltd.	Yes	BITES/CO/B&A/EE/ILS-Bhub/ Sub Station/E-3/ LOA Dt:10.05.10	M/s Aster Teleservices Pvt. Ltd.	189.35	24.11.2010	25.05.2010	04.02.2013	Non availability of Site. Final bill technically checked, vetted and passed by finance/Bhubneshwar finance on 22.12.2016 but Payment could not released due to non availability of fund from client.
15	BITES/CO/B&A/EED/Budge-Budge/ Substation/E-1	Supply, Installation, Testing & Commissioning of HT/LT Substation equipments installation and allied Electrical works at Fiat Bogie Shop, Budge-Budge, west bengal	Open	03.01.2012	Two Packet	27.01.2012	10	07 Nos. 1) M/s Shankar Electric Works 2) M/s Happy Electricals 3) M/s Konstelec Engineers Pvt. Ltd. 4) M/s J.K. Enterprises 5) M/s Jadob Electric Co. 6) M/s Power & Instrumentation (Guj.) Ltd. 7) M/s C&S Electric Ltd.	03 Nos. 1) M/s Geetu Engineering & Constructions Pvt. Ltd. 2) M/s Shiva Enterprises 3) M/s Dutta Enterprise	Yes	BITES/CO/B&A/EE/Budge-Budge / Substation/E-1/ LOA Dt:18.04.12	M/s Power & Instrumentations (Guj.) Ltd.	206.76	02.11.2012	03.05.2012	30.03.2016	Non availability of Site. Final bill technically checked, vetted and passed by BITES/ROC/GGN finance on 17.10.2016 but Payment could not released due to non availability of fund from client.
16	BITES/CO/RI/EE/Budge-Budge/I.E./E-3	Supply, Installation, Testing & Commissioning of Internal Electrical and allied works at Fiat Bogie Shop, Budge-Budge, West Bengal	Open	16.12.2014	Single Packet	29.12.2014	02	Two; 1) M/s Power & Instrumentation (Guj.) Ltd., 2) M/s Shalaka Infra-Tech (I) Pvt. Ltd.	Nil	Yes	LOA No. BITES/CO/RI/EE/Budge-Budge/I.E./E-3 dated: 23.01.2015	M/s Power & Instrumentation (Guj.) Ltd.,	15.12	02 months from the date of issue of LOA.	23.01.2015	30.04.2015	Delay due to non availability of location for 3rd high mast. Final bill technically checked, vetted and passed by BITES/ROC/GGN finance on dt.18.04.2016 but payment could not released due to non availability of fund from client.

Sl.No. (क्रम सं.)	Tender No. (निविदा की सं.)	Item/Nature of work (मद/कार्य का प्रकार)	Mode of Tender Enquiry (निविदा जंच)	Date of publication of NIT (एनआईटी के प्रकाशन की तारीख)	Type of bidding (single/two) bid system (बोली का प्रकार/एकल/दो बोली प्रणाली)	Last date of receipt of tender (निविदा की पावती की अंतिम तारीख)	Nos. of tenders recd. (प्राप्त निविदाओं की संख्या)	Nos. and name of parties qualified after technical evaluation (तकनीकी मूल्यांकन के पश्चात योग्य पार्टियों की संख्या एवं नाम)	Nos. and name of parties not qualified after technical evaluation (तकनीकी मूल्यांकन के पश्चात अयोग्य पार्टियों की संख्या एवं नाम)	Whether contract awarded to lowest tenderer/evaluated L-1 (क्या न्यूनतम टेंडरदाता/मूल्यांकित एल-1 को ठेक सौंपा गया)	Letter of Award No. & date (अवार्ड पत्र संख्या एवं तारीख)	Name of Contractor (ठेकेदार का नाम)	Value of Contract (Rs. Lacs) (ठेके की लागत (रुपये लाख में))	Scheduled date of completion of Supplies/work (सप्लाई/कार्य के पूरा होने की निर्धारित तारीख)	Actual date of start of work (कार्य आरंभ करने की वास्तविक तारीख)	Actual date of completion (कार्य पूर्ण होने की वास्तविक तारीख)	Reason for delay if any (विलंब का कारण, यदि कोई हो)
17	BITES/CO/RI/EE/KPL/OHE/2016/1	Design, Supply, Erection, Testing and commissioning of Railway Electrification Work of Existing/Proposed Railway Tracks Including Modification of Existing 25 KV AC, 50 Hz Single Phase Overhead Equipment (OHE), SSP, SCADA and General Electrification work for Kamraj Port Limited, Chennai	Open	24.10.2016	Two Packet	09.11.2016	1	1. M/s Bright Power Project(India) P Ltd, Mumbai	M/s Bright Power Project(India) P Ltd, Mumbai	Yes	23.01.2017	M/s Bright Power Project(India) P Ltd, Mumbai	584.96	07.02.2018 EOT 07.08.2018	15 days from 23.01.2017	-	Work is under progress

Sl.No. (क्रम सं.)	Tender No. (निविदा की सं.)	Item/Nature of work (मद/कार्य का प्रकार)	Mode of Tender Enquiry (निविदा जांच)	Date of publication of NIT (एनआईटी के प्रकाशन की तारीख)	Type of bidding (single/two) bid system (सोली का प्रकार/एकल/दो बोली प्रणाली)	Last date of receipt of tender (निविदा की प्राप्ति की अंतिम तारीख)	Nos. of tenders recd. (प्राप्त निविदाओं की संख्या)	Nos. and name of parties qualified after technical evaluation (तकनीकी मूल्यांकन के पश्चात योग्य पार्टियों की संख्या एवं नाम)	Nos. and name of parties not qualified after technical evaluation (तकनीकी मूल्यांकन के पश्चात अयोग्य पार्टियों की संख्या एवं नाम)	Whether contract awarded to lowest tenderer/evaluated L-1 (क्या न्यूनतम टेंडरदाता/मूल्यांकित एल-1 को ठेक सौंपा गया)	Letter of Award No. & date (अवार्ड पत्र संख्या एवं तारीख)	Name of Contractor (ठेकेदार का नाम)	Value of Contract (Rs. Lacs) (ठेके की लागत (रुपये लाख में))	Scheduled date of completion of Supplies/work (सप्लाइ/कार्य के पूरा होने की निर्धारित तारीख)	Actual date of start of work (कार्य आरंभ करने की वास्तविक तारीख)	Actual date of completion (कार्य पूर्ण होने की वास्तविक तारीख)	Reason for delay if any (विलंब का कारण, यदि कोई हो)
18	BITES/CO/B&A/EE/O HE & PSI/PMC/RINL-VSKP	Design, supply, Erection, Testing and Commissioning of switching Post (ssp) and supply of tools and plants at RINL, Vishakhapatnam	Open	14.08.2013	Two Packet	30.08.2013	2	1. M/s. Sabari Krishna Enterprises, HIGH-127, Ground Floor, Bharath Nagar Colony, Moosapet, Hyderabad-500018 (A.P) 2. M/s. Fedders Lloyd corporation Ltd., (Project Services) 159, Okhla Indl. Estate, Phase -III, New Delhi-110020	Nil	Yes	BITES/CO/B&A/E E/OHE & PSI/PMC/RINL-VSKP, Date 07.02.2014	M/s. Sabari Krishna Enterprises, HIGH-127, Ground Floor, Bharath Nagar Colony, Moosapet, Hyderabad-500018 (A.P)	148.57 lakhs	22.12.2014 EOT 31.03.2018	22.03.2014	-	Work is under Progress
19	BITES/CO/B&A/EE/N TPC- Simhadri dated 01.09.10	Design of General Electrification works External & Internal including sub-station (11KV/415V and 25KV/230V, 25 KVA AT & related cabling) for proposed augmentation of Railway infrastructure for Stage-II works for NTPC Simhadri.	Open	26.03.10	two packet.		3	1. M/s Klystron Electronics P ltd 2. M/s Servomax India Ltd 3. M/s Sabri Krishna Enterprises		yes	BITES/CO/B&A/E E/NTPC- Simhadri dated 01.09.10	1. M/s Klystron Electronics P ltd	174 lakhs	8 month	16.09.10	31.01.2016	Physically work completed on 22/12/2015. Final variation submitted to client NTPC/Simhadri for approval. Final bill submitted to Fin/BBSR.
20	BITES/CO/B&A/EE/O HE & PSI/PMC/RINL-VSKP	Design, supply, Erection, Testing and Commissioning of railway electrification work of existing/proposed railway tracks, including modification of existing 25KV AC, 50 HZ single phase OHE at RINL VSKP.	Open	16.05.10	Two packets	21.06.10	7	1. M/s KEC International Ltd, Gurgaon 2. M/s Sikka Engineering, Malviya Nagar, New Delhi 3. M/s Fedders Liyod Corporation Ltd, Okhala Delhi 4. M/s Sabri Krishna Interprise, Hyderabad 5. M/s Permco Rail Engineering Ltd Kolkata 6. M/s Bright Power Project (India) P Ltd, Mumbai 7. M/s Talupula Engineering Co. New Delhi	1. M/s Servomax India Ltd. 2. M/s Sabri Krishna Enterprises	Yes	BITES/CO/B&A/E E/OHE/Tender/RINL-VSKP dated 25.10.10	M/s Talupula Engineering Co. New Delhi	469 lakhs	12 month EOT 31.03.18	10.11.10	31.09.2017	Physically work has been completed since last two month EIG approval under progress.
21	BITES/CO/RI/EE/OHE/WCR/RE Works/VJP-MKS	Railway Electrification of 25 KV OHE, TSS, Gen Electrification, Civil works etc. at Vijaypur(excl.)-Maksi(excl.)	Open	01.06.2017	Two packets	03.08.2017	5	1. M/s KEC International Limited, 2. M/s Kalpataru Power Transmission Limited Bright Skipper JV 3. Tata Projects Limited	M/s The Indure Private Limited & M/s COBRA JV	Yes	BITES/CO/RI/EE/RE Works/VJP-MKC date 14.11.2017	M/s KEC International Limited,	12051+GST		27.11.2017		

Sl.No. (क्रम सं.)	Tender No. (निविदा की सं.)	Item/Nature of work (मद/कार्य का प्रकार)	Mode of Tender Enquiry (निविदा जांच)	Date of publication of NIT (एनआईटी के प्रकाशन की तारीख)	Type of bidding (single/two) bid system (सोली का प्रकार/एकल/दो बोली प्रणाली)	Last date of receipt of tender (निविदा की पावती की अंतिम तारीख)	Nos. of tenders recd. (प्राप्त निविदाओं की संख्या)	Nos. and name of parties qualified after technical evaluation (तकनीकी मूल्यांकन के पश्चात योग्य पार्टियों की संख्या एवं नाम)	Nos. and name of parties not qualified after technical evaluation (तकनीकी मूल्यांकन के पश्चात अयोग्य पार्टियों की संख्या एवं नाम)	Whether contract awarded to lowest tenderer/evaluated L-1 (क्या न्यूनतम टेंडरदाता/मूल्यांकित एल-1 को ठेक सौंपा गया)	Letter of Award No. & date (अवार्ड पत्र संख्या एवं तारीख)	Name of Contractor (ठेकेदार का नाम)	Value of Contract (Rs. Lacs) (ठेके की लागत (रुपये लाख में))	Scheduled date of completion of Supplies/work (सप्लाइ/कार्य के पूरा होने की निर्धारित तारीख)	Actual date of start of work (कार्य आरंभ करने की वास्तविक तारीख)	Actual date of completion (कार्य पूर्ण होने की वास्तविक तारीख)	Reason for delay if any (विलंब का कारण, यदि कोई हो)
22	BITES/CO/RI/EE /OHE/EE/RE Works/WCR/VJP-MKS/PMC	PMC for Railway Electrification of 25 KV OHE, TSS, Gen Electrification, Civil works etc. at Vijaypur(excl.)-Maksi(excl.)	Open	09.08.2017	Two packets	30.08.2017	3	1. M/s Voyants solution Pvt. Ltd 2. M/s. SOWIL Ltd. 3. M/s. BARSYL	M/s. SOWIL Ltd.	Yes	BITES/CO/RI/EE/RE Works/VJP-MKC/PMC/LOA date 08.12.2017	M/s. Voyants solution Pvt. Ltd	655.86		21.12.2017		
23	BITES/CO/RI/EE/ MRVC/BCT-BVI/Mumbai /OHE(Tender Id:-23111)	Open Tender for Foot by Foot survey based on approved ESP and preparation of proposed OHE layout plan showing all structure/equipment with making dismantling/disposal schedule of the infringing assets, Proposed/Existing sectioning diagram, cross section drawing (CSD), OHE profile diagram & re-route cable diagram along with existing cable route and bill of quantity (BOQ) in connection with MUTP PH-II work for 5 th -6 th line between Mumbai Central –Borivali (BCT-BVI) section on Western Railway.	NA	NIT uploaded in BITES website on 28.07.2017 at 14:30	Single	04.09.2017	2	1. Umesh & brothes construction 511,Ideal trade centre, plot no.64,sector-11,CBD Belapur,Navli Mumbai-400614 (maharashtra) 2.Balaji railroad systems Pvt. Ltd. BARSYL Tower, Plot no. 3.Sita ram Nagar staff Road Sikandabad-50009	1. Umesh & brothes construction 511,Ideal trade centre, plot no.64,sector-11,CBD Belapur,Navli Mumbai-400614 (maharashtra)	Yes	LOANo. BITES/CO/RI/EE/OHE/MRVC/BCT-BVI/LOA Date:- 15.12.2017	Balaji railroad systems Pvt. Ltd.	23.25	15.03.2018	Nil	15.03.2018	Nil
24	BITES/CO/RI/EE/RE Works/APR-PND	Supply, Installation, Testing and commissioning of General (External) Electrification work for construction of 3rd line APR-PND section of Bilaspur Division of SECR in states of Chhattisgarh and Madhya Pradesh, India	Open	03.01.2018	Two packets	30.01.2018	2	1. M/s R K Lala 2. M/s Klystron Electronics Pvt. Ltd.	Nil	Yes	LOA No.BITES/CO/RI/EE/Ext.Electrical Works/APR-PND Dated 20.03.18	M/s Klystron Electronics Pvt. Ltd.	521.06+GST	-	-	-	LOA is Awarded Contract agreement is under progress.