

EE SBU

Details of ongoing contracts/Contracts concluded during the month of March, 2017

S.No.	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of bidding (single/two) bid system	Last date of receipt of tender	Nos. of tenders recd.	Nos. and name of parties qualified after technical evaluation	Nos. and name of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L-1	Letter of Award No. & date	Name of Contractor	Value of Contract (Rs. Lacs)	Scheduled date of completion of Supplies/ work	Actual date of start of work	Actual date of completion	Reason for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
1	BITES/B&A/EEED/SAIL-RMD/Bolani-S&T-Tender	Design, Supply, Erection, Testing and Commissioning of Signaling & Telecommunication (S&T) works for modification of Railway Siding at SAIL-RMD, Bolani Ores Mines (Orissa).	Limited	08.06.2010	Two	23.06.2010	2	M/s Picasona enterprises, Kolkata	Nil	Yes	BITES/CO/B&A/E/SAIL-RMD/BOLANI - S&T-Tender Dt:19.10.2010	M/s PICASONA Enterprises, Kolkata	128.8	8 Months i.e upto 04.07.2011 Extended upto 30.09.2014. New EOT is upto 30.09.2015. Proposed EOT upto Sept.2016	03.11.2010	In progress	Due to non-availability of track from client and approval of design from Railway and slow progress by contractor.
2	BITES/CO/RI/EEED/OHE/SAIL-RMD/BOM/OHE&S SP/01	Design, Supply, Erection, Testing and Commissioning of balance 25kv AC, 50Hz, first phase Railway Electrification work of existing/new Railway track including modification and design, supply, Erection, Testing & commissioning of 25 Kv AC switching post (SSP) at Bolani Khadan CKP Division of South Eastern Railway.	Open	04.09.2014	Single	18.09.2014	2	M/s Electronic India	1 No. M/s Santosh Dodrajka	Yes	BITES/CO/RI/EEED/OHE/SAIL-RMD/BOM/OHE&S SP/01 28.10.2015	M/s Electronic India, Bokaro	201.16	6 Months i.e upto 29.03.2017	28.10.2015	In progress	Nil
3	BITES/CO/RI/EE/S ECL/Junadih/OHE	Design, Drawing, Supply, Erection, Testing & Commissioning of 25 KV, 50 Hz, 1 Phase OHE & SSP for Construction of New Railway Siding for Introduction of Rapid Loading Arrangements at Junadih Loading Complex of SECL at Gevra Road Station of South East Central Railway, Dist.-Korba, Chhattisgarh	Open	28.06.2016	Two	14.07.2016	1	M/s Binod Construction	Nil	Yes	BITES/CO/RI/EE/S ECL/Junadih/OHE	M/s Binod Construction	478.2	upto 08.10.2017	08.10.2016	In progress	Nil
4	BITES/B&A/EEED/ILS-BHUB/INT & FDA/ E-1/ 2008	SITC of I.E and FDA works at ILS-BBSR	Open	08.11.2008	Two Packet	24.11.2008	01	01 No. M/s Klystron Electronics Pvt. Ltd.	Nil	Yes	BITES/B&A/EEED/ILS-BHUB/IE.FDA & PAS/ 2009 Dt:01.01.09	M/s Klystron Electronics Pvt. Ltd.	240.26	15.07.2009	16.01.2009	01.04.2013	Non availability of Site. Final bill technically checked, vetted and passed by finance/BBSR. Payment could not released due to non availability of fund from client.
5	BITES/B&A/EEED/ILS-BHUB/HVAC & BMS /E-2/ 2008	SITC of HVAC & BMS work for various building at ILS-BBSR	Open	08.11.2008	Two Packet	04.12.2008	01	01 No. M/s Unique Engineers Pvt. Ltd.	Nil	Yes	BITES/B&A/EEED/ILS-BHUB/HVAC/ 2009 Dt:12.03.09	M/s Unique Engineers Pvt. Ltd.	641.27	26.12.2009	27.03.2009	01.04.2013	Non availability of Site. Final bill technically checked, vetted and passed by finance/BBSR. Payment could not released due to non availability of fund from client.

S.No.	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of bidding (single/two) bid system	Last date of receipt of tender	Nos. of tenders recd.	Nos. and name of parties qualified after technical evaluation	Nos. and name of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L-1	Letter of Award No. & date	Name of Contractor	Value of Contract (Rs. Lacs)	Scheduled date of completion of Supplies/ work	Actual date of start of work	Actual date of completion	Reason for delay if any
6	BITES/B&A/EE/L S-BHUB/SUB STATION /E-3/ 2009	Supply, Testing & Commissioning of HT/LT installation and allied Electrical works at ILS-BBSR	Open	08.12.2009	Two Packet	29.12.2009	06	05 Nos. 1) M/s Chaitanya Power Systems (P) Ltd. 2) M/s Aster Tele services Pvt. Ltd. 3) M/s Amber Electrotech Ltd. 4) M/s C&S Electric Ltd. 5) M/s Klystron Electronics Pvt. Ltd.	01 No. 1) Akash Electro Tek Engineers Pvt. Ltd.	Yes	BITES/CO/B&A/EE/ILS-Bhub/ Sub Station/E-3/ LOA Dt:10.05.10	M/s Aster Teleservices Pvt. Ltd.	189.35	24.11.2010	25.05.2010	04.02.2013	Non availability of Site. Final bill technically checked, vetted and passed by finance/BBSR. Payment could not released due to non availability of fund from client.
7	BITES/CO/RI/EE/Budge-Budge/I.E./E-3	Supply, Installation, Testing & Commissioning of Internal Electrical and allied works at Fiat Bogie Shop, Budge-Budge, West Bengal	Open	16.12.2014	Single Packet	29.12.2014	02	Two; 1) M/s Power & Instrumentation (Guj.) Ltd., 2) M/s Shalaka Infra-Tech (I) Pvt. Ltd.	Nil	Yes	LOA No. BITES/CO/RI/EE/Budge-Budge/I.E./E-3 dated: 23.01.2015	M/s Power & Instrumentation (Guj.) Ltd.,	15.12	02 months from the date of issue of LOA.	23.01.2015	30.04.2015	Delay due to non availability of location for 3rd high mast. Final bill technically checked, vetted and passed by finance/BBSR. Payment could not released due to non availability of fund from client.
8	BITES/CO/RI/EE/KPL/OHE/2016/1	Design, Supply, Erection, Testing and commissioning of Railway Electrification Work of Existing/Proposed Railway Tracks Including Modification of Existing 25 KV AC, 50 Hz Single Phase Overhead Equipment (OHE), SSP, SCADA and General Electrification work for Kamraj Port Limited, Chennai	Open	24.10.2016	Two Packet	09.11.2016	1	1, M/s Bright Power Project(India) P Ltd, Mumbai	M/s Bright Power Project(India) P Ltd, Mumbai	Yes	23.01.2017	M/s Bright Power Project(India) P Ltd, Mumbai	584.96	22.01.2018	15 days from 23.01.2017	----	-
9	BITES/EE/RINL/VSKP/TOWER WAGON/2013	Design, Manufacturing, Supply and commissioning of 4 wheeler Over Head Equipment Inspection Car 1676 mm Gauge of Diesel hydraulic Under Slung Type as per technical specification no. TI/SPC/OHE/4 WDHTW/0070	Open	14.08.2013	Two Packet	30.08.2013	2	One M/s PHOOLTAS HARSCO RAIL SOLUTIONS PVT. LTD. Layak Bhawan ,Boring Canal Road, Patna-800001	One M/s Ovis Equipment Private Ltd., Shade no. 43, IDA, Phase-II, Cherlapally, Hyderabad-500051 (A.P)	Yes, single bidder in technical evaluation	BITES/CO/RI/EE D/RINL/VSKP/To wer Wagon, Date 25.02.2014	M/s PHOOLTAS HARSCO RAIL SOLUTIONS PVT. LTD. Layak Bhawan ,Boring Canal Road, Patna-800001	153.38 lakhs	30.09.2014	30.03.2014	31.07.2015	Completed
10	BITES/CO/B&A/EE/OHE & PSI/PMC/RINL-VSKP	Design, supply, Erection, Testing and Commissioning of switching Post (ssp) and supply of tools and plants at RINL, Vishakapatnam	Open	14.08.2013	Two Packet	30.08.2013	2	1.)M/s. Sabari Krishna Enterprises, HIGH-127, Ground Floor, Bharath Nagar Colony, Moosapet, Hyderabad-500018 (A.P) 2.) M/s. Fedders Lloyd corporation Ltd.,(Project Services) 159, Okhla Indl. Estate, Phase -III, New Delhi-110020	Nil	Yes	BITES/CO/B&A/EE/OHE & PSI/PMC/RINL-VSKP, Date 07.02.2014	M/s. Sabari Krishna Enterprises, HIGH-127, Ground Floor, Bharath Nagar Colony, Moosapet, Hyderabad-500018 (A.P)	148.57 lakhs	22.12.2014	22.03.2014	31.05.2017	Under Progress

S.No.	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of bidding (single/two) bid system	Last date of receipt of tender	Nos. of tenders recd.	Nos. and name of parties qualified after technical evaluation	Nos. and name of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L-1	Letter of Award No. & date	Name of Contractor	Value of Contract (Rs. Lacs)	Scheduled date of completion of Supplies/ work	Actual date of start of work	Actual date of completion	Reason for delay if any
11	rites/CO/B&A/EE/NTPC- Simhadri dated 01.09.10	Design of General Electrification works External & Internal including sub-station (11KV/415V and 25KV/230V, 25 KVA AT & related cabling) for proposed augmentation of Railway infrastructure for Stage-II works for NTPC Simhadri.	Open	26.03.10	two packet.		3	1. M/s Klystron Electronics P Ltd 2. M/s Servomax India Ltd 3. M/s Sabri Krishna Enterprises		yes	rites/CO/B&A/EE/NTPC- Simhadri dated 01.09.10	1. M/s Klystron Electronics P Ltd	174 lakhs	8 month	16.09.10	31.01.2016	Physically work completed on 22/12/2015. Final variation submitted to client NTPC/Simhadri for approval. Final bill submitted to Fin/BBSR.
12	rites/CO/B&A/EE/OHE & PSI/PMC/RINL-VSKP	Design, supply, Erection, Testing and Commissioning of railway electrification work of existing/proposed railway tracks, including modification of existing 25KV AC, 50 HZ single phase OHE at RINL VSKP.	Open	16.05.10	Two packets	21.06.10	7	1. M/s KEC International Ltd, Gurgaon 2. M/s Sikka Engineering, Malviya Nagar, New Delhi 3. M/s Fedders Liyod Corporation Ltd, Okhala Delhi 4. M/s Sabri Krishana Interprise, Hyderabad 5. M/s Permco Rail Engineering Ltd Kolkata 6. M/s Bright Power Project (India) P Ltd, Mumbai 7. M/s Talupula Engineering Co. New Delhi	1. M/s Servomax India Ltd. 2. M/s Sabri Krishana Enterprises	Yes	rites/CO/B&A/EE/OHE/Tender/RINL-VSKP dated 25.10.10	M/s Talupula Engineering Co. New Delhi	469 lakhs	12 month	10.11.10	31.09.2017	Physically work has been completed since last two months. However tower Wagon checking is pending due to fitness of track is not completed by Civil wing.