

Sub: Publishing of details of contract / award of tender uploaded on web site.  
 Ref: CVO letter No.RITES/CVO/PolicyG-10 dated 10.7.2012.  
 Details of contracts concluded / awarded / in progress during the month of April, 2018

Sl. No.	PC Name	Tender No.	Item / Nature of work	Mode of Tender Enquiry	Date of publication of L1T	Type of Bidding (Single/Two System)	Last date of receipt of tenders	Numbers of tenders received	Numbers & names of parties qualified for technical evaluation	Numbers of parties qualified after technical evaluation	Whether contract awarded to lowest bidder	Letter Award No. & Date	Name of contractor	Value of Contract (Rs.)	Scheduled date of completion of work.	Actual date of start work	Actual date of completion	Reasons for delay, if any		
<b>Details of contracts concluded (Physically completed) during the month of under RPO/KOL</b>																				
NIL																				
<b>Details of contracts awarded during the month</b>																				
<b>Details of contracts in progress during the month of February, 2018</b>																				
1	K.Bear	1501/ENVC- MITS-P&IP W&P/PC 102018 10215	Laying & linking of Railway track including supply of P-Way fittings and track ballast etc. in connection with construction of MITS at Malda. Work on the line of MITS at Malda Dist. Baranagar WB	Open Tender	12/02/2018	Two system	24-12-2018	1	Shivashi International Ltd 2)RSC Infrastructure Ltd.Nagpur-491022 3)RSC Infrastructure P Ltd	1)Shivashi International Ltd 2)RSC Infrastructure P Ltd 3)RSC Construction & Associates Pvt Ltd	Yes	RITES-PC/102018/10215	Mitscon India Realty & Infrastructure Pvt Ltd	122,715,855	18 Months from the date of start	1/3/2017	Work in progress	Full site not available		
2	K.Haldia Jaljala Assam/MS gfc	3407/SECL- K&S&M&M&C 102018 17.7.2018	Earthwork in Railway formation including embankment, track laying, supply of P-Way fittings, track ballast, PSC, Sleepers, Plates & Conspires etc. in connection with construction of Railway infrastructure for Karmahata project of SECL	Open Tender	17/7/2018	Two	12-08-2018	1	1)Gawati Projects Ltd.Hyderabad-500022 2)RSC Infrastructure Ltd.Nagpur-491022 3)Gannon Duncumley & Co. Ltd.New Delhi-110025 4)Tracks & Towers Infrastruct P 5)Neelamand-500013 6)SPT Infrastructures Ltd.Kol-700008 7) ARS Infrastruct Projects Ltd.Bhubaneswar-751014 8) B&S & Road Co. India ACL-700071 9) Tower Engcons Pvt. Ltd.Jamshedpur-831001 10) Royal Infrastructure Ltd.Kol-700001 11)Jawahar Narmada Ltd.Bhopal/CC Co	1)Gawati Projects Ltd.Hyderabad-500022 2)RSC Infrastructure Ltd.Nagpur-491022 3)Gannon Duncumley & Co. Ltd.New Delhi-110025 4)Tracks & Towers Infrastruct P 5)Neelamand-500013 6)SPT Infrastructures Ltd.Kol-700008 7) ARS Infrastruct Projects Ltd.Bhubaneswar-751014 8) B&S & Road Co. India ACL-700071 9) Tower Engcons Pvt. Ltd.Jamshedpur-831001 10) Royal Infrastructure Ltd.Kol-700001 11)Jawahar Narmada Ltd.Bhopal/CC Co	1)Track & Towers Infrastruct P 2)SPT Infrastructures Ltd.Kol-700008 3) ARS Infrastruct Projects Ltd.Bhubaneswar-751014 4) Royal Infrastructure Ltd.Kol-700001 5) Tower Engcons Pvt. Ltd.Jamshedpur-831001 6) B&S & Road Co. India ACL-700071 7) Tracks & Towers Infrastruct P	Yes	SECL/RSP/SD/102018/17.7.2018	M/s. Jaljala Assam Ltd.,Jhaljala Main Road Block,Balapur (C.O.)	847,483,929	24 M. from the date of start	11/15/2018	Work in progress	50%	Progress ahead.
3	K.Haldia Jaljala Assam/MS gfc	1027/SECL- R&S&M&M&C 102018 13.4.18	Complete base Renewal/Restoration including supply of P-Way fittings & track ballast etc. in connection with construction of Railway infrastructure for CCL at Piparwah, Dist. Chhatisgarh	Open Tender	13/4/2018	Two system	06-05-2018	1	1)SKA Minerals Pvt.Ltd.Burhanpur-73146 2)S&E 3)National Engineering & Technical Works Pvt.Ltd.Kol-70013 4) National Construction & Trading Company Pvt.Ltd-723133 5) Railtech Infrastructure P Ltd.Ahmedabad-211001	1)SKA Minerals Pvt.Ltd.Burhanpur-73146 2)S&E 3)National Engineering & Technical Works Pvt.Ltd.Kol-70013 4) National Construction & Trading Company Pvt.Ltd-723133 5) Railtech Infrastructure P Ltd.Ahmedabad-211001	None	Yes	RITES-PC/102018/13.4.18	National Construction & Trading Company Pvt.Ltd Rajghat Road Sector-17 Pune-411004	45,828,726	9 Months from the date of start	02/02/18	Work in progress	90% Completed. Only remaining	
4	M.M&A andSDI	1027/OCL- P&W&P/MS 102018 03.5.18	Construction of ROB at Ch. 10/700. Concrete Girder in connection with construction of balance work of Piparwah, Dist. Chhatisgarh	Open Tender	03/5/2018	Two system	02/7/2018	1	1)Shagadi Construction,SDCI,M&A 2) RSC Infrastructure Pvt. Ltd.S&A,B&S 3) RSC Infrastructure Pvt. Ltd.S&A,B&S	1)Shagadi Construction,SDCI,M&A 2) RSC Infrastructure Pvt. Ltd.S&A,B&S 3) RSC Infrastructure Pvt. Ltd.S&A,B&S	None	Yes	RITES-PC/102018/03.5.18	Shagadi Construction,SDCI,M&A Road No.700715 M&A, B&S 19.5.18	12 Months from the date of start	02/20/18	Work in progress			
5	M.M&A andSDI	1027/OCL- P&W&P/MS 102018 03.5.18	Design, Drawing, Supply, Erection, Testing & Commissioning of 22 KV A.C. in connection with construction of Railway infrastructure for CCL at Piparwah, Dist. Chhatisgarh	Open Tender	03/5/2018	Two system	09-08-2018	1	1)SNE Infrastructures Ltd.Kolkata 2)Electronic India,Jhalhand 3)Shyam Tawals Laying Chhatisgarh	1)Electronic India,Jhalhand 2)Shyam Tawals Laying Chhatisgarh	Yes	RITES-PC/102018/03.5.18	Shyam Tawals Laying Pvt. Ltd. Plot No.3011 Road,Chhatisgarh-492001 VIB/2016/160 08/10/2018	12 Months from the date of start	10/12/2018	Work in progress				
6	K.Haldia Jaljala Assam/MS gfc	1027/RMPC- C&S&M&M&C 102018 30.5.2018	Supply of one no. 40T/10kV electronic overhead traveling crane	Open Tender	30/5/2018	Single System	13-06-2018	1	1)M/s Sinco Engineering Pvt.Ltd.New Delhi-110016 2)M/s Anand Industrial Infrastruct Pvt.Ltd.Ahmedabad,Mumbai-400009 3)M/s Conco Ltd.New Delhi-110018 4)M/s Alpha Awar Shree/Rajasthan-301010 5)M/s Rockwell Heats Crane Pvt.Ltd.Bangalore-560011	M/s Conco Ltd.New Delhi 110016	Yes	RITES-PC/102018/30.5.2018	M/s J.D.A. Conco Plot No.3011 Sector-17 Pune-411004	6,798,384	7 Months from the date of start	Equipment to be supplied by 19.5.2017 25.17.	Scheduled date of completion of contract is 19.5.2017 Tender is not approved for extension upto 2.8.2017.	Expected December, 2017		
7	K.Haldia Jaljala Assam/MS gfc	09/07/NPC- By TPO/PC/1 102018 30.05.2018	Supply of Hydraulic Re-laying equipment	Open Tender	30/5/2018	Single System	01/3/2018	1	1)Premier India Agencies,Vishakhapatnam 2)Francis Klein & Co Pvt.Ltd.Kolkata	Francis Klein & Co Pvt.Ltd.Kolkata	Yes	RITES-PC/102018/30.05.2018	M/s Francis Klein & Co Pvt.Ltd. List 32,Chowringhe Road,Col Cantonment Kolkata-700017	5,042,248	9 M. from the date of start	Equipment to be supplied by 22.01.17	Scheduled date of completion of contract is 22.01.17	Expected December, 2017		
8	K.Haldia Jaljala Assam/MS gfc	1007/NPC- By TPO/PC/1 102018 30.05.2018	Supply of one set Overhead Synchronised Draw Jacks (Wherry Jack Set)Cap 40 Tonnes	Open Tender	30/5/2018	Single System	01/3/2018	1	1)M/s Manohla Manufacturing Co.New Delhi 2)M/s Nayaya Industries New Delhi	M/s Manohla Manufacturing Co.New Delhi	Yes	RITES-PC/102018/30.05.2018	M/s Manohla Manufacturing Co.,New Delhi	8,671,807	9 M. from the date of start	Equipment to be supplied by 17.7.2017	Scheduled date of completion of contract is 17.7.2017	Expected December, 2017		
9	N. Alahadi SECL/MS gfc	2107/ENVC- CTPS/CH/201 102018 16.08.2018	Design drawing, supply, erection, testing & commissioning of 25KV power supply system & allied works for Chhatrapati Shahu Thermal Power Station(CTPS) of ENVC at Harapahar,Dist.Bihar,Jhalhand	Open Tender	16/8/2018	Two system	17/1/2018	1	1)Shyam Tawals Laying Chhatisgarh-820001 2)Electronic India,Bikaner-829104 3)Shyam Lums Construction/Bikaner-827006	1) Shyam Tawals Laying Chhatisgarh-820001 2)Electronic India,Bikaner-829104	Yes	RITES-PC/102018/16.08.2018	Shyam Tawals Laying Pvt. Ltd. Plot No.3011 Road,Chhatisgarh-492001	58,835,287	6 months from the date of start	10/12/18	Work in progress	Several big items have been cum up by the date of start. Work sufficient time to complete the work. Time extension not approved by client		

S.No	PC Name	Tender No.	Item / Nature of work	Mode of Tender	Date of publication of L1	Type of Bidding (Single/Two Bid System)	Last date of receipt of tender	Numbers of tenders received	Numbers & names of parties qualified after technical evaluation	Numbers of parties qualified after technical evaluation	Whether contract awarded or not	Letter of Award Date	Name of contractor	Value of Contract (Rs.)	Scheduled date of completion of work/ supply.	Actual date of completion of work	Actual date of completion	Reasons for delay, if any
10	Khadar (JRM)	2407/RP/CLU/19/2016	Upgradation of Railway Track No. 15, 14, 13, 12, 11, 10, 9, 8, 7, 6, 5, 4, 3, 2, 1, 0 of ECR at Vaid and modernization & upgradation of Open existing railway network of KOL and under Kolkata Port Trust W.B.	Two Bid system	7/20/2016	Two Bid System	7/20/2016	1) Jhagoria Nirmal Ltd. Bid No. C.G 250019 2) Sangeeta & Rajat C (India) Ltd. Kolkata 831001 3) HRI Construction & Associates Pvt. Ltd. Bid No. 153/Bangalore 4) HRI Construction & Associates Pvt. Ltd. Bid No. 153/Bangalore 5) RRD Infrastructure Pvt. Ltd. Kolkata	1) Jhagoria Nirmal Ltd. Bid No. C.G 250019 2) Sangeeta & Rajat C (India) Ltd. Kolkata 831001 3) HRI Construction & Associates Pvt. Ltd. Bid No. 153/Bangalore 4) HRI Construction & Associates Pvt. Ltd. Bid No. 153/Bangalore 5) RRD Infrastructure Pvt. Ltd. Kolkata	ARIS Infrastructure Projects Ltd.	Yes	RITES/PC/CLU/19/2016	HRI Construction & Associates Pvt. Ltd. Kolkata	22,85,26,427 (20% Retain)	18 months from the date of start	15/12/2016	Work progress	-
11	MM&S (MSD)	2507/COG/Wa/COE/OTD/27.2016	Earth work in formation construction of 4.5m deep 'street' wall & track laying work including supply of P-Way Slabs in connection with construction of the wall at existing near Pipraway OCP Station, Dist. Chhota Jagdishpur	One Bid System	24.08.2016	One Bid System	18.2016	1) PLR Projects P. Ltd. Hyderabad 2) Levent Enterprises Construction Pvt. Ltd. Bangalore 3) ShreeB International Ltd. Jaipur 4) RRD Infrastructure Pvt. Ltd. Bangalore 5) HRI Construction & Associates Pvt. Ltd. Bangalore	1) PLR Projects P. Ltd. Hyderabad 2) RRD Infra Pvt. Ltd. Kolkata 3) HRI Construction & Associates Pvt. Ltd. Bangalore 4) ShreeB International Ltd. Jaipur 5) RRD Infrastructure Pvt. Ltd. Bangalore	ShreeB International Ltd. Jaipur	Yes	RITES/PC/COG/Wa/COE/OTD/27.2016	PLR Projects P. Ltd. Hyderabad	340,822,967	12 months from the date of start	15/02/2017	Work progress	Very bad soil & water condition affected. A rejection of tend received due to their non-compliance pending with CCL. Handing over of land.
12	MM&S (MSD)	4441/COG/P/PP/PPW/18/10.2016	Excavation of balance cut & P-Way work in connection with construction of Balance Cut & P-Way at RRD 10032, CCL, Dist. Chhota Jagdishpur	One Bid System	10/12/2016	One Bid System	31-10-2016	1) Towers Engpro Pvt. Ltd. Jamshedpur 2) JPMK Minerals Pvt. Ltd. Bhubaneswar, B.B. 11.11.2016 3) Towers Engpro Pvt. Ltd. Jamshedpur	1) Towers Engpro Pvt. Ltd. Jamshedpur 2) JPMK Minerals Pvt. Ltd. Bhubaneswar, B.B. 11.11.2016	None	Yes	RITES/PC/COG/P/PP/PPW/18/10.2016	KRM Minerals Pvt. Ltd. Bhubaneswar	19,590,111	4 months from the date of start	12/12/2016	Work progress	Very bad soil & water condition affected. A rejection of tend received due to their non-compliance pending with CCL.
13	Khadar (JRM)	3501/RP/CLU/19/2016	Construction of 11kv & collection work at Bt No 203 (20) on river Champaran at Bhatnagar Thermal Power Station, Dist. Jhargana	One Bid System	12/27/2016	One Bid System	20-01-2017	1) RRD Infrastructure P. Ltd. Bha. Street Kolkata 700019 2) Jyotish Construction Co. Pvt. Ltd. 791034	RRD Infrastructure P. Ltd. Bha. Street Kolkata 700019	Jyotish Construction Co. Pvt. Ltd. 791034	Yes	RITES/PC/CLU/19/2016	RRD Infrastructure P. Ltd. Bha. Street Kolkata 700019	8,00,00,000 (8.00% Retain)	4 months from the date of start	26/02/2017	Work progress	Expected by December 2017
14	SDMC (SDM)	3107/RP/CLU/19/2016	Construction of Structural Steel & RCC Approach at both end of proposed 90m long One Way Flyover/Balustrade on the bank of River Hooghly of the Kolkata Municipal Corporation in Kolkata	One Bid System	22/02/2016	One Bid System	22/02/2016	1) Rainbow Infrastructure P. Ltd. Kolkata 700018 2) Tik Construction Ksh 700019	1) Rainbow Infrastructure P. Ltd. Kolkata 700018 2) Tik Construction Ksh 700019	None	Yes	RITES/PC/SDM/3107/RP/CLU/19/2016	RRD Infrastructure P. Ltd. Bha. Street Kolkata 700019	7,84,599	8 months from the date of start	4/02/2017	Work progress	Expected by Dec. 2017
15	MM&S (MSD)	5607/COG/Wa/COE/OTD/27.2016	Excavation of balance cut & P-Way work in connection with construction of the wall at existing near Pipraway OCP Station, Dist. Chhota Jagdishpur	One Bid System	11/02/2017	One Bid System	11/02/2017	1) KRM Minerals Pvt. Ltd. Bhubaneswar, B.B. 11.11.2016 2) Bhargava Construction 35 071, Middle Road, Kolkata 700019	1) KRM Minerals Pvt. Ltd. Bhubaneswar, B.B. 11.11.2016 2) Bhargava Construction 35 071, Middle Road, Kolkata 700019	None	Yes	RITES/PC/COG/Wa/COE/OTD/27.2016	KRM Minerals Pvt. Ltd. Bhubaneswar	79,959,209	12 months from the date of start	4/5/2017	Work progress	-
16	Khadar (JRM)	3501/RP/CLU/19/2016	Renovational work of partially damaged 10KV & 33KV lines in connection with construction of 10KV & 33KV lines at Jhargana Thermal Power Station, Dist. Jhargana	One Bid System	11/02/2017	One Bid System	13/02/2017	1) M/s R.K. Contractors, Kolkata-495677 2) M/s Jhargana Nirmal Ltd. Bid No. C.G 250019 3) M/s RRD Infrastructure P. Ltd. Jsd 700019	1) M/s R.K. Contractors, Kolkata-495677 2) M/s Jhargana Nirmal Ltd. Bid No. C.G 250019 3) M/s RRD Infrastructure P. Ltd. Jsd 700019	None	Yes	RITES/PC/CLU/19/2016	M/s R.K. Contractors, Kolkata-495677	7,908,370	4 months from the date of start	4/12/2017	Work progress	Expected by October 2017
17	H.S.D. (MNC)	1107/COG/Wa/COE/OTD/27.2016	Earthwork in formation including construction of 10m x 10m retaining wall & track laying work in connection with construction of railway infrastructure at RRD 10032, CCL, Dist. Chhota Jagdishpur	Two Bid System	5/23/2014	Two Bid System	5/23/2014	1) ARIS Infrastructure Projects Ltd. Bangalore 2) Jhagoria Nirmal Pvt. Ltd. Bid No. C.G 250019 3) Towers Engpro Pvt. Ltd. Bid No. 153/Bangalore	1) ARIS Infrastructure Projects Ltd. Bangalore 2) Jhagoria Nirmal Pvt. Ltd. Bid No. C.G 250019 3) Towers Engpro Pvt. Ltd. Bid No. 153/Bangalore	ARIS Infrastructure Projects Ltd. Bangalore	Yes	RITES/PC/COG/Wa/COE/OTD/27.2016	Towers Engpro Pvt. Ltd. Bangalore	922,382,161	24 months from the date of start	7/28/2016	Work progress	1. Due to delay in handing over of land. 2. Delay in handing over of land. 3. Delay in handing over of land. 4. Delay in handing over of land. 5. Delay in handing over of land. 6. Delay in handing over of land. 7. Delay in handing over of land. 8. Delay in handing over of land. 9. Delay in handing over of land. 10. Delay in handing over of land.
18	S.K. (S)	6607/RP/CLU/19/2016	Design drawing supply, execution, testing & commissioning of identification of track layout in the area of Kalyandurga Thermal power station at Mocha, Dist. Purba Medinipur (WB)	One Bid System	5/20/2014	One Bid System	5/20/2014	1) Bright Power Projects (India) Pvt. Ltd. Bid No. 153/Bangalore 2) JCL Railway Infrastructure Ltd. Kolkata-700006	1) Bright Power Projects (India) Pvt. Ltd. Bid No. 153/Bangalore 2) JCL Railway Infrastructure Ltd. Kolkata-700006	None	Yes	RITES/PC/COG/Wa/COE/OTD/27.2016	JCL Railway Infrastructure Ltd. Kolkata-700006	69,700,771	2 months from the date of start	5/14/2015	Work progress	-
19	A. (MNC)	1307/RP/CLU/19/2016	Laying of track on straight and curve including supply of sleepers, rails, fish plates, bolts, nuts, washers, and other accessories for construction of Coal transportation system for Maastricht Thermal Power Project, Stage 1	One Bid System	7/16/2014	One Bid System	8/16/2014	1) TMKON India Ready & Infrastructure P. Ltd. 2) HRI Construction & Associates Pvt. Ltd.	1) TMKON India Ready & Infrastructure P. Ltd. 2) HRI Construction & Associates Pvt. Ltd.	None	Yes	RITES/PC/CLU/19/2016	TMKON India Ready & Infrastructure P. Ltd.	128,568,157	9 months from the date of start	12/02/15	Work progress	Client (BHEL) has not provided the working front at Track 20/04/2017. Working front at Track 19/04/2017. Working front at Track 18/04/2017. Working front at Track 17/04/2017. Working front at Track 16/04/2017. Working front at Track 15/04/2017. Working front at Track 14/04/2017. Working front at Track 13/04/2017. Working front at Track 12/04/2017. Working front at Track 11/04/2017. Working front at Track 10/04/2017. Working front at Track 9/04/2017. Working front at Track 8/04/2017. Working front at Track 7/04/2017. Working front at Track 6/04/2017. Working front at Track 5/04/2017. Working front at Track 4/04/2017. Working front at Track 3/04/2017. Working front at Track 2/04/2017. Working front at Track 1/04/2017.
20	S.K. (S)	3507/RP/CLU/19/2016	Installation of intelligent Dynamic Light Sound show at Victoria Memorial Park, Kolkata	Two Bid System	8/27/2014	Two Bid System	8/27/2014	1) Ace Acoustics & Audio Solutions (P) Ltd. 2) Perennium Technology Ltd	1) Ace Acoustics & Audio Solutions (P) Ltd. 2) Perennium Technology Ltd	None	Yes	RITES/PC/COG/Wa/COE/OTD/27.2016	Ace Acoustics & Audio Solutions (P) Ltd.	Rs 2,54,12,835	6 months from the date of start	Work progress	-	
21	N. (S)	4407/RP/CLU/19/2016	Renovational/Designing of existing 11kv & 33KV lines in connection with construction of 10KV & 33KV lines at Jhargana Thermal Power Station, Dist. Jhargana	One Bid System	9/11/2014	One Bid System	10/14/2014	M/s Hanuman Enterprises, Shourab Colony, Jhargana, Dist. Jhargana-751034	M/s Hanuman Enterprises, Shourab Colony, Jhargana, Dist. Jhargana-751034	None	Yes	RITES/PC/CLU/19/2016	M/s Hanuman Enterprises, Shourab Colony, Jhargana, Dist. Jhargana-751034	38,214,861	18 months from the date of start	20/08/15	Completed	Portion of work was delayed due to construction of Loading Banker by BHEL. Non availability of Power Block. Abnormal delay in payment of RA Bills by Client/BHEL.

S No	PC Name	Tender No.	Item / Nature of work	Mode of Tender / Enquiry	Date of publication of NIT / L1	Type of Bidding (Single/Ten Bid System)	Last date of receipt of Tender	Numbers of tenders received	Numbers & names of parties qualified after technical evaluation	Numbers of parties qualified after technical evaluation	Whether contract awarded or not after technical evaluation	Letter of Award Date	Name of contractor	Value of Contract (Rs.)	Scheduled date of completion of supplies/ work	Actual date of start work	Actual date of completion	Reasons for delay, if any	
22	F.Holder (JAMHDB) (a) P-Way2014 (b) 26.10.2014	4707/ECL- JAMHDB/2014	Balance work of Laying & Linking of P-Way tracks including supply of ballast etc. at Junction Station of ECL, at Devra District, CO.	Open Tender	10/08/2014	Single Bid System	11/07/2014	1) I.R.K. Contractor/Rajesh Kumar Dwivedi/Ward No.27, 15/1, 164, Postbaghar Near Kall Mandi, Kandi/Kandi(C)-645677 2) Pradeep Kauri/ House No. 15, Sumer Nagar, Dabul Tal. Inder Management College, Dera Ghosian, Near Kandi/Bagga, 441111 3) Pradeep Kauri/ House No. 15, Sumer Nagar, Dabul Tal. Inder Management College, Dera Ghosian, Near Kandi/Bagga, 441111	1) I.R.K. Contractor/Rajesh Kumar Dwivedi/Ward No.27, 15/1, 164, Postbaghar Near Kall Mandi, Kandi/Kandi(C)-645677 2) Pradeep Kauri/ House No. 15, Sumer Nagar, Dabul Tal. Inder Management College, Dera Ghosian, Near Kandi/Bagga, 441111	None	Yes	R.K. Contractor/Rajesh Kumar Dwivedi/Ward No.27, 15/1, 164, Postbaghar Near Kall Mandi, Kandi/Kandi(C)-645677 P-Way/2014 (a) P-Way/2014 (b) 26.10.2014	18,305,534	8 months from the date of start	15/09/2015	Work in progress	Exploited by October, 2015		
23	A.Kumar (CNPA) (MFB) (Balance) (a) 10.11.2014	5007/RBUN- CNPA/14/1000	Balance of work of PWD consisting of Earthing in colony, formation etc. for Muzaffarpur Thermal Power Project, Bihar	Open Tender	11/10/2014	Two Bid System	12/05/2014	1) Heri Construction, Bhat-851134 2) Kunga Enterprises, Bhat-813003	1) Heri Construction, Bhat-851134 2) Kunga Enterprises, Bhat-813003	None	Yes	RITESRPO- KOL/INTC/ MFP/Balance Form/2014 (a) 10.11.2014 (b) 26.10.2014	157,828,441	18 months from the date of start	02/10/2015	Work physically completed on 20.10.2015. Contract terminated on 20.10.2015. Cost of work done till date of termination is Rs. 157,828,441/-	02/10/2015	Work physically completed on 20.10.2015. Contract terminated on 20.10.2015. Cost of work done till date of termination is Rs. 157,828,441/-	Client has not handed over the site. The contractor has not started the work. The contractor has not started the work. The contractor has not started the work.
24	F.A.Bhadani (M) 11.11.2014	5107/SAL- RB/Track/Pg 10/214 (a) 11.11.2014	Rehabilitation and upgradation of SWR Railway tracks	Open Tender	11/11/2014	Two Bid System	12/08/2014	1) Heri Construction & Associates Pvt.Ltd 2) Premier Rail Engineers Ltd 3) Rajesh Infrastructures Pvt.Ltd 4) Triveni Engineers Pvt.Ltd	1) Heri construction & Associates Pvt.Ltd 2) Premier Rail Engineers Ltd 3) Rajesh Infrastructures Pvt.Ltd 4) Triveni Engineers Pvt.Ltd	None	Yes	5107/SAL- RB/Track/Pg 10/214 (a) 11.11.2014 (b) 26.10.2014	136,469,640	12 months from the date of start	03/09/2015	Completed			
25	S.K.Ghosh (C) 17.11.2014	5307/WSPDC- C/2014 (a) 17.11.2014	Renovation & modification of existing Railway track inside & outside plant yard (including MCR Tracks) of Sarathi Thermal Power Station	Open Tender	11/11/2014	Two Bid System	12/05/2014	Novel Engineering & Technical works Pvt Ltd, 195, Laxmi Satab, 2nd Floor, Room No. 219, Ngam Centre, Koda-700013	Novel Engineering & Technical works Pvt Ltd, 195, Laxmi Satab, 2nd Floor, Room No. 219, Ngam Centre, Koda-700013	None	Yes	RITESRPO- KOL/WSPDC/2014 (a) 17.11.2014 (b) 26.10.2014	91,302,248	8 months from the date of start	05/10/2015	Completed			
26	H.M.Kumar (C) 01.12.2015	4407/NTPC- Bath/Stage & I/C&A, P-Way/2015 (a) 01.12.2015	Earthing in formation, construction of Indigo & Permanent Way in connection with laying of existing railway tracks (plant yard) and construction of 1st plant yard (Phase I) for Bath STP (210 MW) and (210 MW) at Patna, Bihar	Open Tender	02.01.2015 (a) 01.12.2015	Two Bid System	02/05/2015	Heri Construction & Associates Pvt. Ltd, Bhat	Heri Construction & Associates Pvt. Ltd, Bhat	None	Yes	RITESRPO- KOL/INTC/ Bath/Stage & I/C&A, P-Way/2015 (a) 01.12.2015 (b) 26.10.2014	103,774,148	11 Months from the date of start	07/12/2015	Contract terminated on 07/12/2015. Work not started.	Not AVAILABLE. Work not started.	Client has not handed over the site. The contractor has not started the work.	
27	S.K.Ghosh (C) 22.01.2015	5007/WSPDC- C/2014 (a) 22.01.2015	EA work of Power Interlocking MCL at Junction Station of Sarathi Thermal Power Station (STP) of WSPDC, District Patna (Vidya Nagar)	Open Tender	12/02/2015	Two Bid System	22/03/2015	Gurga Signal Infra Pvt.Ltd, Jalahatnagar, House, 2A, Chhatrajan Avenue, 3rd Floor, Room 1, Kolkata - 700 012.	Gurga Signal Infra Pvt.Ltd, Jalahatnagar, House, 2A, Chhatrajan Avenue, 3rd Floor, Room 1, Kolkata - 700 012.	None	Yes	WSPDC- C/2014 (a) 22.01.2015 (b) 26.10.2014	53,321,498	12 months from the date of start	11/06/2015	Contract terminated on 11/06/2015. Work not started.	Contract terminated on 11/06/2015. Work not started.	Client has not handed over the site. The contractor has not started the work.	
28	H.M.Kumar (C) 27.04.2015	1307/RNTPC- Bath/Stage & I/C&A, P-Way/2015 (a) 27.04.2015	Signalling work for Plant Interlocking to-Plant Yard with MCL. Signalling connection with construction of Railway Project, Stage-I of NTPC at Patna, Bihar	Open Tender	4/29/2015	Single Bid System	01/13/2015	1) Eflowa Electric Systems P.Ltd 2) Rajeev Engineers Pvt.Ltd 3) DCK Projects Pvt.Ltd	1) Rajeev Engineers Pvt.Ltd 2) DCK Projects Pvt.Ltd	1) Eflowa Electric Systems P.Ltd	Yes	RITESRPO- KOL/INTC/ Bath/Stage & I/C&A, P-Way/2015 (a) 27.04.2015 (b) 26.10.2014	24,304,307	6 months from the date of start	07/09/2015	Work in progress	Additional scope of work added by NTPC.		
29	F.A.Bhadani (M) 30.04.2015	1407/ECL- 2100/C&A, P-Way/2015 (a) 30.04.2015	Earthing in formation & construction of Phase-I (Surface Line) (a) including supply of track ballast & P-Way (b) in connection with construction of Railway infrastructure for Bokaro A TP (1400MW) at Bokaro, Jharkhand	Open Tender	4/30/2015	Two Bid System	01/10/2015	1) Modi Projects Ltd, Ranchi, 834008 2) P.R. Projects Pvt.Ltd, Hyderabad, 500024 3) Shree International Lt, Jaipur, 302008 4) Heri Construction & Associates Ltd, Bhat-851134 5) Triveni Engineers Pvt.Ltd, Jamshedpur, 831001	1) Modi Projects Ltd, Ranchi, 834008 2) P.R. Projects Pvt.Ltd, Hyderabad, 500024 3) Shree International Lt, Jaipur, 302008 4) Heri Construction & Associates Ltd, Bhat-851134 5) Triveni Engineers Pvt.Ltd, Jamshedpur, 831001	None	Yes	RITESRPO- KOL/INTC/ Bath/Stage & I/C&A, P-Way/2015 (a) 30.04.2015 (b) 26.10.2014	177,123,753	18 months from the date of start	1/02/2016	Work in progress			
30	A.Kumar (CNPA) (MFB) (Balance) (a) 16.05.2015	1607/BSPOC- C/2015 (a) 16.05.2015	Earthing in formation including laying construction of Indigo, P-Way, Linking works including supply of track ballast & P-Way (b) in connection with construction of Railway project at BTPS, Singaura, Bihar	Open Tender	06/05/2015	Two Bid System	04/04/2015	1) Royal Infraconstru Ltd, Daltongaj, Kosi-1 2) Micon India Realty, 1, Infrastructure, Lila, Muramba, Kandi-01 3) Heri Construction & Associates Ltd, Bhat-851134	1) Royal Infraconstru Ltd, Daltongaj, Kosi-1 2) Micon India Realty, 1, Infrastructure, Lila, Muramba, Kandi-01 3) Heri Construction & Associates Ltd, Bhat-851134	None	Yes	RITESRPO- KOL/INTC/ Bath/Stage & I/C&A, P-Way/2015 (a) 16.05.2015 (b) 26.10.2014	45,819,260	12 months from the date of start	09/05/2015	Work in progress	Client has not handed over the site. The contractor has not started the work.		
31	MAAD (M) 16.05.2015	2207/ECL- P-Way/2015 (a) 16.05.2015	Execution of Balance & P-Way work of Phase-I (Surface Line) (a) in connection with construction of Railway project, Railway station at Purnea of CCL, Dist. Chota, Jharkhand	Open Tender	05/05/2015	Single Bid System	01/13/2015	1) RKD Infrastructures Pvt.Ltd 2) Super Construction Company 3) Shreehari Kumar, JAIN	1) RKD Infrastructures Pvt.Ltd 2) Super Construction Company	Super Construction Company	Yes	RITESRPO- KOL/INTC/ Bath/Stage & I/C&A, P-Way/2015 (a) 16.05.2015 (b) 26.10.2014	21,244,363	6 months from the date of start	02/02/2016	Work in progress	Very bad law & order condition. A large portion of the work has not been completed. The contractor has not started the work.		
32	P.K.Das (M) 05.08.19.15 (a) 05.08.19.15	2907/ECL- Source/Bath/Stage & I/C&A, P-Way/2015 (a) 05.08.19.15	Designing, supply, erection, loading, accumulation of 23KV AC, CHE at new Railway Station for Source/Bath/Stage/Project of ECL, near Paradwaha, WB	Open Tender	01/19/2015	Two Bid System	1/24/2015	1) Triveni Towers India Pvt.Ltd 2) Premier Rail Engineers Ltd 3) BCP, Railway Infrastructure Ltd	1) Triveni Towers India Pvt.Ltd 2) Premier Rail Engineers Ltd 3) BCP, Railway Infrastructure Ltd	3) BCP, Railway Infrastructure Ltd	Yes	ECL/DG/2015 (a) 05.08.19.15 (b) 26.10.2014	129,442,728	12 Months in respect	01/14/2016	Work in progress	The extension has not been accounted for. The contractor has not started the work.		
33	N. Abhaya (M) 04.08.2015	4807/RBCL- P/Way/2015 (a) 04.08.2015	Construction of new Railway station at Patna, Bihar. MPFA. Civil. Stationary. (a) 04.08.2015	Open Tender	04/08/2015	Two Bid System	03/10/2015	1) Shreehari International Lt, Jaipur, 302001 2) Ikon-RKO, JV/AA Broad, Shekhar, 200116 3) SCL/AA, JV/Park, Shekhar, 200116 4) Royal Infraconstru Ltd, Bokaro, 831001 5) Heri Construction & Associates Pvt.Ltd, Bhat	1) Shreehari International Lt, Jaipur, 302001 2) Ikon-RKO, JV/AA Broad, Shekhar, 200116 3) SCL/AA, JV/Park, Shekhar, 200116 4) Royal Infraconstru Ltd, Bokaro, 831001 5) Heri Construction & Associates Pvt.Ltd, Bhat	None	Yes	RITESRPO- KOL/INTC/ Bath/Stage & I/C&A, P-Way/2015 (a) 04.08.2015 (b) 26.10.2014	377,690,004	18 Months from the date of start	01/10/2016	Work in progress	Delay due to non release fund by BCL, District. The contractor has not started the work.		

Sl No	PC Name	Tender No.	Item / Nature of work	Mode of Tender	Date of publication of NIT / L1	Date of closing of Tender	Type of Bidding (Single/Two Bid System)	Last date of receipt	Numbers of tenders received	Numbers & names of parties qualified after technical evaluation	Numbers & names of parties qualified after technical evaluation	Whether contract awarded to lowest bidder/evaluated L1	Letter Award No. & Date	Name of contractor	Value of Contract (Rs.)	Scheduled date of completion of supplies/work.	Actual date of start work	Actual date of completion	Reasons for delay, if any
34	S.K.G.W. sub-GM	4507/WSPDC-1-53199/Track	Track maintenance work for Sagoripal Thermal power project owned by WSPDC at Mangrang Dam Municipal range.	Open	09/02/2015	09/10/2015	Single Bid system		1)Pradeep B Kunda, Nagpur-441111 India 2)Chamec Ltd.Sawangi,P.O.Bawal,Kol-700154	1)Pradeep B Kunda, Nagpur-441111 India 2)Chamec India Pvt Ltd	Yes	RITESRPO- KOL/WSPDC-1-53199/Track Maintenance/2015-02-09-08:30:44:19	Pradeep Kunda,Nagpur-441111	6,403,973	24 months from the date of handing over of site	12/01/2015	Completed		
35	N Almadh/SGM/SGM	4807/BCCLM-1-53199/Track	Equip/Erection Testing Commissioning of 25KV OHE for feeding the string in Mahabari Coal Washery at Kharscodi District (Jharkhand)	Open	03/02/2015	03/03/2015	Two Bid system		1)BSE Infrastructures Ltd,Kol-700054 2)Electronic India ,Jharkhand-829104 3)Shyam Tareki Using Chhatrat	1)Electronic India ,Jharkhand-829104 2)Shyam Tareki Using Chhatrat	Yes	RITESRPO- KOL/BCCLM-1-53199/Track Maintenance/2015-02-03-08:30:44:19	Electronic India Kargali Road,P.O.Chand-2, Jharkhand ,Jharkhand-829104	32,798,319	12 months from the date of start	17/02/16	Completed	Delay in construction of feeding tank by PCCCL. Non availability of Traffic and power track.	
36	S.K.G.W. sub-GM	4507/WSPDC-1-53199/Phase C	Supply/installation wiring,testing & commissioning of SAT equipments for modification of feeder post at Sa-Tra at Mangrang Dam,Muhabadi W.B	Open	11/02/2015	11/02/2015	Two Bid system		1)Picozone Enterprises 2)DKC Projects Pvt Ltd	None	Yes	RITESRPO- KOL/WSPDC-1-53199/Phase C/2015-02-11-08:30:44:19	Picozone Enterprises,20 Dab Chhatra Lane,Kol-700054	28,488,839	12 months from the date of start	22/02/16	Work in progress		
37	H3.G.W. sub-GM	4507/BCCLM-1-53199/Phase C	Earthwork in formation,construction of embank & major cutting P.Way Track. Tendering works including supply of Track Lining and Paving in Phase-III and from Ch. Km. 239B/ACC. Surface Lining,Ch. Km. 240 to Ch. Km. 138E12. (Balance work of Pkg. IIA & PGC. IIB) & Ch Km 138E13 to Ch Km 138E14. Balance work of Pkg. IIA & PGC. IIB) & Ch Km 138E15 to 138E22. LACC. Phase-IIIa in jaltar area in connection with construction of Rail infrastructure in area Raghunathpur Thermal Power Station(DVC) of DVC Raghunathpur Dam Purulia WB(PKZ VI)	Open	11/02/2015	12/22/2015	Two Bid system		1)Bridge & Roof Kolkata 2)Mitsun Infrastructure & Infrastructure Pvt.Ltd,Jamshedpur 3)Shrawari International Ltd,Japur	1)Bridge & Roof Kolkata 2) Mitsun Infrastructure Pvt.Ltd,Jamshedpur 3)Shrawari International Ltd,Japur	Yes	RITESRPO- KOL/BCCLM-1-53199/Phase C/2015-02-11-08:30:44:19	M/s Bridge & Roof Kolkata,5th Floor,21 Bhawanji Street, Kolkata -700071	709,887,204	18 months from the date of start	09/02/2015	Work in progress	Available. Retardance due site for a length of 4.244 km has been handed over to the agency on 10.05.17 Agency started site activities on 02.06.2017.	
38	A.Jamal (CPMPA) sub-GM	5007/RRS015-1-53199/Phase C	Design Drawing Supply Erection Testing and Commissioning of 25 KV AC OHE for Rail infrastructure for JACSI BM Extension project at Baruni Thermal Power Station BongaonBihar PKZ V-A	Tender	12/12/2014	12/02/2015	Two Bid system		Bhawan Enterprises-Patha-1	Bhawan Enterprises/Patha-1	NA	Yes	RITESRPO- KOL/RRS015-1-53199/Phase C/2014-12-12-08:30:44:19	Bhawan Enterprises,B/103, Karamara Estate,Bardar Bega,Patha-1	17,535,378	2 months from the date of start	not started		
39	N Almadh/SGM/SGM	9107/BCCLM-1-53199/Track	Construction of Railway Sidings for evaluation of Coal from Road Loading System (RLS) at Manaspur Dam,Dhanbad,Jharkhand	Open	04/02/2015	04/02/2015	Two Bid system		1)Her Construction & Associates Pvt Ltd 2)Mitsun India Realty & Infrastructure Pvt Ltd	Her Construction & Associates Pvt Ltd Mitsun India Realty & Infrastructure Pvt Ltd	Yes	RITESRPO- KOL/BCCLM-1-53199/Track/2015-02-04-08:30:44:19	Mitsun India Realty & Infrastructure Pvt Ltd	9066.06	18 Months from the date of start	not started	Work not yet started as the line from where sidings are proposed has been closed for traffic by PCCCL. Retardance noted has to be worked out.		
40	T.K.B.W. sub-GM	5007/BCCLM-1-53199/Track	Earthwork in formation, construction of bridge, cuttings and other allied works in connection with construction of double line of existing single rail track between Benjari and wading lay line of MTPS at Naga, Dist. Barak, W.B(DVC)	Open	10/10/2013	11/01/2013	Two Bid system		1) ARS Infrastructure Projects Ltd. 2) Phoenix Rail Engineers Limited. 3) Allied Infrastructure & Projects Pvt. Ltd. 4) ROVAL - CMAA P.L. (P) Ltd. 5) Hindustan Shipyard Construction Limited. 6) Bridge and Roof Co. (India) Ltd.	1)Phoenix Rail Engineers Limited. 2)Allied Infrastructure & Projects Pvt.Ltd. 3)ROYAL - CMAA P.L. (P) Ltd. 4) Bridge and Roof Co. (India) Ltd	Yes	L1A No ARS Infrastructure & Projects Pvt.Ltd. Kolkata-700014 RITESRPO- KOL/BCCLM-1-53199/Track/2013-10-10-08:30:44:19	ARS Infrastructure Projects Pvt.Ltd., 27Bhawanji Street,3rd Floor,ACC Market,85-700001	311,224,550	18 months from the date of start	09/03/14	Work in progress	Full site not available	
41	T.K.B.W. sub-GM	5007/BCCLM-1-53199/Track	Construction of warehouse,office building,carrent,sub station building and other allied works for CONCOG at Bongaon,Jharkhand. Industrial growth centre (near Baramon Park Area),Agartala (DVC)DCO.	Tendering done by Client					Tender floating,evaluation,acceptance & L1A issuance by Client end.				CONEPACTW	M/s. Shibu Saha,Baba Manion Street,3rd Floor,ACC Market,85-700001	688.84 Lakhs	12 months from the date of issue of L1A	21/02/15	Work in progress	
42	T.K.B.W. sub-GM	5007/BCCLM-1-53199/Track	Construction of The Engineered Warehouse,Security Room & Rain Water Harvesting System at DCT, Durgapur	Tendering done by Client					Tender floating,evaluation,acceptance & L1A issuance by Client end.				CONEPDGPPR	M/s. Earth Power Hyderabad) Pvt Ltd,3-3-361,A-2,38 Floor,Kaashiba Date,Amher Nagar Colony,Kharababad Hyderabad-500044	472.12 Lakhs	12 months from the date of issue of L1A	09/11/15	Physically Completed	
43	T.K.B.W. sub-GM	5007/BCCLM-1-53199/Track	Construction of The Engineered Warehouse,Security Room and Gate at ICD,Magrahat,Kolkata	Tendering done by Client					Tender floating,evaluation,acceptance & L1A issuance by Client end.				CONEPTRAT13	J.P. Associates Pvt Ltd,19/10/11,8th Floor,6DA Newmarket,Hydabad-500076	218.039 Lakhs	10 months from the date of issue of L1A	02/04/16	Work in progress	
44	H3.G.W. sub-GM	4507/BCCLM-1-53199/Track	Earthwork & approach & construction of 3 nos. major bridges out side the plant boundary in connection with construction of Railway Infrastructure for RTPS at DVC at Raghunathpur Dam,Purulia West Bengal (Pkg-RA) (DVC-RTPS)	Open	18/01/2012	18/02/2012	Two Bid system		1) Classic Civil Construction Pvt. Ltd., 1st Floor, Valia Apartment, 1st, Park Road, Ranchi-834 001. 2) Bridge and Roof Co. (India) Ltd., Kankaria Centre, 5th Floor, 21, Bhawanji Street, Kolkata - 700 071. 3) Mackintosh Burn Ltd., 4th Floor, 21, Bhawanji Street, Kolkata - 700 071. 4) Mackintosh Burn Ltd., 4th Floor, 21, Bhawanji Street, Kolkata - 700 071. 5) Mackintosh Burn Ltd., 4th Floor, 21, Bhawanji Street, Kolkata - 700 071. 6) Mackintosh Burn Ltd., 4th Floor, 21, Bhawanji Street, Kolkata - 700 071.	1)Bridge and Roof Co. (India) Ltd., Kankaria Centre, 5th Floor, 21, Bhawanji Street, Kolkata - 700 071. 2) Mackintosh Burn Ltd., 4th Floor, 21, Bhawanji Street, Kolkata - 700 071.	Yes	L1A No Bridge & Roof Co (India) Ltd, Kolkata 700071 RITESRPO- KOL/BCCLM-1-53199/Track/2012-01-18-08:30:44:19	Bridge & Roof Co (India) Ltd, Kolkata 700071	2657.71 Lakhs	15 Months	09/10/12	Work not completed. Finalizing proposal of the contract on 31.12.2015. The contract is under strict purchase order of DVC which is not finalized till now. 2. Agency received RETENDOC for the contract on 31.12.2015 on basis of security of Retardance free certificate. 3. Finalizing proposal of the contract on 31.12.2015 on basis of security of Retardance free certificate. 4. Bidder work has been completed for execution under Pkg. VI.		

S.No.	PC Name	Tender No.	Item / Nature of work	Mode of Tender	Date of publication of NIT / L1T	Type of Bidding (Single/Two Bid System)	Last date of receipt	Numbers of tenders received	Numbers & names of parties qualified after technical evaluation	Numbers of parties qualified after technical evaluation	Whether contract awarded or not	Letter Awarded Date	Name of contractor	Value of Contract (Rs.)	Scheduled date of completion of supplies/ work.	Actual date of start work	Actual date of completion	Reasons delay, if any	For	
45	H3 (HR) (MCI)	SI107 DVC WWP/PC/ W2014 31.01.2014	Earth work in formation including landscaping/ construction of major & minor bridge/Pier/Abutment/retaining walls and connection with construction of railway infrastructure at Rajahmundry W.B. (Phase IV) (DVC/ATPS)	Open	01.02.2014	Two Bid system	27.02.2014	1) ARRS Infrastructure Projects Limited, Plot No. 38, Sector-A, Zone-C, Madhavaram Estate, Suburban-751010 2) Bridge and Roof Co. (India) Ltd., 25 Bridge and Roof Co. India Ltd., Kanpurka Estate, 5th Floor, D-1, Road Street, Kolkata-700 071. 3) Triveni Engineers Pvt. Ltd., 16, H.S. Tower, L - Road, Bisnupur, Jammehpur - 831 001.	1) ARRS Infrastructure Projects Limited, Plot No. 38, Sector-A, Zone-C, Madhavaram Estate, Suburban-751010. 2) Triveni Engineers Pvt. Ltd., 16, H.S. Tower, L - Road, Bisnupur, Jammehpur - 831 001.	Yes	01.02.2014	1) ARRS Infrastructure Projects Limited, Plot No. 38, Sector-A, Zone-C, Madhavaram Estate, Suburban-751010. 2) Triveni Engineers Pvt. Ltd., 16, H.S. Tower, L - Road, Bisnupur, Jammehpur - 831 001.	4588.57 lakh	18 Months	19/07/14	Work in progress				
46	B.State AGMC)	Tendering done by Client	Construction of Railway infrastructure including minor junction, Railway track from Ch-1(6520) to 4563 Junction management in connection with doubling work of existing main line fly track between Basuda-Satgaha at Durgachak station on panikula-Haldia section of KGP-Gan-DC Railway.	Tender floating	evaluation, acceptance & LQA issued by Client							HEL-1338.08.01 03.2013	M/s Novel Engineers Technical Works Pvt.Ltd-DELHI Sector-2nd Phase,Durgam Ch-219,MGAM-CENTRE,Kolkata-700013.	2029.92 Lakh.	18 months from start of W.O.	01.10.13	Completed	Work completed between Basuda to Durgachak. In the last quarter of the year 2013, the work was not completed due to the non-compliance of the tender document, as per approved by P.W.D. on 15.01.2013.		
47	B.State AGMC)	Tendering done by Client	Supply of OHE mast, contact wire, OHE Equipment and all accessories necessary for 25 KV AC traction Overhead Equipment for Spur line & Double Line and Doubling between BYSA & DDK	Tender floating	evaluation, acceptance & LQA issued by Client							HEL-WO1568 M/s BCP, Railway Infrastructure Limited 112, Rajaram Mohan Roy Sarani, Kolkata-700009	17,568,908	31.08.2015	08.01.16	work in progress, 100%	All construction work related to Doubling between Basuda to Durgachak was stopped by Railway authority and work was not started on Nov-2015 and Alteration of ESP approved by P.W.D. on 08.01.2017.			
48	B.State AGMC)	Tendering done by Client	Installation, testing & commissioning for 25 KV AC traction Overhead Equipment for Spur line & Double line from Ch-2400 to 6220 and Doubling between BYSA & DDK	Tender floating	evaluation, acceptance & LQA issued by Client							HEL-WO1588 M/s BCP, Railway Infrastructure Limited 112, Rajaram Mohan Roy Sarani, Kolkata-700009	5,454,765	31.08.2015	08.01.16	work in progress, 100%	All construction work related to Doubling between Basuda to Durgachak was stopped by Railway authority and work was not started on Nov-2015 and Alteration of ESP approved by P.W.D. on 08.01.2017.			
49	B.State AGMC)	Tendering done by Client	Supply of OHE mast, contact wire, OHE Equipment and all accessories necessary for 25 KV AC traction Overhead Equipment for Double Doubling work. SSP at DDK and 25KV Feeder Line work in connection with BYSA to DDK double line work	Tender floating	evaluation, acceptance & LQA issued by Client							HEL-WO3230A M/s BCP, Railway Infrastructure Limited 112, Rajaram Mohan Roy Sarani, Kolkata-700009	28,728,374	30.11.2016	27.08.2017	work in progress, 100%	All construction work related to Doubling between Basuda to Durgachak was stopped by Railway authority and work was not started on Nov-2015 and Alteration of ESP approved by P.W.D. on 08.01.2017.			
50	B.State AGMC)	Tendering done by Client	Erection of OHE mast, contact wire, OHE Equipment and all accessories necessary for 25KV AC Traction Overhead. Equipment for double Doubling SSP at DDK and 25 KV Feeder line work in connection with BYSA to DDK double line work.	Tender floating	evaluation, acceptance & LQA issued by Client							HEL-WO3230B BCP, Railway Infrastructure Limited 112, Rajaram Mohan Roy Sarani, Kolkata-700009	13,411,081	30.11.2016	27.08.2017	work in progress, 100%	All construction work related to Doubling between Basuda to Durgachak was stopped by Railway authority and work was not started on Nov-2015 and Alteration of ESP approved by P.W.D. on 08.01.2017.			
51	B.State AGMC)	Tendering done by Client	Signalling work in connection with Doubling Between BYSA & DDK including 261 contact line at BYSA Station, Haldia.	Tender floating	evaluation, acceptance & LQA issued by Client							HEL-WO3230C M/s Picoanis Enterprises Pvt. Ltd, Kolkata-700054.	51,130,867	27.11.2016	03.01.17	Work in progress.	Work in progress. not yet started by SSP.	to be done.		
52	P.A.District SDGMC, Sonapur, Barampur, Kumaon Building 2017 No 6.3.17	2207/ECL-1/2017	Construction of Panel Building in a new room etc in connection with new Railway station for Sonapur Barampur Project/ ECL at Panchabesar, west Bengal.	Tender	03/02/2017	Single Bid System	30/2/2017	01	Entreprise Aneel Gram.Burwan.Poc-713321	01	Entreprise Aneel Gram.Burwan.Poc-713321	N/A as sole bidder	01/08/2017	18,962,027	6 Months	not started		to be in progress		

S No	PC Name	Tender No.	Item / Nature of work	Mode of Tender or Enquiry	Date of publication of NIT / L1	Type of Bidding (Single/Two Bid System)	Last date of receipt of Tender	Numbers of tenders received	Numbers & names of parties qualified after technical evaluation	Numbers & names of parties qualified after technical evaluation	Whether contract awarded or not after evaluation L1	Letter Awarded Date	Name of contractor	Value of contract (Rs.)	Scheduled date of completion of supplies/work	Actual date of start work	Actual date of completion	Reasons for delay, if any	
53	SB&H (MPC)	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
53	SB&H (MPC)	1	Construction of Road Over Bridge over the River Purna at Rajmahal (WB)	Open Tender	31/9/2016	Two Bid system	5/10/2016	1) Bridge & Roof Co (India) Ltd/Russel Street 700071 2) Citicon (India) P Ltd/Kolkata 700033 3) RDC Infrastructure P Ltd/Kol 700019 4) Dason Souvar Commercial P Ltd/Kol-700048	1) Bridge & Roof Co (India) Ltd/Russel Street 700071 2) Citicon (India) P Ltd/Kolkata 700033 3) RDC Infrastructure P Ltd/Kol 700019 4) Dason Souvar Commercial P Ltd/Kol-700048	Yes	RTES/RW/CO/0017830/09	M/s Bridge & Roof Co (India) Ltd, Russel Street 700071	204,581,400	4/21/2017	Agency report due to land acquisition problems	Work not started	not completed	not completed	
54	D.K.Singh (MPC)	1	Construction of Bridge on River Konegri approach by approach road structure Road Over Bridge (ROB) on Ganga Bank/Bahara Railway Line at BTFS, Balesar	Open Tender	5/13/2014	Two Bid system	5/13/2014	1) M/s Brahmawate Burn and Jaisankar Construction Company Ltd 2) M/s Supreme DMB-Deno (JV) 3) M/s Sankar Engineering Ltd	1) M/s Brahmawate Burn and Jaisankar Construction Company Ltd 2) M/s Supreme DMB-Deno (JV) 3) M/s Sankar Engineering Ltd	NIL	Yes	RTES/RW/CO/0017830/09	Supreme DMB-Deno (JV) (Contractor) Area No. 1, Building No. 2A, 3rd Floor, Jai Hind Road, New Town, Rajmahal/Kolkata-700016	1,542,198,275	2/04/2018	2/25/2018	Work in progress		
55	MM&A (MPC)	1	E/W in formation, construction of bridges and track string work including supply of P.Way/FPGC/ISPT/ID	Open Tender	23.3.2017	Two Bid system	Three	1) Bridge & Roof Co Ltd 2) Royal Infra Constra JV	1) Bridge & Roof Co Ltd 2) Royal Infra Constra JV	Yes	RTES/RPO/00172704/01	KVTRCL, 1st Floor, Magadh City, Road No. 1, Magadh City, Vayawada - 520008	51.53 crore	Jan 2018	28.9.2017	18 months from date of award of L1	Work is in progress		
56	MM&A (MPC)	1	E/W in formation of balance chd & P.Way work of Phase - I (Fly over) including construction of RCC Box girder viaduct, works of Phase II in connection with balance work of Pipawan Fly viaduct of CCL	Open Tender	4.2.2017	Two bid system	Two	1) FALLAVI CONSTRUCTIONS, Hyderabad 2) H&H CONSTRUCTION & ASSOCIATES Pvt.Ltd, Begunur, B'har	1) FALLAVI CONSTRUCTIONS, Hyderabad 2) H&H CONSTRUCTION & ASSOCIATES Pvt.Ltd, Begunur, B'har	Yes	RTES/RPO/00172800/01	M/s H&H Construction & Associates Pvt.Ltd, Begunur, B'har-501134	19.12 crore	Jan 2018	3.3.2017	5 months from date of L1	Work is in progress		
57	R B Roy (SDCM)	1	Development of Dual Transverse Road from Jait to NH-59 Crossing near Rajmahal Station along the Two Bridge formation of Tol- Shivalp alignment in the acquired land boundary, Dist. Chhota, Jharkhand	Open Tender	31.05.2017	Two bid system	30/6/2017	97 (sever)	1) Har Gopal & Associates Pvt.Ltd, Begunur, B'har 2) H&C Contractors Pvt.Ltd, Haryana 3) Pujar Enterprises, Chhota, Jharkhand 4) Shivalp Construction Co Pvt Ltd, New Delhi 5) R K Infracon Pvt.Ltd, Hyderabad	1) Har Gopal & Associates Pvt.Ltd, Begunur, B'har 2) H&C Contractors Pvt.Ltd, Haryana 3) Pujar Enterprises, Chhota, Jharkhand 4) Shivalp Construction Co Pvt Ltd, New Delhi 5) R K Infracon Pvt.Ltd, Hyderabad	Yes	RTES/RPO/00172800/01	R K Infracon Pvt.Ltd, KADAPA, Hyderabad	26.02 crore	Feb. 2018	20.9.2017	5 months from date of L1	Work is in progress	
58	R B Roy (SDCM)	1	E/W in formation, construction of bridges and track string work including supply of P.Way/FPGC/ISPT/ID	Open Tender	5/5/2017	Two bid system	5/5/2017	One	1) Bridge & Roof Co Ltd 2) Royal Infracon 3) M&N India Realty & Infrastructure B 4) Palraj Construction 5) Track & Towers Infracon Pvt.Ltd	NIL	Yes	RTES/RPO/00172800/01	Palraj Construction, Flat No 3A & 3B, Rank Road, Bangalore-560017-334671, Devarahalli Colony, Purupalla, Hyderabad Telangana-500052	21.84 crore	October, 2018	not yet started	12 months from date of L1	Work is in progress	
59	S. Kanta (SDCM)	1	Construction of Main Bridge No 7 composite Girder with RCC sub structure over the Dalma river with approach, both end approaches and balanced protection work in connection with proposed North Urmul (OCP of CCL)	Open Tender	31.05.2017	Two bid system	3/7/2017	four	1) Ash Infrastruc 2) Royal Infracon Pvt Ltd 3) H&C Contractors Pvt Ltd	1) Ash Infrastruc 2) Royal Infracon Pvt Ltd 3) H&C Contractors Pvt Ltd	Yes	RTES/RPO/00172800/01	Royal Infra Constra Ltd, Godda, West Bengal, Siding No-407, Block, Sector-V, Kolkata-71	26.09 crore	April, 2018	20.10.2017	18 months from date of L1	Agency not received at site Work is in progress	
60	S. Kanta (SDCM)	1	E/W in formation, construction of bridges and track string work including supply of P.Way/FPGC/ISPT/ID	Open Tender	9.5.17	Two Bid	Twelve	1) Town Engineers Pvt.Ltd 2) Royal Infracon 3) H&H get L 4) H&H MBPL JV 5) P.L.R.Krish 6) Bridge & Roof 7) SCPL-H&C Tribes 8) Gann&Dunwohy 9) Track & Towers Infracon Pvt.Ltd 10) KVREDCP-VCP-SDCM, JV	1) S&M L&E 2) M&CPL-06, JV	Yes	RTES/RPO/00172800/01	M/s H&H MBPL JV, Station Road, Dughrig, Jharkhand-814122	03 crore	May, 2019	4.12.2017	18 months from date of L1	Agency not received at site Work is in progress		
61	NM&A (SDCM)	1	Chd & P.Way works including construction cabin & panel buildings, half lighting system (H&L), single ended, supply of P.Way fittings, points & crossings, PSC Sleepers etc in connection with construction of King station at Co. 1250 of Pipawan OCP siding of CCL, Chhota, Jharkhand.	Open Tender	13.7.2017	Two Bid	Five	1) H&H K&M JV 2) H&H Construction & Associates 3) TPLR-06, JV	1) H&H K&M JV 2) H&H Construction & Associates 3) TPLR-06, JV	Yes	8.12.2017	SRU&K JV Order Building - 1, 2, 2nd Floor, Balesar Road, opposite B&B Main gate, Ranchi-834009	17424713/-	Dec, 2018		12 months from date of L1	Agency not received at site Work is in progress		
62	K. Hester (JM)	1	Complete Track Renewal/Removal work including supply of P.Way fittings & Track ballast, PSC Sleepers, Points & Crossings, construction of Drain etc of Siding No 1 at Mankpur Contry, SECL, Khatwa.	Open Tender	4.7.2017	Two Bid	Seven	1) Jharkha Nirman 2) K&K Minerals 3) Sunesh Ch Gupta 4) National Construction & Trading company	1) M R Gupta & Co 2) K&K Minerals 3) Sunesh Ch Gupta 4) National Transport Corporation	Yes	8.12.2017	Jharkha Nirman Ltd, Jharkha, Mankpur, Jhargar Block, Balesar-495001	4943488/-	Sept, 2018		9 months from date of L1	Agency not received at site Work is in progress		
63	K. Hester (JM)	1	E/W in formation, including blanking, construction of Drain, Rectifying well, signaling & detection of hazard, P.Way string works including supply of P.Way fittings & track ballast, PSC Sleepers etc in connection with extension of Chhotes Siding of SECL, Dist. Konyak(CO)	Open Tender	6.7.2017	Two bid	Six	1) Jharkha Nirman 2) K&K Minerals 3) Sunesh Ch Gupta 4) National Construction & Trading company	1) M R Gupta & Co 2) K&K Minerals 3) Sunesh Ch Gupta 4) National Construction & Trading company	Yes	8.12.2017	K R Minerals Pvt Ltd, Kanika Road, Panaghat/Balesar, West Bengal - 731148	37929133/-	June, 2018		8 months from date of L1	Agency not received at site Work is in progress		
64	MM&A (MPC)	1	Earthwork in formation, construction of bridges and track string work including supply of P.Way fittings in connection with construction of Rail Infrastructure facilities for the proposed Magadh OCP East Project of CCL, Balesar/Kon (SDCM) to Km. 11427/09, Dist. Chhota, Jharkhand, (P&CC).	Open Tender	9.5.2017	Two bid	19.8.2017	Eight	1) Royal ITL JV 2) G&C 3) Track & Towers Infracon Pvt Ltd 4) S&M L&E -Sunesh Ch Gupta JV	1) H&CPL-06, JV 2) R K A&E, JV 3) P.L.R.Krish 4) SCPL-H&C Tribes	Yes	31.3.2018	Royal ITL JV	187 crore			187 crore	Work is not awarded. Not awarded.	