

BITES LIMITED - RPO LUCKNOW
Status of Tenders for the Month of October.- 2018

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | |
|-------|--|--|------------------------|----------------------------|---|--------------------------------|-----------------------|---|---|---|---|---|--------------------|--|------------------------------|---------------------------|--------------------------|---------------------------|
| S.No. | Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/Two bid System) | Last date of receipt of Tender | Nos. of tenders recd. | Nos. and names of parties qualified after technical evaluation | Nos. and names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ evaluated L1 | Letter of Award No. & date | Name of contractor | Value of contract | Scheduled date of completion of supplies/ work | Actual date of start of work | Actual date of completion | Reasons for delay if any | Remarks |
| 1 | RITES/RPO-LKO/5906/NT/PC/RHTPP/PKG-3 | Extension of existing, shed, construction of office building / service building & staff quarter, electrical works & other ancillary works for NTPC Rihand STPP Stage - III. | Open Tender | 09.07.14 | Two | 26.08.14 | Four | i)M/s Mehrotra Buildcon (P) Ltd. Satna. ii)M/s S.T. Cons.(P) Ltd., Noida | i)M/s VKS infrastructures Pvt. Ltd. New Delhi ii)M/s CZAR Cons. Pvt. Ltd. Patna | Yes | LOA No. RITES/RPO-LKO/5906/8/V ol. XIV/1003259 Dt. 05.02.2015 | M/s S.T. Cons.(P) Ltd., Noida | Rs. 204,016,965.84 | 18.02.16 | 20.02.15 | 31.05.2018 | - | Completed |
| 2 | RITES/RPO-LKO/5925/NCL/CTR-BINA dt. 12.09.14 | Complete track renewal of Bina Siding, NCL, Sonbhadra U.P. | Open Tender | 15.09.14 | Two | 10.10.14 | Five | i)M/s Awlesh Kumar Singh Lucknow U.P. ii)M/s Mehrotra Buildcon (P) Ltd. Satna. iii)M/s Gannon Dunkerley & Co. Ltd. Delhi | i)M/s Rail Tech Infraventure (P) Ltd. Allahabad. ii)M/s Rohini Transport Corporation Varanasi. | Yes | LOA No. GM(C)/NCL/S GR/LOA-06/2015/1230 Dt. 06.05.2015 | M/s Awlesh Kumar Singh Lucknow U.P | Rs. 56,085,613.35 | 20.03.16 | 21.05.15 | In progress | | Extended upto:30.09.2018 |
| 3 | RITES/RPO-LKO/5904/Vindhyachal/PKG-5R dt. 29.10.14 | Signal & Telecom works for NTPC, Vindhyachal Stage IV, PKG-5 | Open Tender | 31.10.14 | Two | 03.12.14 | Two | i)M/s Kiran Infra Engineers Ltd. Jaipur(RAJ) ii)M/s Bharat Rail Automations (P) LTD. Mumbai | NIL | Yes | LOA No. RITES/RPO-LKO/5904/Vindhyachal/PKG-5R/Vol. XVI/1003451 Dt. 27.03.2015 | M/s Bharat Rail Automations (P) LTD. MUMBAI | Rs. 182,486,115.38 | 10.10.16 | 11.04.15 | In progress | - | Extended upto: 30.06.2018 |
| 4 | RITES/RPO-LKO/5934/NCL/ Amlori-Nigahi dt. 11.11.14 | Earthwork in formation, Construction of bridges, P way works, building, Electrical & other Misc. works in connection with PR siding at Amlori-Nigahi Project of NCL, Singrauli, M.P. | Open Tender | 21.11.14 | Two | 15.12.14 | Four | i)M/s Kalpataru Power Transmission Ltd. Noida (U.P) ii)M/s Track & Towers infratech (P) ltd.Hydrabad iii)M/s Gannon Dunkerly & Co. Ltd. Delhi iv)M/s ATEPL-MBPL (JV),New Delhi | NIL | Yes | LOA No. GM(C)/NCL/S GR/LOA-19/15/1390 Dt. 22.05.2015 | M/s Kalpataru Power Transmission Ltd. Noida (U.P) | Rs. 645,692,913.94 | 04.09.16 | 05.06.15 | In progress | - | Extended upto: 30.09.2018 |
| 5 | Tender No. RITES/RPO-LKO/5925/NCL/CTR-JAYANT. | Complete Track Renewal of Jayant Siding, NCL Singrauli. | Open Tender | 02.01.15 | Two | 21.01.15 | Four | i)M/s Awlesh Kumar Singh Lucknow ii)M/s Rail Tech Infraventure (P) Ltd. Allahabad. iii)M/s Mehrotra Buildcon (P) Ltd. Satna. | M/s Rohini Transport Co. Varanasi, U.P. | Yes | LOA No. GM(C)/NCL/S GR/LOA-36/15/1690 Dt. 26.06.2015 | M/s Rail Tech Infraventure (P) Ltd. Allahabad. | Rs 7,36,09,505.05 | 09.07.2016 | 10.07.2015 | 15.11.2016 | - | Completed |

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | |
|-------|--|--|------------------------|----------------------------|---|--------------------------------|-----------------------|--|---|---|---|--|--------------------|--|------------------------------|-----------------------------|--|--|
| S.No. | Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/Two bid System) | Last date of receipt of Tender | Nos. of tenders recd. | Nos. and names of parties qualified after technical evaluation | Nos. and names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ evaluated L1 | Letter of Award No. & date | Name of contractor | Value of contract | Scheduled date of completion of supplies/ work | Actual date of start of work | Actual date of completion | Reasons for delay if any | Remarks |
| 6 | RITES/RPO-LKO/5920/MUNPL/5A dt. 04.12.14 | Supply of PSC Sleepers, P Way materials(except Rails) including points & crossings / laying & linking of tracks including points & crossings inside plant in connection with construction of Rty. siding for MUNPL, Meja TPP(2x660 MW) Meja Dist. ALD, PKG - 5A. | Open Tender | 08.12.14 | Two | 11.02.15 | Eight | i)M/s RVAG-SC Agarwal(JV), Ghaziabad ii)M/s Mehrotra Buildcon (P) Ltd. Satna. iii)M/s Kalpataru Power Transmission Ltd. Noida iv)M/s COMSA-PSOVL(JV), New Delhi v)M/s SMS Infrastructure Ltd. Nagpur vi)M/s Shivakriti International Ltd. | i)M/s Suresh Chandra Gupta, Jhasi. ii)M/s Awlesh Kumar Singh, Lucknow. | Yes | LOA No. RITES/RPO-LKO/5920/P-5A/Vol-XVI/1003805 Dt. 03.07.2015 | M/s RVAG - S.C. Agarwal (JV), Ghaziabad (U.P.) | Rs. 218,793,626.78 | 02.07.2015 | 17.07.2015 | In progress | Complete site has not been handed over by client till date | Extended upto: 31.03.2018 Applied for EOT upto 30.09.2018 |
| 7 | RITES/RPO-LKO/5933/NC/LGorbi-Block B/1 dt. 30.12.14 | Earthwork in formation, Construction of bridges, P way works, building, Electrical & other Misc. works in connection with PR siding at Gorbi Block -B, Project of NCL, Singrauli, M.P. | Open Tender | 02.01.15 | Two | 02.02.15 | Four | i)M/s Mehrotra Buildcon (P) Ltd. Satna. ii)M/s Kalpataru Power Transmission Ltd. Noida. iii)M/s BBJ & NCTC. iv)M/s Gannon Dunkerly & Co. Ltd. Delhi. | NIL | Yes | LOA No. GM(C)/NCL/SGR/LOA-33/15/1638 Dt. 22.06.2015 | M/s Mehrotra Buildcon (P) Ltd. Satna. | Rs 48,81,04,893.77 | 05.10.2016 | 06.07.2015 | In progress | - | Applied for extension upto 31.12.2018 |
| 8 | RITES/RPO-LKO/5920/MUNPL/6A | Construction of Two ROB (inside plant), One RUB (at NH-76E), Three RCC Arch Bridges, Two RCC Box Bridges and other ancillary works in connection with Construction of Railway Siding for MUNPL, Meja TPP,Allahabad, U.P. (Package-6A) | Open Tender | 27.03.15 | Two | 01.05.15 | One | i)M/s M.G Contractors Pvt Ltd. | - | - | LOA No. RITES/RPO-LKO/5920/MUNPL/6A/VOL-IV/1003876 Dt. 28.07.2015 | M/s M.G. Contractors Pvt. Ltd. Panchcula Haryana | Rs 43,17,13,215.00 | 27.10.2015 | 11.08.2015 | In progress | - | Extended upto: 10.03.2018 |
| 9 | E-Tender No. RITES/RPO-LKO/78-06/BPCL | Civil works for 2nd SPUR of Tank Wagon loading at BPCL, Bina | E Tender | 23.04.15 | Two | - | Three | i) M/s Karinda Constructions ii) M/s Suresh Chand Gupta iii) m/s K.N. International Ltd. | - | YES | E&P. BDT DATE- 06.11.2015 | M/s Karinda Constructions | Rs 6,61,94,377.92 | 05.04.2016 | 21.11.2015 | 28.02.2018 | - | Completed |
| 10 | TENDER NO. RITES/RPO-LKO /5900 /BRBCL / P3 | Earthwork in formation,Construction of ROB,RUB & Culverts, P-Way works, Service Buildings,Electrical and Miscellaneous works for railway siding outside Plant of BRBCL, Nabinagar TPP(4X250 MW),District:Aurangabad, State: Bihar(PACKAGE-3). | Open Tender | 27.08.2015 | TWO | 21.09.2015 | one | i) M/s GDCL | N/A | YES | LOA NO. RITES/RPO-LKO/5900/BRBCL/P3/1004297 DATE- 28.11.2015 | M/s GDCL | Rs 75,12,81,896.10 | 11.12.2016 | 12.12.2015 | In progress | Delay due to hindrance at site | Extended upto 31-10-2018 |
| 11 | TENDER NO: RITES/RPO-LKO/5934/NCL/ AMLOR-NIGAH/BRIDGES | Fabrication, supply and Erection of 61.0m open Web Girder and 18.3m Composite Girder for Railway Bridges and other ancillary works in connection with PR siding at Amlori-Nigahi Project of NCL, Singrauli(MP). | Open Tender | 4.11.2015 | TWO | 20.11.2015 | three | i)M/s PILCON ENGINEER ii)M/s KIRAN infra engineers LTD. iii)M/s Mehrotra Build Con(P)LTD. | N/A | YES | LOA NO:GM@NCL/SGR/LOA-O/16/05 DATED: 29.04.2016 | M/s Mehrotra Build Con(P)LTD. | RS:3,50,10,486.12 | 12/1/2016 | 13/05/2015 | Recommended for foreclosure | | |

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | |
|-------|---|---|------------------------|----------------------------|---|--------------------------------|-----------------------|--|---|---|--|-------------------------------------|--|--|------------------------------|---------------------------|--------------------------------|---|
| S.No. | Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/Two bid System) | Last date of receipt of Tender | Nos. of tenders recd. | Nos. and names of parties qualified after technical evaluation | Nos. and names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ evaluated L1 | Letter of Award No. & date | Name of contractor | Value of contract | Scheduled date of completion of supplies/ work | Actual date of start of work | Actual date of completion | Reasons for delay if any | Remarks |
| 12 | TENDER NO:RITES/RPO-LKO/5920/MUNPL/6B | Construction of ROR (Bridge No. 9) over existing Indian Railway track & proposed D.F.C track and Unchdih Viaduct including other ancillary works in connection with Construction of Railway siding for MUNPL Meja TPP (2x 660 MW), MEJA, District: Allahabad, State : U.P., (Package- 6B). | E Tender | 18.11.2015 | TWO | 05.01.2016 | One | NIL | M/S Simplex Infrastructure limited | N/A | | | DISCHARGED as bidder was not found technically qualified | | | | | |
| 13 | E-TENDER NO.:RITES/RPO-LKO/5906/NTPC/RhSTPP/P-4 | Augmentation of Signal and Telecom works for NTPC Rihand STPP, Stage- III, Rihand Nagar, Distt.: Sonbhadra, State: U.P.(Package-4). | E Tender | 11.01.2016 | TWO | 18.02.2016 | TWO | i)M/S bharat rail automation ii)M/s Kiran Infra Project Pvt. Ltd. | NIL | Yes | LOA NO: RITES/RPO-LKO/5906/NTPC/RHSTPP/P-4/1005201 | M/s Kiran Infra Project Pvt. Ltd. | Rs 6.96 Crore | 14/06/2017 | 15/06/2016 | In progress | | Extended upto 30-06-2018 |
| 14 | E-TENDER NO.:RITES/RPO-LKO/5920/MUNPL/6C | NAME OF WORK: Construction of Workshop Building, Administrative Building, S&T Building, Washable Apron, Drainage inside plant and other ancillary works in connection with Construction of Railway siding for MUNPL Meja TPP (2x660 MW), MEJA, District: Allahabad, State : U.P., (Package-6C). | E Tender | 12.01.2016 | TWO | 11.02.2016 | Three | M/S Highway Construction Company | (i) M/S Neeraj Constructions. (ii)M/s Gupta Enterprises. | yes | LOA NO: RITES/RPO-LKO/5920/MUNPL/6C/Vol-V/092 Dated:21-07-2016 | M/S Highway Construction Company | Rs14,92,98,656.83 | 4/8/2017 | 5/8/2016 | In progress | | Extended upto 03-08-2018 |
| 15 | E-Tender No: RITES/RPO-LKO/5920/MUNPL/6B/R1 | Construction of ROR (Bridge No. 9) over existing Indian Railway track & proposed D.F.C track and Unchdih Viaduct including other ancillary works in connection with Construction of Railway siding for MUNPL Meja TPP (2x 660 MW), MEJA, District: Allahabad, State : U.P., (Package- 6B). E-Tender No: RITES/RPO-LKO/5920/MUNPL/6B/R1 | E Tender | 9.03.2016 | TWO | 04.04.2016 | SEVEN | i)M/S S.P singla construction pvt. Ltd. ii)M/S MGCPL - ATEPL JV. iii) M/S Simplex Infrastructure limited | i) M/S GPT-MBPL iij)M/S NCC Ltd. iii)M/S NDC-TANTIA (JV) iv)M/S Qingdao construction engineering group co. ltd. and M/S skyjark securitas pvt. ltd. | yes | LOA NO:RITES/RPO-LKO/5920/MUNPL/6B/R1 DATED: 07/09/2016 | M/S MGCPL - ATEPL JV. | Rs:1,79,50,25,238.31 | 20/09/2018 | 21/09/2016 | In Progress | | |
| 16 | E-Tender No:RITES/RPO-LKO/5900/BRBCL/P3A | Construction of road,Electrical work and miscellaneous works for railway siding outside plant of BRBCL,Nabinagar TPP(4 X 250MW), District: Aurangabad, State: Bihar(package-3A). E-tender No: RITES/RPO-LKO/5900/BRBCL/P3A | E Tender | 6.4.2016 | ONE | 28.07.2016 | ONE | NIL | i) M/S Classic coal Construction Pvt. Ltd. | N/A | | | DISCHARGED as bidder was not found technically qualified | | | | | |
| 17 | E-Tender No:RITES/RPO-LKO/5900/BRBCL/P3A/R | Construction of road,Electrical work and miscellaneous works for railway siding outside plant of BRBCL,Nabinagar TPP(4 X 250MW), District: Aurangabad, State: Bihar(package-3A). E-tender No: RITES/RPO-LKO/5900/BRBCL/P3A/R | E Tender | 13.07.2016 | ONE | 25.10.2016 | TWO | (i)M/S AMIT KUMAR | (i)M/S ARVIND PRASAD GUPTA | YES | LOA:Rites/RPO-LKO/5900/BRBCL/P-3A/R/VOL-II/666 DATED: 30.11.2016 | M/S AMIT KUMAR | Rs:3,66,78,912.00 | 7/8/2017 | 8/12/2016 | In Progress | Delay due to hindrance at site | Extended upto 31-05-2018 Applied for EOT upto 31.10.2018 |
| 18 | E-Tender No:RITES/RPO-LKO/5904/NTPC/VSTPP/BALANCE/P-2 | Balance work of Earthwork, bridgework, track construction work and track maintenance work for railway siding and MGR system of NTPC Vindhyachal Stage-IV Package II. | E Tender | 09.08.2016 | TWO | 01.09.2016 | TWO | (i) M/S RAIL TECH INFRAVENTURE PVT. LTD (ii)M/S MEHROTRA BUILDCON PVT.LTD | NIL | YES | RITES/RPO-LKO/5904/NTPC/VSTPP/BALANCE/P-2/VOL-IV/660 DATED: 23.11.2016 | M/S RAIL TECH INFRAVENTURE PVT. LTD | RS:4,16,66,499.00 | 6/6/2017 | 7/12/2016 | In progress | | Extended upto: 31.03.2018 |

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | |
|-------|---|--|------------------------|----------------------------|---|--------------------------------|-----------------------|---|--|---|---|---|---------------------|--|------------------------------|---------------------------|--------------------------|-----------|
| S.No. | Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/Two bid System) | Last date of receipt of Tender | Nos. of tenders recd. | Nos. and names of parties qualified after technical evaluation | Nos. and names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ evaluated L1 | Letter of Award No. & date | Name of contractor | Value of contract | Scheduled date of completion of supplies/ work | Actual date of start of work | Actual date of completion | Reasons for delay if any | Remarks |
| 19 | E-Tender No: RITES/RPO-LKO/5904/NTPC/VSTPP/STAGE-IV/EOT/CRANES | Design, Manufacture, supply, Erection, Commissioning, Testing and prove out of Electric Overhead travelling (EOT) CRANES 40T/ 5T & 25T / 5T Capacity For NTPC Vindhyachal, Stage-IV, Vindhyanager. | E Tender | 02.09.2016 | TWO | 23.9.2016 | FIVE | (i) M/S KRANE MFG.(INDIA)PVT.LTD (ii)M/S GRIP ENGINEERS PVT.LTD (iii)M/S CRANEX LIMITED (iv) M/S UNITEK ENGINEERS PVT LTD (v)M/S REVA INDUSTRIES LTD. | NIL | YES | RITES/RPO-LKO/5904/NTPC/VSTPP/STAGE-IV/EOT CRANES/621 DATED NO:15.11.2016 | M/S KRANE MFG.(INDIA)PVT.LTD | RS:1,24,11,180.00 | 28/06/2017 | 29/11/2016 | 31.03.2018 | | Completed |
| 20 | E-TENDER NO: RITES/RPO-LKO/5904/NTPC/VSTPP/STAGE-IV/BG CNC Surface Wheel Lathe. | Design, Manufacture, Supply, installation, Commissioning, testing and prove out on a turnkey basis of adouble ended, roll-in, roll-out type CNC Surface wheel sets of broad gauge diesel locos and wagons for NTPC Vindhyachal, Stage-IV, Vindhyanager, Distt. Singrauli, State: Madhya Pradesh | E Tender | 17.10.2016 | TWO | 4.11.2016 | ONE | (i)M/S HYT Engineering Company Private LTD. | NIL | YES | RITES/RPO-LKO/5904/NTPC/VSTPP/STAGE- IV/BG CNC/SURFACE WHEEL LATHE/VOLU ME-V/1089 DATED NO:10/02/2017 | (i)M/S HYT Engineering Company Private LTD. | Rs:5,52,35,773.00/- | 24/10/2017 | 25/02/2017 | 31.03.2018 | | Completed |
| 21 | E-TENDER NO:RITES/RPO-LKO/5904/NTPC/VSTPP/STAGE-IV/Hydraulic re-railing Equipment | Design, Manufacture, Supply, Commissioning, testing & prove out of hydraulic Re-railing Equipment for NTPC Vindhyachal, Stage-IV, Vindhyachal, Distt. Singrauli, State: Madhya Pradesh. | E Tender | 17.10.2016 | TWO | 28.11.2016 | ONE | (i) M/S PREMIER INDIA Agencies. | NIL | YES | RITES/RPO-LKO/5904/NTPC/VSTPP/STAGE-IV/HYDRAULIC RE-RAILING/1515 DATED NO:16/05/2017 | (i) M/S PREMIER INDIA Agencies. | Rs:1,68,35,140.00 | 30/10/2017 | 31/05/2017 | 31.03.2018 | | Completed |
| 22 | E-TENDER NO:RITES/RPO-LKO/5934/NCL/AMLOHRI-NIGAHIS&T | S&T works for P.R.Siding at Amlohri Nigahi Project of NCL, Singrauli,(M.P) | E Tender | 19.09.2016 | TWO | 21.10.2016 | THREE | (i) M/S SHIVAKRITI INTERNATIONAL LTD., JAIPUR (ii) M/S DKC PROJECTS PVT. LTD., KOLKATA (iii) M/S BHARAT RAIL AUTOMATIONS PVT. LTD., MUMBAI | NIL | YES | GM (C)/SDG/NCL/SGR/17/209 DATED 19.07.2017 | M/S DKC PROJECTS PVT.LTD., KOLKATA | Rs. 7,50,97,821.30 | 8/2/2018 | 8/2/2017 | In progress | | |
| 23 | E-TENDER NO:RITES/RPO-LKO/5920/MUNPL/5B | Supply of PSC Sleepers, P-Way materials (Except Rails) including Points & Crossings. Laying and Linking of track including Points & Crossings outside plant in Connection with Construction of Railway Siding for MUNPL, Meja TPP (2 X 660 MW), Meja, District: Allahabad, State: Uttar Pradesh, (Package – 5B). | E Tender | 07.12.2016 | TWO | 28.12.2016 | ONE | M/S SHIVAKRITI INTERNATIONAL LTD., JAIPUR | NIL | YES | RITES/RPO-LKO/5920/MUNPL/5B/VOL-VI/1431 DATED - 24.04.2017 | M/S SHIVAKRITI INTERNATIONAL LTD., JAIPUR | Rs.33,24,79,315.74 | 10/9/2018 | 5/9/2017 | In progress | | |

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | |
|-------|---|--|------------------------|----------------------------|---|--------------------------------|-----------------------|---|--|---|---|--|--|--|------------------------------|---------------------------|--------------------------|--|
| S.No. | Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/Two bid System) | Last date of receipt of Tender | Nos. of tenders recd. | Nos. and names of parties qualified after technical evaluation | Nos. and names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ evaluated L1 | Letter of Award No. & date | Name of contractor | Value of contract | Scheduled date of completion of supplies/ work | Actual date of start of work | Actual date of completion | Reasons for delay if any | Remarks |
| 24 | E-TENDER NO.: RITES/RPO-LKO/5920/MUNPL/P-3/RA | Earthwork in Formation, Construction of Bridges from KM. 12/000 to Br. No. 15 on NH-76 (Km 7/600) or at any other location in connection with Construction of Railway Siding for MUNPL, Meja TPP (2X660 MW), Meja, District: Allahabad, State: Uttar Pradesh, Package-P-3/RA. | E Tender | 20.12.2016 | TWO | 11.01.2017 | TWO | (i)M/s SMS LIMITED | (i) M/s KALYAN TOLL INFRASTRUCTURE LIMITED | | | | DISCHARGED DUE TO HIGH QUOTED RATE | | | | | |
| 25 | E-TENDER NO.: RITES/RPO-LKO/5920/MUNPL/P-3/RB | Earthwork in Formation, Construction of Bridges from Downside of Meja Road Station to Rail over bridge (km 6/450) or at any other location in connection with construction of Railway Siding for MUNPL, Meja TPP (2X660 MW), Meja, District: Allahabad, State: Uttar Pradesh, Package-P-3/RB. | E Tender | 20.12.2016 | TWO | 18.01.2017 | THREE | (i) M/s Mehta Construction Co. (ii) M/s BKB Transport Pvt. Ltd. (iii) M/s Ram Kripal Singh Construction Pvt. Ltd. | NIL | YES | RITES/RPO-LKO/5920/MUNPL/P-3/RB/VOL-VI/1277 DATED - 23.03.2017 | M/s Ram Kripal Singh Construction Pvt. Ltd. | Rs.21,15,48,207.13 | 10/8/2017 | 4/8/2017 | In progress | | Extended upto 30-06-2018 Applied for EOT upto 30.09.2018 |
| 26 | E-TENDER NO.: RITES/RPO-LKO/5920/MUNPL/P-3/RC | Earthwork in Formation, Construction of Bridges from Downside of Unchdih Station to Meeting pt. of Meja Leg & Unchdih Leg (km 3/600) and from Rail over Rail bridge (km 6/650) to Br. No. 15 on NH-76 (Km 7/525) or at any other location in connection with construction of Railway Siding for MUNPL, Meja TPP (2X660 MW), Meja, District: Allahabad, State: Uttar Pradesh, Package-P-3/RC. | E Tender | 20.12.2016 | TWO | 18.01.2017 | TWO | NIL | (i) M/s KALYAN TOLL INFRASTRUCTURE LIMITED (iii) M/s BKB Transport Pvt. Ltd. | N/A | | | DISCHARGED as bidders were not found technically qualified | | | | | |
| 27 | E-TENDER NO.: RITES/RPO-LKO/5920/MUNPL/P-3/RC/MAR | Earthwork in Formation, Construction of Bridges from Downside of Unchdih Station to Meeting pt. of Meja Leg & Unchdih Leg (km 3/600) and from Rail over Rail bridge (km 6/650) to Br. No. 15 on NH-76 (Km 7/525) or at any other location in connection with construction of Railway Siding for MUNPL, Meja TPP (2X660 MW), Meja, District: Allahabad, State: Uttar Pradesh, Package-P-3/RC/MAR. | E Tender | 09.03.2017 | TWO | 30.03.2017 | ONE | NIL | (i) M/s Skylark Infra Engineering Pvt. Ltd. | N/A | | | DISCHARGED as bidder was not found technically qualified | | | | | |
| 28 | E-Tender No.: RITES/RPO-LKO/5920/MUNPL/P-3/RC/APR | Earthwork in Formation, Construction of Bridges from Downside of Unchdih Station to Meeting Pt. of Meja Leg & Unchdih Leg (Km 3/600) or at any other location in connection with Construction of Railway Siding for MUNPL, Meja TPP (2X660 MW), Meja, District: Allahabad, State: Uttar Pradesh, Package-P-3/RC | E Tender | 27.04.2017 | TWO | 18.05.2017 | THREE | (i) M/S RAM KRIPAL SINGH CONSTRUCTION PVT. LTD., GURGAON | (i) M/S ST CONSTRUCTION PVT. LTD., GAUTAM BUDDHA NAGAR (ii) M/S JK CONSTRUCTION PVT. LTD., ALLAHABAD | YES | RITES/RPO-LKO/5920/MUNPL/P-3/RC/APR/VOL-I/1972 DATED - 11.08.2017 | M/S RAM KRIPAL SINGH CONSTRUCTION PVT. LTD., GURGAON | Rs. 14,82,53,848.58 | 21.02.2018 | 8/21/2017 | In progress | | Extended upto 30-06-2018 Applied for EOT upto 30.09.2018 |

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | |
|-------|--|---|------------------------|----------------------------|---|--------------------------------|-----------------------|---|--|---|--|------------------------|--|--|------------------------------|---------------------------|--------------------------|---------|
| S.No. | Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/Two bid System) | Last date of receipt of Tender | Nos. of tenders recd. | Nos. and names of parties qualified after technical evaluation | Nos. and names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ evaluated L1 | Letter of Award No. & date | Name of contractor | Value of contract | Scheduled date of completion of supplies/ work | Actual date of start of work | Actual date of completion | Reasons for delay if any | Remarks |
| 29 | E-Tender No.: RITES/RPO-LKO/NCL/5931/KRISHNAS HILA | Earthwork in formation, construction of Bridges, P-way works, Building works, Electrical and other miscellaneous work in connection with P.R. Siding at Krishnashilla Project of NCL, Sonebhadra, U.P. | E Tender | 2/4/2017 | TWO | 3/8/2017 | Three | (I) M/s ISC Projects Pvt. Ltd. (II) M/s Railtech Infraventure Pvt. Ltd. (III) M/s Mehrotra Buildcon Pvt. Ltd. | (I) M/s Mehrotra Buildcon Pvt. Ltd. | | | | DUE TO DELAY IN ACCEPTANCE OF THE BID OF LOWEST BIDDER M/s RAILTECH INFRAVENTURE Pvt. Ltd, THE L-1 BIDDER HAS NOT EXTENDED HIS BID VALIDITY. | | | | | |
| 30 | E-TENDER NO.: RITES/RPO-LKO/00012/TANDA-TPP/P-1/R | Earthwork in Formation, Construction of Bridges, P-Way works, Building works, Road works and other ancillary works in connection with construction of coal transportation system Package for Tanda Thermal Power Project Stage-II (2x660 MW) at Vidyutnagar, Distt.: Ambedkar Nagar, Uttar Pradesh (Package-1). | E Tender | 03.06.2017 | TWO | 18.07.2017 | TWO | (I) M/s Gannon Dunkerley & co. Ltd. (II) M/s Mehrotra Buildcon Pvt. Ltd. | NIL | | | | WORK HAS BEEN TRANSFERRED TO RPO-NORTH | | | | | |
| 31 | E-TENDER NO.: RITES/RPO-LKO/00016/UPRVUNL/KRISHNASHILLA | Modification of Krishnashilla Exchange yard of UPRVUNL at Krishnashilla Railway Station of E.C. Railway for Coal & Fuel Transportation System for 2x500MW Anpara 'D' TPP, Anpara, Sonebhadra. | E Tender | 6/23/2017 | TWO | 7/17/2017 | TWO | (I)M/s Laxyo Energy Limited (II)M/s Railtech Infraventure Pvt. Ltd. | NIL | | | | DUE TO DELAY IN ACCEPTANCE OF THE BID OF LOWEST BIDDER M/s RAILTECH INFRAVENTURE Pvt. Ltd, THE L-1 BIDDER HAS NOT EXTENDED HIS BID VALIDITY. | | | | | |
| 32 | E-Tender No: RITES/RPO-LKO/5936/NTPC/FGUTPP/P-2/ | Earthwork in Formation, P-Way works, Construction of Buildings, Drains, FOB and other ancillary works in connection with construction of Railway Siding and S & T system Package for NTPC, Feroze Gandhi Unchahar Thermal Power Project, Stage-IV (1x500 MW) at Unchahar, Distt. Raebareli, Uttar Pradesh (Package-2) | E Tender | 03.08.2017 | TWO | 29.08.2017 | One | NIL | (i) M/s Senger Construction | N/A | | | DISCHARGED as bidder was not found technically qualified | | | | | |
| 33 | E-Tender No: RITES/RPO-LKO/5936/NTPC/FGUTPP/P-2/R | Earthwork in Formation, P-Way works, Construction of Buildings, Drains, FOB and other ancillary works in connection with construction of Railway Siding and S & T system Package for NTPC, Feroze Gandhi Unchahar Thermal Power Project, Stage-IV (1x500 MW) at Unchahar, Distt. Raebareli, Uttar Pradesh (Package-2) | E Tender | 31.01.2018 | TWO | 21.02.2018 | FOUR | (I)M/s SURESH CHAND GUPTA (II)M/s HARI CONSTRUCTION AND ASSOCIATES PRIVATE LIMITED (III)M/s LAXYO ENERGY LIMITED (IV)M/s RAILTECH INFRAVENTURE PVT LTD | NIL | YES | No.: RITES/RPO-LKO/5936/NTPC/FGUTPP/P-2/R/VOL-XIII Dated: 27.06.2018 | M/s SURESH CHAND GUPTA | Rs. 21,89,31,783.21 | 11/07/2019 | 12/07/2018 | | | |
| 34 | E-TENDER NO.:RITES/RPO-LKO/UPRVUNL/00023/HGJ-Ext./UNIT-A | Construction of Railway Network for Coal Transportation for Harduaganj Thermal Power Project Ext. Unit-A at Harduaganj District Aligarh (UP) | E Tender | 18.01.2018 | TWO | 04.04.2018 | TWO | (I)M/s SURESH CHAND GUPTA (II)M/s MEHROTRA BUILDCON Pvt. Ltd. | NIL | YES | No.: 494/UNL/CE (C-NP)/HTPS/LO A/Rail Network Dated: 29.06.2018 | M/s SURESH CHAND GUPTA | Rs. 47,81,83,570.83 | 26/07/2019 | 27/07/2018 | | | |
| 35 | E-TENDER NO.:RITES/RPO-LKO/5900/BRBCL-NABINAGAR/P-2A | Balance work for Earthwork in Formation, Construction of ROB, RUB and Bridges, P-Way works, Workshop, Service Building ,Foot Over Bridge, Electrical and Miscellaneous works for Railway siding and MGR system of BRBCL Nabinagar TPP (4x250 MW) at Nabinagar, Distt.: Aurangabad, State Bihar | E Tender | 30.11.2017 | TWO | 22.12.2017 | ONE | (I) M/S HARI CONSTRUCTION AND ASSOCIATES PVT. LTD., | NIL | YES | No.: RITES/RPO-LKO/5900/BRBCL-NABINAGAR/P-2A/TF-Vol-II/4519 Dated: 10.08.2018 | M/s Hari Construction | Rs. 3,27,281,277.00 | 25.08.2019 | 25.08.2018 | | | |