

ROC, GURGAON

S&T SBU,

DETAILS OF CONTRACTS MORE THAN 02 (TWO) CRORES IN VALUE

Nov' 2017

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid system)	Last date of receipt of Tender	No. of tender received	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest tenderer/e valued L1	Letter of Award No. & Date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any
RITES/ S&T/ Tender/ TVNL/29	Signaling work for construction of Semi MGR system at TTPS at Lalpania	By advertisement in Newspaper	28.02.05	Two packets	31.03.05	1	M/s Aster Tele services secunderabad	NIL	Yes	RITES/ S&T/ Tender/ TVNL/29 dt. 21.06.2006	M/s Aster Tele Services Secunderabad	3.27 crore	20.04.07	21.06.06	12.02.10	Realization of final bill of contractor under progress with M/s TVNL. Retention money of Rs. 29.0 lacs has been released to agency.
RITES/S&T/Tender/Simhadari/2010	PMC for execution of S&T work for Simadhari at Vishakapatnam	By advertisement in Newspaper	28.06.10	Two packets	19.07.10	5	1.M/s MRT Signals Kolkata 2.M/s Picasons Kolkata 3.M/s Kalindee rail Nirman, Gurgaon 3.M/s Kiran Infra Jaipur, 4.M/s MCML systems Pvt Ltd, Bangalore 6.M/s VNR Infrastructure ltd Hyderabad	NIL	Yes	RITES/S&T/Tender/simhadari/2010 dt. 09.12.2012	M/s Kiran Infra jaipur	5.83 crore	24.02.11	12.10.2010	Last station commissioned on 19.02.2014	• Deviation statement has been accepted & completion documents/drgs have been submitted to client. • S&T System has been handed over & accepted by client. Closing of contract is in progress.
RITES/S&T/ Sipat/24/ Part IV	PMC for S&T work for Railway Sdg at Sipat.	By advertisement in Newspaper	09.05.05	Two packets	13.06.05	2	1. M/s M.r.Trading Co.,Kolkata 2.JV of M/s Aster(P) ltd & McML Sedunderabad	NIL	Yes	RITES/S&T/Sipat/324/ Part IV dt.10.03.06	JV of M/s Aster Rail (P) Ltd & MCML Secunderabad	8.06 crore	24.11.06	25.03.06	06.01.12	Final Bill is pending with client and Closing of contract is in progress. Reminder for vetting sent to DGM/F/NGP on 7.7.15, reminder sent on 22.09.15 & 2nd reminder sent on 16.10.15. The variation has been vetted by Fin/NGP, now it is under sanction of competent authority of RITES. Final variation has been vetted by Finance and accordingly final bill has been sent to RPO/NGP/Fin.
RITES/S&T/A PCPL/ Jhajjar/2009 /Package-1	Supply, installation, testing & commissioning of EI system at APCP/Jhajjar	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	7	1.M/s M.G.Worldwide(P) ltd & delhi 2.M/sKalindee rail Nirman Gurgoan 3.M/s ANSALDO,STS,Bangalore 4.M/s Kiran Infra Engg Jaipur	1.M/s Alcon builders & Engineers(P) Ltd.N.Delhi 2.M/s Shivakriti Int. Jaipur 3.M/s Aster Rail Secunderabad	Yes	RITES/S&T/APCPL/ Jhajjar/2009 /Package-1 dt.29.03.10	JV of M/s M.G world wide (P) Ltd and M/s parvesh construction, Delhi	3.7 crore	12.2.11	13.04.10	Commissioned on 23.07.2014	Contract has been terminated on account of non supply of deficite items of EI spare. Variation statement has been approved by APCPL. Final Billing statements are submitted in Finance for further regularization from APCPL.
RITES/S&T/A PCPL/ Jhajjar/2009 /Package-2	Supply, installation, testing & commissioning of outdoor signalling gears in R&D yard in connection with constructon of Rly siding work at APCPL Jhajjar.	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	6	1.M/s CEL, Sahibabad 2.M/s Kalindee rail Nirman Gurgoan 3.M/s Aster Rail Secunderabad 4.M/s Shivakriti Int.Jaipur	1. .M/s Shivakriti Int. Jaipur 2.M/s Alcon builders & Engineers(P) Ltd.N.Delhi	Yes	RITES/S&T/APCPL/ Jhajjar/2009 /Package-2 dt.28.07.2010	M/s Kalindee Rail Nirman Gurgaon	3.11 crore	11.06.11	12.08.10	Work commissioned on 23.7.2014	Variation statement has been approved by APCPL. Final Billing statement are submitted in Finance for further regularization from APCPL.

<p> RITES/S&T/A PCPL/ Jhajjar/2009 /Package-4 </p>	<p> Supply, installation, testing & commissioning of outdoor signalling gears in 'B' yard in connection with construction of Rly siding work for APCPL, Jhajjar </p>	<p> By advertisement in Newspaper </p>	<p> 21.11.09 </p>	<p> Two packets </p>	<p> 30.12.09 </p>	<p> 6 </p>	<p> 1.M/s CEL, Sahibabad 2.M/s Kalindee rail Nirman Gurgoan 3.M/s Aster Rail Secunderabad 4.M/s Shivakriti Int. jaipur </p>	<p> 1. .M/s Shivakriti Int. Jaipur 2.M/s Alcon builders & Engineers(P) Ltd.N.Delhi </p>	<p> Yes </p>	<p> RITES/S&T/APCPL/ Jhajjar/2009 /Package-4 dt.28.07.2010 </p>	<p> M/s Kalindee Rail Nirman Gurgoan </p>	<p> 2.06 crore </p>	<p> 11.06.11 </p>	<p> 12.08.10 </p>	<p> 07.01.2014 </p>	<p> Variation statement has been approved by APCPL. Final Billing statement are submitted in Finance for further regularization from APCPL. </p>
<p> RITES/S&T/PMC/NTPC-Mauda/11 </p>	<p> PMC for S&T work for construction of Railway siding and inplant facilities at NTPC/Mauda. </p>	<p> By advertisement in Newspaper </p>	<p> 27.08.11 </p>	<p> Two packets </p>	<p> 07.10.11 </p>	<p> 6 </p>	<p> 1. M/s Picasona Kolkata 2..M/s Kalindee rail Nirman, gurgoan 3.M/s Kiran Infra jaipur. 4.M/s Vijayvargi & sons,Nagpur. 5.M/s VNR infra Ltd, 6. M/s Bharat Rail Automations,Mumbai </p>	<p> NIL </p>	<p> Yes </p>	<p> RITES/S&T/PMC/NTPC-Mauda/11 dtd.24.01.12 </p>	<p> M/s Kiran Infra Jaipur </p>	<p> 9.06 crore </p>	<p> 07.08.12 </p>	<p> 07.02.12 </p>	<p> S&T work is held up due to civil & OHE shifting of Mast. </p>	<p> Inplant yard commissioned on 22.3.16. Reception yard pre commissioning completed. Final commissioning delayed due to the civil & OHE work is yet to be completed. </p>
<p> RITES/S&T/A PCPL/JHAJJAR/PACKAGE-V-YJ/2012/Retender </p>	<p> Supply, installation,testing & commissioning of S&T System in Y-connection in connection with construction of Railway siding work for APCPL plant [IGSTPP] at Jhajjar (Haryana)". </p>	<p> By advertisement in Newspapers </p>	<p> 21.03.13 NCR TOI (Delhi English Edition) news papers respectively </p>	<p> Two Packets </p>	<p> 08.04.13 </p>	<p> 2 </p>	<p> 1. M/s Kalindee Rail Nirman (Engineers) Ltd., 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgoan-122002 2. M/s M.G. Worldwide Pvt Ltd, 1004, 10th floor, Hemkunt Tower, 98 Nehru Place, New Delhi. </p>	<p> Nil </p>	<p> Yes </p>	<p> No. RITES/S&T/APCPL/Jhajjar/Packge-V-YJ/2012/Retender-II dtd 25.06.2013 </p>	<p> M/s Kalindee Rail Nirman (Engineers) Ltd., 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgoan-122002 </p>	<p> 2.38 Crore </p>	<p> 09.10.2013 </p>	<p> 10.07.2013 </p>	<p> Work commissioned on 23.7.2014 </p>	<p> Variation statement has been approved by APCPL. Final Billing statement are submitted in Finance for further regularization from APCPL. </p>
<p> RITES/CO/RI/S&T/PMC/MPPGCL/KHANDWA/13/21 </p>	<p> Supply, Installation, Testing and Commissioning of indoor and outdoor gears of signaling and telecommunication system including panel interlocking system in connection with rail transport system for Shree Singaji Thermal Power Project (Stage I & II), Village -Dongelia, Distt. Khandwa, MP. </p>	<p> Limited Tender (Retender after discharge of open tender for this work.) </p>	<p> Tender Enquiry sent to 13 approved contractors by e-mail on 18.03.13 and thereafter by post on 21.03.13 </p>	<p> Two Packets </p>	<p> 02.04.13 </p>	<p> 4 </p>	<p> 1. M/s Kiran Infra Engineers Ltd., B-141, Road No. 9D, Vishwakarma Industrial Area, Jaipur 2. M/s Eldyne Electro Sysytem Pvt Ltd, P-21, Old Ballygunge Road, Kolkata. 3. M/s MRT Signals Ltd, 2 Raja Woodmunt Street, 3rd floor, Kolkata-700001. 4. M/s Bharat Rail Automation Pvt Ltd. B 107/108, mandkeshwar Ind. Estate, SVP Road, Mumbai-400092. </p>	<p> Nil </p>	<p> Yes </p>	<p> No. RITES/CO/RI/S&T/PMC/MPPGCL/Khandwa/13/21 dtd 1.07.2013 </p>	<p> M/s Eldyne Electro Sysytem Pvt Ltd, P-21, Old Ballygunge Road, Kolkata. </p>	<p> 6.17 Crore </p>	<p> 15.02.2014 </p>	<p> 16.07.2013 </p>	<p> Cabin A & Cabin B Work commissioned on 28.06.2016 & 29.06.2016 respectively. </p>	<p> Final bill of contractor has been released by client & closing of contract is under progress. </p>
<p> RITES/CO/RI/S&T/PMC/CS EB/MARWA/12/15 </p>	<p> Supply, Installation, Testing & Commissioning of S&T indoor & outdoor gears with Panel Interlocking system of Rail infrastructure facility for transportation of coal from Naila Railway station to 2x500 MW Marwa TTPP. </p>	<p> By advertisement in Newspapers </p>	<p> 27.06.2013 </p>	<p> Two Packets </p>	<p> 12.07.2013 </p>	<p> 1 </p>	<p> M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002 </p>	<p> NIL </p>	<p> Yes </p>	<p> RITES/CO/RI/S&T/PMC/CSEB/MARWA/2013/LO A dtd: 19.09.2013 </p>	<p> M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002 </p>	<p> 3.12 Crore </p>	<p> 03.08.2014 </p>	<p> 4.10.2013 </p>	<p> Work commissioned on 24.02.2016 </p>	<p> Final bill held up by client & closing of contract is under progress. </p>

RITES/CO/RI/S&T/NTPC-SIMHADRI/2014/ASH SILO-R&D Dated: 19.11.2014	S&T Work in Ash Silo Lines and R&D Yard in connection with the Construction of Railway Siding for Simhadri Super Thermal Power Project, Stage-II at SSTPS, Simhadri (A.P.)	By advertisement in Newspapers	20.11.2014	Two Packets	5.12.2014	03 nos	1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Laxmi Durga Fabricator, Vishakhapatnam. 3. M/s Ganpati, Secunderabad	NIL	Yes	No. RITES/CO/RI/S&T/NTPC-Simhadri/2014/ASH Silo-R&D dtd: 18.02.2015	M/s Laxmi Durga Fabricator, Vishakhapatnam	3.80 Crores	04.01.2016	05.03.2015	Tippler yard commissioned on 25.4.16, R&D yard commissioned on 24.01.2016.	Deviation statement has been accepted by client. Closing of contract in progress.
RITES/CO/RI/ST/OT/CCL-PIPARWAR/2016-16 dtd: 15.01.2016	Signalling work of Panel Interlocking with Multi Aspect Color Light Signals (MACLS) for Junction Cabin & Piparwar In plant Cabin in connection with construction of Railway Siding from McCluskieganj Railway Station to Piparwar siding of CCL, Distt – Chatra, Jharkhand.	By advertisement in Newspapers & E-tendering	15.01.2016	Two Packets	19.02.2016	01 Nos.	M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur- 302006 (Rajasthan)	NIL	Yes	No. RITES/CO/RI/S&T/OT/CCL-PIPARWAR/2016-16 dtd: 27.05.2016	M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur-302006 (Rajasthan)	9.22 Crores	26.11.2017	11.06.2016	Work in progress.	Delay due to all the cables cut by client (CCL) in Cabin 'B'.
RITES/CO/RI/S&T/e-TENDER/SECL/Junadih/16-17	Provision of Signalling system Arrangement of New Railway Siding for Rapid Loading System at Junadih Siding of SECL at Gevra Area	By advertisement in Newspapers & E-tendering	30.05.2016	Two Packets	01.07.2016	3 Nos.	1. M/s Shivakriti International Limited, Jaipur- 302006 (Rajasthan) 2. M/s Laxmi Durga Fabricator, Vishakhapatnam. 3. M/s SS Rail Works Pvt Ltd. Hyderabad (Telangana) 4. Bharat Rail Automations Pvt Ltd., Mumbai (Maharashtra)	NIL	Yes	No. RITES/CO/RI/S&T/e-tender/SECL-Junadih/16-17 dtd: 21.10.2016	M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur-302006 (Rajasthan)	10.12 Cr.	20.10.2017	04.11.2017	Work in progress.	
RITES/CO/RI/S&T/PMC/RINL/15-16/Ph-Dated: 31.08.2016	Providing Signalling System (SSI/EI) for existing tracks and 6.3 MTPA Expansion Railway Tracks in Railway owned yards of RMUY & EMY (Phase-I) at Visakhapatnam Steel Plant, Visakhapatnam	By advertisement in Newspapers & E-tendering	31.08.2016	Two Packets	18.10.2016	03 Nos.	1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Param Enterprises (P) Ltd., Kolkata 3. Technocom, Guwahati	01 (M/s Technocom, Guwahati)	Yes	No: RITES/CO/RI/S&T/PMC/RINL/09/2015-16/Phase-I Dated: 20.01.2017	M/s Param Enterprises (P) Ltd., 23A, Netaji Subhas Road, 3rd Floor, Room No.- 7, P S Hare Street Kolkata - 700001(West Bengal)	Rs. 36.04 Crores	05.02.2018	05.02.2017	Work in progress.	
No: RITES/CO/RI/S&T/MUNPL-MEJA/TENDER/2015-16 dtd: 15.10.2016	PMC for S&T system at Junction station, Crossing & In plant yard in connection with the construction of Coal Transportation system for MUNPL, Meja TPP, Allahabad.-	By advertisement in Newspapers & E-tendering	15.10.2016	Two Packets	15.11.2016	3	1. M/s Shivakriti International Ltd., Jaipur 2. M/s. Kiran Infra Engineers Ltd., Jaipur (iii) M/s MRT Signals Ltd , Kolkata	1. M/s Shivakriti International Ltd., Jaipur 2. M/s. Kiran Infra Engineers Ltd., Jaipur (iii). M/s MRT Signals Ltd , Kolkata	Yes	No: RITES/CO/RI/S&T/MUNPL-MEJA/TENDER/2015-16 dtd: 16.02.2017	M/s Shivakriti International Ltd., Jaipur	26.69 Crores	03.09.2018	03.03.2016	Work in progress.	

No. RITES/CO/RI/ S&T/PMC/E- Tender/NTPC- Talcher/2016 dtd 31.3.16	Provision of Signalling & Telecommunication and construction of associated service buildings in connection with additional Railway line (3.5 Kms Railway Track) connecting Kaniha Mines to MGR yard of Talcher Super Thermal Power Station, Talcher, Kaniha, PO: Deepshikha, Distt: Angul (Odisha).	By advertisement in Newspapers & E-tendering	05.05.2016	Two Packets	12.07.2016	3	1) M/s Edyne Electro Systems Pvt Ltd., Kolkata. 2) M/s SS Rail Works Pvt Ltd., Hyderabad	(01) Nos. M/s Durga Signal Infra Pvt Ltd.	Yes	N. RITES/CO/RI/S& T/Talcher STPS/Tender/3.5 Km Dated: 03.05.2017	M/s Eldyne Electro Systems Pvt Ltd., P-21, Old Ballygunge Road, Kolkata- 700019	Rs. 4.56 Crores	03.04.2018	18.05.2017	Work in progress.
Tender No: RITES/CO/RI/ S&T/GOOTY- DHARMAVA RAM/RB/15/2 1dtd 02.01.2017	Supply, Installation, Testing & Commissioning of Signaling & Telecommunication gears in connection with shifting of existing S&T cables for facilitating earth work for Civil Engineering Works in connection with doubling works at Gooty-Dharmavaram section of South Central Railway of Guntakal Division	By advertisement in Newspapers & E-tendering	03.01.2017	Two Packets	20.02.2017	2	1) M/s Kiran Infra Engineers Ltd, Jaipur 2) M/s Laxmi Durga Fabricator, Vishakhapatnam.	Nil	Yes	No: RITES/CO/RI/S& T/GOOTY- DHARMAVARA M/RB/15/21dtd 29.05.2017	M/s Laxmi Durga Fabricator, Vishakhapatnam.	Rs. 16.03 Crores	28.05.2019	12.06.2017	Work in progress.