

S&T SBU
ROC-1, GURGAON (HR)

No. RITES S&TMIG/POLICY/CONTRACTS & TENDERS
Dated: 06.08.2017

Sub: Details of contracts concluded and status of tenders to be uploaded on RITES's website.

Ref: Vigilance letter RITES/COMIG/POLICY/G-10 dtd 12.08.2014

In reference to above please find attached herewith details of status of tenders, Contracts concluded and details of Contractor's payment for the month of Aug'17 of S&T SBU for uploading on RITES website. Soft copy of the same has also been mailed to IT Department.

The detail of payment to S&T contractors attached herewith.

Encls: As above

JGM/S&T

GM/S&T

GGM/IT


Cont. Engineer/S&T

S&T SBU
ROC-I, GURGAON

Information Regarding status of RA/Final Bill Payment of Working Agencies from 1.08.2017 to 31.08.2017 for S&T SBU of RI Division.

Sl. No	Name of Contractor	Agreement No./LOA no.	Bill Detail		Bill received at HQ dated	Status of Bill		Modes of Payments
			Bill No	Bill Amount (Rs)		Under Process of Checking	Payment released on	
1	M/s Shivakriti International Ltd.	No. RITES/CO/RI/S&T/e-TENDER/SECL-JUNADIH/16-17 dtd 21.10.2016	RA 2	17235590	31.07.2017		18.08.2017	RTGS

ROC, GURGAON

S&T SBU,

DETAILS OF CONTRACTS MORE THAN 02 (TWO) CRORES IN VALUE

Aug' 2017

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid system)	Last date of receipt of Tender	No. of tender received	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest tenderer/e valued L1	Letter of Award No. & Date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any
RITES/ S&T/ Tender/ TVNL/29	Signaling work for construction of Semi MGR system at TTPS at Lalpania	By advertisement in Newspaper	28.02.05	Two packets	31.03.05	1	M/s Aster Tele services secunderabad	NIL	Yes	RITES/ S&T/ Tender/ TVNL/29 dt. 21.06.2006	M/s Aster Tele Services Secunderabad	3.27 crore	20.04.07	21.06.06	12.02.10	Realization of final bill of contractor under progress with M/s TVNL. Retention money of Rs. 29.0 lacs has been released to agency.
RITES/S&T/Tender/Simhadari/2010	PMC for execution of S&T work for Simadhari at Vishakapatnam	By advertisement in Newspaper	28.06.10	Two packets	19.07.10	5	1.M/s MRT Signals Kolkata 2.M/s Picasons Kolkata 3.M/s Kalindee rail Nirman, Gurgaon 3.M/s Kiran Infra Jaipur, 4.M/s MCML systems Pvt Ltd, Bangalore 6.M/s VNR Infrastructure ltd Hyderabad	NIL	Yes	RITES/S&T/Tender/simhadari/2010 dt. 09.12.2012	M/s Kiran Infra jaipur	5.83 crore	24.02.11	12.10.2010	Last station commissioned on 19.02.2014	• Deviation statement has been accepted & completion documents/drags have been submitted to client. • S&T System has been handed over & accepted by client. Closing of contract is in progress.
RITES/CO/RI/S&T/Tender/PMC/Talcher/STPS/ 11-12	Modification of signaling system in connection with doubling of track from Rajapalace station to NH gate Talcher	By advertisement in Newspaper	23.08.11	Two packets	09.09.11	2	1.M/s durga signal Infra pvt ltd Kolkata 2.M/s M.G.Worlwide pvt ltd, New Delhi	NIL	Yes	RITES/CO/RI/S&T/Tender/PMC/Talcher/STPS/ 11-12 Part-4 dt.10.01.12	M/s Durga Singla Infra Pvt Ltd Kolkata	2.11 crore	10.09.12	12.03.12	Last station Commissioned on 11.08.2014	Final Bill and closing of contract is under progress.
RITES/S&T/Sipat/24/ Part IV	PMC for S&T work for Railway Sdg at Sipat.	By advertisement in Newspaper	09.05.05	Two packets	13.06.05	2	1. M/s M.r.Trading Co.,Kolkata 2.JV of M/s Aster(P) ltd & McML Sedunderabad	NIL	Yes	RITES/S&T/Sipat/324/ Part IV dt.10.03.06	JV of M/s Aster Rail (P) Ltd & MCML Secunderabad	8.06 crore	24.11.06	25.03.06	06.01.12	Final Bill is pending with client and Closing of contract is in progress. Reminder for vetting sent to DGM/F/NGP on 7.7.15, reminder sent on 22.09.15 & 2nd reminder sent on 16.10.15. The variation has been vetted by Fin/NGP, now it is under sanction of competent authority of RITES. Final variation has been vetted by Finance and accordingly final bill has been sent to RPO/NGP/Fin.
RITES/S&T/APCPL/ Jhajjar/2009 /Package-I	Supply, installation, testing & commissioning of FI system at APCP/Jhajjar	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	7	1.M/s M.G.Worldwide(P) ltd & delhi 2.M/sKalindee rail Nirman Gurgoan 3.M/s ANSALDO.STS.Bangalore 4.M/s Kiran Infra Engg Jaipur	1.M/s Alcon builders & Engineers(P) Ltd.N.Delhi 2.M/s Shivakriti Int. Jaipur 3.M/s Aster Rail Secunderabad	Yes	RITES/S&T/APCPL/ Jhajjar/2009 /Package-I dt.29.03.10	JV of M/s M.G world wide (P) Ltd and M/s parvesh construction, Delhi	3.7 crore	12.2.11	13.04.10	Commissioned on 23.07.2014	Contract has been terminated on account of non supply of deficite items of FI spare. Variation statement has been approved by APCPL. Final Billing statements are submitted in Finance for further regularization from APCPL.

RITES/S&T/APCPL/ Jhajjar/2009 /Package-2	Supply, installation, testing & commissioning of outdoor signalling gears in R&D yard in connection with construction of Rly siding work at APCPL, Jhajjar.	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	6	1.M/s CEL, Sahibabad 2.M/s Kalindec rail Nirman Gurgaon 3.M/s Aster Rail Secunderabad 4.M/s Shivakriti Int.Jaipur	1. M/s Shivakriti Int. Jaipur 2.M/s Alcon builders & Engineers(P) Ltd.N.Delhi	Yes	RITES/S&T/APCPL/ Jhajjar/2009 /Package-2 dt.28.07.2010	M/s Kalindec Rail Nirman Gurgaon	3.11 crore	11.06.11	12.08.10	Work commissioned on 23.7.2014	Variation statement has been approved by APCPL. Final Billing statement are submitted in Finance for further regularization from APCPL.
RITES/S&T/APCPL/ Jhajjar/2009 /Package-4	Supply, installation, testing & commissioning of outdoor signalling gears in 'B' yard in connection with construction of Rly siding work for APCPL, Jhajjar	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	6	1.M/s CEL, Sahibabad 2.M/s Kalindec rail Nirman Gurgaon 3.M/s Aster Rail Secunderabad 4.M/s Shivakriti Int. jaipur	1. M/s Shivakriti Int. Jaipur 2.M/s Alcon builders & Engineers(P) Ltd.N.Delhi	Yes	RITES/S&T/APCPL/ Jhajjar/2009 /Package-4 dt.28.07.2010	M/s Kalindec Rail Nirman Gurgaon	2.06 crore	11.06.11	12.08.10	07.01.2014	Variation statement has been approved by APCPL. Final Billing statement are submitted in Finance for further regularization from APCPL.
RITES/S&T/PMC/NTPC- Mauda/11	PMC for S&T work for construction of Railway siding and implant facilities at NTPC/Mauda.	By advertisement in Newspaper	27.08.11	Two packets	07.10.11	6	1. M/s Picasona Kolkata 2.M/s Kalindec rail Nirman, gurgaon 3.M/s Kiran Infra jaipur. 4.M/s Vijayvargi & sons,Nagpur. 5.M/s VNR infra Ltd. 6. M/s Bharat Rail Automations,Mumbai	NIL	Yes	RITES/S&T/PMC/NTPC- Mauda/11 dtd.24.01.12	M/s Kiran Infra Jaipur	9.06 crore	07.08.12	07.02.12	S&T work is held up due to civil & points insertion and OHE shifting of Mast.	Implant yard commissioned on 22.3.16. Reception yard pre commissioning completed. Final commissioning delayed due to the civil & OHE work is yet to be completed.
RITES/S&T/APCPL/JHAJJAR/ PACKAGE-V-YJ/2012/ Re-tender	Supply, installation, testing & commissioning of S&T System in Y-connection in connection with construction of Railway siding work for APCPL plant [IGSTPP] at Jhajjar (Haryana)".	By advertisement in Newspapers	21.03.13 NCR TOI (Delhi English Edition) news papers respectively	Two Packets	08.04.13	2	1. M/s Kalindec Rail Nirman (Engineers) Ltd., 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgaon-122002 2. M/s M.G. Worldwide Pvt Ltd. 1004, 10th floor, Hemkunt Tower, 98 Nehru Place, New Delhi.	Nil	Yes	No. RITES/S&T/APCPL/Jhajjar/ Package-V-YJ/2012/ Re-Tender-II dtd 25.06.2013	M/s Kalindec Rail Nirman (Engineers) Ltd., 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgaon-122002	2.38 Crore	09.10.2013	10.07.2013	Work commissioned on 23.7.2014	Variation statement has been approved by APCPL. Final Billing statement are submitted in Finance for further regularization from APCPL.
RITES/CO/RI/PGCL/KHANDWA/ DWA/13/21	Supply, Installation, Testing and Commissioning of indoor and outdoor gears of signaling and telecommunication system including panel interlocking system in connection with rail transport system for Shree Singaji Thermal Power Project (Stage I & II) , Village -Dongelia, Distt. Khandwa, MP.	Limited Tender (Retender after discharge of open tender for this work.)	Tender Enquiry sent to 13 approved contractors by e-mail on 18.03.13 and thereafter by post on 21.03.13	Two Packets	02.04.13	4	1. M/s Kiran Infra Engineers Ltd., B-141, Road No. 9D, Vishwakarma Industrial Area, Jaipur 2. M/s Eldyne Electro Sysytem Pvt Ltd, P-21, Old Ballygunge Road, Kolkata. 3. M/s MRT Signals Ltd, 2 Raja Woodmunt Street, 3rd floor, Kolkata-700001. 4. M/s Bharat Rail Automation Pvt Ltd. B 107/108, mandkeshwar Ind. Estate, SVP Road, Mumbai-400092.	Nil	Yes	No. RITES/CO/RI/S&T/PGCL/ Khandwa/13/21 dtd 1.07.2013	M/s Eldyne Electro Sysytem Pvt Ltd, P-21, Old Ballygunge Road, Kolkata.	6.17 Crore	15.02.2014	16.07.2013	Cabin A & Cabin B Work commissioned on 28.06.2016 & 29.06.2016 respectively.	Final bill of contractor has been by client & closing of contract is under progress.

RTES/CO/RI/S&T/PMC/CS/EB/MARWA/12/15	Supply, Installation, Testing & Commissioning of S&T indoor & outdoor gears with Panel Interlocking system of Rail infrastructure facility for transportation of coal from Naila Railway station to 2x500 MW Marwa TTPP.	By advertisement in Newspapers	27.06.2013	Two Packets	12.07.2013	1	M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002	NIL	Yes	RTES/CO/RI/S&T/PMC/CSEB/MARWA/2013/LO A dtd: 19.09.2013	M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002	3.12 Crore	03.08.2014	4.10.2013	Work commissioned on 24.02.2016	Final bill held up by client & closing of contract is under progress.
RTES/CO/RI/S&T/NTPC-SIMHADRI/2014/ASHI SILO-R&D Dated: 19.11.2014	S&T Work in Ash Silo Lines and R&D Yard in connection with the Construction of Railway Siding for Simhadri Super Thermal Power Project, Stage-II at SSTPS, Simhadri (A.P.)	By advertisement in Newspapers	20.11.2014	Two Packets	5.12.2014	03 nos	1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Laxmi Durga Fabricator, Vishakhapatnam. 3. M/s Ganpati, Secunderabad	NIL	Yes	No. RTES/CO/RI/S&T/NTPC-Simhadri/2014/ASHI Silo-R&D dtd: 18.02.2015	M/s Laxmi Durga Fabricator, Vishakhapatnam	3.80 Crores	04.01.2016	05.03.2015	Tippler yard commissioned on 25.4.16, R&D yard commissioned on 24.01.2016.	Deviation statemet has been accepted by client. Closing of contract in progress.
RTES/CO/RI/ST/OT/CCL-PIPARWAR/2016-16 dtd: 15.01.2016	Signalling work of Panel Interlocking with Multi Aspect Color Light Signals (MACLS) for Junction Cabin & Piparwar In plant Cabin in connection with construction of Railway Siding from McCluskieganj Railway Station to Piparwar siding of CCL, Dist - Chatra, Jharkhand.	By advertisement in Newspapers & E-tendering	15.01.2016	Two Packets	19.02.2016	01 Nos.	M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur- 302006 (Rajasthan)	NIL	Yes	No. RTES/CO/RI/S&T/OT/CCL-PIPARWAR/2016-16 dtd: 27.05.2016	M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur-302006 (Rajasthan)	9.22 Crores	26.11.2017	11.06.2016	Work in progress.	NIL
RTES/CO/RI/S&T/e-TENDER/SECL/Junadih/16-17	Provision of Signalling system Arrangement of New Railway Siding for Rapid Loading System at Junadih Siding of SECL at Gevra Area	By advertisement in Newspapers & E-tendering	30.05.2016	Two Packets	01.07.2016	3 Nos.	1. M/s Shivakriti International Limited, Jaipur- 302006 (Rajasthan) 2. M/s Laxmi Durga Fabricator, Vishakhapatnam. 3. M/s SS Rail Works Pvt Ltd. Hyderabad (Telangana) 4. Bharat Rail Automations Pvt Ltd., Mumbai (Maharashtra)	NIL	Yes	No. RTES/CO/RI/S&T/e-tender/SECL-Junadih/16-17 dtd 21.10.2016	M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur-302006 (Rajasthan)	10.12 Cr.	20.10.2017	NIL	Work in progress.	NIL

RITES/CO/RI/S&T/PMC/RINL/15-16/Ph-Dated: 31.08.2016	Providing Signalling System (SSI/T) for MTPA Expansion Railway Tracks in Railway owned yards of RMUY & EMY (Phase-I) at Visakhapatnam Steel Plant, Visakhapatnam	By advertisement in Newspapers & E-tendering	31.08.2016	Two Packets	18.10.2016	03 Nos.	1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Param Enterprises (P) Ltd., Kolkata 3. Technocom, Guwahati	01 (M/s Technocom, Guwahati)	Yes	No: RITES/CO/RI/S&T/PMC/RINL/09/2015-16/Phase-I Dated: 20.01.2017	M/s Param Enterprises (P) Ltd., Netaji Subhas Road, 3rd Floor, Room No.- 7, P. S Hare Street Kolkata - 700001 (West Bengal)	Rs. 36.04 Crores	05.02.2018	NIL	Work in progress.	NIL
No: RITES/CO/RI/S&T/MUNPL-MEJA/TENDER/2015-16 dtd 15.10.2016	PMC for S&T system at Junction station, Crossing & In plant yard in connection with the construction of Coal Transportation system for MUNPL, Meja TPP, Allahabad.	By advertisement in Newspapers & E-tendering	15.10.2016	Two Packets	15.11.2016	3	1. M/s Shivakriti International Ltd., Jaipur 2. M/s. Kiran Infra Engineers Ltd., Jaipur (iii) M/s MRT Signals Ltd., Kolkata	1. M/s Shivakriti International Ltd., Jaipur 2. M/s. Kiran Infra Engineers Ltd., Jaipur (iii). M/s MRT Signals Ltd., Kolkata	Yes	No: RITES/CO/RI/S&T/MUNPL-MEJA/TENDER/2015-16 dtd 16.02.2017	M/s Shivakriti International Ltd., Jaipur	26.69 Crores	03.09.2018	03.03.2016	Work in progress.	NIL
No. RITES/CO/RI/S&T/PMC/E-Tender/NTPC-Talcher/2016 dtd 31.3.16	Provision of Signalling & Telecommunication and construction of associated service buildings in connection with additional Railway line (3.5 Kms Railway Track) connecting Kaniha Mines to MGR yard of Talcher Super Thermal Power Station, Talcher, Kaniha, PO: Deepshikha, Dist: Angul (Odisha).	By advertisement in Newspapers & E-tendering	05.05.2016	Two Packets	12.07.2016	3	1) M/s Edyne Electro Systems Pvt Ltd., Kolkata. 2) M/s SS Rail Works Pvt Ltd., Hyderabad	(01) Nos. M/s Durga Signal Infra Pvt Ltd.	Yes	N. RITES/CO/RI/S&T/Talcher STPS/Tender/3.5 Km Dated: 03.05.2017	M/s Edyne Electro Systems Pvt Ltd., P-21, Old Ballygunge Road, Kolkata-700019	Rs. 4.56 Crores	03.04.2018	18.05.2017	Work in progress.	NIL
Tender No: RITES/CO/RI/S&T/GOOTY-DHARMAVARA/RB/15/21 dtd 02.01.2017	Supply, Installation, Testing & Commissioning of Signaling & Telecommunication gears in connection with shifting of existing S&T cables for facilitating earth work for Civil Engineering Works in connection with doubling works at Gooty-Dharmavaram section of South Central Railway of Guntakal Division	By advertisement in Newspapers & E-tendering	03.01.2017	Two Packets	20.02.2017	2	1) M/s Kiran Infra Engineers Ltd., Jaipur 2) M/s Laxmi Durga Fabricator, Vishakhapatnam.	Nil	Yes	No: RITES/CO/RI/S&T/GOOTY-DHARMAVARA/RB/15/21 dtd 29.05.2017	M/s Laxmi Durga Fabricator, Vishakhapatnam.	Rs. 16.03 Crores	28.05.2019	12.06.2017	Work in progress.	NIL

**ROC, GURGAON
S&T SBU,**

DETAILS OF TENDERS MORE THAN 02 (TWO) CRORES IN VALUE

Contracts Concluded for the month of August'2017

Aug'2017

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
Tender No	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid system)	Last date of receipt of Tender	Nos of Tender recd.	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest tenderer/e valued L1	Letter of Award No. & Date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any	
No. RTTES/CO/RI/S&T/Kusmunda/SECL/2015 dtd 28.10.2016	Signalling & Telecommunication work in connection with construction of Rail Infrastructure for providing Railway siding at Kusmunda Project for dispatch of washed and Raw coal Kusmunda, District-Korba (Chattisgarh)	By advertisement in Newspapers & E-tendering	11.10.2016	Two Packets													TC comments are under preparation.
No. RTTES/CO/RI/S&T/PMC/NTPC/Mauda Phase-II/15/26 dtd 22.4.2017	Supply, Installation, Testing & commissioning of indoor & outdoor gears of signalling & telecommunication system including addition, alteration in EI system installed in Reception yard. Inplant yard & EI hgt in connection with stage0II work for proposed siding taking off from Chachar Rlys station to Inplant yard of NTPC Mouda super thermal power project.	By advertisement in Newspapers & E-tendering	22.04.2017	Two Packets													TC comments are under preparation.

**ROC-I, GURGAON
S&T SBU**

No. RITES/CO/R I/S&T /I.PACT&TD/09/02
Date: 05.09.2017

Sub: Effective implementation of Integrity pact in Contracts/tenders

Ref: GM/CP & Coordination IP Note No. RITES/CP/IP/Cor-res/2012 dtd. 08.08.2012

In reference to above, following information for the month of Aug'2017 is submitted-

1. List of tenders issued during the month having provision of Integrity pact
(Works with estimated cost of Rs.1.00 crores and above up to less than Rs 10.00 crores)

Name of work	Estimated cost of work	Name of Liaison Officer
NIL		

2. List of tenders issued during the month having provision of Integrity pact
(Works with estimated cost of Rs.10.00 crores and above)

Name of work	Estimated cost of work	Name of IEM & Liaison Officer
NIL		

3. List of works awarded during the month having provision of Integrity pact
(Works with estimated cost of Rs.1.00 crores and above up to less than Rs 10.00 crores)

Name of work	Estimated cost of work	Name of Liaison Officer
NIL		

4. List of works awarded during the month having provision of Integrity pact
(Works with estimated cost of Rs.10.00 crores and above)

Name of work	Estimated cost of work	Name of IEM & Liaison Officer
NIL		

5. Details of Complaints received during the month

Name of Work	Details of Complaint
No complaint received against tenders/ contracts with estimated / awarded cost more than Rs. 1 crore.	

6. Details of action taken regarding complaints received during the month

Not Applicable