

**ROC, GURGAON
S&T SBU,
DETAILS OF CONTRACTS MORE THAN 02 (TWO) CRORES IN VALUE**

Feb'2018

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid system)	Last date of receipt of Tender	No. of tender received	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest tenderer/e valued L1	Letter of Award No. & Date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any
MITES/ S&T/ Tender/ TVNL/29	Signaling work for construction of Semi MGR system at TTPS at Lalpania	By advertisement in Newspaper	28.02.05	Two packets	31.03.05	1	M/s Aster Tele services secunderabad	NIL	Yes	MITES/ S&T/ Tender/ TVNL/29 dt. 21.06.2006	M/s Aster Tele Services Secunderabad	3.27 crore	20.04.07	21.06.06	12.02.10	Due to non availability of fund realization of final bill of contractor is pending with M/s TVNL. Retention money of Rs. 29.0 lacs has been released to agency.
MITES/S&T/Tender/Simhadari/2010	PMC for execution of S&T work for Simadhari at Vishakapatnam	By advertisement in Newspaper	28.06.10	Two packets	19.07.10	5	1.M/s MRT Signals Kolkata 2.M/s Picasons Kolkata 3.M/s Kalindee rail Nirman, Gurgaon 3.M/s Kiran Infra Jaipur, 4.M/s MCML systems Pvt Ltd, Bangalore 6.M/s VNR Infrastructure Ltd Hyderabad	NIL	Yes	MITES/S&T/Tender/simhadari/2010 dt. 09.12.2012	M/s Kiran Infra jaipur	5.83 crore	24.02.11	12.10.2010	Last station commissioned on 19.02.2014	<ul style="list-style-type: none"> • Deviation statement has been accepted & completion documents/drgs have been submitted to client. • S&T System has been handed over & accepted by client. Closing of contract is in progress.
MITES/S&T/ Sipat/24/ Part IV	PMC for S&T work for Railway Sdg at Sipat.	By advertisement in Newspaper	09.05.05	Two packets	13.06.05	2	1. M/s M.r.Trading Co.,Kolkata 2.JV of M/s Aster(P) ltd & McML Sedunderabad	NIL	Yes	MITES/S&T/Sipat/324/ Part IV dt.10.03.06	JV of M/s Aster Rail (P) Ltd & MCML Secunderabad	8.06 crore	24.11.06	25.03.06	06.01.12	Final Bill is pending with client and Closing of contract is in progress. Reminder for vetting sent to DGM/F/NGP on 7.7.15, reminder sent on 22.09.15 & 2nd reminder sent on 16.10.15. The variation has been vetted by Fin/NGP, now it is under sanction of competent authority of MITES. Final variation has been vetted by Finance and accordingly final bill has been sent to RPO/Ngp/Fin.
MITES/S&T/APCPL/ Jhajjar/2009 /Package-I	Supply, installation, testing & commissioning of E1 system at APCP/Jhajjar	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	7	1.M/s M.G.Worldwide(P) ltd & delhi 2.M/sKalindee rail Nirman Gurgoan 3.M/s ANSALDO,STS,Bangalore 4.M/s Kiran Infra Engg Jaipur	1.M/s Alcon builders & Engineers(P) Ltd.N.Delhi 2.M/s Shivakriti Int. Jaipur 3.M/s Aster Rail Secunderabad	Yes	MITES/S&T/APCPL/ Jhajjar/2009 /Package-1 dt.29.03.10	JV of M/s M.G world wide (P) Ltd and M/s parvesh construction, Delhi	3.7 crore	12.2.11	13.04.10	Commissioned on 23.07.2014	Final bill of agency has been paid. The contract may be considered closed on instruction of Client M/s APCPL.
MITES/S&T/APCPL/ Jhajjar/2009 /Package-2	Supply, installation, testing & commissioning of outdoor signalling gears in R&D yard in connection with construction of Rly siding work at APCPL Jhajjar.	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	6	1.M/s CEL, Sahibabad 2.M/s Kalindee rail Nirman Gurgoan 3.M/s Aster Rail Secunderabad 4.M/s Shivakriti Int.Jaipur	1. M/s Shivakriti Int. Jaipur 2.M/s Alcon builders & Engineers(P) Ltd.N.Delhi	Yes	MITES/S&T/APCPL/ Jhajjar/2009 /Package-2 dt.28.07.2010	M/s Kalindee Rail Nirman Gurgaon	3.11 crore	11.06.11	12.08.10	Work commissioned on 23.7.2014	Final bill of agency has been paid except SD.

<p> RITES/S&T/APCPL/Jhajjar/2009/Package-4 </p>	<p> Supply, installation, testing & commissioning of outdoor signalling gears in 'B' yard in connection with construction of Rly siding work for APCPL, Jhajjar </p>	<p> By advertisement in Newspaper </p>	<p> 21.11.09 </p>	<p> Two packets </p>	<p> 30.12.09 </p>	<p> 6 </p>	<p> 1.M/s CEL, Sahibabad 2.M/s Kalindee rail Nirman Gurgoan 3.M/s Aster Rail Secunderabad 4.M/s Shivakriti Int. jaipur </p>	<p> 1. .M/s Shivakriti Int. Jaipur 2.M/s Alcon builders & Engineers(P) Ltd.N.Delhi </p>	<p> Yes </p>	<p> RITES/S&T/APCPL/ Jhajjar/2009/Package-4 dt.28.07.2010 </p>	<p> M/s Kalindee Rail Nirman Gurgoan </p>	<p> 2.06 crore </p>	<p> 11.06.11 </p>	<p> 12.08.10 </p>	<p> 07.01.2014 </p>	<p> Final bill of agency has been paid except SD. </p>
<p> RITES/S&T/PMC/NTPC-Mauda/11 </p>	<p> PMC for S&T work for construction of Railway siding and inplant facilities at NTPC/Mauda. </p>	<p> By advertisement in Newspaper </p>	<p> 27.08.11 </p>	<p> Two packets </p>	<p> 07.10.11 </p>	<p> 6 </p>	<p> 1. M/s Picasona Kolkata 2..M/s Kalindee rail Nirman, gurgoan 3.M/s Kiran Infra jaipur. 4.M/s Vijayvargi & sons,Nagpur. 5.M/s VNR infra Ltd, 6. M/s Bharat Rail Automations,Mumbai </p>	<p> NIL </p>	<p> Yes </p>	<p> RITES/S&T/PMC/NTPC-Mauda/11 dtd.24.01.12 </p>	<p> M/s Kiran Infra Jaipur </p>	<p> 9.06 crore </p>	<p> 07.08.12 </p>	<p> 07.02.12 </p>	<p> Inplant yard commissioned on 22.3.16. S&T work is held up due to civil & points insertion and OHE shifting of Mast. </p>	<p> Reception yard pre commissioning completed. Final commissioning delayed due to the civil & OHE work is yet to be completed. </p>
<p> RITES/S&T/APCPL/JHAJJAR/PACKAGE-V-YJ/2012/Retender </p>	<p> Supply, installation,testing & commissioning of S&T System in Y-connection in connection with construction of Railway siding work for APCPL plant [IGSTPP] at Jhajjar (Haryana)". </p>	<p> By advertisement in Newspapers </p>	<p> 21.03.13 NCR TOI (Delhi English Edition) news papers respectively </p>	<p> Two Packets </p>	<p> 08.04.13 </p>	<p> 2 </p>	<p> 1. M/s Kalindee Rail Nirman (Engineers) Ltd., 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgoan-122002 2. M/s M.G. Worldwide Pvt Ltd, 1004, 10th floor, Hemkunt Tower, 98 Nehru Place, New Delhi. </p>	<p> Nil </p>	<p> Yes </p>	<p> No. RITES/S&T/APCPL/Jhajjar/Package-V-YJ/2012/Retender-II dtd 25.06.2013 </p>	<p> M/s Kalindee Rail Nirman (Engineers) Ltd., 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgoan-122002 </p>	<p> 2.38 Crore </p>	<p> 09.10.2013 </p>	<p> 10.07.2013 </p>	<p> Work commissioned on 23.7.2014 </p>	<p> Final bill of agency has been paid except SD. </p>
<p> RITES/CO/RI/S&T/PMC/MPPGCL/KHANDWA/13/21 </p>	<p> Supply, Installation, Testing and Commissioning of indoor and outdoor gears of signaling and telecommunication system including panel interlocking system in connection with rail transport system for Shree Singaji Thermal Power Project (Stage I & II), Village -Dongelia, Distt. Khandwa, MP. </p>	<p> Limited Tender (Retender after discharge of open tender for this work.) </p>	<p> Tender Enquiry sent to 13 approved contractors by e-mail on 18.03.13 and thereafter by post on 21.03.13 </p>	<p> Two Packets </p>	<p> 02.04.13 </p>	<p> 4 </p>	<p> 1. M/s Kiran Infra Engineers Ltd., B-141, Road No. 9D, Vishwakarma Industrial Area, Jaipur 2. M/s Eldyne Electro Sysytem Pvt Ltd, P-21, Old Ballygunge Road, Kolkata. 3. M/s MRT Signals Ltd, 2 Raja Woodmunt Street, 3rd floor, Kolkata-700001. 4. M/s Bharat Rail Automation Pvt Ltd. B 107/108, mandkeshwar Ind. Estate, SVP Road, Mumbai-400092. </p>	<p> Nil </p>	<p> Yes </p>	<p> No. RITES/CO/RI/S&T/PMC/MPPGCL/Khandwa/13/21 dtd 1.07.2013 </p>	<p> M/s Eldyne Electro Sysytem Pvt Ltd, P-21, Old Ballygunge Road, Kolkata. </p>	<p> 6.17 Crore </p>	<p> 15.02.2014 </p>	<p> 16.07.2013 </p>	<p> Cabin A & Cabin B Work commissioned on 28.06.2016 & 29.06.2016 respectively. </p>	<p> Final bill of contractor has been released by client & closing of contract is under progress. </p>

<p> RITES/CO/RI/S&T/PMC/CS/EB/MARWA/12/15 </p>	<p> Supply, Installation, Testing & Commissioning of S&T indoor & outdoor gears with Panel Interlocking system of Rail infrastructure facility for transportation of coal from Naila Railway station to 2x500 MW Marwa TTPP. </p>	<p> By advertisement in Newspapers </p>	<p> 27.06.2013 </p>	<p> Two Packets </p>	<p> 12.07.2013 </p>	<p> 1 </p>	<p> M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002 </p>	<p> NIL </p>	<p> Yes </p>	<p> RITES/CO/RI/S&T/PMC/CSEB/MARWA/2013/LO A dtd: 19.09.2013 </p>	<p> M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002 </p>	<p> 3.12 Crore </p>	<p> 03.08.2014 </p>	<p> 4.10.2013 </p>	<p> Work commissioned on 24.02.2016 </p>	<p> Final bill is under preparation. Closing of contract is under progress. </p>
<p> RITES/CO/RI/S&T/NTPC-SIMHADRI/2014/ASH SILO-R&D Dated: 19.11.2014 </p>	<p> S&T Work in Ash Silo Lines and R&D Yard in connection with the Construction of Railway Siding for Simhadri Super Thermal Power Project, Stage-II at SSTPS, Simhadri (A.P.) </p>	<p> By advertisement in Newspapers </p>	<p> 20.11.2014 </p>	<p> Two Packets </p>	<p> 5.12.2014 </p>	<p> 3.00 </p>	<p> 1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Laxmi Durga Fabricator, Vishakhapatnam. 3. M/s Ganpati, Secunderabad </p>	<p> NIL </p>	<p> Yes </p>	<p> No. RITES/CO/RI/S&T/NTPC-Simhadri/2014/ASH Silo-R&D dtd: 18.02.2015 </p>	<p> M/s Laxmi Durga Fabricator, Vishakhapatnam </p>	<p> 3.80 Crores </p>	<p> 04.01.2016 </p>	<p> 05.03.2015 </p>	<p> Tippler yard commissioned on 25.4.16, R&D yard commissioned on 24.01.2016. </p>	<p> Deviation statement has been accepted by client. Closing of contract in progress. </p>
<p> RITES/CO/RI/ST/OT/CCL-PIPARWAR/2016-16 dtd: 15.01.2016 </p>	<p> Signalling work of Panel Interlocking with Multi Aspect Color Light Signals (MACLS) for Junction Cabin & Piparwar In plant Cabin in connection with construction of Railway Siding from McCluskieganj Railway Station to Piparwar siding of CCL, Distt – Chatra, Jharkhand. </p>	<p> By advertisement in Newspapers & E-tendering </p>	<p> 15.01.2016 </p>	<p> Two Packets </p>	<p> 19.02.2016 </p>	<p> 1 </p>	<p> M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur- 302006 (Rajasthan) </p>	<p> NIL </p>	<p> Yes </p>	<p> No. RITES/CO/RI/S&T/OT/CCL-PIPARWAR/2016-16 dtd: 27.05.2016 </p>	<p> M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur-302006 (Rajasthan) </p>	<p> 9.22 Crores </p>	<p> 26.11.2017 </p>	<p> 11.06.2016 </p>	<p> Work Commissioned on 30.12.2017 </p>	<p> Delay due to cable cut by client (CCL) in 'B' Cabin. Handing over taking over and closing of contract is in progress. </p>
<p> RITES/CO/RI/S&T/e-TENDER/SECL/Junadih/16-17 </p>	<p> Provision of Signalling system Arrangement of New Railway Siding for Rapid Loading System at Junadih Siding of SECL at Gevra Area </p>	<p> By advertisement in Newspapers & E-tendering </p>	<p> 30.05.2016 </p>	<p> Two Packets </p>	<p> 01.07.2016 </p>	<p> 3 </p>	<p> M/s Shivakriti International Limited, Jaipur- 302006 (Rajasthan) 2. M/s Laxmi Durga Fabricator, Vishakhapatnam. 3. M/s SS Rail Works Pvt Ltd. Hyderabad (Telangana) 4. Bharat Rail Automations Pvt Ltd., Mumbai (Maharashtra) </p>	<p> NIL </p>	<p> Yes </p>	<p> No. RITES/CO/RI/S&T/e-tender/SECL-Junadih/16-17 dtd 21.10.2016 </p>	<p> M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur-302006 (Rajasthan) </p>	<p> 10.12 Cr. </p>	<p> 20.10.2017 </p>	<p> 04.11.2016 </p>	<p> Work in progress. </p>	<p> Due to approval of SIP delayed by Railways and approved on 16.10.2017. </p>

<p> RITES/CO/RI/S&T/PMC/RINL/15-16/Ph-Dated: 31.08.2016 </p>	<p> Providing Signalling System (SSI/EI) for MTPA Expansion Railway Tracks in Railway owned yards of RMUY & EMY (Phase-I) at Visakhapatnam Steel Plant, Visakhapatnam </p>	<p> By advertisement in Newspapers & E-tendering </p>	<p> 31.08.2016 </p>	<p> Two Packets </p>	<p> 18.10.2016 </p>	<p> 3 </p>	<p> 1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Param Enterprises (P) Ltd., Kolkata 3. Technocom, Guwahati </p>	<p> 01 (M/s Technocom, Guwahati) </p>	<p> Yes </p>	<p> No: RITES/CO/RI/S&T/PMC/RINL/09/2015-16/Phase-I Dated: 20.01.2017 </p>	<p> M/s Param Enterprises (P) Ltd., 23A, Netaji Subhas Road, 3rd Floor, Room No.- 7, P S Hare Street Kolkata - 700001 (West Bengal) </p>	<p> Rs. 36.04 Crores </p>	<p> 05.02.2018 </p>	<p> 05.02.2017 </p>	<p> Work in progress. </p>	<p> The decision on dual VDU is pending at RINL. EOT has been issued up to 31.01.2019. </p>
<p> No: RITES/CO/RI/S&T/MUNPL-MEJA/TENDER/2015-16 dtd 15.10.2016 </p>	<p> PMC for S&T system at Junction station, Crossing & In plant yard in connection with the construction of Coal Transportation system for MUNPL, Meja TPP, Allahabad.- </p>	<p> By advertisement in Newspapers & E-tendering </p>	<p> 15.10.2016 </p>	<p> Two Packets </p>	<p> 15.11.2016 </p>	<p> 3 </p>	<p> 1. M/s Shivakriti International Ltd., Jaipur 2. M/s. Kiran Infra Engineers Ltd., Jaipur (iii) M/s MRT Signals Ltd , Kolkata </p>	<p> NIL </p>	<p> Yes </p>	<p> No: RITES/CO/RI/S&T/MUNPL-MEJA/TENDER/2015-16 dtd 16.02.2017 </p>	<p> M/s Shivakriti International Ltd., Jaipur </p>	<p> 26.69 Crores </p>	<p> 03.09.2018 </p>	<p> 03.03.2016 </p>	<p> Work in progress. </p>	
<p> No. RITES/CO/RI/S&T/PMC/E-Tender/NTPC-Talcher/2016 dtd 31.3.16 </p>	<p> Provision of Signalling & Telecommunication and construction of associated service buildings in connection with additional Railway line (3.5 Kms Railway Track) connecting Kaniha Mines to MGR yard of Talcher Super Thermal Power Station, Talcher, Kaniha, PO: Deepshikha, Distt: Angul (Odisha). </p>	<p> By advertisement in Newspapers & E-tendering </p>	<p> 05.05.2016 </p>	<p> Two Packets </p>	<p> 12.07.2016 </p>	<p> 3 </p>	<p> 1) M/s Edyne Electro Systems Pvt Ltd., Kolkata. 2) M/s SS Rail Works Pvt Ltd., Hyderabad </p>	<p> (01) Nos. M/s Durga Signal Infra Pvt Ltd. </p>	<p> Yes </p>	<p> N. RITES/CO/RI/S&T/Talcher STPS/Tender/3.5 Km Dated: 03.05.2017 </p>	<p> M/s Eldyne Electro Systems Pvt Ltd., P-21, Old Ballygunge Road, Kolkata-700019 </p>	<p> Rs. 4.56 Crores </p>	<p> 03.04.2018 </p>	<p> 18.05.2017 </p>	<p> Work in progress. </p>	
<p> Tender No: RITES/CO/RI/S&T/GOOTY-DHARMAVARA/RB/15/21 dtd 02.01.2017 </p>	<p> Supply, Installation, Testing & Commissioning of Signaling & Telecommunication gears in connection with shifting of existing S&T cables for facilitating earth work for Civil Engineering Works in connection with doubling works at Gooty-Dharmavaram section of South Central Railway of Guntakal Division </p>	<p> By advertisement in Newspapers & E-tendering </p>	<p> 03.01.2017 </p>	<p> Two Packets </p>	<p> 20.02.2017 </p>	<p> 2 </p>	<p> 1) M/s Kiran Infra Engineers Ltd, Jaipur 2) M/s Laxmi Durga Fabricator, Vishakhapatnam. </p>	<p> Nil </p>	<p> Yes </p>	<p> No: RITES/CO/RI/S&T/GOOTY-DHARMAVARA/RB/15/21 dtd 29.05.2017 </p>	<p> M/s Laxmi Durga Fabricator, Vishakhapatnam. </p>	<p> Rs. 16.03 Crores </p>	<p> 28.05.2019 </p>	<p> 12.06.2017 </p>	<p> Work in progress. </p>	

No. RITES/CO/RI/ S&T/Tender/A nuppur- Pendra/3rd Line/2017 dtd 02.11.2017	Supply, Installation, Testing & Commissioning of Indoor & Outdoor gears of Signalling & Telecommunication system including Electronic Interlocking system in connection with the third line works between Anuppur- Pendra Road Section of South East Central Railway of Bilaspur Division.	By advertisement in Newspapers & E-tendering	04.11.2017	Two Packets	15.12.2017	2	1. M/s. Alcon Builders & Engineers Pvt.Ltd., New Delhi-17 2. M/s. Param Enterprises P. Ltd., Kolkata	Nil	Yes	No. RITES/CO/RI/S& T/APR- PND/3rdLine/201 7-18 dtd 08.02.2018	M/s Param Enterprises (P) Ltd., 23A, Netaji Subhas Road, 3rd Floor, Room No. 7, P S Hare Street Kolkata - 700001(West Bengal)	Rs. 71.40 Cr	07.02.2021	22.02.2018	Work in progress.	
---	---	---	------------	-------------	------------	---	---	-----	-----	--	---	--------------	------------	------------	-------------------	--