

**ROC, GURGAON
S&T SBU,
DETAILS OF CONTRACTS MORE THAN 02 (TWO) CRORES IN VALUE**

April' 2016

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid system)	Last date of receipt of Tender	No. of tender received	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest tenderer/e valued LI	Letter of Award No. & Date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any
RITES/S&T/N CPP/DADRI/2009/ PACKAGE-2	PMC FOR s&t WORK AT RLY Siding facilities NTPC Dadri Pkg.2	By advertisement in Newspaper	11.11.10	Two packets	30.11.10	5	1. M/s Picasona Kolkata 2.M/s Aster Rail Secunderabad, 3.M/s jay railway Signalling Pvt lt, gurgaon, 4.M/s Kalindec rail Nirman, gurgaon 5.M/s Kiran Infra jaipur	NIL	Yes	RITES/S7T/NC PP/DADRI/2009/ PACKAGE-2 st.19.05.2011	M/s Kiran Infra Engineers Ltd., jaipur	2.79 crore	04.04.12	02.06.11	Work commissioned on 5.9.2014.	i) Due to change in scope of work. ii) Final variation submitted to finance. iii) Final extension awaited from client. iv) Closure of contract in progress.
RITES/ S&T/ Tender/ TVNL/29	Signaling work for construction of Semi MGR system at TTPS at Lalpania	By advertisement in Newspaper	28.02.05	Two packets	31.03.05	1	M/s Aster Tele services secunderabad	NIL	Yes	RITES/ S&T/ Tender/ TVNL/29 dt. 21.06.2006	M/s Aster Tele Services Secunderabad	3.27 crore	20.04.07	21.06.06	12.02.10	Realization of final bill of contractor under progress with M/s TVNL.
RITES/S&T/Tender/Simhadari/2010	PMC for execution of S&T work for Simadhari at Vishakapatnam	By advertisement in Newspaper	28.06.10	Two packets	19.07.10	5	1.M/s MRT Signals Kolkata 2.M/s Picasons Kolkata 3.M/s Kalindec rail Nirman, Gurgaon 3.M/s Kiran Infra Jaipur, 4.M/s MCML systems Pvt Ltd, Bangalore 6.M/s VNR Infrastructure ltd Hyderabad	NIL	Yes	RITES/S&T/Tender/simhadari/2010 dt. 09.12.2012	M/s Kiran Infra jaipur	5.83 crore	24.02.11	12.10.2010	Last station commissioned on 19.02.2014	R&D yard deleted from scope of work. Final bill is under progress.

RTT/CO/RI/ S&T/Under/P signaling system in connection with doubtign of track from Rajapatace station to NH gate Talcher	Modification of signaling system in Newspaper advertisment in	By	23.08.11	Two packets	09.09.11	2	1 M/s durga signal infra pvt ltd Kolkata 2 M/s M.G. Worldwide pvt ltd, New Delhi	Nil.	Yes	RTT/CO/RI/S &T/Under/PM Singla Infra Pvt ltd Kolkata C/Talcher/TPS / 11-12 Part-4 dl.10.01.12	M/s Durga	2.11 crore	10.09.12	12.03.12	Last station Commissioned on 11.08.2014	Final Bill and closing of contract is under progress.	RTT/CO/RI/ Sipat/24/ Part IV for Railway Sdg at Sipat.	By advertisment in Newspaper				RTT/CO/RI/ Sipat/24/ Part IV for Railway Sdg at Sipat.	By advertisment in Newspaper	99.05.05	Two packets	13.06.05	2	1. M/s M.r.Trading Co.,Kolkata 2 JV of M/s Aster(P) ltd & McML Sunderabad	Nil.	Yes	RTT/CO/RI/S &T/Sip at/324/ Part IV Rail (P) Ltd & MCMIL Sunderabad	JV of M/s Aster	8.06 crore	24.11.06	25.03.06	Reminder for vetting sent to DGM/F/NGP on 7.7.15, reminder sent on 22.09.15 & 2nd reminder sent on 16.10.15. The variation has been vetted by Fin/NGP, now it is under sanction of competent authority of RTT/CO Final variation has been vetted by Finance and accordingly final bill has been sent to RPO/NGP/Fin.	RTT/CO/RI/ S&T/VA	Supply, installation, testing & commissioning of E1 system at APCP/Jhajjar	By Newspaper advertisment in	21.11.09	Two packets	30.12.09	7	1.M/s M.G. Worldwide builders & Engineers(P) ltd & delhi 2 M/sKalindee Ltd.N.Delhi rail Nirman Gurgaon 3.M/s ANSALDO,STS Bangalore 4.M/s Kiran Infra Engg Jajpur	JV of M/s M.G	3.7 crore	12.2.11	13.04.10	Commissioned on 23.07.2014	been approved by APCPL. Final Billing statement is in process.	RTT/CO/RI/ S&T/VA	Supply, installation, testing & commissioning of E1 system at APCP/Jhajjar	By Newspaper advertisment in	21.11.09	Two packets	30.12.09	7	1.M/s M.G. Worldwide builders & Engineers(P) ltd & delhi 2 M/sKalindee Ltd.N.Delhi rail Nirman Gurgaon 3.M/s ANSALDO,STS Bangalore 4.M/s Kiran Infra Engg Jajpur	RTT/CO/RI/ S&T/VA	Supply, installation, testing & commissioning of E1 system at APCP/Jhajjar	By Newspaper advertisment in	21.11.09	Two packets	30.12.09	7	1.M/s M.G. Worldwide builders & Engineers(P) ltd & delhi 2 M/sKalindee Ltd.N.Delhi rail Nirman Gurgaon 3.M/s ANSALDO,STS Bangalore 4.M/s Kiran Infra Engg Jajpur	JV of M/s M.G	3.7 crore	12.2.11	13.04.10	Commissioned on 23.07.2014	been approved by APCPL. Final Billing statement is in process.	RTT/CO/RI/ S&T/VA	Supply, installation, testing & commissioning of outdoor signalling gears in R&D yard in connection with construction of Rly siding work at APCPL Jhajjar.	By Newspaper advertisment in	21.11.09	Two packets	30.12.09	6	1.M/s CIL, Sahibabad 2.M/s Kalindee rail Jajpur Nirman Gurgaon 2.M/s Alcon builders & Engineers(P) ltd.N.Delhi 4.M/s Shivakrti Int.Jajpur	RTT/CO/RI/ S&T/VA	Supply, installation, testing & commissioning of outdoor signalling gears in R&D yard in connection with construction of Rly siding work at APCPL Jhajjar.	By Newspaper advertisment in	21.11.09	Two packets	30.12.09	6	1.M/s CIL, Sahibabad 2.M/s Kalindee rail Jajpur Nirman Gurgaon 2.M/s Alcon builders & Engineers(P) ltd.N.Delhi 4.M/s Shivakrti Int.Jajpur	RTT/CO/RI/ S&T/VA	Supply, installation, testing & commissioning of outdoor signalling gears in R&D yard in connection with construction of Rly siding work at APCPL Jhajjar.	By Newspaper advertisment in	21.11.09	Two packets	30.12.09	6	1.M/s CIL, Sahibabad 2.M/s Kalindee rail Jajpur Nirman Gurgaon 2.M/s Alcon builders & Engineers(P) ltd.N.Delhi 4.M/s Shivakrti Int.Jajpur
---	--	----	----------	-------------	----------	---	--	------	-----	---	-----------	------------	----------	----------	---	---	--	------------------------------------	--	--	--	--	------------------------------------	----------	-------------	----------	---	---	------	-----	---	-----------------	------------	----------	----------	--	----------------------	--	------------------------------------	----------	-------------	----------	---	--	---------------	-----------	---------	----------	-------------------------------	--	----------------------	--	------------------------------------	----------	-------------	----------	---	--	----------------------	--	------------------------------------	----------	-------------	----------	---	--	---------------	-----------	---------	----------	-------------------------------	--	----------------------	--	------------------------------------	----------	-------------	----------	---	---	----------------------	--	------------------------------------	----------	-------------	----------	---	---	----------------------	--	------------------------------------	----------	-------------	----------	---	---

RITES/S&T/A PCPL/ Jhajjar/2009 /Package-4	Supply, installation, testing & commissioning of outdoor signalling gears in 'B' yard in connection with construction of Rly siding work for APCPL, Jhajjar	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	6	1.M/s CEL, Sahibabad 2.M/s Kalindec rail Nirman Gurgaon 3.M/s Aster Rail Secunderabad 4.M/s Shivakriti Int. jaipur	1. .M/s Shivakriti Int. Jaipur 2.M/s Alcon builders & Engineers(P) Ltd.N.Delhi	Yes	RITES/S&T/APCPL/ Jhajjar/2009 /Package-4 dt.28.07.2010	M/s Kalindec Rail Nirman Gurgaon	2.06 crore	11.06.11	12.08.10	07.01.2014	Variation statement has been approved by APCPL. Final Billing statement is in process.
RITES/S&T/P MC/NTPC- Mauda/11	PMC for S&T work for construction of Railway siding and inplant facilities at NTPC/Mauda.	By advertisement in Newspaper	27.08.11	Two packets	07.10.11	6	1. M/s Picasona Kolkata 2..M/s Kalindec rail Nirman, gurgaon 3.M/s Kiran Infra jaipur. 4.M/s Vijayvargi & sons,Nagpur. 5.M/s VNR infra Ltd, 6. M/s Bharat Rail Automations,Mumbai	NIL	Yes	RITES/S&T/P MC/NTPC- Mauda/11 dtd.24.01.12	M/s Kiran Infra Jaipur	9.06 crore	07.08.12	07.02.12	Still in progress	Inplant yard commissioned on 22.3.16. Reception yard work in progress.
RITES/S&T/A PCPL/JHAJJAR/ PACKAGE- V-YJ/2012/Re- tender	Supply, installation,testing & commissioning of S&T System in Y-connection in connection with construction of Railway siding work for APCPL plant [IGSTPP] at Jhajjar (Haryana)".	By advertisement in Newspapers	21.03.13 NCR TOI (Delhi Edition) news papers respectively	Two Packets	08.04.13	2	1. M/s Kalindec Rail Nirman (Engineers) Ltd., 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgaon-122002 2. M/s M.G. Worldwide Pvt Ltd. 1004, 10th floor, Hemkunt Tower, 98 Nehru Place, New Delhi.	Nil	Yes	No. RITES/S&T/APCPL/Jhajjar/Pack- V- YJ/2012/Re- Tender-II dtd 25.06.2013	M/s Kalindec Rail Nirman (Engineers) Ltd., 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgaon-122002	2.38 Crore	09.10.2013	10.07.2013	Work commissioned on 23.7.2014	Variation statement has been approved by APCPL. Final Billing statement is in process.

RTT/ES/CO/RI/ S&T/PMC/MP PGCL/KHAN DWA/13/21	Supply, Installation, Testing and Commissioning of indoor and outdoor gears of signaling and open tender for this work.)	18.03.13 and email on 18.03.13 thereafter by post on 21.03.13	Tender Enquiry sent to 13 approved contractors by e-mail on	Two Packets	02.04.13	4	1. M/s Kiran Infra Engineers Ltd., B-141, Road No. 9D, Vishwakarma Industrial Area, Jaipur 2. M/s Eidyne Electro System Pvt Ltd, P-21, Old Ballyunge Road, Kolkata. 3. M/s MRT Signals Ltd, 2 Raja Woodmunt Street, 3rd floor, Kolkata-700001. 4. M/s Bharat Rail Automation Pvt Ltd, B 107/108, mandkeshwar Ind. Estate, SVP Road, Mumbai- 400092.	Yes	No.	RTT/ES/CO/RI/S &T/PMC/MP GCL/Khandwa/ 13/21 did 1.07.2013	M/s Eidyne Electro System Pvt Ltd, P-21, Old Ballyunge Road, Kolkata.	6.17 Crore	15.02.2014	16.07.2013	Ready for commissioning	1. M/s MSPGCL has deferred the commissioning by two months as they have to arrange O&M staff for S&T system. MSPGCL has still not been arrange the O&M staff. It is informed that client is arranging for O&M.	RTT/ES/CO/RI/ S&T/PMC/CS EB/MARWA/ 12/15	Supply, Installation, Testing & Commissioning of S&T indoor & outdoor gears with Panel Interlocking system of Rail infrastructure facility for transportation of coal from Nalla Railway station to 2x500 MW Marwa TPP.	advertisment in Newspapers	By	27.06.2013	Two Packets	12.07.2013	1	M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Kamplce - 441002	NIL	Yes	RTT/ES/CO/RI/S &T/PMC/CS/EB /MARWA/2013 Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamplce - 441002	3.12 Crore	03.08.2014	4.10.2013	Work in progress	1. Work commissioned on 24.02.2016 2. Reconciliation under progress.	RTT/ES/CO/RI/ S&T/NTPC- SIMHADRI/2 014/ASH	S&T Work in Ash S&T Lines and R&D Yard in the Construction with the Construction Newspapers	By	20.11.2014	Two Packets	5.12.2014	03 nos	1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Laxmi Durga Fabricator, Vishakhapatnam, 3. M/s Ganpati, Secunderabad	NIL	Yes	No. RTT/ES/CO/RI/S Durga Fabricator, Vishakhapatnam	3.80 Crores	04.01.2016	05.03.2015	Tippler yard commissioned on 25.4.16	R&D yard commissioned on 24.01.2016. Supply of spares balance.	RTT/ES/CO/RI/ S&T/NTPC- SIMHADRI/2 014/ASH	S&T Work in Ash S&T Lines and R&D Yard in the Construction with the Construction Newspapers	By	19.11.2014	19.11.2014	Dated: 19.11.2014	Thermal Power Project, Stage-II at SSTPS, Simhadri (A.P.)
---	--	--	---	-------------	----------	---	---	-----	-----	---	---	------------	------------	------------	----------------------------	--	---	---	-------------------------------	----	------------	-------------	------------	---	---	-----	-----	--	------------	------------	-----------	------------------	---	---	---	----	------------	-------------	-----------	--------	---	-----	-----	---	-------------	------------	------------	--	---	---	---	----	------------	------------	----------------------	--