

ROC, GURGAON

S&T SBU,

DETAILS OF CONTRACTS MORE THAN 02 (TWO) CRORES IN VALUE

March' 2016

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid system)	Last date of receipt of Tender	No. of tender received	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest tenderer/evalued L1	Letter of Award No. & Date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any
RITES/S&T/N CPP/DADRI/2009/ PACKAGE-2	PMC FOR s&t WORK AT RLY Siding facilities NTPC Dadri Pkg.2	By advertisement in Newspaper	11.11.10	Two packets	30.11.10	5	1. M/s Picasona Kolkata 2.M/s Aster Rail Secunderabad, 3.M/s jay railway Signalling Pvt It. Jurgaon, 4.M/s Kalindec rail Nirman, gurgaon 5.M/s Kiran Infra jaipur	NIL	Yes	RITES/S7T/NC PP/DADRI/2009/ PACKAGE-2 st.19.05.2011	M/s Kiran Infra Engineers Ltd., jaipur	2.79 crore	04.04.12	02.06.11	Work commissioned on 5.9.2014.	i) Due to change in scope of work. ii) Final variation submitted to finance. iii) Final extension awaited from client. iv) Closure of contract in progress.
RITES/ S&T/ Tender/ TVNL/29	Signaling work for construction of Semi MGR system at TTPS at Lalpania	By advertisement in Newspaper	28.02.05	Two packets	31.03.05	1	M/s Aster Tele services secunderabad	NIL	Yes	RITES/ S&T/ Tender/ TVNL/29 dt. 21.06.2006	M/s Aster Tele Services Secunderabad	3.27 crore	20.04.07	21.06.06	12.02.10	Final bill is pending with client. Letter sent to client in on 26.11.2015 for resolving issues meeting in connection with pending payment of contractor.
RITES/S&T/Tender/Simhadari/2010	PMC for execution of S&T work for Simadhari at Vishakapatnam	By advertisement in Newspaper	28.06.10	Two packets	19.07.10	5	1.M/s MRT Signals Kolkata 2.M/s Picasons Kolkata 3.M/s Kalindec rail Nirman, Gurgaon 3.M/s Kiran Infra Jaipur, 4.M/s MCML systems Pvt Ltd, Bangalore 6.M/s VNR Infrastructure ltd Hyderabad	NIL	Yes	RITES/S&T/Tender/simhadari/2010 dt. 09.12.2012	M/s Kiran Infra jaipur	5.83 crore	24.02.11	12.10.2010	Last station commissioned on 19.02.2014	R&D yard deleted from scope of work. Final bill is under progress.

RITES/CO/RI/S&T/Tender/PMC/Talcher/STPS/ 11-12	Modification of signaling system in connection with doubling of track from Rajapalace station to NH gate Talcher	By advertisement in Newspaper	23.08.11	Two packets	09.09.11	2	1.M/s durga signal Infra pvt ltd Kolkata 2.M/s M.G.Worlwide pvt ltd, New Delhi	NIL.	Yes	RITES/CO/RI/S&T/Tender/PMC/Talcher/STPS / 11-12 Part-4 dt.10.01.12	M/s Durga Singla Infra Pvt ltd Kolkata	2.11 crore	10.09.12	12.03.12	Last station Commissioned on 11.08.2014	Final Bill and closing of contract is under progress.
RITES/S&T/Sipat/24/ Part IV	PMC for S&T work for Railway Sdg at Sipat.	By advertisement in Newspaper	09.05.05	Two packets	13.06.05	2	1. M/s M.r.Trading Co.,Kolkata 2.JV of M/s Aster(P) ltd & McML Secunderabad	NIL.	Yes	RITES/S&T/Sipat/324/ Part IV dt.10.03.06	JV of M/s Aster Rail (P) Ltd & MCML Secunderabad	8.06 crore	24.11.06	25.03.06	06.01.12	Final Bill is pending with client and Closing of contract is in progress. Reminder for vetting sent to DGM/F/NGP on 7.7.15, reminder sent on 22.09.15 & 2nd reminder sent on 16.10.15. The variation has been vetted by Fin/NGP, now it is under sanction of competent authority of RITES. Final variation has been vetted by Finance and accordingly final bill has been sent to RPO/Ngp/Fin.
RITES/S&T/APCPL/Jhajjar/2009 /Package-1	Supply, installation, testing & commissioning of EI system at APCP/Jhajjar	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	7	1.M/s M.G.Worlwide(P) ltd & delhi 2.M/sKalindee rail Nirman Gurgoan 3.M/s ANSALDO,S'IS ,Bangalore 4.M/s Kiran Infra Engg Jaipur	1.M/s Alcon builders & Engineers(P) Ltd.N.Delhi 2.M/s Shivakriti Int. Jaipur 3.M/s Aster Rail Secunderabad	Yes	RITES/S&T/APCPL/Jhajjar/2009 /Package-1 dt.29.03.10	JV of M/s M.G world wide (P) Ltd and M/s parvesh construction, Delhi	3.7 crore	12.2.11	13.04.10	Commissioned on 23.07.2014	Final Billing statement is in process. Variation statement sent to APCPL for approval.
RITES/S&T/APCPL/Jhajjar/2009 /Package-2	Supply, installation, testing & commissioning of outdoor signalling gears in R&D yard in connection with constructon of Rly siding work at APCPL Jhajjar.	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	6	1.M/s CEL, Sahibabad 2.M/s Kalindee rail Nirman Gurgoan 3.M/s Aster Rail Secunderabad 4.M/s Shivakriti Int.Jaipur	1. .M/s Shivakriti Int. Jaipur 2.M/s Alcon builders & Engineers(P) Ltd.N.Delhi	Yes	RITES/S&T/APCPL/Jhajjar/2009 /Package-2 dt.28.07.2010	M/s Kalindee Rail Nirman Gurgaon	3.11 crore	11.06.11	12.08.10	Work commissioned on 23.7.2014	Final Billing statement is in process. Variation statement has been approved by APCPL on 17.3.2016.

RITES/S&T/A PCPL/ Jhajjar/2009 /Package-4	Supply, installation, testing & commissioning of outdoor signalling gears in 'B' yard in connection with construction of Rly siding work for APCPL, Jhajjar	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	6	1.M/s CEL, Sahibabad 2.M/s Kalindec rail Nirman Gurgaon 3.M/s Aster Rail Secunderabad 4.M/s Shivakriti Int. jaipur	1. M/s Shivakriti Int. Jaipur 2.M/s Alcon builders & Engineers(P) Ltd.N.Delhi	Yes	RITES/S&T/AP CPL/ Jhajjar/2009 /Package-4 dt.28.07.2010	M/s Kalindec Rail Nirman Gurgaon	2.06 crore	11.06.11	12.08.10	07.01.2014	Final Billing statement is in process. Variation statement has been approved by APCPL on 17.3.2016.
RITES/S&T/P MC/NTPC- Mauda/11	PMC for S&T work for construction of Railway siding and inplant facilities at NTPC/Mauda.	By advertisement in Newspaper	27.08.11	Two packets	07.10.11	6	1. M/s Picasona Kolkata 2..M/s Kalindec rail Nirman. gurgaon 3.M/s Kiran Infra jaipur. 4.M/s Vijayvargi & sons,Nagpur. 5.M/s VNR infra Ltd, 6. M/s Bharat Rail Automations.Mumbai	NIL	Yes	RITES/S&T/P MC/NTPC- Mauda/11 dtd.24.01.12	M/s Kiran Infra Jaipur	9.06 crore	07.08.12	07.02.12	Still in progress	Inplant yard commissioned on 22.3.16. Reception yard work in progress.
RITES/S&T/A PCPL/JHAJJAR/ PACKAGE- V-YJ/2012/Re- tender	Supply, installation,testing & commissioning of S&T System in Y-connection in connection with construction of Railway siding work for APCPL plant [IGSTPP] at Jhajjar (Haryana)".	By advertisement in Newspapers	21.03.13 NCR TOI (Delhi English Edition) news papers respectively	Two Packets	08.04.13	2	1. M/s Kalindec Rail Nirman (Engineers) Ltd., 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgaon-122002 2. M/s M.G. Worldwide Pvt Ltd, 1004, 10th floor, Hemkunt Tower, 98 Nehru Place, New Delhi.	Nil	Yes	No. RITES/S&T/AP CPL/Jhajjar/Pac kage-V- YJ/2012/Re- Tender-II dtd 25.06.2013	M/s Kalindec Rail Nirman (Engineers) Ltd., 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgaon-122002	2.38 Crore	09.10.2013	10.07.2013	Work commissioned on 23.7.2014	Final Billing statement is in process. Variation statement has been approved by APCPL on 17.03.2016.

<p>RTES/CO/RI/S&T/PMC/MP PGCL/KHANDWA/13/21</p>	<p>Supply, Installation, Testing and Commissioning of indoor and outdoor gears of signaling and telecommunication system including panel interlocking system in connection with rail transport system for Shree Singaji Thermal Power Project (Stage I & II), Village -Dongelia, Distt. Khandwa, MP.</p>	<p>Limited Tender (Retender after discharge of open tender for this work.)</p>	<p>Tender Enquiry sent to 13 approved contractors by e-mail on 18.03.13 and thereafter by post on 21.03.13</p>	<p>Two Packets</p>	<p>02.04.13</p>	<p>4</p>	<p>1. M/s Kiran Infra Engineers Ltd., B-141, Road No. 9D, Vishwakarma Industrial Area, Jaipur 2. M/s Eldyne Electro Sysytem Pvt Ltd, P-21, Old Ballygunge Road, Kolkata. 3. M/s MRT Signals Ltd, 2 Raja Woodmunt Street, 3rd floor, Kolkata-700001. 4. M/s Bharat Rail Automation Pvt Ltd, B 107/108, mandkeshwar Ind. Estate, SVP Road, Mumbai-400092.</p>	<p>Nil</p>	<p>Yes</p>	<p>No. RTES/CO/RI/S&T/PMC/MPP GCL/Khandwa/13/21 dtd 1.07.2013</p>	<p>M/s Eldyne Electro Sysytem Pvt Ltd, P-21, Old Ballygunge Road, Kolkata.</p>	<p>6.17 Crore</p>	<p>15.02.2014</p>	<p>16.07.2013</p>	<p>Ready for commissioning</p>	<p>1. M/s MSPGCL has deferred the commissioning by two months as they have to arrange O&M staff for S&T system. MSPGCL has still not been arrange the O&M staff.</p>
<p>RTES/CO/RI/S&T/PMC/CS EB/MARWA/12/15</p>	<p>Supply, Installation, Testing & Commissioning of S&T indoor & outdoor gears with Panel Interlocking system of Rail infrastructure facility for transportation of coal from Naila Railway station to 2x500 MW Marwa TTPP.</p>	<p>By advertisement in Newspapers</p>	<p>27.06.2013</p>	<p>Two Packets</p>	<p>12.07.2013</p>	<p>1</p>	<p>M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002</p>	<p>NIL</p>	<p>Yes</p>	<p>RTES/CO/RI/S&T/PMC/CSEB/MARWA/2013/LOA dtd: 19.09.2013</p>	<p>M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002</p>	<p>3.12 Crore</p>	<p>03.08.2014</p>	<p>4.10.2013</p>	<p>Work in progress</p>	<p>1. Work commissioned on 24.02.2016 2. Reconciliation under progress.</p>
<p>RTES/CO/RI/S&T/NTPC-SIMHADRI/2014/ASH SILO-R&D Dated: 19.11.2014</p>	<p>S&T Work in Ash Silo Lines and R&D Yard in connection with the Construction of Railway Siding for Simhadri Super Thermal Power Project, Stage-II at SSTPS, Simhadri (A.P.)</p>	<p>By advertisement in Newspapers</p>	<p>20.11.2014</p>	<p>Two Packets</p>	<p>5.12.2014</p>	<p>03 nos</p>	<p>1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Laxmi Durga Fabricator, Vishakhapatnam. 3. M/s Ganpati, Secunderabad</p>	<p>NIL</p>	<p>Yes</p>	<p>No. RTES/CO/RI/S&T/NTPC-Simhadri/2014/Ash Silo-R&D dtd: 18.02.2015</p>	<p>M/s Laxmi Durga Fabricator, Vishakhapatnam</p>	<p>3.80 Crores</p>	<p>04.01.2016</p>	<p>05.03.2015</p>	<p>Work in progress</p>	<p>R&D yard commissioned on 24.01.2016. further tippler work in progress.</p>