

**ROC, GURGAON
S&T SBU,**

DETAILS OF CONTRACTS MORE THAN 02 (TWO) CRORES IN VALUE

July' 2015

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid system)	Last date of receipt of Tender	No. of tender received	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest tenderer/e valued L1	Letter of Award No. & Date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any
RITES/ S&T/ Tender/ Rihand Pkg. 1&2 2007	Provision of S&T arrangements in MGR system for Rihand STPP Stage-II	By advertisement in Newspaper	16.04.07	Two packets	16.05.07	3	1. M/s Aster Rail Secunderabad 2.M/s Kalindee rail Nirman gurgaon 3.M/s Kiran infra jaipur	NIL	Yes	RITES/ S&T/ Tender/ Rihand Pkg. 1&2 2007 dt.14.112007	M/s Kiran Infra Engineers Ltd., jaipur	12.75 crore	13.05.08	14.11.07	08.06.12	i) Final bill passed and part payment made due to non availability of fund. ii) Balance Fund asked by RPO-LKO from NTPC-Rihand.
RITES/S&T/ NCPP/DADRI /2009/ PACKAGE-2	PMC FOR s&t WORK AT RLY Siding facilities NTPC Dadri Pkg.2	By advertisement in Newspaper	11.11.10	Two packets	30.11.10	5	1. M/s Picasona Kolkata 2.M/s Aster Rail Secunderabad, 3.M/s jay railway Signalling Pvt It, gurgaon, 4.M/s Kalindee rail Nirman, gurgaon 5.M/s Kiran Infra jaipur	NIL	Yes	RITES/S7T/N CPP/DADRI/ 2009/ PACKAGE-2 st.19.05.2011	M/s Kiran Infra Engineers Ltd., jaipur	2.79 crore	04.04.12	02.06.11	Work commissioned on 5.9.2014.	Final bill is under progress.
RITES/ S&T/ Tender/ TVNL/29	Signaling work for construction of Semi MGR system at TTPS at Lalpania	By advertisement in Newspaper	28.02.05	Two packets	31.03.05	1	M/s Aster Tele services secunderabad	NIL	Yes	RITES/ S&T/ Tender/ TVNL/29 dt. 21.06.2006	M/s Aster Tele Services Secunderabad	3.27 crore	20.04.07	21.06.06	12.02.10	Final bill is pending with client. Letter sent to client in July'15 for meeting in connection with pending payment of contractor.

<p> RITES/S&T/Tender/Simhadari/2010 </p>	<p> PMC for execution of S&T work for Simadhari at Vishakapatnam </p>	<p> By advertisement in Newspaper </p>	<p> 28.06.10 </p>	<p> Two packets </p>	<p> 19.07.10 </p>	<p> 5 </p>	<p> 1.M/s MRT Signals Kolkata 2.M/s Picasons Kolkata 3.M/s Kalindee rail Nirman, Gurgaon 3.M/s Kiran Infra Jaipur, 4.M/s MCML systems Pvt Ltd, Bangalore 6.M/s VNR Infrastructure Ltd Hyderabad </p>	<p> NIL </p>	<p> Yes </p>	<p> RITES/S&T/Tender/simhadari/2010 dt. 09.12.2012 </p>	<p> M/s Kiran Infra Jaipur </p>	<p> 5.83 crore </p>	<p> 24.02.11 </p>	<p> 12.10.2010 </p>	<p> Last station commissioned on 19.02.2014 </p>	<p> R&D yard deleted from scope of work. Final bill is under progress. </p>
<p> RITES/CO/RI/S&T/Tender/PMC/Talcher/STPS/ 11-12 </p>	<p> Modification of signaling system in connection with doubling of track from Rajapalace station to NH gate Talcher </p>	<p> By advertisement in Newspaper </p>	<p> 23.08.11 </p>	<p> Two packets </p>	<p> 09.09.11 </p>	<p> 2 </p>	<p> 1.M/s durga signal Infra pft ltd Kolkata 2.M/s M.G.Worlwide pvt ltd, New Delhi </p>	<p> NIL </p>	<p> Yes </p>	<p> RITES/CO/RI/S&T/Tender/PMC/Talcher/STPS/ 11-12 Part-4 dt.10.01.12 </p>	<p> M/s Durga Singla Infra Pvt ltd Kolkata </p>	<p> 2.11 crore </p>	<p> 10.09.12 </p>	<p> 12.03.12 </p>	<p> Commissioned on 11.08.2014 </p>	<p> Final Bill and closing of contract is in progress. </p>
<p> RITES/S&T/Sipat/24/ Part IV </p>	<p> PMC for S&T work for Railway Sdg at Sipat. </p>	<p> By advertisement in Newspaper </p>	<p> 09.05.05 </p>	<p> Two packets </p>	<p> 13.06.05 </p>	<p> 2 </p>	<p> 1. M/s M.r.Trading Co.,Kolkata 2.JV of M/s Aster(P) ltd & McML Sedunderabad </p>	<p> NIL </p>	<p> Yes </p>	<p> RITES/S&T/Sipat/324/ Part IV dt.10.03.06 </p>	<p> JV of M/s Aster Rail (P) Ltd & MCML Secunderabad </p>	<p> 8.06 crore </p>	<p> 24.11.06 </p>	<p> 25.03.06 </p>	<p> 06.01.12 </p>	<p> Final Bill is pending with client and Closing of contract is in progress. </p>
<p> RITES/S&T/APCPL/Jhajjar/2009/Package-1 </p>	<p> Supply, installation, testing & commissioning of EI system at APCP/Jhajjar </p>	<p> By advertisement in Newspaper </p>	<p> 21.11.09 </p>	<p> Two packets </p>	<p> 30.12.09 </p>	<p> 7 </p>	<p> 1.M/s M.G.Worlwide (P) ltd & delhi 2.M/sKalindee rail Nirman Gurgoan 3.M/s ANSALDO,STS .Bangalore 4.M/s Kiran Infra Engg Jaipur </p>	<p> 1.M/s Alcon builders & Engineers(P) Ltd.N.Delhi 2.M/s Shivakriti Int. Jaipur 3.M/s Aster Rail Secunderabad </p>	<p> Yes </p>	<p> RITES/S&T/APCPL/Jhajjar/2009/Package-1 dt.29.03.10 </p>	<p> JV of M/s M.G world wide (P) Ltd and M/s parvesh construction, Delhi </p>	<p> 3.7 crore </p>	<p> 12.2.11 </p>	<p> 13.04.10 </p>	<p> Commissioned on 23.07.2014 </p>	<p> Final Deviation/ Billing statement is in process. SRU's for depreciated material in APCPL jhajjar have been received. </p>
<p> RITES/S&T/APCPL/Jhajjar/2009/Package-2 </p>	<p> Supply, installation, testing & commissioning of outdoor signalling gears in R&D yard in connection with construction of Rly siding work at APCPL Jhajjar. </p>	<p> By advertisement in Newspaper </p>	<p> 21.11.09 </p>	<p> Two packets </p>	<p> 30.12.09 </p>	<p> 6 </p>	<p> 1.M/s CEL, Sahibabad 2.M/s Kalindee rail Nirman Gurgoan 3.M/s Aster Rail Secunderabad 4.M/s Shivakriti Int.Jaipur </p>	<p> 1. M/s Shivakriti Int. Jaipur 2.M/s Alcon builders & Engineers(P) Ltd.N.Delhi </p>	<p> Yes </p>	<p> RITES/S&T/APCPL/Jhajjar/2009/Package-2 dt.28.07.2010 </p>	<p> M/s Kalindee Rail Nirman Gurgaon </p>	<p> 3.11 crore </p>	<p> 11.06.11 </p>	<p> 12.08.10 </p>	<p> Work commissioned on 23.7.2014 </p>	<p> Balance material has been deposited in APCPL store. SRU's are being issued by APCPL. </p>

RITES/S&T/ APCPL/ Jhajjar/2009 /Package-4	Supply, installation, testing & commissioning of outdoor signalling gears in 'B' yard in connection with construction of Rly siding work for APCPL, Jhajjar	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	6	1.M/s CEL, Sahibabad 2.M/s Kalindee rail Nirman Gurgaon 3.M/s Aster Rail Secunderabad 4.M/s Shivakriti Int. jaipur	1. .M/s Shivakriti Int. Jaipur 2.M/s Alcon builders & Engineers(P) Ltd.N.Delhi	Yes	RITES/S&T/ APCPL/ Jhajjar/2009 /Package-4 dt.28.07.2010	M/s Kalindee Rail Nirman Gurgaon	2.06 crore	11.06.11	12.08.10	07.01.2014	Balance material has been deposited in APCPL store. SRV's are being issued by APCPL.
RITES/S&T/P MC/NTPC- Mauda/11	PMC for S&T work for construction of Railway siding and inplant facilities at NTPC/Mauda.	By advertisement in Newspaper	27.08.11	Two packets	07.10.11	6	1. M/s Picasona Kolkata 2..M/s Kalindee rail Nirman, gurgaon 3.M/s Kiran Infra jaipur. 4.M/s Vijayvargi & sons,Nagpur. 5.M/s VNR infra Ltd, 6. M/s Bharat Rail Automations,Mumbai	NIL	Yes	RITES/S&T/P MC/NTPC- Mauda/11 dtd.24.01.12	M/s Kiran Infra Jaipur	9.06 crore	07.08.12	07.02.12	Still in progress	1. Approved ESP by Railways has lot of change. 2. Design of signalling being modified accordingly. 3. Selection table, Panel Diagram & Revised SIP has been finalized. 4. Variation statement has been vetted and GGM/NTPC/Mauda accepts the recommendations of TC.
RITES/S&T/ APCPL/JHAJ JAR/PACKA GE-V- YJ/2012/Re- tender	Supply, installation,testing & commissioning of S&T System in Y-connection in connection with construction of Railway siding work for APCPL plant [IGSTPP] at Jhajjar (Haryana)".	By advertisement in Newspapers	21.03.13 NCR TOI (Delhi English Edition) news papers respectively	Two Packets	08.04.13	2	1. M/s Kalindee Rail Nirman (Engineers) Ltd., 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgaon-122002 2. M/s M.G. Worldwide Pvt Ltd. 1004, 10th floor, Hemkunt Tower, 98 Nehru Place, New Delhi.	Nil	Yes	No. RITES/S&T/ APCPL/Jhajja r/Package-V- YJ/2012/Re- Tender-II dtd 25.06.2013	M/s Kalindee Rail Nirman (Engineers) Ltd., 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgaon-122002	2.38 Crore	09.10.2013	10.07.2013	Work commissioned on 23.7.2014	Balance material has been deposited in APCPL store. SRV's are being issued by APCPL.

<p> RITES/CO/RI/S&T/PMC/M PPGCL/KHAN NDWA/13/21 </p>	<p> Supply, Installation, Testing and Commissioning of indoor and outdoor gears of signaling and telecommunication system including panel interlocking system in connection with rail transport system for Shree Singaji Thermal Power Project (Stage I & II) , Village –Dongelia, Distt. Khandwa, MP. </p>	<p> Limited Tender (Retender after discharge of open tender for this work.) </p>	<p> Tender Enquiry sent to 13 approved contractors by e-mail on 18.03.13 and thereafter by post on 21.03.13 </p>	<p> Two Packets </p>	<p> 02.04.13 </p>	<p> 4 </p>	<p> 1. M/s Kiran Infra Engineers Ltd., B-141, Road No. 9D, Vishwakarma Industrial Area, Jaipur 2. M/s Eldyne Electro Sysytem Pvt Ltd, P-21, Old Ballygunge Road, Kolkata. 3. M/s MRT Signals Ltd, 2 Raja Woodmunt Street, 3rd floor, Kolkata-700001. 4. M/s Bharat Rail Automation Pvt Ltd. B 107/108, mandkeshwar Ind. Estate, SVP Road, Mumbail-400092. </p>	<p> Nil </p>	<p> Yes </p>	<p> No. RITES/CO/RI/S&T/PMC/M PPGCL/Khandwa/13/21 dtd 1.07.2013 </p>	<p> M/s Eldyne Electro Sysytem Pvt Ltd, P-21, Old Ballygunge Road, Kolkata. </p>	<p> 6.17 Crore </p>	<p> 15.02.2014 </p>	<p> 16.07.2013 </p>	<p> Work in progress </p>	<p> 1. Glued joint being provided by client now. 2. Spacing of sleepers for fixing point machine under progress by client. 3. Operation of point machine by crank handle till commissioning resolved. </p>
<p> RITES/CO/RI/S&T/PMC/C SEB/MARWA A/12/15 </p>	<p> Supply, Installation, Testing & Commissioning of S&T indoor & outdoor gears with Panel Interlocking system of Rail infrastructure facility for transportation of coal from Naila Railway station to 2x500 MW Marwa TTPP. </p>	<p> By advertisement in Newspapers </p>	<p> 27.06.2013 </p>	<p> Two Packets </p>	<p> 12.07.2013 </p>	<p> 1 </p>	<p> M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002 </p>	<p> NIL </p>	<p> Yes </p>	<p> RITES/CO/RI/S&T/PMC/C SEB/MARWA/2013/LOA dtd: 19.09.2013 </p>	<p> M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002 </p>	<p> 3.12 Crore </p>	<p> 03.08.2014 </p>	<p> 4.10.2013 </p>	<p> Work in progress </p>	<p> 1. S&T building handed over late to m/s Vijaywargi by CSPGCL on 29.5.2015. 2. Cntractor sdelayed in supply of balance material and installation of outdoor gears. 3. Variation in BOQ and NS items has been accepted. </p>
<p> RITES/CO/RI/S&T/NTPC-SIMHADRI/2 014/ASH SILO-R&D Dated: 19.11.2014 </p>	<p> S&T Work in Ash Silo Lines and R&D Yard in connection with the Construction of Railway Siding for Simhadri Super Thermal Power Project, Stage-II at SSTPS, Simhadri (A.P.) </p>	<p> By advertisement in Newspapers </p>	<p> 20.11.2014 </p>	<p> Two Packets </p>	<p> 5.12.2014 </p>	<p> 03 nos </p>	<p> 1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Laxmi Durga Fabricator, Vishakhapatnam . 3. M/s Ganpati, Secunderabad </p>	<p> NIL </p>	<p> Yes </p>	<p> No. RITES/CO/RI/S&T/NTPC-Simhadri/2014 /Ash Silo-R&D dtd: 18.02.2015 </p>	<p> M/s Laxmi Durga Fabricator, Vishakhapatnam </p>	<p> 3.80 Crores </p>	<p> 04.01.2016 </p>	<p> 05.03.2015 </p>	<p> Work in progress </p>	