

**S&T SBU
ROC-1, GURGAON (HR)**

No. RITES S&T/VIG/POLICY/CONTRACTS & TENDERS
Dated: 06.02.2018

Sub: Details of contracts concluded and status of tenders to be uploaded on RITES's website.

Ref: Vigilance letter RITES/CO/VIG/POLICY/G-10 dtd 12.08.2014

In reference to above please find attached herewith details of status of tenders, Contracts concluded and details of Contractor's payment for the month of Jan'18 of S&T SBU for uploading on RITES website. Soft copy of the same has also been mailed to IT Department.

The detail of payment to S&T contractors attached herewith.

Encls: As above


(A.K. Choubey)
Sr. DGM/S&T
12-12-18

GGM/S&T 

AGM/IT (SBU)

**S&T SBU
ROC-I, GURGAON**

Information Regarding status of RA/Final Bill Payment of Working Agencies from 1.01.2018 to 31.01.2018 for S&T SBU of RI Division.

Sl. No	Name of Contractor	Agreement No./LOA no.	Bill Detail		Bill received at HQ dated	Status of Bill		Modes of Payments
			Bill No	Bill Amount (Rs.)		Under Process of Checking	Payment released on	
1.	M/s Param Enterprises	No: RITES/CO/RI/S&T/PMC/RINL/ 09/2015-16/Phase-I dtd 20.1.2017	4 th RA Bill	13361243.87	27.09.2017		Part Payment made on 31.10.2017	RTGS
2.	M/s Shivakriti International Ltd	No: RITES/CO/RI/S&T/e-tender/SECL/Junadih/16-17 dtd 21.10.2016	3 rd RA Bill	22946895	03.01.2018		24.01.2018	RTGS

ROC, GURGAON

S&T SBU,

DETAILS OF CONTRACTS MORE THAN 02 (TWO) CRORES IN VALUE

Jan'2018

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid system)	Last date of receipt of Tender	No. of tender received	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest tenderer/e valued L1	Letter of Award No. & Date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any
RITES/ S&T/ Tender/ TVNL/29	Signaling work for construction of Semi MGR system at TTPS at Lalpania	By advertisement in Newspaper	28.02.05	Two packets	31.03.05	1	M/s Aster Tele services secunderabad	NIL	Yes	RITES/ S&T/ Tender/ TVNL/29 dt. 21.06.2006	M/s Aster Tele Services Secunderabad	3.27 crore	20.04.07	21.06.06	12.02.10	Realization of final bill of contractor under progress with M/s TVNL. Retention money of Rs. 29.0 lacs has been released to agency.
RITES/S&T/Tender/Simhadari/2010	PMC for execution of S&T work for Simadhari at Vishakapatnam	By advertisement in Newspaper	28.06.10	Two packets	19.07.10	5	1.M/s MRT Signals Kolkata 2.M/s Picasons Kolkata 3.M/s Kalindee rail Nirman, Gurgaon 3.M/s Kiran Infra Jaipur, 4.M/s MCML systems Pvt Ltd, Bangalore 6.M/s VNR Infrastructure ltd Hyderabad	NIL	Yes	RITES/S&T/Tender/simhadari/2010 dt. 09.12.2012	M/s Kiran Infra jaipur	5.83 crore	24.02.11	12.10.2010	Last station commissioned on 19.02.2014	• Deviation statement has been accepted & completion documents/drags have been submitted to client. • S&T System has been handed over & accepted by client. Closing of contract is in progress.
RITES/S&T/ Sipat/24/ Part IV	PMC for S&T work for Railway Sdg at Sipat.	By advertisement in Newspaper	09.05.05	Two packets	13.06.05	2	1. M/s M.r.Trading Co.,Kolkata 2.JV of M/s Aster(P) ltd & McML Sedunderabad	NIL	Yes	RITES/S&T/Sipat/324/ Part IV dt.10.03.06	JV of M/s Aster Rail (P) Ltd & MCML Secunderabad	8.06 crore	24.11.06	25.03.06	06.01.12	Final Bill is pending with client and Closing of contract is in progress. Reminder for vetting sent to DGM/F/NGP on 7.7.15, reminder sent on 22.09.15 & 2nd reminder sent on 16.10.15. The variation has been vetted by Fin/NGP, now it is under sanction of competent authority of RITES. Final variation has been vetted by Finance and accordingly final bill has been sent to RPO/NGP/Fin.
RITES/S&T/A PCPL/ Jhajjar/2009 /Package-1	Supply, installation, testing & commissioning of E1 system at APCP/Jhajjar	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	7	1.M/s M.G.Worldwide(P) ltd & delhi 2.M/sKalindee rail Nirman Gurgoan 3.M/s ANSALDO,STS,Bangalore 4.M/s Kiran Infra Engg Jaipur	1.M/s Alcon builders & Engineers(P) Ltd.N.Delhi 2.M/s Shivakriti Int. Jaipur 3.M/s Aster Rail Secunderabad	Yes	RITES/S&T/APCPL/ Jhajjar/2009 /Package-1 dt.29.03.10	JV of M/s M.G world wide (P) Ltd and M/s parvesh construction, Delhi	3.7 crore	12.2.11	13.04.10	Commissioned on 23.07.2014	Final bill has been regularized by APCPL in Jan'18.
RITES/S&T/A PCPL/ Jhajjar/2009 /Package-2	Supply, installation, testing & commissioning of outdoor signalling gears in R&D yard in connection with constructon of Rly siding work at APCPL Jhajjar.	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	6	1.M/s CEL, Sahibabad 2.M/s Kalindee rail Nirman Gurgoan 3.M/s Aster Rail Secunderabad 4.M/s Shivakriti Int.Jaipur	1. .M/s Shivakriti Int. Jaipur 2.M/s Alcon builders & Engineers(P) Ltd.N.Delhi	Yes	RITES/S&T/APCPL/ Jhajjar/2009 /Package-2 dt.28.07.2010	M/s Kalindee Rail Nirman Gurgaon	3.11 crore	11.06.11	12.08.10	Work commissioned on 23.7.2014	Final bill/EOT has been regularized by APCPL in Jan'18.

RITES/S&T/A PCPL/ Jhajjar/2009 /Package-4	Supply, installation, testing & commissioning of outdoor signalling gears in 'B' yard in connection with construction of Rly siding work for APCPL, Jhajjar	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	6	1.M/s CEL, Sahibabad 2.M/s Kalindee rail Nirman Gurgaon 3.M/s Aster Rail Secunderabad 4.M/s Shivakriti Int. jaipur	1. .M/s Shivakriti Int. Jaipur 2.M/s Alcon builders & Engineers(P) Ltd.N.Delhi	Yes	RITES/S&T/APC PL/ Jhajjar/2009 /Package-4 dt.28.07.2010	M/s Kalindee Rail Nirman Gurgaon	2.06 crore	11.06.11	12.08.10	07.01.2014	Final bill/EOT has been regularized by APCPL in Jan'18.
RITES/S&T/P MC/NTPC- Mauda/11	PMC for S&T work for construction of Railway siding and inplant facilities at NTPC/Mauda.	By advertisement in Newspaper	27.08.11	Two packets	07.10.11	6	1. M/s Picasona Kolkata 2..M/s Kalindee rail Nirman, gurgaon 3.M/s Kiran Infra jaipur. 4.M/s Vijayvargi & sons,Nagpur. 5.M/s VNR infra Ltd, 6. M/s Bharat Rail Automations,Mumbai	NIL	Yes	RITES/S&T/PMC /NTPC-Mauda/11 dtd.24.01.12	M/s Kiran Infra Jaipur	9.06 crore	07.08.12	07.02.12	S&T work is held up due to civil & points insertion and OHE shifting of Mast.	Inplant yard commissioned on 22.3.16. Reception yard pre commissioning completed. Final commissioning delayed due to the civil & OHE work is yet to be completed.
RITES/S&T/A PCPL/JHAJJA R/PACKAGE- V-YJ/2012/Re- tender	Supply, installation,testing & commissioning of S&T System in Y-connection in connection with construction of Railway siding work for APCPL plant [IGSTPP] at Jhajjar (Haryana)".	By advertisement in Newspapers	21.03.13 NCR TOI (Delhi English Edition) news papers respectively	Two Packets	08.04.13	2	1. M/s Kalindee Rail Nirman (Engineers) Ltd., 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgaon- 122002 2. M/s M.G. Worldwide Pvt Ltd, 1004, 10th floor, Hemkunt Tower, 98 Nehru Place, New Delhi.	Nil	Yes	No. RITES/S&T/APC PL/Jhajjar/Packag e-V-YJ/2012/Re- Tender-II dtd 25.06.2013	M/s Kalindee Rail Nirman (Engineers) Ltd., 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgaon-122002	2.38 Crore	09.10.2013	10.07.2013	Work commissioned on 23.7.2014	Final bill/EOT has been regularized by APCPL in Jan'18.
RITES/CO/RI/ S&T/PMC/MP PGCL/KHAN DWA/13/21	Supply, Installation, Testing and Commissioning of indoor and outdoor gears of signaling and telecommunication system including panel interlocking system in connection with rail transport system for Shree Singaji Thermal Power Project (Stage I & II), Village -Dongelia, Distt. Khandwa, MP.	Limited Tender (Retender after discharge of open tender for this work.)	Tender Enquiry sent to 13 approved contractors by e-mail on 18.03.13 and thereafter by post on 21.03.13	Two Packets	02.04.13	4	1. M/s Kiran Infra Engineers Ltd., B-141, Road No. 9D, Vishwakarma Industrial Area, Jaipur 2. M/s Eldyne Electro Sysytem Pvt Ltd, P-21, Old Ballygunge Road, Kolkata. 3. M/s MRT Signals Ltd, 2 Raja Woodmunt Street, 3rd floor, Kolkata- 700001. 4. M/s Bharat Rail Automation Pvt Ltd. B 107/108, mandkeshwar Ind. Estate, SVP Road, Mumbail-400092.	Nil	Yes	No. RITES/CO/RI/S& T/PMC/MPPGCL /Khandwa/13/21 dtd 1.07.2013	M/s Eldyne Electro Sysytem Pvt Ltd, P-21, Old Ballygunge Road, Kolkata.	6.17 Crore	15.02.2014	16.07.2013	Cabin A & Cabin B Work commissioned on 28.06.2016 & 29.06.2016 respectively.	Final bill of contractor has been released by client & closing of contract is under progress.

<p> RITES/CO/RI/S&T/PMC/CS/EB/MARWA/12/15 </p>	<p> Supply, Installation, Testing & Commissioning of S&T indoor & outdoor gears with Panel Interlocking system of Rail infrastructure facility for transportation of coal from Naila Railway station to 2x500 MW Marwa TTPP. </p>	<p> By advertisement in Newspapers </p>	<p> 27.06.2013 </p>	<p> Two Packets </p>	<p> 12.07.2013 </p>	<p> 1 </p>	<p> M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002 </p>	<p> NIL </p>	<p> Yes </p>	<p> RITES/CO/RI/S&T/PMC/CSEB/MARWA/2013/LOA dtd: 19.09.2013 </p>	<p> M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptee - 441002 </p>	<p> 3.12 Crore </p>	<p> 03.08.2014 </p>	<p> 4.10.2013 </p>	<p> Work commissioned on 24.02.2016 </p>	<p> Final bill held up by client & closing of contract is under progress. </p>
<p> RITES/CO/RI/S&T/NTPC-SIMHADRI/2014/ASH SILO-R&D Dated: 19.11.2014 </p>	<p> S&T Work in Ash Silo Lines and R&D Yard in connection with the Construction of Railway Siding for Simhadri Super Thermal Power Project, Stage-II at SSTPS, Simhadri (A.P.) </p>	<p> By advertisement in Newspapers </p>	<p> 20.11.2014 </p>	<p> Two Packets </p>	<p> 5.12.2014 </p>	<p> 03 nos </p>	<p> 1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Laxmi Durga Fabricator, Vishakhapatnam. 3. M/s Ganpati, Secunderabad </p>	<p> NIL </p>	<p> Yes </p>	<p> No. RITES/CO/RI/S&T/NTPC-Simhadri/2014/ASH Silo-R&D dtd: 18.02.2015 </p>	<p> M/s Laxmi Durga Fabricator, Vishakhapatnam </p>	<p> 3.80 Crores </p>	<p> 04.01.2016 </p>	<p> 05.03.2015 </p>	<p> Tippler yard commissioned on 25.4.16, R&D yard commissioned on 24.01.2016. </p>	<p> Deviation statemet has been accepted by client. Closing of contract in progress. </p>
<p> RITES/CO/RI/ST/OT/CCL-PIPARWAR/2016-16 dtd: 15.01.2016 </p>	<p> Signalling work of Panel Interlocking with Multi Aspect Color Light Signals (MACLS) for Junction Cabin & Piparwar In plant Cabin in connection with construction of Railway Siding from McCluskieganj Railway Station to Piparwar siding of CCL, Distt – Chatra, Jharkhand. </p>	<p> By advertisement in Newspapers & E tendering </p>	<p> 15.01.2016 </p>	<p> Two Packets </p>	<p> 19.02.2016 </p>	<p> 01 Nos. </p>	<p> M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur- 302006 (Rajasthan) </p>	<p> NIL </p>	<p> Yes </p>	<p> No. RITES/CO/RI/S&T/OT/CCL-PIPARWAR/2015-16 dtd: 27.05.2016 </p>	<p> M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur-302006 (Rajasthan) </p>	<p> 9.22 Crores </p>	<p> 26.11.2017 </p>	<p> 11.06.2016 </p>	<p> Work Commissioned on 30.12.2017 </p>	<p> Delay due to cable cut by client (CCL) in 'B' Cabin. </p>
<p> RITES/CO/RI/S&T/e-TENDER/SECL/Junadih/16-17 </p>	<p> Provision of Signalling system Arrangement of New Railway Siding for Rapid Loading System at Junadih Siding of SECL at Gevra Area </p>	<p> By advertisement in Newspapers & E tendering </p>	<p> 30.05.2016 </p>	<p> Two Packets </p>	<p> 01.07.2016 </p>	<p> 3 Nos. </p>	<p> M/s Shivakriti International Limited, Jaipur- 302006 (Rajasthan) 2. M/s Laxmi Durga Fabricator, Vishakhapatnam. 3. M/s SS Rail Works Pvt Ltd. Hyderabad (Telangana) 4. Bharat Rail Automations Pvt Ltd., Mumbai (Maharashtra) </p>	<p> NIL </p>	<p> Yes </p>	<p> No. RITES/CO/RI/S&T/e-tender/SECL-Junadih/16-17 dtd 21.10.2016 </p>	<p> M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur-302006 (Rajasthan) </p>	<p> 10.12 Cr. </p>	<p> 20.10.2017 </p>	<p> 04.11.2016 </p>	<p> Work in progress. </p>	<p> Due to approval of SIP delayed by Railways and approved on 16.10.2017. </p>

<p> RITES/CO/RI/S&T/PMC/RI/NL/15-16/Ph-Dated: 31.08.2016 </p>	<p> Providing Signalling System (SSI/EI) for existing tracks and 6.3 MTPA Expansion Railway Tracks in Railway owned yards of RMUY & EMY (Phase-1) at Visakhapatnam Steel Plant, Visakhapatnam </p>	<p> By advertisement in Newspapers & E-tendering </p>	<p>31.08.2016</p>	<p>Two Packets</p>	<p>18.10.2016</p>	<p>03 Nos.</p>	<p> 1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Param Enterprises (P) Ltd., Kolkata 3. Technocom, Guwahati </p>	<p>01 (M/s Technocom, Guwahati)</p>	<p>Yes</p>	<p> No: RITES/CO/RI/S&T/PMC/RI/NL/09/2015-16/Phase-I Dated: 20.01.2017 </p>	<p> M/s Param Enterprises (P) Ltd., 23A, Netaji Subhas Road, 3rd Floor, Room No.- 7, P S Hare Street Kolkata - 700001(West Bengal) </p>	<p>Rs. 36.04 Crores</p>	<p>05.02.2018</p>	<p>05.02.2017</p>	<p>Work in progress.</p>
<p> No: RITES/CO/RI/S&T/MUNPL-MEJA/TENDER/2015-16 dtd 15.10.2016 </p>	<p> PMC for S&T system at Junction station, Crossing & In plant yard in connection with the construction of Coal Transportation system for MUNPL, Meja TPP, Allahabad. </p>	<p> By advertisement in Newspapers & E-tendering </p>	<p>15.10.2016</p>	<p>Two Packets</p>	<p>15.11.2016</p>	<p>3</p>	<p> 1. M/s Shivakriti International Ltd., Jaipur 2. M/s. Kiran Infra Engineers Ltd., Jaipur (iii) M/s MRT Signals Ltd, Kolkata </p>	<p> 1. M/s Shivakriti International Ltd., Jaipur 2. M/s. Kiran Infra Engineers Ltd., Jaipur (iii). M/s MRT Signals Ltd, Kolkata </p>	<p>Yes</p>	<p> No: RITES/CO/RI/S&T/MUNPL-MEJA/TENDER/2015-16 dtd 16.02.2017 </p>	<p> M/s Shivakriti International Ltd., Jaipur </p>	<p>26.69 Crores</p>	<p>03.09.2018</p>	<p>03.03.2016</p>	<p>Work in progress.</p>
<p> No. RITES/CO/RI/S&T/PMC/E-Tender/NTPC-Talcher/2016 dtd 31.3.16 </p>	<p> Provision of Signalling & Telecommunication and construction of associated service buildings in connection with additional Railway line (3.5 Kms Railway Track) connecting Kaniha Mines to MGR yard of Talcher Super Thermal Power Station, Talcher, Kaniha, PO: Deepshikha, Distt: Angul (Odisha). </p>	<p> By advertisement in Newspapers & E-tendering </p>	<p>05.05.2016</p>	<p>Two Packets</p>	<p>12.07.2016</p>	<p>3</p>	<p> 1) M/s Edyne Electro Systems Pvt Ltd., Kolkata. 2) M/s SS Rail Works Pvt Ltd., Hyderabad </p>	<p>(01) Nos. M/s Durga Signal Infra Pvt Ltd.</p>	<p>Yes</p>	<p> N. RITES/CO/RI/S&T/Talcher STPS/Tender/3.5 Km Dated: 03.05.2017 </p>	<p> M/s Elyne Electro Systems Pvt Ltd., P-21, Old Ballygunge Road, Kolkata-700019 </p>	<p>Rs. 4.56 Crores</p>	<p>03.04.2018</p>	<p>18.05.2017</p>	<p>Work in progress.</p>
<p> Tender No: RITES/CO/RI/S&T/GOOTY-DHARMAVARA/RB/15/21 dtd 02.01.2017 </p>	<p> Supply, Installation, Testing & Commissioning of Signaling & Telecommunication gears in connection with shifting of existing S&T cables for facilitating earth work for Civil Engineering Works in connection with doubling works at Gooty-Dharmavaram section of South Central Railway of Guntakal Division </p>	<p> By advertisement in Newspapers & E-tendering </p>	<p>03.01.2017</p>	<p>Two Packets</p>	<p>20.02.2017</p>	<p>2</p>	<p> 1) M/s Kiran Infra Engineers Ltd, Jaipur 2) M/s Laxmi Durga Fabricator, Vishakhapatnam. </p>	<p>Nil</p>	<p>Yes</p>	<p> No: RITES/CO/RI/S&T/GOOTY-DHARMAVARA/RB/15/21 dtd 29.05.2017 </p>	<p> M/s Laxmi Durga Fabricator, Vishakhapatnam. </p>	<p>Rs. 16.03 Crores</p>	<p>28.05.2019</p>	<p>12.06.2017</p>	<p>Work in progress.</p>

ROC, GURGAON
S&T SBU,
DETAILS OF TENDERS MORE THAN 02 (TWO) CRORES IN VALUE

Contracts Concluded for the month of January'2018

Jan'2018

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
Tender No	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid system)	Last date of receipt of Tender	Nos of Tender recd.	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest tenderer/e valued L1	Letter of Award No. & Date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any	
No. RITES/CO/RI/S&T/Kusmunda/SECL/2015 dtd 28.10.2016	Signalling & Telecommunication work in connection with construction of Rail Infrastructure for providing Railway siding at Kusmunda Project for dispatch of washed and Raw coal Kusmunda, District-Korba (Chattisgarh)	By advertisement in Newspapers & E-tendering	11.10.2016	Two Packets													TC comments has ben prepared and sent to SCEL for approval.
No. RITES/CO/RI/S&T/PMC/NTPC/Mauda Phase-II/15/26 dtd 22.4.2017	Supply, Installation, Testing & commissioning of indoor & outdoor gears of signalling & telecommunication system including addition, alteration in EI system installed in Reception yard. Inplant yard & EI hgut in connection with stage-II work for proposed siding taking off from Chachar Rlys station to Inplant yard of NTPC Mouda super thermal power project.	By advertisement in Newspapers & E-tendering	22.11.2017	Two Packets													NTPC/ Mauda suggested RITES for re-tendering. Tender floated on 21.11.2017 to be opened on 10.02.2018.
No. RITES/CO/RI/S&T/GOOTY-DHARMAVARA/RB/2017-18 dtd 27.10.2017	Supply, Installation, Testing & Commissioning of Signaling system with Distributed Electronic Interlocking & Telecommunication Gears in connection with doubling works at Gooty-Dharmavaram Section of South Central Railway of Guntakal Division and Panel Interlocking at Gooty Junction cabin.	By advertisement in Newspapers & E-tendering	28.10.2017	Two Packets													Tender Floated on e-proc site and RITES on 27.10.2017 and has been opened on 15.12.2017. TC comments are under preparation.
No. RITES/CO/RI/S&T/Tender/Anuppur-Pendra/3rd Line/2017 dtd 02.11.2017	Supply, Installation, Testing & Commissioning of Indoor & Outdoor gears of Signalling & Telecommunication system including Electronic Interlocking system in connection with the third line works between Anuppur-Pendra Road Section of South East Central Railway of Bilaspur Division.	By advertisement in Newspapers & E-tendering	04.11.2017	Two Packets													Tender Floated on e-proc site and RITES on 02.11.2017 and tender has been opened on 08.12.2017. TC comments prepared to be accepted by competent authority and LOA will be issued shortly.
No. RITES/CO/RI/S&T/Tender/Khargone	Supply, Installation, Testing and Commissioning of Indoor and Outdoor gears of Signaling and Telecommunication system in connection with Rail Transport system between Nimarkhedhi Railway Station (Ratlam) Division and NTPC Khargone In Plant Yard, Crossings stations Daliyakheri and Dhakalgaon of NTPC Khargone Super Thermal Power Project (2X660 MW) (Madhya Pradesh)	By advertisement in Newspapers & E-tendering	29.12.2017	Two Packets													Tender floated on 19.12.2017 to be opened on 10.02.2018.

