

ROC, GURGAON

S&T SBU,

DETAILS OF CONTRACTS MORE THAN 02 (TWO) CRORES IN VALUE

Feb' 2017

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid system)	Last date of receipt of Tender	No. of tender received	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest tenderer/e valued L1	Letter of Award No. & Date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any
RITES/S&T/N CPP/DADRI/2009/ PACKAGE-2	PMC FOR s&t WORK AT RLY Siding facilities NTPC Dadri Pkg.2	By advertisement in Newspaper	11.11.10	Two packets	30.11.10	5	1. M/s Picasona Kolkata 2.M/s Aster Rail Secunderabad, 3.M/s jay railway Signalling Pvt It, Jurgaon, 4.M/s Kalindee rail Nirman, gurgaon 5.M/s Kiran Infra jaipur	NIL	Yes	RITES/ST/NCP P/DADRI/2009/ PACKAGE-2 st.19.05.2011	M/s Kiran Infra Engineers Ltd., jaipur	2.79 crore	04.04.12	02.06.11	Work commissioned on 5.9.2014.	Part Payment of has been made and balance payment is pending with finance due to unavailability of fund.
RITES/ S&T/ Tender/ TVNL/29	Signaling work for construction of Semi MGR system at TTPS at Lalpania	By advertisement in Newspaper	28.02.05	Two packets	31.03.05	1	M/s Aster Tele services secunderabad	NIL	Yes	RITES/ S&T/ Tender/ TVNL/29 dt. 21.06.2006	M/s Aster Tele Services Secunderabad	3.27 crore	20.04.07	21.06.06	12.02.10	Realization of final bill of contractor under progress with M/s TVNL. Retention money of Rs. 29.0 lacs has been released to agency.
RITES/S&T/Tender/Simhadari/2010	PMC for execution of S&T work for Simadhari at Vishakapatnam	By advertisement in Newspaper	28.06.10	Two packets	19.07.10	5	1.M/s MRT Signals Kolkata 2.M/s Picasons Kolkata 3.M/s Kalindee rail Nirman, Gurgaon 3.M/s Kiran Infra Jaipur, 4.M/s MCML systems Pvt Ltd, Bangalore 6.M/s VNR Infrastructure ltd Hyderabad	NIL	Yes	RITES/S&T/Tender/simhadari/2010 dt. 09.12.2012	M/s Kiran Infra jaipur	5.83 crore	24.02.11	12.10.2010	Last station commissioned on 19.02.2014	Final bill & closing of contract is under progress.
RITES/CO/RI/S&T/Tender/PMC/Talcher/STPS/ 11-12	Modification of signaling system in connection with doubling of track from Rajapalace station to NFI gate Talcher	By advertisement in Newspaper	23.08.11	Two packets	09.09.11	2	1.M/s durga signal Infra pvt ltd Kolkata 2.M/s M.G. Worldwide pvt ltd, New Delhi	NIL	Yes	RITES/CO/RI/S&T/Tender/PMC/Talcher/STPS/ 11-12 Part-4 dt.10.01.12	M/s Durga Singla Infra Pvt ltd Kolkata	2.11 crore	10.09.12	12.03.12	Last station Commissioned on 11.08.2014	Final Bill and closing of contract is under progress.

RITES/S&T/ Sipat/24/ Part IV	PMC for S&T work for Railway Sdg at Sipat.	By advertisement in Newspaper	09.05.05	Two packets	13.06.05	2	1. M/s M.r.Trading Co.,Kolkata 2.JV of M/s Aster(P) Ltd & McML. Secunderabad	Nil.	Yes	RITES/S&T/Sipat /324/ Part IV dt.10.03.06	JV of M/s Aster Rail (P) Ltd & MCML Secunderabad	8.06 crore	24.11.06	25.03.06	06.01.12	Final Bill is pending with client and Closing of contract is in progress. Reminder for vetting sent to DGMA/NGP on 7.7.15, reminder sent on 22.09.15 & 2nd reminder sent on 16.10.15. The variation has been vetted by Fin/NGP, now it is under sanction of competent authority of RITES. Final variation has been vetted by Finance and accordingly final bill has been sent to RPO/NGP/in.
RITES/S&T/A PCPL/ Jhajjar/2009 /Package-1	Supply, installation, testing & commissioning of E1 system at APCP/Jhajjar	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	7	1.M/s M.G.Worldwide(P) Ltd & delhi 2.M/sKalindec rail Nirman Gurgaon 3.M/s ANSALDO,STS,Bangal ore 4.M/s Kiran Infra Engg Jaipur	1.M/s Alcon builders & Engineers(P) Ltd.N.Delhi 2.M/s Shivakriti Int. Jaipur 3.M/s Aster Rail Secunderabad	Yes	RITES/S&T/APC PL/ Jhajjar/2009 /Package-1 dt.29.03.10	JV of M/s M.G world wide (P) Ltd and M/s parvesh construction, Delhi	3.7 crore	12.2.11	13.04.10	Commissioned on 23.07.2014	Contract has been terminated on account of non supply of deficite items of E1 spare.
RITES/S&T/A PCPL/ Jhajjar/2009 /Package-2	Supply, installation, testing & commissioning of outdoor signalling gears in R&D yard in connection with construction of Rly siding work at APCPL Jhajjar.	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	6	1.M/s CEL, Sahibabad 2.M/s Kalindec rail Nirman Gurgaon 3.M/s Aster Rail Secunderabad 4.M/s Shivakriti Int.Jaipur	1. M/s Shivakriti Int. Jaipur 2.M/s Alcon builders & Engineers(P) Ltd.N.Delhi	Yes	RITES/S&T/APC PL/ Jhajjar/2009 /Package-2 dt.28.07.2010	M/s Kalindec Rail Nirman Gurgaon	3.11 crore	11.06.11	12.08.10	Work commissioned on 23.7.2014	Variation statement has been approved by APCPL. Final Billing statement is held up due to final completion period from APCPL awaited.
RITES/S&T/A PCPL/ Jhajjar/2009 /Package-4	Supply, installation, testing & commissioning of outdoor signalling gears in 'B' yard in connection with construction of Rly siding work for APCPL, Jhajjar	By advertisement in Newspaper	21.11.09	Two packets	30.12.09	6	1.M/s CEL, Sahibabad 2.M/s Kalindec rail Nirman Gurgaon 3.M/s Aster Rail Secunderabad 4.M/s Shivakriti Int. jaipur	1. M/s Shivakriti Int. Jaipur 2.M/s Alcon builders & Engineers(P) Ltd.N.Delhi	Yes	RITES/S&T/APC PL/ Jhajjar/2009 /Package-4 dt.28.07.2010	M/s Kalindec Rail Nirman Gurgaon	2.06 crore	11.06.11	12.08.10	07.01.2014	Variation statement has been approved by APCPL. Final Billing statement is held up due to final completion period from APCPL awaited.
RITES/S&T/P MC/NTPC- Mauda/11	PMC for S&T work for construction of Railway siding and inplant facilities at NTPC/Mauda.	By advertisement in Newspaper	27.08.11	Two packets	07.10.11	6	1. M/s Picasona Kolkata 2..M/s Kalindec rail Nirman, gurgaon 3.M/s Kiran Infra jaipur. 4.M/s Vijayvargi & sons,Nagpur. 5.M/s VNR infra Ltd. 6. M/s Bharat Rail Automations,Mumbai	Nil.	Yes	RITES/S&T/PMC /NTPC-Mauda/11 dt.24.01.12	M/s Kiran Infra Jaipur	9.06 crore	07.08.12	07.02.12	S&T work is held up due to civil & points insertion and OHE shifting of Mast.	Inplant yard commissioned on 22.3.16. Reception yard pre commissioning completed. Final commissioning delayed due to the civil & OHE work is yet to be completed.

<p>RTES/S&T/APCPL/JHAJAR/PACKAGE-V-YJ/2012/Retender</p>	<p>Supply, installation, testing & commissioning of S&T System in Y-connection in connection with construction of Railway siding work for APCPL plant [IGSTPP] at Jhajjar (Haryana)".</p>	<p>By advertisement in Newspapers</p>	<p>21.03.13 NCR TOI (Delhi English Edition) news papers respectively</p>	<p>Two Packets</p>	<p>08.04.13</p>	<p>2</p>	<p>1. M/s Kalindce Rail Nirman (Engineers) Ltd., 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgaon-122002 2. M/s M.G. Worldwide Pvt Ltd. 1004, 10th floor, Hemkunt Tower, 98 Nehru Place, New Delhi.</p>	<p>Nil</p>	<p>Yes</p>	<p>No. RTES/S&T/APCPL/Jhajjar/Packag e-V-YJ/2012/Re-Tender-II dtd 25.06.2013</p>	<p>M/s Kalindce Rail Nirman (Engineers) Ltd., 2nd floor, Building No. 9A, Cyber City, DLF Phase III, Gurgaon-122002</p>	<p>2.38 Crore</p>	<p>09.10.2013</p>	<p>10.07.2013</p>	<p>Work commissioned on 23.7.2014</p>	<p>Variation statement has been approved by APCPL. Final Billing statement is held up due to final completion period from APCPL awaited.</p>
<p>RTES/CO/RI/S&T/PMC/MP PGCL/KHANDWA/13/21</p>	<p>Supply, Installation, Testing and Commissioning of indoor and outdoor gears of signaling and telecommunication system including panel interlocking system in connection with rail transport system for Shree Singaji Thermal Power Project (Stage I & II) , Village -Dongelia, Distt. Khandwa, MP.</p>	<p>Limited Tender (Retender after discharge of open tender for this work.)</p>	<p>Tender Enquiry sent to 13 approved contractors by e-mail on 18.03.13 and thereafter by post on 21.03.13</p>	<p>Two Packets</p>	<p>02.04.13</p>	<p>4</p>	<p>1. M/s Kiran Infra Engineers Ltd., B-141, Road No. 9D, Vishwakarma Industrial Area, Jaipur 2. M/s Eldyne Electro Sysytem Pvt Ltd, P-21, Old Ballygunge Road, Kolkata. 3. M/s MRT Signals Ltd, 2 Raja Woodmunt Street, 3rd floor, Kolkata-700001. 4. M/s Bharat Rail Automation Pvt Ltd. B 107/108, mandkeshwar Ind. Estate, SVP Road, Mumbai-400092.</p>	<p>Nil</p>	<p>Yes</p>	<p>No. RTES/CO/RI/S&T/PMC/MPPGCL/Khandwa/13/21 dtd 1.07.2013</p>	<p>M/s Eldyne Electro Sysytem Pvt Ltd, P-21, Old Ballygunge Road, Kolkata.</p>	<p>6.17 Crore</p>	<p>15.02.2014</p>	<p>16.07.2013</p>	<p>Cabin A & Cabin B Work commissioned on 28.06.2016 & 29.06.2016 respectively.</p>	<p>Final bill & closing of contract is under progress.</p>
<p>RTES/CO/RI/S&T/PMC/CS EB/MARWA/12/15</p>	<p>Supply, Installation, Testing & Commissioning of S&T indoor & outdoor gears with Panel Interlocking system of Rail infrastructure facility for transportation of coal from Naila Railway station to 2x500 MW Marwa TTPP.</p>	<p>By advertisement in Newspapers</p>	<p>27.06.2013</p>	<p>Two Packets</p>	<p>12.07.2013</p>	<p>1</p>	<p>M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptec - 441002</p>	<p>NIL</p>	<p>Yes</p>	<p>RTES/CO/RI/S&T/PMC/CSEB/MARWA/2013/LO A dtd: 19.09.2013</p>	<p>M/s Vijaywargi Infra Engineers Pvt. Ltd., No. 632, Vijaywargi Bhawan, Kamptec - 441002</p>	<p>3.12 Crore</p>	<p>03.08.2014</p>	<p>4.10.2013</p>	<p>Work commissioned on 24.02.2016</p>	<p>Final variation bill & closing of contract is under progress.</p>

<p>RTES/CO/RI/S&T/NTPC-SIMHADRI/2014/ASH SILO-R&D Dated: 19.11.2014</p>	<p>S&T Work in Ash Silo Lines and R&D Yard in connection with the Construction of Railway Siding for Simhadri Super Thermal Power Project, Stage-II at SSTPS, Simhadri (A.P.)</p>	<p>By advertisement in Newspapers</p>	<p>20.11.2014</p>	<p>Two Packets</p>	<p>5.12.2014</p>	<p>03 nos</p>	<p>1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Laxmi Durga Fabricator, Vishakhapatnam. 3. M/s Ganpati, Secunderabad</p>	<p>NIL</p>	<p>Yes</p>	<p>No. RTES/CO/RI/S&T/NTPC-Simhadri/2014/ASH Silo-R&D dtd: 18.02.2015</p>	<p>M/s Laxmi Durga Fabricator, Vishakhapatnam</p>	<p>3.80 Crores</p>	<p>04.01.2016</p>	<p>05.03.2015</p>	<p>Tippler yard commissioned on 25.4.16. R&D yard commissioned on 24.01.2016.</p>	<p>Balance material has been supplied and closing of contract is under progress.</p>
<p>RTES/CO/RI/ST/OT/CCL-PIPARWAR/2016-16 dtd: 15.01.2016</p>	<p>Signalling work of Panel Interlocking with Multi Aspect Color Light Signals (MACLS) for Junction Cabin & Piparwar In plant Cabin in connection with construction of Railway Siding from McCluskieganj Railway Station to Piparwar siding of CCL, Distt – Chatra, Jharkhand.</p>	<p>By advertisement in Newspapers & E-tendering</p>	<p>15.01.2016</p>	<p>Two Packets</p>	<p>19.02.2016</p>	<p>01 Nos.</p>	<p>M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur- 302006 (Rajasthan)</p>	<p>NIL</p>	<p>Yes</p>	<p>No. RTES/CO/RI/S&T/OT/CCL-PIPARWAR/2015-16 dtd: 27.05.2016</p>	<p>M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur- 302006 (Rajasthan)</p>	<p>9.22 Crores</p>	<p>26.11.2017</p>	<p>11.06.2016</p>	<p>Work in progress.</p>	<p>NIL</p>
<p>RTES/CO/RI/S&T/e-TENDER/SECL/Junadih/16-17</p>	<p>Provision of Signalling system Arrangement of New Railway Siding for Rapid Loading System at Junadih Siding of SECL at Gevra Area</p>	<p>By advertisement in Newspapers & E-tendering</p>	<p>30.05.2016</p>	<p>Two Packets</p>	<p>01.07.2016</p>	<p>3 Nos.</p>	<p>M/s Shivakriti International Limited, Jaipur- 302006 (Rajasthan) 2. M/s Laxmi Durga Fabricator, Vishakhapatnam. 3. M/s SS Rail Works Pvt Ltd. Hyderabad (Telangana) 4. Bharat Rail Automations Pvt Ltd., Mumbai (Maharashtra)</p>	<p>NIL</p>	<p>Yes</p>	<p>No. RTES/CO/RI/S&T/e-tender/SECL-Junadih/16-17 dtd: 21.10.2016</p>	<p>M/s Shivakriti International Limited, Coporate Park, 707-710, 7th floor, Ajmer Pulia, Jaipur- 302006 (Rajasthan)</p>	<p>10.12 Cr.</p>	<p>20.10.2017</p>	<p>NIL</p>	<p>Work in progress.</p>	<p>NIL</p>
<p>RTES/CO/RI/S&T/PMC/RINI/15-16/Ph-Dated: 31.08.2016</p>	<p>Providing Signalling System (SS)/EI for existing tracks and 6.3 MTPA Expansion Railway Tracks in Railway owned yards of RMUY & FMY (Phase-I) at Visakhapatnam Steel Plant, Visakhapatnam</p>	<p>By advertisement in Newspapers & E-tendering</p>	<p>31.08.2016</p>	<p>Two Packets</p>	<p>18.10.2016</p>	<p>03 Nos.</p>	<p>1. M/s Kiran Infra Engineers Ltd., Jaipur 2. M/s Param Enterprises (P) Ltd., Kolkata 3. Technocom, Guwahati</p>	<p>01 (M/s Technocom, Guwahati)</p>	<p>Yes</p>	<p>No. RTES/CO/RI/S&T/PMC/RINI/09/2015-16/Phase-I Dated: 20.01.2017</p>	<p>M/s Param Enterprises (P) Ltd., 23A, Netaji Subhas Road, 3rd Floor, Room No.- 7, P S Hare Street Kolkata - 700001(West Bengal)</p>	<p>Rs. 36.04 Crores</p>	<p>05.02.2018</p>	<p>NIL</p>	<p>Work in progress.</p>	<p>NIL</p>

No: RTTES/CO/RI/ S&T/MUNPL- MEJA/TENDER/ 2015- 16 dtd 15.10.2016	PMC for S&T system at Junction station, Crossing & In plant yard in connection with the construction of Coal Transportation system for MUNPL, Meja TPP, Allahabad.	By advertisement in Newspapers & E tendering	15.10.2016	Two Packets	15.11.2016	3	1. M/s Shivakriti International Ltd., Jaipur 2. M/s. Kiran Infra Engineers Ltd., Jaipur (iii) M/s MRT Signals Ltd , Kolkata	1. M/s Shivakriti International Ltd., Jaipur 2. M/s. Kiran Infra Engineers Ltd., Jaipur (iii). M/s MRT Signals Ltd , Kolkata	Yes	No: RTTES/CO/RI/S& T/MUNPL- MEJA/TENDER/ 2015-16 dtd 16.02.2017	M/s Shivakriti International Ltd., Jaipur	26.69 Crores	03.09.2018	03.03.2016		
--	---	---	------------	-------------	------------	---	--	--	-----	--	---	--------------	------------	------------	--	--

ROC, GURGAON

S&T SBU,

DETAILS OF TENDERS MORE THAN 02 (TWO) CRORES IN VALUE

Contracts Concluded for the month of Feb'2017

Feb'2017

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
Tender No	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid system)	Last date of receipt of Tender	Nos of Tender recd.	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest tenderer/e valued L1	Letter of Award No. & Date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any	
No. RITES/CO/RI/S&T/PMC/E-Tender/NTPC-Talcher/2016 dtd 31.3.16	Provision of Signalling & Telecommunication and construction of associated service buildings in connection with additional Railway line (3.5 Kms Railway Track) connecting Kaniha Mines to MGR yard of Talcher Super Thermal Power Station, Talcher, Kaniha, PO: Deepshikha, Distt: Angul (Odisha).	By advertisement in Newspapers & E-tendering	05.05.2016	Two Packets													Technical Bid has been opened on 12.07.2016. TC recommendations has been sent to NTPC/Talcher and awaiting for clearance.
No. RITES/CO/RI/S&T/Kusmunda/SECL/2015 dtd 28.10.2016	Signalling & Telecommunication work in connection with construction of Rail Infrastructure for providing Railway siding at Kusmunda Project for dispatch of washed and Raw coal Kusmunda, District-Korba (Chattisgarh)	By advertisement in Newspapers & E-tendering	11.10.2016	Two Packets													Tender has been cancelled.

**S&T SBU
ROC-I, GURGAON**

Information Regarding status of RA/Final Bill Payment of Working Agencies from 1.02.2017 to 28.02.2017 for S&T SBU of RI Division.

Sl. No	Name of Contractor	Agreement No.	Bill Detail		Bill received at HQ dated	Status of Bill		Modes of Payments
			Bill No	Bill Amount (Rs)		Under Process of Checking	Payment released on	RTGS/ Cheque
1.	Kiran Infra Engineers Ltd	RITES/S&T/NCPP/Dadri/2009/Pkg-II	KIEL/RA/VI & final	5858621.74	16.09.16	Part payment made. Balance payment Pending with finance for payment of final bill due to unavailability of fund.RPO/North has asked the client for making the fund available.	27.01.2017	RTGS
2.	Kiran Infra Engineers Ltd	RITES/S&T/NCPP/Dadri/2009/Pkg-V	KIEL/RA/IV & final	2390968.13	26.06.16		27.01.2017	RTGS