

Tenders Details and Billing Status for the month of April'2016

Track & Survey SBU:

(Rs. in Lakhs)

Southern Corridor (Chennai-Goa) Dedicated Freight Corridor

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded	Completion Period	Scope	Progress during Month	Cumulative progress till end of month	Position of final bill
1	Collection of Land rates from revenue authority	30.04.14	19.06.14	M/s Land and Coast	8.21	5 months	865 kms	-	80%	2 nd RA bill of agency has been released on 29th April-16 for Rs 1,66, 982/- including S. Tax, Govt. fee and after necessary deductions.
2.	Establishment of DGPS Triangulation Survey Control Points	09.11.15	17.12.15	M/s Shanker & Co.	9.44	1.5 months	300 kms	-	Field Survey completed	Invoice raised by the agency on 13.04.2016 is under process.