

**Tenders Details and Billing Status for the month of Sept.'2016**

**Track & Survey SBU:**

**(Rs. In Lakhs)**

**Southern Corridor (Chennai-Goa) Dedicated Freight Corridor**

S.No.	Name of Work	Date of Opening	Date of Award	Agency	Cost Awarded	Completi on Period	Scope	Progress during Month	Cumulative progress till end of month	Position of final bill
1	Collection of Land rates from revenue authority	30.04.14	19.06.14	M/s Land and Coast	8.21	5 months	865 kms	20%	100%	Work completed on 23.08.16 EOT has been approved. Final bill is under process for release of payment after vetting of variation statement.