

**DETAILS OF CONTRACTS DURING as on 30.04.2015 of UT SBU**

Sno	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT/LIT	Type of Bidding(Single/Two Bid system)	Last Date of receipt of Tender	Number of Tenders received	Numbers & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L1	Letter of award/Letter of Acceptance No & date	Name of Contractor	Value of contract (Rs in Lakhs)	Scheduled date of completion of supplies/work	Actual date of start of work	Actual date of completion	Reasons for delay if any.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Topographical survey using DGPS, Total Station level and preparation of Drawings using mapping software for Kochi Metro Rail Project, Phase-2.	Limited	3.6.13	Single bid system	14.06.13	8	-	Yes	MITES/UT/KOCHI-Ph-II/TGS/01/2013 dated 25.07.13	DSR Surveys Pvt Ltd	15.28	25.9.13	25.07.13	Site works completed. Final Bill paid.	Due to changes in the routes by the client.
2	Topographical survey using DGPS, Total Station level and preparation of Drawings using mapping software for Kochi Metro Rail Project, Phase-2.	Limited	3.6.13	Single bid system	14.06.13	8	-	Yes	MITES/UT/KOCHI-Ph-II/TGS/01/2013 dated 25.07.13	Shivam Survey System	18.15	25.9.13	25.07.13	Site works completed. Final Bills under process	Due to changes in the routes by the client & delay by agency.
3	Detailed Geotechnical Investigation for DPR for Kochi Metro Rail Project, Phase-2.	Open Tender	1.11.13	Single bid system	18.11.13	4	-	Yes	MITES/UT/KOCHI-Ph-II/GT/2013/01 dated 28.01.2014	Sri Balaji Test House	14.12	27.3.14	28.01.14	Ongoing	Site works completed. Client comments on MITES submission awaited.
4	Topographical survey using DGPS, Total Station level and preparation of Drawings using mapping software for Patna Metro Rail Project.	Limited	08.07.13	Single bid system	18.07.13	9	-	Yes	MITES/UT/PATNA/GS/02/2013 dated 05.09.2013	M/s DSR Surveys Pvt Ltd	7.61	05.09.13	31.01.14	Ongoing	All works completed.
5	Detailed Design Consultancy services for power supply & Distribution system, 750 V DC Third Rail Traction Electrification and SCADA System of extension of purple & green lines of BMRCL Project-Phase-II	Single Tender	19.06.14	Single bid system	26.06.14	1	-	Yes	MITES/UT/2014/BMRCL/PS-DDC-2 dated 16.07.2014	M/s TUV SUD South Asia Private Ltd.	304.3	22.05.15	01.08.14	Ongoing	
6	Detailed Geotechnical Investigation for DPR for Patna Metro Rail Project.	Open Tender	29.08.13	Single bid system	11.09.13	7	-	Yes	MITES/UT/PATNA/GT/01/2013 dated 31.10.13	Pioneer Surveyors	7.16	31.12.13	01.08.14	Ongoing	Due to late approval by client.
7	Traffic Surveys for Feasibility and Detailed Project Report for Rail based MRTS in Guwahati	Limited	01.08.14	Two bid system	12.08.14	4	-	Yes	MITES/UT/CO/GMDA/615/2014 dated 03/09/2014	Highway Engineering Magnitude Consortium	19.88	30.11.14	22.9.14	Completed	Finalization of survey locations by client (GMDA) took time.
8	Traffic Surveys for Feasibility and Detailed Project Report for Rail based MRTS in Guwahati	Limited	01.08.14	Single bid system	12.08.14	4	-	Yes	MITES/UT/CO/GMDA/615/2014 dated 02/09/2014	M/s Matrix Surveys & Data Services Ltd.	19.38	30.11.14	22.09.14	8.12.14	Finalization of survey locations by client (GMDA) took time.

9	Traffic Surveys for Integrated Transit Corridor Development & Street Network/ Connectivity Plan for the corridor/ influence zone along with detailed design of all intersections and mid- sections based on traffic an feasibility studies for the corridor/ network (i) Junction of NH-24 (By-Pass) & Bundh Road to Old Yamuna Bridge (ii) Old Yamuna Bridge to Delhi-UP Border (Apsara Border) (iii) Delhi-UP Border (Apsara Border) to Ghazipur Round-about (iv) Ghazipur Round-about to Junction of NH-24 (By-Pass) & Bundh Road	Limited	01.09.14	Single bid system	12.09.14	3	-	Yes	rites/ut/co/nbcc/r/DEV/617/2014 dated 29.10.14	M/s Futuristic Engineers & Traffic Surveyors	4.35	02.04.15	3.3.15	02.4.15	Completed.
10	Traffic Surveys for Integrated Transit Corridor Development & Street Network/ Connectivity Plan for the corridor/ influence zone along with detailed design of all intersections and mid- sections based on traffic an feasibility studies for the corridor/ network (i) Junction of NH-24 (By-Pass) & Bundh Road to Old Yamuna Bridge (ii) Old Yamuna Bridge to Delhi-UP Border (Apsara Border) (iii) Delhi-UP Border (Apsara Border) to Ghazipur Round-about (iv) Ghazipur Round-about to Junction of NH-24 (By-Pass) & Bundh Road	Limited	09.09.14	Single bid system	22.09.14	3	-	Yes	rites/ut/co/itcd/deLHI/616/2014 dated 08/10/2014	M/s Futuristic Engineers & Traffic Surveyors	9.93	19.12.14	12.11.14	12.12.14	Acceptance & Finalization of survey locations by client (PWD) took time.
11	Topographical surveys for Integrated Transit Corridor Development & Street Network/ Connectivity Plan for the corridor/ influence zone along with detailed design of all intersections and mid- sections based on traffic an feasibility studies for the corridor/ network (i) Junction of NH-24 (By-Pass) & Bundh Road to Old Yamuna Bridge (ii) Old Yamuna Bridge to Delhi-UP Border (Apsara Border) (iii) Delhi-UP Border (Apsara Border) to Ghazipur Round-about (iv) Ghazipur Round-about to Junction of NH-24 (By-Pass) & Bundh Road	Limited	12.09.14	Single bid system	26.09.14	16	-	Yes	rites/ut/co/itcd/deLHI/616/2014 dated 10/11/2014	M/s N.K Engineers.	5.18	13.12.14	13.11.14	12.1.15	Heavy traffic load & Fog caused disruption and delay in survey.
12	Traffic & Travel surveys for Development of Integrated Check post at Nepalgunj and Bhairahawa, Nepal along Indo- Nepal International Border.	Limited Tender	16.09.14	Single Bid system	26.09.14	4	-	Yes	rites/ut/co/is/nepal/618/2014/TENDER-1/2014 dated 7/10/2014	M/s Matrix Surveys & Data Services	2.95	4 weeks from the date of start	09.10.2014	20.11.14	Diwali & Chath Puja
13	Traffic & Travel Surveys for preparation of Detailed Project Report for Development & Operation of Airport at Singrauli, Madhya Pradesh.	Limited Tender	31.10.14	Single Bid system	7.11.14	3	-	Yes	rites/ut/co/internal/MP/619/14 dated 17.11.2014	Futuristic Engineers and Traffic Surveyors	4.575	4 weeks from the date of start	17.11.14	13.01.15	Delay in police permission for survey.
14	Traffic & Travel surveys for Transport Demand Forecast study & identification of Phase III corridors of Bangalore Metro (Package-1)	Limited Tender	18.12.14	Single Bid system	29.12.14	4	-	Yes	rites/ut/co/bangalore/TDF-Ph-III/621/2014dated 19.01.15	Futuristic Engineers and Traffic Surveyors	20.675	10weeks frpm the date of start	19.01.15	-	-

15	Traffic & Travel surveys for Transport Demand Forecast study & identification of Phase III corridors of Bangalore Metro (Package-2)	Limited Tender	18.12.14	Single Bid system	29.12.14	4	-	Yes	MITES/UT/CO/Bangalore/TDF-Ph-III/621/2014 dated 19.01.15	Futuristic Engineers and Traffic Surveyors	17.355	10 weeks from the date of start	19.01.15	-	-
16	Detailed Geotechnical Investigation for Detailed Design Consultancy for Gyaspur Depot for MEGA, Ahmedabad.	Open Tender	7.1.15	Single Bid system	16.1.15	2	-	Yes	MITES/UT/DDC/Gyaspur/MEGA/GT/2015 09.02.15	Shree Balaji Test House Pvt Ltd	15.62	1 month from the date of award.	28.02.15	Ongoing	Client delayed the start of work.
17	Traffic Survey for preparation of DPR for Rail based MRTS in Kanpur	Limited Tender	17.2.15	Single Bid system	23.2.15	4	-	Yes	MITES/UT/CO/KDA/MRTS/2015 dated 04.03.15	M/s Matrix Surveys & Data Services Ltd.	43.21	18.5.15	4.03.15	Ongoing	
18	Topographical Survey for preparation of DPR for Rail based MRTS in Kanpur	Limited Tender	17.2.15	Single bid system	3.3.15	4	-	Yes	MITES/UT/KANPUR/TGS/01/2015 dated 27.03.15	M/s Subudhi Associates	11.54	26.04.15	27.03.15	Ongoing	
19	Traffic Survey for preparation of DPR for Rail based MRTS in Agra	Limited Tender	11.03.15	Single bid system	20.3.15	4	-	Yes	MITES.UT/CO/Agra/624/2015 dated 07.04.15	M/s Highway Engineering Magnitude Consortium	31.89	15.06.15	7.04.15	Ongoing	
20	Traffic Survey for preparation of DPR for Rail based MRTS in Meerut	Limited Tender	11.3.15	Single bid system	30.03.15	3	-	Yes	MITES.UT/CO/MDA/MRTS/625/2015 dated 20.04.15.	M/s Park Projects Consultancy(P) Ltd	29.71	29.06.15	20.04.15	Ongoing	