

EXPOTECH DIVISION
MONTHLY PROGRESS REPORT

SUBJECT - DETAILS OF CONTRACTS CONCLUDED
PERIOD – November- 2022

| S.N | Tender No. | Item/Nature of Work | Mode of Tender enquiry | Date of publication of NIT/LIT | Type of bidding (single/two bid system) | Last date of receipt of tender | No of tenders received | Nos & Names of parties qualified after technical evaluation | Nos & Names of parties not qualified after technical evaluation | Whether contract awarded to lowest | Letter of award No. & Date | Name & Address of contractor | Value of Contract (Rs.) | Scheduled date of completion of supplies/Work | Actual date of start of work | Actual date of completion | Reasons for delay, if any |
|-----|---|--|------------------------|--------------------------------|---|--------------------------------|------------------------|---|---|------------------------------------|---|---|-------------------------|---|------------------------------|---------------------------|--|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | |
| 1 | RITES/EXPO/05/MOZ/DEMU/BEARING ARRGT (2021_RITES_75186_1) | Supply of Axle Box Roller Bearing Arrangement for Cape Gauge Bogie for DPC, DTC & TC Coaches of DEMU rake for Mozambique | etender on CPP Portal | 07.04.21 | Single Packet | 19.04.21 | 1 | 1 | 0 | Yes | 4500009291 Dated 05.05.2021 | M/s National Engineering Industries Ltd. Jaipur | 1.656 Cr | extended DP 30.09.2021 supply completed | 05.05.21 | 30.09.21 | Supply completed on 30.09.2021 |
| 2 | RITES/EXPO/MOZ/Coaches/Bogie/1 (2020_RITES_57128_1) | Manufacture, supply, installation & Commissioning of Bogies for Cape Gauge Export Coaches | etender on CPP Portal | 09.09.20 | Single Packet | 30.09.20 | 4 | 2 | 2 | Yes | 4500009117 Dated 16.10.2020 | M/s CRG Industries Panchkula | 10.62 Cr | extended DP 07.10.2021 Supply completed | 16.10.20 | 04.04.22 | Supply completed on 07.10.2021 Installation & Commissioning Completed 04.04.2022 |
| 3 | RITES/Expo/05/MOZ/DEMU/Shell (2020_RITES_61630_1) | Manufacture, Supply, and assembly of shell kit consisting of underframe complete, Side wall complete, End wall and roof for Cape Gauge DEMUs | etender on CPP Portal | 08.11.20 | Single Packet | 24.11.20 | 6 | 4 | 2 | Yes | 4500009229 Dated 08.12.2020 | M/s Indira Industries, Ranipet | 10.314 6 Cr | extended DP 21.04.2022 supply completed | 08.12.20 | 03.11.22 | Supply completed on 21.04.2022 Installation & Commissioning Completed 03.11.2022 |
| 4 | RITES/EXPO/05/MOZ/DEMU COACH FUR/01 | Supply, Installation, Commissioning & Testing of Complete Interior Furnishing including electricals for 30 Nos. of Cape Gauge DEMU Coaches | etender on CPP Portal | 17.11.20 | Single Packet | 14.12.20 | 5 | 5 | 0 | Yes | RITES/EXPO/05/MOZ/DEMU INTERIOR FUR/01 Dated 28.12.2020 | M/s Kineco Ltd. Goa | 22.789 Cr. | extended DP 12.05.2022 supply completed | 28.12.20 | 31.10.22 | Supply completed on 12.05.2022 Installation & Commissioning Completed 31.10.2022 |

Date: 09.12.2022

GGM/Expotech