

EXPOTECH DIVISION
MONTHLY PROGRESS REPORT

SUBJECT - DETAILS OF CONTRACTS CONCLUDED

PERIOD – January- 2023

S.N	Tender No.	Item/Nature of Work	Mode of Tender enquiry	Date of publication of NIT/LIT	Type of bidding (single/two bid system)	Last date of receipt of tender	No of tenders received	Nos & Names of parties qualified after technical evaluation	Nos & Names of parties not qualified after technical evaluation	Whether contract awarded to lowest	Letter of award No. & Date	Name & Address of contractor	Value of Contract (Rs.)	Scheduled date of completion of supplies/Work	Actual date of start of work	Actual date of completion	Reasons for delay, if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
1	RITES/EXPO/05/MOZ/DEMU/BEARING ARRGT (2021_RITES_75186_1)	Supply of Axle Box Roller Bearing Arrangement for Cape Gauge Bogie for DPC, DTC & TC Coaches of DEMU rake for Mozambique	etender on CPP Portal	07.04.21	Single Packet	19.04.21	1	1	0	Yes	4500009291 Dated 05.05.21	M/s National Engineering Industries Ltd. Jaipur	1.656 Cr	extended DP 30.09.21 supply completed	05.05.21	30.09.21	Supply completed on 30.09.2021
2	RITES/EXPO/MOZ/Coaches/Bogie/1 (2020_RIITES_57128_1)	Manufacture, supply, installation & Commissioning of Bogies for Cape Gauge Export Coaches	etender on CPP Portal	09.09.20	Single Packet	30.09.20	4	2	2	Yes	4500009117 Dated 16.10.20	M/s CRG Industries Panchkula	10.62 Cr	extended DP 07.10.21 Supply completed	16.10.20	04.04.22	Supply completed on 07.10.2021 Installation & Commissioning Completed 04.04.2022
3	RITES/Expo/05/MOZ/DEMU/Shell (2020_RITES_61630_1)	Manufacture, Supply and assembly of shell kit consisting of underframe complete, Side wall complete, End wall and roof for Cape Gauge DEMUs	etender on CPP Portal	08.11.20	Single Packet	24.11.20	6	4	2	Yes	4500009229 Dated 08.12.20	M/s Indira Industries, Ranipet	10.314 6 Cr	extended DP 21.04.22 supply completed	08.12.20	03.11.22	Supply completed on 21.04.2022 Installation & Commissioning Completed 03.11.2022
4	RITES/EXPO/05/MOZ/DEMU COACH FUR/01	Supply, Installation, Commissioning & Testing of Complete Interior Furnishing including electricals for 30 Nos. of Cape Gauge DEMU Coaches	etender on CPP Portal	17.11.20	Single Packet	14.12.20	5	5	0	Yes	RITES/EXPO/05/MOZ/DEMU INTERIOR FUR/01 Dated 28.12.20	M/s Kineco Ltd. Goa	22.789 Cr.	extended DP 12.05.22 supply completed	28.12.20	31.10.22	Supply completed on 12.05.2022 Installation & Commissioning Completed 31.10.2022

Date: 09.02.2023

GGM/Expotech