

Details of contracts concluded during the month of August 2022 (More than 2 crores), RITES Nagpur

Annexur-1

S.N.	Tender No.	Item / Nature of work	Mode of Tender enquiry	Date of public of NIT	Type of bidding (Single/Two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after	Whether contract awarded to lowest tenderer/evaluated L-1	Letter of award No. & Date	Name & Address of Contractor	Value of Contract (in Rs.)	Scheduled date of completion of supplies / work	Actual date of start of work	Actual date of completion	Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
OPEN TENDER																	
1	RITES/GM/NGP/WRD-Raipur/T-18-2017, dt. 16.10.2017	Construction of Bridge No. 54 (2X12.2 m Girder) to RCC Pre-cast box of size 2X9.40mX7.45m siphon at Railway Km.29/1 near Lakhali station for enhancing irrigation canal capacity Government of Chhattisgarh/WRD/Raipur	OPEN	16.10.2017	Two Packet system	05.12.2017	1 (One)	1. M/s. Ghai Construction Ltd., Pune	-	YES	RITES/PO/NGP/WRD/Raipur/A-400/0073 Dt. 09.05.2018	M/s.GHAI CONSTRUCTION LIMITED No. 27, C-2, 1st flore, Brahma Estate, Kondhwa, Pune 411044	Rs. 26,40,06,897 /- (Rs. Twenty Six Crores Forty Lakhs Six Thousand Eight Hundred Ninety Seven Only)	18 Months (Eighteen Months)	25.10.2018	31.03.2022	Main Reasones:- 1. Seasonal water flow in canal for irrigation purpose as per demand. 2.Construction and removal of cofferdam as per canal water regulations. 3. Heavy and freguent dewatering for excution of work. 4. Hindrance due to S&T cable, other utilities and other agencies work. 5. Delay in providing issue of Pway materials by RVNL. 6. Lock down due to Pnademic. 7. Delay in providing NI Block for box pushing.
LIMITED TENDER																	
.-----NIL-----.																	
SINGLE TENDER																	
.-----NIL-----.																	