

RITES Ltd.
UI Division/RCED SBU

Sub.: Publishing details of contracts/award of tenders on web site.
Ref.: Corporate office letter No. V/R/CO/Policy/G-10, dated 09.10.2006

DETAILS OF CONTRACT UNDER PROCESS DURING THE MONTH ENDING ON JANUARY 2023

Annexure -II

S.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of tenders received	Nos. & name of parties qualified after technical evaluation	Nos. & name of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer-1/under evaluation	Letter of Award No. & Date	Name of Contractor	Value of Contract (Rs. In lacs)	Schedule date of completion of supplies/work	Actual date of start of work	Actual date of completion	Reasons for delays if any
1	RITES/RCED/RI/SHMS/2019/02/R1	Engagement of System Integrator for supply, installation, testing, commissioning and maintenance of Monitoring system for Structural Health Monitoring System (SHMS) for Bogibeel Rail cum Road Bridge	Open E tendering	10.10.2022	Two packet system	16.11.2022	5 Nos	Under evaluation	-	-	-	-	-	-	-	-	-
2	RITES/RCED/BOGIBEEL/MODEL/2022	Topographic and Hydrographic Cross Section Survey using Photogrammetric Technique by Unmanned aerial vehicle (UAV) / Drone equipped with DGNSS or similar arrangement with LiDAR technology in river Brahmaputra on the post monsoon 2022 river configuration for area around the Bogibeel bridge location near Dibrugarh in Assam	Open E tendering	04.11.2022	Single bid system	14.11.2022	7 Nos	Under evaluation	-	-	-	-	-	-	-	-	-

Project Co-ordinator

BITES Ltd.
RCED SBU (JANUARY -23)

Status of work awarded through tender (subconsultancy work) & are under progress											
S. No	Name of the work with location	Estimated cost (Rs. lacs)	Tendered cost (Rs. lacs)	Percentage above/ sch. Of rates	Agreement/LO A No. & date	Agency with address	Date of start	Time of completion (Months)	Physical progress %age	Name of the Engineer-in-charge	Remarks
1	Sub- Consultancy services for "Design of 4 bridges in Katra-Laole section of USBRL project (Jammu & Kashmir)." Client - KRCL **	2064.00	823.00	-60.16%	BITES/RI/RCED /KATRA-LAOLE/1C/01, dt. 16-11- 2007	M/S RAMBOLL DENMARK	11-09-2007	36	95%	Ms. Jageshwari Gupta, DGMD	"Pure Consultancy Project" **KRCL has restarted the work since Jan.2010.The same contract has been renegotiated for fee of Rs. 6.196 Crores as the scope of work has been reduced from 4 bridges to 2 bridges. EOT up to 31-Dec-22 has been granted. Further EOT shall be processed on receiving the same from client.
2	Sub -Consultancy services for "Designer's association during construction of composite welded steel truss girder for superstructure, having span configuration of 1x 33.4m+ 39 x125.0m + 1x 33.4m of Bogibeel Rail cum Road bridge over river Brahmaputra at Bogibeel near Dibrugarh, Assam in India." Client-NF Rly.	DKK 1,95,35,209 (1597.78)	DKK 2,09,51,315 (1713.60)	+7.25%	BITES/RI/RCED /BOGIBEEL-III/DA/2011, dt. 31-01-2012	M/S RAMBOLL DENMARK	31-01-2012	48	84%	Sh. S. S. Shukla, SDGM/D	"Pure Consultancy Project" The work is awarded to M/s Ramboll on single tender basis at total fee of DKK 1,83,07,887(Rs. 1672.05932 lacs approx. as per input estimate) as NF Rly has reduced the quantity of various item of the BOQ. EOT up to Feb-22 granted and further EOT shall be given on receiving the same from client to BITES.
3	Sub consultancy services for "Designing, developing, installation and commissioning of structural health monitoring system (SHMS) for Bogibeel Rail cum Road bridge having spanning arrangement of 2x32.6+39x125 across River Brahmaputra near Dibrugarh, Assam, India- Engagement of sub-consultant to M/s BITES Ltd for designing, developing & commissioning of structural health monitoring system (SHMS) software, design of control room, technical support for engagement of system integrator for installation and commissioning of SHMS."	DKK 6,75,664 (718.13)	DKK 6,756,007 (710.50)	+0.01%	BITES/RI/RCED /BOGIBEEL BRIDGE/SHMS/ SUB-CONSULTANT/ 2019 dated 17-09-2019	M/S RAMBOLL DENMARK	17-09-2019	28	50%	Sh. S. S. Shukla, SDGM/D	"Pure Consultancy Project" The work is awarded to M/S RAMBOLL on single tender for DKK6,756,007. EOT shall be given on receiving the same from client.
4	Sub consultancy services for Construction of Control Room Building for SHMS at the south Bank of Bogibeel Bridge as per approved design and drawings complete with all sanitary fixtures, furniture, electrical fixtures, cooling arrangement etc. required for proper functioning of the SHMS	166.85	162.61	-2.54	No. BITES/RCED/RI /SHMS/CRB/2019 dated 31.08.2020	B.N. Garodia Construction & Engineering Private Limited Seujpur, College Road, Dibrugarh Assam 786001	15-09-2020	4	100%	Sh. S. S. Shukla, SDGM/D	"Civil Works " The work has been completed at site and client has been requested to take over the building
5	Open E-Tender for "Conducting NDT, Load Testing, preparation of Traffic diversion plan, Rate Analysis, Cost Estimate, BOQ, Interpretation of Test Results, Correlation of Theoretical and Field Results, Rehabilitation Measures, Report Preparation Etc. for Bridges/Flyovers (Two Packages) Under Hoogly River Bridge Commissioners (HRBC)- Kolkata , Govt. of West Bengal"	99.83	88.35	-11.50	BITES/RCED/HRBC/Flyovers/ NDT/2020 dt 30.07.2020	M/s Cortex Construction Solutions Pvt. Ltd., B-248, Lower Ground Floor, C.R. Park, New Delhi- 110019	06-08-2020	4	100%	Ms. Aishwarya, SDGM/D	"Pure Consultancy Project" The work has been 100% completed in Dec-22 and final payments are under release
6	Open e tender for "Conducting NDT, Load Testing, preparation of Traffic diversion plan, Rate Analysis, Cost Estimate, BOQ, Interpretation of Test Results, Correlation of Theoretical and Field Results, Rehabilitation Measures, Report Preparation Etc. for 3 Flyovers/ Bridges/ Under Hoogly River Bridge Commissioners (HRBC)- Kolkata , Govt. of West Bengal"	91.45	70.83	-22.55	BITES/RCED/HRBC/Flyovers/N DT/2020 dt 04.12.2020	M/s Cortex Construction Solutions Pvt. Ltd., B-248, Lower Ground Floor, C.R. Park, New Delhi- 110019	04-12-2020	4	100%	Ms. Aishwarya, SDGM/D	"Pure Consultancy Project" The work has been 100% completed in Dec-22 and final payments are under release
7	GT investigation for construction of Jetty approach for unloading of LPG vessels at Dahej for HPCL	240.68	240.58	-0.04	BITES/RCED/H PCL-Dahej jetty/GT inv/2021 dt. 03.09.2021	M/s Soiltech India Pvt. Ltd.,Plot no.119,Sub Plot No.39.Lane no.7,Ramtekdi Industrial Area,Hadapsar,Pune ,Maharastra-411013.	12.10.2021	2.5	85%	Dr. Yogesh Kumar , SDGM/GT	"Drilling work" Field work completed in Jan-23 and draft report is under approval of client
8	Topographic Survey with Drone/ Unmanned Aerial System and other allied works for Karakvalsa-Boddavara section of ECoR in state of Andhra Pradesh	27.14	25.78	-5.00	BITES/RCED/T/ BVR- KVL/Survey/2021/01 dated 21.10.2021	M/s PRAMITEE Engineering and Surveys Pvt. Ltd. Plot No. 18, Sai Kunj, Sector 18, Behind Fire	21.10.2021	2	95%	Jyotsna Dixit SDGM/T	" Pure Consultancy Work" The field work has been completed and report is under preparation. EOT up to Feb- 23 is being processed
9	Services for carrying out "Topographic Survey with Drone/Unmanned Aerial System and other allied works for Tikri-Bhalumaska section of ECoR in state of Odisha"-	24.82	28.54	+ 15.00%	BITES/RI/RCED /T/TKR- BLM/survey/2021/01 dated 02.12.2021.	M/s Matrix Geo solutions Pvt Ltd A 1/87, 3rd Floor, Sewak park, Dwarka, New Delhi-110059	02.12.2021	2	95%	Jyotsna Dixit SDGM/T	" Pure Consultancy Work" The work is under progress. EOT up to Feb-23 being processed.

Ann-III

S. No	Name of the work with location	Estimated cost (Rs. lacs)	Tendered cost (Rs. lacs)	Percentage above/ sch. Of rates	Agreement/LO A No. & date	Agency with address	Date of start	Time of completion (Months)	Physical progress %age	Name of the Engineer-in-charge	Remarks
10	Geotechnical Investigation of Tunnels,Yards,Formation,Major Bridges in connection with execution of Doubling of Railway line in between Tikiri-Bhalumaska (45.86 km) stations of KR line in East Coast Railway										
	(PACKAGE-II)	45.53	36.70	-19.40	BITES/RCED/G T/Ecor/T-B Section/Genstru e/work order/Pk-II/2021 dt. 15.12.2021	Genstru Consultants Pvt Ltd, Ganga Osain Square Goel Ganga Developments - A and B Block Near, B-415, GO Square, Mankar Chowk Rd, Wakad, Pune, Maharashtra 411057	15.12.2021	4	80%	Dr. Yogesh Kumar SDGM/GT	" Pure Consultancy Work" The work is under progress. EOT up to 15 Jan 2023 granted and EOT up to 28.02.23 is being processed.
	(PACKAGE-III)	44.34	40.34	-9.02	BITES/RCED/G T/Ecor/T-B Section/Avni/wo rk order/Pk-III/2021 dt. 15.12.2021	M/s Avani Engineering Consultancy Pvt Ltd Steet No.-8, Ravindra Nagar Habsiguda Hyderabad Telangana -500007	15.12.2021	4	100%	Dr. Yogesh Kumar SDGM/GT	" Pure Consultancy Work" The work has been completed
11	Services for carrying out "Supply, installation, instrumentation, 3D monitoring and services of instrumentation expert for construction of 06 Tunnels for doubling line [T-1 from Ch.1680m to 2000m, T-2 from Ch.3160m to 3500m, T-3 from Ch.4400m to 4660m, T-4 from Ch.5120m to 5440m, T-5 from Ch.6140m to 6440m and T-6 from Ch.10070m to 10400 from Jarati] between Jarati - Malligura stations in state of Odisha	76.50	81.09	+6.00%	BITES/URCED /T/MJM/INST/20 22/02 dated 12.07.2022	M/s PMT InfraScience Pvt Ltd Jagdishpur Patti, Jaunpur Uttar Pradesh -222002	12.07.2022	30	20%	Jyotsna Dixit SDGM/T	"Supply & Installation work" Supply & instruments of instruments is under process as per requirements.
12	Drilling of boreholes in soil and rock and conducting in-situ tests at Bridges & Tunnels locations for Final Location Survey of existing/new detour BG line in connection with gauge conversion of existing Ratlam - Khandwa MG section of Western Railway										
	Pkg.-I	49.57	56.85	14.67%	BITES/RCED/F LS-RATLAM-KHANDWA/Drilling/ShortLOI/202 2 Pkg.-I dated 18.08.2022	Logic Geotech and Construction Shiwalik Plot A-104 , Sector 3 ,Airoli ,Navi Mumbai-400708	31.08.2022	3	70%	Mr. Yog Raj SDGM/GT	"Drilling work" The work is under progress and EOT up to 28.02.2023 granted
	Pkg.-II	47.92	36.35	- 24.14%	BITES/RCED/R atlam-Khandwa/Drilling/Short LOI/2022/Pkg.-II Date: 21.07.2022	Idhitri Geoservices Private Limited Office no. 10,Gauri complex sec-11, Near Rad cliff school,CBD Belapur,Navi Mumbai-400614	21.07.2022	3	75%	Mr. Yog Raj SDGM/GT	"Drilling work" The work is under progress.EOT up to 08.01.2023 granted and further EOT is being processed
	Pkg.-III	51.40	52.18	+1.52%	BITES/RCED/R atlam-Khandwa/Drilling/Short LOI/2022/Pkg.-III Date: 21.07.2022	Idhitri Geoservices Private Limited Office no. 10,Gauri complex sec-11, Near Rad cliff school,CBD Belapur,Navi Mumbai-400614	21.07.2022	3	80%	Mr. Yog Raj SDGM/GT	"Drilling work" The work is under progress. EOT up to 08.01.2023 granted and further EOT is being processed
13	Carrying out Seismic Refraction Survey, 2D resistivity image mapping and Shear wave velocity profile through MASW at Bridges & Tunnels locations for Final Location Survey of existing/new detour BG line in connection with gauge conversion of existing Ratlam - Khandwa MG section of Western Railway	56.09	34.925	-37.72%	BITES/RCED/G T/Ratlam-Khandwa/Geophy/Short LOI/2022 Date: 14.09.2022	M/s PARASAN OVERSEAS PVT LTD 707-Eros Apartment, 56, Nehru Place New Delhi-110019	14.09.2022	2	100%	Mr. Yog Raj SDGM/GT	" Pure Consultancy Work" The work is completed in all respect including submission of report.

S. No	Name of the work with location	Estimated cost (Rs. lacs)	Tendered cost (Rs. lacs)	Percentage above/ sch. Of rates	Agreement/LO A No. & date	Agency with address	Date of start	Time of completion (Months)	Physical progress %age	Name of the Engineer-in-charge	Remarks
14	Land acquisitions/digitalization of land records and forest clearance from Dr. Ambedkar Nagar (Excluding yard) to Muktiyara Balwara (Excluding yard) for Existing/new detour BG line Project (Ratlam Khandwa) of Western Railway	30.43	38.00	+24.88	RITES/RCED/LS-RATLAM-KHANDWA/LAP AND FC/01 dated 28.10.2022	M/s Lion Engineering Consultants Pvt Ltd Lion Tower, Plot No.-97, Elegant Estate, Bairagarh Chicilli Kolar Road, Bhopal-462042	28.10.2022	2	5%	Ms Jyotsana Dixit, SDGM/T	"Pure Consultancy Work" The work is under progress.
15	Topographic and Hydrographic Survey for Final location study using modern survey equipments i.e., LiDAR and Drone and echosounder, including staking of alignment, from Jhabua (excluding yard) to Dhar (including yard) for New BG Line in connection with Dahod –Indore New BG Line Project of Western Railway	34.96	28.145	-19.50%	RITES/UI/510-00084/FLS/WQ/1	M/S GARUDA UAV SOFT SOLUTIONS PVT. LTD 2ND FLOOR, CABIN NO.- 3, 2, MOTI UDYOG NAGAR RAMCHANDRA LANE EXTN. NR. PARASH INDUSTRIAL ESTATE , MALAD WEST MUMBAI SUBURBAN- 400064, MAHARASHTRA	15.09.2022	2	80%	Ms Jyotsana Dixit, SDGM/T	"Pure Consultancy Work" The work is under progress. EOT shall be processed as per the balance work/client approval.
16	Drilling of boreholes in soil and rock and conducting in-situ tests at Bridges & Tunnels locations for Final Location Survey from Jhabua (Excluding yard) to Dhar (Including yard) for New BG line in connection with Dahod-Indore New BG Line Project of Western Railway. Package -I	59.52	64.2699	7.98%	RITES/RCED/Dahod-Indore/Drilling/2022/Negotiation/Pkg.-I dated 05.09.2022	M/s LOGIC GEOTECH AND CONSTRUCTION Shiwalik Plot A-104, Sector 3 , Airoli ,Navi Mumbai-400708	05.09.2022	2	5%	Mr. Yog Raj SDGM/GT	"Drilling work" The work is at slow pace pending approval of alignment with client. EOT shall be processed accordingly
17	Drilling of boreholes in soil and rock and conducting in-situ tests at Bridges & Tunnels locations for Final Location Survey from Jhabua (Excluding yard) to Dhar (Including yard) for New BG line in connection with Dahod-Indore New BG Line Project of Western Railway. Package -III	57.04	54.317	-4.78%	RITES/RCED/LS-DAHOD-INDORE/Drilling /Short LOI/R-1/2022/Pkg.-III dated 26.08.2022	M/s Bhaskram Jyotish Anusandhan Kendra Shop No .3, Building No.2 Gokul Dham CHS Ltd. SHILOTTAR Raichur Sukapur, New Panvel, Raigarh Maharashtra 410206	26.08.2022	2	5%	Mr. Yog Raj SDGM/GT	"Drilling work" The work is at slow pace pending approval of alignment with client. EOT shall be processed accordingly
18	Carrying out Drilling of boreholes in soil and rock and conducting insitu tests at various Road/Tunnel projects of Public Works (R&B) Department, UT of Ladakh (Package -I : Khardung-La)	148.72	139.997	-6.29%	No. RITES/RCED/Ladakh-UT /Drilling and conducting in-situ tests /Short LOI/2022/Pkg.-I Date: 30.08.2022-	M/s SPACE ENGINEERS CONSORTIUM PRIVATE LIMITED 1st Floor Al Farooq Building Jawahar Nagar Srinagar-190008 email: seclsg77@gmail.com, office@seclindia.com	30.08.2022	2	15%	Mr. Yogesh SDGM/GT	"Drilling work" The balance work shall be taken up in the next working season (likely in Apr/May 23 onwards up to Oct -23) . The work in the current winter has been put on hold due to non working conditions
19	Carrying out Drilling of boreholes in soil and rock and conducting insitu tests at various Road/Tunnel projects of Public Works (R&B) Department, UT of Ladakh (Package -II: Namik- La & Fotu-La)	129.27	111.9525	-13.40%	No. RITES/RCED/Ladakh-UT /Drilling and conducting in-situ tests /Short LOI/2022/Pkg.-II Date: 30.08.2022	M/s ALEEM GEOTECHNICAL SERVICES Wathoora Batapora, Chadoora Badgam J&K-191113 email: agssgrll@gmail.com	30.08.2022	2	20%	Mr. Yogesh SDGM/GT	"Drilling work" The balance work shall be taken up in the next working season (likely in Apr/May 23 onwards up to Oct -23) . The work in the current winter has been put on hold due to non working conditions
20	Services for Carrying out Topographic survey and allied works of 3 Tunnels in UT Ladakh and procurement and processing of satellite data for generation of Orthophoto, Base map and DTM for the 3 Tunnels and 100 km Road in union territory of Ladakh	60.49	60.87	+0.006%	RITES/UI/RCED /510-00081/Survey-HRSI/2022/1 dated 30.09.2022	M/s Skylark Designer & Engineers Pvt. Ltd, B.O.- B - 48, 2nd Floor, Sector-63, Noida, UP-201302.	30.09.2022	3	20%	Sh. R. S. Dhull AGM/D	"Pure Consultancy Work" The balance work shall be taken up in the next working season (likely in Apr/May 23 onwards up to Oct -23) . The work in the current winter has been put on hold due to non working conditions.
21	Geotechnical Investigation for Proposed Bridge over River Muriganga to connect Kachuberia, Sagar Island with Kakdwip in the district of South 24 PGS, West Bengal.	31.98	29.025	-9.24%	RITES/RCED/Sagar Island/Drilling/Work Order/2022 dated 01.11.2022	M/s CONSTELL Consultant Pvt Ltd F-38, Sector-I, Salt Lake City, Kolkata – 700 064	01.11.2022	3	100%	SH S.Madan, AGM/GT	"Drilling work" The work is under progress

S. No	Name of the work with location	Estimated cost (Rs. lacs)	Tendered cost (Rs. lacs)	Percentage above/ sch. Of rates	Agreement/LO A No. & date	Agency with address	Date of start	Time of completion (Months)	Physical progress %age	Name of the Engineer-in-charge	Remarks
22	Geotechnical Investigation for proposed tunnels in connection with Abu Road -Taranga Hill New Line Project	186.00	193.95	+4.27%	MITES/RCED/Abu Road-Taranga Hill/Drilling/Work Order/2022 dated 24.11.2022	M/s Indian Geotechnical Services C-91, GF Shivalik, Malviya Nagar New Delhi - 110017	24.11.2022	2	65%	SH S.Madan, AGM/GT	"Drilling work" The work is under progress
23	Carrying out Topographic survey and allied works for proposed 11 Tunnels between section Amba Mahuda (Km 59) to Kui (km 107) in connection with Abu Road-Taranga Hill new Line project	34.20	32.36	-5.38%	MITES/UI/RCED/ABR-TRNG/Survey/2022 dt 12.12.2022	M/s DSR surveys Pvt. Ltd., 75, Kalpana Apartment, Vaishali Sector-5, Ghaziabad Uttar Pradesh	12.12.2022	1	80%	SH S.Madan, AGM/GT	" Pure Consultancy Work" The draft report is under submission.
24	Geophysical Survey for Proposed Tunnels in connection with Abu Road-Taranga Hill new Line Project.	28.75	12.33	-57.11%	MITES/RCED/Abu Road-Taranga Hill/Geophysical/Work Order/2022 dt 28.12.2022	M/s PARASAN OVERSEAS PVT LTD 707-Eros Apartment, 56, Nehru Place New Delhi-110019	28.12.2022	1.5	100%	SH S.Madan, AGM/GT	" Pure Consultancy Work" The report has been submitted.
25	Land acquisitions/digitalization of land records and forest clearance from Jhabua (Excluding yard) to Dhar (Including yard) for New BG line in connection with Dahod-Indore New BG Line Project of Western Railway	35.51	33.20	-6.50%	MITES/RCED/FLS-Dahod-Indore/LAP AND FC/01 dt 01.02.2023	M/s Enviro Consultant Diwan Plaza, 1st Floor, Block No. 6 Ramdaspath, Nagpur-440 010	01.02.2023	2	0%	Ms Jyotsana Dixit, SDGMT	" Pure Consultancy Work" The work is in progress