

ROC, GURGAON

S&T SBU,

DETAILS OF CONTRACTS MORE THAN 01 (One) CRORES IN VALUE

Jul-22

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid system)	Last date of receipt of Tender	No. of tender received	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest tenderer/e valued L1	Letter of Award No. & Date	Name of contractor	Value of contract (in Cr.)	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any
RITES/CO/RI/S &T/BD/BBNL-BIHAR/ PACKAGE 2/2018-19	Selection Of Technical Agency For Inspection Of Works Related To Bharatnet Phase Ii In State Of Bihar Package 2	By advertisement in Newspaper & e-tender	01.10.2018	Two Packet	11.10.2018	2	1. M/s Systems and Telecom Services. 2. M/s Trident Teleservices Private Limited.	NIL	Yes	RITES/CO/RI/S&T/BD/BBNL-BIHAR/ PACKAGE 2/2018-19 dt 16.11.2018	M/S SYSTEMS AND TELECOM SERVICES	1.19	11.03.2018	12.12.2018	work in progress	Loa Was Issued On 16.11.2018 .Execution Work Is In Progress.Acceptance Testing Of 923 Gps (98%) Completed.
RITES/CO/RI/S &T/BD/BBNL-BIHAR/ PACKAGE 3/2018-19	Selection Of Technical Agency For Inspection Of Works Related To Bharatnet Phase Ii In State Of Bihar Package 3	By advertisement in Newspaper & e-tender	01.10.2018	Two Packet	11.10.2018	2	1. M/s Systems and Telecom Services. 2. M/s Trident Teleservices Private Limited.	NIL	Yes	RITES/CO/RI/S&T/BD/BBNL-BIHAR/ PACKAGE 3/2018-19 dt 26.11.2018.	M/S SYSTEMS AND TELECOM SERVICES	1.25	11.03.2019	12.12.2018	work in progress	Loa Was Issued On 26.11.2018 .Execution Work Is In Progress.Acceptance Testing Of 996 Gps (99%) Completed.
RITES/CO/RI/S &T/PMC/NTPC /TANDA STAGE-I	Supply, Installation, Testing And Commissioning Of Indoor And Outdoor Gears Of Signaling And Telecommunication System Including Modification In Existing System At R&D Yard For Tanda Thermal Power Project, Stage Ii (2X660 Mw)	By advertisement in Newspaper & e-tender	31.01.2019	Two Packet	06.03.2019	2	1. BABA Projects Pvt. Ltd. 2. EToE transportation infrastructure Private Ltd.	NIL	Yes	RITES/CO/RI/S &T/PMC/NTPC /TANDA STAGE-I dt 24.05.2019	EToE transportation infrastructure Private Ltd.	11.72	09.06.2020	10.06.2019	work in progress	System Has Been Commissioned In The Month Of March, 2021. Final Variation Is Under Process.
RITES/CO/RI/S &T/GOOTY-DHARMAVAR AM/RB/2017-18	Supply Installation Testing And Commissioning Of Indoor And Outdoor Gears Of Signalling And Telecommunication System Including Distributed Electronic Interlocking System In Connection With The Doubling Works Between Gooty - Dharmavaram Section Of South Central Railway	By advertisement in Newspaper & e-tender	12.04.2018	Two Packet	12.05.2018	2	1. M/s Param Enterprises (P) Ltd. 2. M/s Bharat Rail Automation Pvt Ltd	NIL	Yes	RITES/CO/RI/S &T/GOOTY-DHARMAVAR AM/RB/2017-18 dt: 30.07.2018	M/S PARAM ENTERPRISES (P) LTD,	88.18	14.08.2021	15.08.2018	work in progress	Work is in progress at PSPY, ATP,ZPL,TAC & DMM
RITES/CO/RI/S &T/PMC/NTPC /KHARGONE/2018-19 DTD 31.10.2018	Supply, Installation, Testing And Commissioning Of Indoor And Outdoor Gears Of Signaling And Telecommunication System In Connection With Rail Transport System Between Nimarkhedhi Railway Station (Ratlam) Division And Ntpc Khargone In Plant Yard	By advertisement in Newspaper & e-tender	11.07.2018	Two Packet	09.08.2018	6	1. M/s Vijatwargi Infra Engineer Pvt. Ltd. 2. M/s EToE transportation Pvt Ltd. 3. M/s Shivakriti International Pvt Ltd. 4. M/s Howe Engineering (India) Pvt Ltd. 5. . M/s Bharat Rail Automation Pvt Ltd. 6. M/s Eldyne Electro Systems Pvt. Ltd.	2 1. M/s EToE transportation Pvt Ltd. 2. M/s Howe Engineering (India) Pvt Ltd.	Yes	RITES/CO/RI/S &T/PMC/NTPC /KHARGONE /2018-19 DTD 31.10.2018	M/S SHIVAKRITI INTERNATIONAL LIMITED.	2.55	30.08.2019	15.11.2018	work in progress	All Stations Inplant Yard And Dhakalgaon Commissioned And Handed Over. Final Deviation Under Approval.
RITES/CO/RI/S &T/APR-PND/3RDLINE/2017-18	Supply, Installation, Testing And Commissioning Of Indoor And Outdoor Gears Of Signaling And Telecommunication System Including Distributed Electronic Interlocking System In Connection With The Third Line Works Between Anuppur- Pendra Road Section Of	By advertisement in Newspaper & e-tender	04.11.2017	Two Packet	15.12.2017	2	1. M/s Alcom Builders & Engineering Pvt. Ltd. 2. M/s Param Enterprises (P) Ltd.	NIL	Yes	RITES/CO/RI/S &T/APR-PND/3RDLINE /2017-18 dt: 19.03.2018	M/S PARAM ENTERPRISES (P) LTD.,	71.4	04.04.2021	05.04.2018	work in progress	Commissioned.

RITES/CO/RI/S &T/PMC/MPPGCL/BIRSINGHPUR/2018-19	Supply, Installation, Testing And Commissioning Of Indoor And Outdoor Gears Of Signaling And Telecommunication System In Connection With Rail Transport System For New Engine Escape Line At New Track Hopper, Sgtps, Mppgd Birsinghpur	By advertisement in Newspaper & e-tender	27.07.2018	Two Packet	28.08.2018	2	1. M/s Eldyne Electro Systems Pvt Ltd. 2. M/s Yolex Infra energy Pvt. Ltd	NIL	Yes	RITES/CO/RI/S&T/PMC/MPPGCL/BIRSINGHPUR/2018-19	M/S ELDYNE ELECTRO SYSTEM PVT LTD	3.49	16.11.2018	16.11.2018	work in progress	System Has Been Commissioned In The Month Of Sept, 21. Final Bill Is Under Process.
RITES/CO/RI/S &T/PMC/MOU DA-PHASE- II/2018-19 DATED 16.11.2018	Supply, Installation, Testing And Commissioning Of Indoor And Outdoor Gears Of Signaling And Telecommunication System Including Addition And Alteration In EI Systems Installed At Reception Yard, Inplant Yard And Ei Hut In Connection With Stage-II Work.	By advertisement in Newspaper & e-tender	13.09.2018	Two Packet	04.10.2018	4	1. M/s Howe Engineering (India) Pvt Ltd. 2. M/s Yolex Infra energy Pvt. Ltd 3. G Satish Enterprises. 4. M/s Vineela Enterprises.	2 1. M/s Howe Engineering (India) Pvt Ltd. 2. M/s Vineela Enterprises.	Yes	RITES/CO/RI/S&T/PMC/MOU DA-PHASE-II/2018-19 DATED 16.11.2018	M/S YOLEX	6.81	12.01.2018	12.01.2018	work in progress	Inplant And Reception Yard Commissioned On 30.12.2020. Final Variation Is Under Process.
RITES/CO/RI/S &T/GOOTY-DHARMAVARAM/TELECOM/2019-20	Supply, Installation, Testing & Commissioning Of Additional Signaling & Telecommunication System In Connection With Doubling Works At Gooty-Dharmavaram Section Of South Central Railway Of Guntakal Division	By advertisement in Newspaper & e-tender	18.06.2019	Two Packet	18.07.2019	3	1. M/s EToE transportation Pvt Ltd. 2. M/s Vineela Enterprises. 3. AE Tealink Systems Ltd	NIL	Yes	RITES/CO/RI/S&T/GOOTY-DHARMAVARAM/TELECOM/2019-20	E TO E TRANSPORTATION INFRASTRUCTURE PRIVATE LIMITED AMRUTHA VARSHINI, 325, 3RD A CROSS-SECTOR A, YELAHANKA NEW TOWN, BENGALURU-560064	12.52	20.09.2019	20.09.2019	work in progress	Loa Was Issued On 06.09.2019 For Telecom Work. Work Is In Progress
RITES/CO/RI/S &T/MUNPL-MEJA/TENDER/2015-16	Signaling & Telecommunication Work At Junction Cabin, Crossing Station And In In-Plant Yard In Connection With The Construction Of Coal Transportation System For Munpl, Meja Tpp (2X660 Mw), Meja, District- Allahabad (Up)	By advertisement in Newspaper & e-tender	15.10.2016	Two Packet	15.11.2016	3	3. M/s Shivakriti International Pvt Ltd. 2. M/s Kiran Infra Engineers Ltd. 3. M/s MRT Signals Lts.	NIL	Yes	RITES/CO/RI/S&T/MUNPL-MEJA/TENDER/2015-16 dtd: 16.02.2017	M/S SHIVAKRITI INTERNATIONAL LIMITED, JAIPUR-302006 (RAJASTHAN)	26.69	01.03.2020	01.03.2017	work in progress	Inplant Yard , Crossing Station & Junction Cabin Of Munpl, Meja Has Been Commissioned. Final Bill Is Under Process.
RITES/CO/RI/S &T/BD/BNL-BIHAR/PACKAGE 1/2018-1912.11.2018	Selection Of Technical Agency For Inspection Of Works Related To Bharatnet Phase II In State Of Bihar Package 1	By advertisement in Newspaper & e-tender	01.10.2018	Two Packet	11.10.2018	2	1. M/s Systems and Telecom Services. 2. M/s Trident Teleservices Private Limited.	NIL	Yes	RITES/CO/RI/S&T/BD/BNL-BIHAR/PACKAGE 1/2018-19 dtd:12.11.2018	M/S TRIDENT TELESERVICES PRIVATE LIMITED	1.07	31.01.2020	28.11.2018	work in progress	Loa Was Issued On 12.11.2018.Execution Work Is In Progress.Acceptance Testing Of 839 Gps (98%) Completed.
RITES/CO/RI/S &T/GOOTY/EI/ALTERATION/2020-21,	Supply, Installation, Testing And Commissioning Of Indoor Gears Of Signaling And Telecommunication System Including Electronic Inetr-Locking System At Gooty Junction Cabin With Alteration At Gooty Junction Station For Gooty Dharmavaram Doubling Works of SCR	By advertisement in Newspaper & e-tender	23.09.2020	Two Packet	12.10.2020	5	(1) M/s. TUNGSTEN MARKETING (2) M/s Vineela Enterprises (3) M/s Suresh Traders	1) M/s M/S. NANDI ENTERPRISE S 2) M/s. Quatro Rail Tech Solution Ltd	Yes	RITES/CO/RI/S&T/GOOTY/EI/ALTERATION/2020-21, dtd: 02.12.2020	M/S TUNGSTEN MARKETIN G	2.99	31.03.2021	17.12.2020	work in progress	Work Executed, Material Reconciliation, Final Bill Under Preparation.

RITES/CO/RI/S &T/PMC/Northern Railway/Shamli Tapri/2021-22	Design, Supply, Installation And Commissioning Of All The Indoor And Outdoor Signaling And Telecommunication Works, And Other Allied Works At Hind, Thana Bhawan, Nanautha, Rampur Manhyaran And Manani Stations In The Shamli Tapri Section Of Delhi Division In Northern Railway	By advertisement in Newspaper & e-tender	24.03.2021	Two Packet	19.04.2021	3	i. (1/3) M/s Shivakriti International Limited, Jaipur ii. (2/3) M/s Param Enterprises, Kolkata iii. (3/3) M/s Texmaco Rail & Engineering Limited. Kolkata	Nil	Yes	RITES/CO/RI/S&T/PMC/Northern Railway/Shamli Tapri/2021-22, dtd: 18.10.2021	M/S SHIVAKRITI INTERNATIONAL LIMITED, JAIPUR-302006 (RAJASTHAN)	48	11.11.2022	11.11.2021	work in progress	i) Manani station – Commissioned. ii) Rampur manyharan station- Signalling work in progress (85% done), Pway work (60% done), OHE work (85% done), Building 95% completed iii) Hind station - Signalling work in progress (40% done), Pway work(20%), OHE work (yet to start), Building 90% completed iv) Thana bhawan station - Signalling work (10%), Pway work (yet to start, Railway will increase the CSR of Line no.1), OHE work (yet to start), Building foundation work in progress. v) Nanautha station – Yet to start as ESP is to be revised by Railway for shifting of Hot Axle siding
RITES/CO/RI/S &T/PMC/Northern Railway/Panipat/2021-22	Design, Supply, Installation And Commissioning Of All The Indoor And Outdoor Signaling And Telecommunication Works, And Other Allied Works At Jind City, Pilukhera, Safidon And Madlauda Stations In The Panipat Jind Section Of Delhi Division In Northern Railway	By advertisement in Newspaper & e-tender	30.03.2021	Two Packet	22.04.2021	4	1/4) M/s SHIVAKRITI INTERNATIONAL LIMITED, 2/4) M/s ETOE Transportation Infrastructure Private Limited, 3/4) M/s TEXMACO RAIL AND ENGINEERING LIMITED, 4/4)M/s BABA PROJECTS PVT	Nil	Yes	RITES/CO/RI/S&T/PMC/Northern Railway/Panipat/2021-22, dtd: 18.10.2021	M/S SHIVAKRITI INTERNATIONAL LIMITED, JAIPUR-302006 (RAJASTHAN)	30	11.11.2022	11.11.2021	work in progress	i) Jind City Station – Signalling work in progress, Pway work (yet to start, Railway will increase the CSR of Line no.1), OHE work (yet to start), Building 80% work done ii) Pilukhera Station - Yet to start as Railway proposed for CSR increasing work iii) Safidon station – Signalling work in progress (40% done), Pway work (30%) Railway delayed for 3rd line & siding movement issue), OHE work (yet to start), Building 90% completed iv) Madlauda station - Yet to start as Railway proposed for CSR increasing to be done by Railway.
RITES/CO/RI/S &T/PMC/Northern Railway/Rohtak Panipat/2021-22	Design, Supply, Installation And Commissioning Of All The In-Door And Outdoor Signaling And Telecommunication Works, And Other Allied Works At Mudlana And Naulatha Stations In The Rohtak-Panipat Section Of Delhi Division In Northern Railway	By advertisement in Newspaper & e-tender	26.03.2021	Two Packet	20.04.2021	5	1/5) M/s S S RAIL WORKS PVT LTD, 2/5) M/s G SATISH ENTERPRISES' 3/5) M/s ETOE Transportation Infrastructure Private Limited, 3/5 M/s ETOE Transportation Infrastructure Private 4/5) M/s TEXMACO RAIL AND ENGINEERING LIMITED, 5/5) M/s SHIVAKRITI INTERNATIONAL LIMITED,	Nil	Yes	RITES/CO/RI/S&T/PMC/Northern Railway/Rohtak Panipat/2021-22, dtd 18.10.2021	M/S SHIVAKRITI INTERNATIONAL LIMITED, JAIPUR-302006 (RAJASTHAN)	17	10.11.2022	11.11.2021	work in progress	i) Mudlana station - Signalling work in progress (30% done), Pway work (yet to start), OHE work (yet to start), Building 90% completed. ii) Naulatha Station - First Railway has to execute Adani siding work as remodelling of yard involved, Building erection work yet to start

SECL/BSP/SD G/2018/670	Signalling And Telecommunication Work In Connection With Construction Of Rail Infrastructure For Providing Railway Siding At Kusmunda Project For Dispatch Of Washed And Raw Coal, Kusmunda, District Korba (Cg).	By advertisement in Newspaper & e-tender	27.04.2017	Two Packet	30.05.2017	2	1. M/s Kiran Infra Engineers Ltd. 2. M/s SS Rail Works Pvt. Ltd	NIL	Yes	SECL/BSP/SD G/2018/670, dtd:07.05.2018	M/S KIRAN INFRA (E) LTD. B-141, VISWAKAR MA INDUSTRIAL AREA, JAIPUR, (RAJASTHAN)	29.22	02.08.2022	03.08.2019	work in progress	Pre Ni in kusmunda block cabin and East cabin are commissioned on 09.04.22 and 11.04.22. West cabin work in progress.
BITES/CO/RI/S &T/PMC/NTPC /Sipat/LOA	Supply, Installation, Testing And Commissioning Of Signalling And Telecommunication System For Coal Transportation At Wagon Tippler At Ntpc, Sipat (Chhattisgarh).	By advertisement in Newspaper & e-tender	30.09.2020	Two Packet	19.10.2020	3	1) National Engineering 2) Yolax Infranergy Pvt Ltd	1) Tirupati Ente	Yes	BITES/CO/RI/S &T/PMC/NTPC/Sipat/LOA, dtd: 28.12.2020	M/S YOLAX INFRANER GY PVT LTD, 46/1, TIT ROAD, RATLAM, MP.	6.5	12.09.2021	13.01.2021	work in progress	S&T Buildig Work Completed. Yet To Be Handed Over. West Cabin 30% Cabling Done.
BITES/CO/RI/S &T/PMC/NTPC LARA/2018-19	Supply, Installation, Testing & Commissioning Of S&T Gears For Coal Transportation At Cabins (1, 2 & 3) Between Kotarlia& Lara Tallaipalli Mines And Cabins (4,5 & 6) Between Kotarliaand Lara Inplant Yard For Connectivity With Chakradhar Nagar Station At Lara Stpp Stage-1 (2 X 800 Mw), Raigarh , Chattishgarh	By advertisement in Newspaper & e-tender	13.06.2018	Two Packet	30.07.2019	3	1. M/s Bharat Rail Automation Pvt. Ltd. 2. M/s MRT Signals Limited. 3. M/s Technocom Guwahati.	NIL	Yes	BITES/CO/RI/S &T/PMC/NTPC LARA/2018-19, dtd: 28.09.2018	M/s Bharat Rail Automation Pvt Ltd, 202, Kamla Hub, Near Aroas cafe, Mumbai	59.86	12.10.2020	13.10.2018	work in progress	Cabin 6 & Cabin 7 Commissioned In January 2021. Cabin 5 Is Ready For Commissioning And Cabin 4 & 4A Almost 90% Work Done.
BITES/CO/RI/S &T/STPP/KHU RJA/2021	Supply, Installation, Testing & Commissioning Of Indoor & Outdoor Gears Of Signalling & Telecommunication System Including Electronic Interlocking System In Connection With Construction Of Railway Siding For Transportation At Of Coal From South Eastern Coal Fields Up To Stpp, Khurja, Bulandshahar District (Up)	By advertisement in Newspaper & e-tender	24.03.2021	Two Packet	19.04.2021	9	1) BABA PROJECTS PVT LTD 2) BHARAT RAIL AUTOMATION PVT LTD 3) DURGA SIGNAL INFRA PVT LTD 4) ETOE Transportation Infrastructure private Limited 5) G. SATISH ENTERPRISES 6) Kiran Infra Engineers Ltd. 7) shivakriti International Ltd. 8) SS RAIL WORKS PVT LTD 9) TEXMACO RAIL AND ENGINEERING LIMITED	NIL	Yes	BITES/CO/RI/S &T/STPP/KHU RJA/2021, dtd: 09.09.2021	M/S SHIVAKRITI INTERNATIONAL LIMITED, JAIPUR-302006 (RAJASTHAN)	19.79	24.09.2022	25.09.2021	work in progress	Supplied S&T Material Of 30% Of Total Value.
BITES/CO/RI/S &T/PMC/Ghatampur/2019-20	Supply, Installation, Testing And Commissioning Of Indoor And Outdoor Gears Of Signalling And Telecommunication System For Ghatampur Superficial Power Plant, For The Proposed Private Railway Siding Taking Off From Ghatampur Railway Station To Inplant Yard At Nuppl Ghatampur Superficial Power Plant	By advertisement in Newspaper & e-tender	23.05.2019	Two Packet	17.06.2019	2	1) M/s Railsys Engineer Pvt Ltd 2) M/s EZE Transportation Infrastructure Pvt Ltd	Nil	Yes	BITES/CO/RI/S &T/PMC/Ghatampur/2019-20, dtd: 20.02.2020	E TO E TRANSPORTATION INFRASTRUCTURE PRIVATE LIMITED	21.04	07.03.2021	08.03.2020	work in progress	Cable Laying Work Is In Progress, Foundation Of Signals Is In Progress, Problem With Land Acquisition.

T&C/RITES/CO/RI/S&T/SWS/BSL/2021/1014/1105	Supply, Installation, Testing & Commissioning Of Indoor & Outdoor Gears Of Signalling & Telecommunication System Including Electronic Interlocking System And Allied Works In Connection With Replacement Of Existing Rri System By Ssi System At Steel Works Station BSL.	By advertisement in Newspaper & e-tender	07.07.2021	Two Packet	02.08.2021	3	1) BHARAT RAIL AUTOMATION PVT LTD 2) SS RAIL WORKS PVT LTD 3)TECHNOCCOM	Nil	Yes	T&C/RITES/CO/RI/S&T/SWS/BSL/2021/1014/1105, dtd: 03.12.2021	Bharat Rail Automation Pvt Ltd,	32.97	18.05.2023	19.12.2021	work in progress	Work Is In Progress
RITES/CO/RI/S/SECL/2021-22	Supply, Installation, Testing & Commissioning Of Indoor & Outdoor Gears Of Signalling & Telecommunication System Including Distributed Electronic Interlocking System And Allied Works In Connection With Expansion And Dispatch Requirement At Gevra Mine And Augmentation Of Junadh Yard	By advertisement in Newspaper & e-tender	01.10.2021	Two Packet	09.11.2021	2	1/2 [M/s M/s Bharat Rail Automation Pvt Ltd, 2/2 [M/s Kiran Infra Engineers Ltd.,	Nil	Yes	RITES/CO/RI/S&T/ Gevra Mines/ SECL/2021-22, dtd: 04.03.2022	M/s Kiran Infra Engineers Ltd,	37.55	19.03.2022	20.03.2022	work in progress	Work is in progress
RITES/CO/RI/S&T/ Dipka/ SECL/2021-22	Supply, Installation, Testing & Commissioning Of Indoor & Outdoor Gears Of Signalling & Telecommunication System Including Distributed Electronic Interlocking System In Connection With Proposed Railway Siding For Silo Loading System For Dipka Open Cast Mines At Dipka Area	E-Tender	31.01.2022	Two Packet	24.02.2022	3	1/3 [M/s G. Satish Enterprises, 2/3 [M/s S. S. Railworks Pvt Ltd, 3/3[M/s Vijaywargi Infra Engineers Pvt. Ltd.,	Nil	Yes	No. - RITES/CO/RI/S&T/ Dipka/ SECL/2021-22, Dtd: 25.03.2022	M/s Vijaywargi Infra Engineers Pvt. Ltd	23.72	09.03.2023	10.04.2022	work in progress	Work Is In Progress
RITES/CO/RI/S&T/ Laxman Project- Gevra area/ SECL/2021	Supply, Installation, Testing & Commissioning Of Indoor & Outdoor Gears Of Signalling & Telecommunication System Including Distributed Electronic Interlocking System And Allied Works In Connection With New Railway Siding Of Proposed Load Out System Near Laxman Project At Gevra Area	E-Tender	31.01.2022	Two Packet	04.03.2022	3	(i) M/s Alcon Builders and Engineers Pvt Ltd (ii) M/s SS RAIL Rail Works Pvt Ltd (iii) M/s Vijaywargi Infra Engineers Pvt. Ltd.	Nil	Yes	No.- RITES/CO/RI/S&T/ Laxman Project- Gevra area/ SECL/2021, dtd: 30.03.2022	M/s Vijaywargi Infra Engineers Pvt. Ltd	35.47	14.04.2023	15.04.2022	work in progress	Work Is In Progress
RITES/CO/RI/S&T/ Gooty/2022	Supply of Networking of Maintenance Terminal (Central Moviola) for WESTRACE MK-II based Electronic Interlocking system at 10 stations in Guntakal division of South Central Railway	E-Tender	03.02.2022	Single Packet	01.03.2022	1	(i) SENSEGE TRANSPORTATION SYSTEMS AND SOLUTIONS PRIVATE LIMITED	Nil	Yes	No.- RITES/CO/RI/S&T/Gooty/2022, dtd: 03.06.2022	SENSEGE TRANSPORTATION SYSTEMS AND SOLUTIONS PRIVATE LIMITED	1.23	18.12.2022	19.06.2022	work in progress	Work Is In Progress
RITES/CO/RI/S&T/ PMC/Nort hern Railway/D elhi Kishanganj/ 2021-2022	Design, Supply, Installation and commissioning of all the In-door and Outdoor Signaling and Telecommunication works, and other allied works at Delhi Kishanganj of Delhi Division in Northern Railway	E-Tender	04.01.2022	Two Packet	31.01.2022	4	1) BABA PROJECTS PVT LTD 2) Eldyne Electro Systems Pvt. Ltd. 3) ETOE Transportation Infrastructure private Limited 4) SS RAIL WORKS PVT LTD	Nil	Yes	No. RITES/CO/RI/S&T/PMC/Nort hern Railway/D elhi Kishanganj/ 2021-2022, dtd: 04.05.2022	BABA PROJECTS PVT LTD	12.79	19.05.2023	20.05.2022	work in progress	Work Is In Progress
RITES/CO/RI/S&T/ Operation/SECL/ Kusmunda/2022-23	Annual work contract for operation of S&T systems installed at SILO siding, South Eastern Coalfield Limited, Kusmunda, Distt. Korba, (Chhattisgarh) for three years	E-Tender	11.05.2022	Two Packet	30.05.2022	4	(i) NANDI ENTERPRISES (ii) Saluja Radio Stores (iii) SREELATHA CONSTRUCTIONS (iv) Tirupati Enterprises	03 (i)(i) NANDI ENTERPRISES (ii) Saluja Radio Stores (iii) SREELATHA CONSTRUCTION S	Yes	RITES/CO/RI/S&T/operation/SECL/Kusmunda/2022-23 dtd: 04.07.2022	Tirupati Enterprises	4.5	18.07.2025	19.07.2022	work in progress	Work Is In Progress

<p> RITES/CO/RI/S&T/Gooty/IPIS/202-23 </p>	<p> Supply, Installation, Testing and Commissioning of Outdoor Signalling and Telecommunication system at Dharmavaram and Passenger Amenities System (IPIS, PA, CCTV etc) at Anantapur and Dharmavaram stations in connection with doubling works on Gooty-Dharmavaram </p>	<p>E-Tender</p>	<p>13.05.2022</p>	<p>Two Packet</p>	<p>06.06.2022</p>	<p>5</p>	<p> (i) arihant con world. (ii) Eldyne Electro Systems Pvt. Ltd. (iii) ETOE Transportation Infrastructure private Limited 06-Jun-2022 (iv) TEXMACO RAIL AND ENGINEERING LIMITED. (v) Yella Constructions Private Limited </p>	<p>Nil</p>	<p>Yes</p>	<p> No. RITES/CO/RI/S&T/Gooty/IPIS/202-23 , dtd: 19.07.2022 </p>	<p> ETOE Transportation Infrastructure private Limited 06-Jun-2022 </p>	<p>13.63</p>	<p>03.08.2023</p>	<p>04.08.2022</p>	<p>work in progress</p>	<p>Work Is In Progress</p>
<p> RITES/CO/RI/S&T/PM/2022 </p>	<p> Tender for Technical Advisory Services for Bharat Net Phase-I work in the States of Odisha and Telengana and LTE Study </p>	<p>E-Tender</p>	<p>24.02.2022</p>	<p>Single Packet</p>	<p>17.03.2022</p>	<p>2</p>	<p> (i) Tathyagen Private Limited (ii) Vedang Radio Technology Pvt Ltd </p>	<p>Nil</p>	<p>Yes</p>	<p> No.- RITES/CO/RI/S&T/PM/2022/LOA, dtd: 20.07.2022 </p>	<p>Tathyagen Private Limited</p>	<p>0.15</p>	<p>05.08.2023</p>	<p>06.08.2022</p>	<p>work in progress</p>	<p>Work Is In Progress</p>