

**AIRPORT SBU (हवाई अड्डों एसबीय)**

**Details of Contracts concluded during the Month of March,2016**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
S.No	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid System)	Last date of Receipt of Tender	Nos. of tenders received	Nos.and names of Parties Qualifies after Technical evaluation	Nos. and names of Parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L1	Letter of Award No. & Date	Name of Contractor	Value of Contract (in Rs)	Scheduled date of Completion of supplies/work	Actual Date of Start of work	Actual date of completion	Reasons for delay if any
1	RITES/AP/ICP/RAXAUL-Tender/2009/R.1/01	Construction of Integrated Check post at Raxaul on Indo-Nepal Border.	Open Tender	13-12-2009	Two Packet system	01.02.2010	5	(1) <b>K S Softnet Solution</b> – NCC JV,57/58,Oshivara Link Plaza comm.Pre.Co.Op soc.,New Link Road,Andheri (W),Mumbai – 400012 Tel :91-22-26394365/6, (2) <b>M/s Dineshchandra R.Agrawal Infracon Pvt. Ltd</b> ,401-403,The Grand Mall,Opp.State Bank Zonal Office,S.M.Road,Ambawadi, Ahmedabad-380015 Tel :- 079-300087/8/9 (3) <b>Rajdeep Buildcon Pvt Ltd</b> Rajdeep House, Savedi,Ahmednagar – 414003 , Tel : 91-241-2424072	(1) M/s Apco Construction (P) Ltd,M/s Hanish Chandra India Ltd.,M/s Ankur Electricals (JV),Apco House ,B-9,Vibhuti Khand, Gomtinagar, Lucknow 226010 Fax: 91522-2720479, Tel 0522-2720520 (2) M/s NIRAJ-GANGOTRI (JV) Niraj bus sunder Baug,near Deonar Bus Depot Chembur, Mumbai-400088	L1	RITES/AP/ICP/RAXAUL/TENDER/2009/RI 01 dated 09.04.2010	Rajdeep Buildcon Pvt Ltd Ahmednagar	85, 60, 25,776 /-	(14 Months) 23-6-2011	24.04.2010	Work in progress	S.S.B Security personnel deployed for security.Work on 7 Kms approach road under NHAI at sub grade level only.Additional works informed by client also to be taken up.Operational Target is April 2015Work of complimentary facility in Birgunj (Nepal) being funded by MEA is also to be completed by October,2015.
1.1	RITES/AP/ICP/RAXAUL/SIGNAGE/TENDER/2013/01	Development of Integrated Check Post at Raxaul – Supply and Fixing of Signages, Package-III, at ICP, Raxaul along Indo- Nepal Border	Open Tender	1/8/2013	Single Packet system	23.08.13 Extended to 02.09.13	7	(1) <b>M/s Descon Infrastructure Pvt.Ltd.</b> ,B-52 Nirala Nagar, Lucknow - 226020 (2) <b>M/s CBM Industries Ltd</b> , Narayana Ph – II, New Delhi - 110028 (3) <b>Rajdeep Buildcom P.Ltd.</b> Ahmedabad. (4) <b>Anil Engineering Works</b> , Delhi – 110092 (5) <b>S.N. Infrastructure Pvt. Ltd.</b> Rajendra Place, New Delhi – 110008 (6) <b>M/s Vibgyor Industries</b> , Chandigarh. (7) <b>M/s N.G.Brothers</b> , Kolkatta	Nil	L1	RITES/APMHA/ICP - RAXAUL/SIGNAGE/TENDER/2013 Vol.IV/4932, dated 14.02.2014	M/s Vibgyor Industries, Chandigarh-160002	1, 21, 00,000/-	4 months	Agreement signed on 13/02/2015	Work in progress	work delayed as desired by client due to non availability of approach road
1.2	RITES/AP/ICP/RAXAUL-INTERIOR/TENDER/2013/01	Supplying, assembling, fixing & placing in position Furniture and other interior works for the buildings and sheds at ICP, Raxaul along Indo- Nepal Border	Open Tender	23/12/2013	Two Packet system	15.01.2014	2	(1) <b>M/s Mannu Lal &amp; Sons</b> , 8978, dash Bandhu Gupta Road, Paharganj, New Delhi-110055 (2) <b>M/s Godrej &amp; Boyace Mfg. Co. Ltd</b> , Godrej Bhawan, Sher Shah Suri Marg, Okhla, New Delhi-110065,	Nil	L1	RITES/CO/AP/ICP/RAXAUL/INTERIOR/TENDER/2014 /6500 dated 22.08.2014	M/s Godrej & Boyace Mfg. Co. Ltd, Delhi	3,63,08,690.00	(04 Months) 21-12-2014	Agreement signed on 9/10/2014	Work in progress	work delayed as desired by client due to non availability of approach road
1.3	RITES/CO/AP/ICP/Raxaul/Telephone/Tender/2014/04	Development of Integrated Check Post at Raxaul – SITC of Telephone Connectivity ICP Raxaul along Indo- Nepal Border	Open Tender	03.11.2014	Single Packet system	18.11.2014	4	1) M/s Agrahari Communication, New Delhi 2) M/s Brinda Prahalad Singh, Patna 3) M/s Fexon Global Pvt.Ltd,Vadodara 4) M/s Micrompact Electronics Systems,Lucknow	Nil	Yes	RITES/AP/ICP/Raxaul/Telephone/Tender/2014 /04/Vol.,Dt : 13.02.2015/7051	M/s Agrahari Communication, New Delhi	Rs 129,54,900 /-	4 months	2-Mar-15	Agreement signed on 2-3-2015 work in progress	
2	RITES/AP/ICP/Jogbani-Tender/2009/R.I/02	Development of Integrated Check post at Jogbani (Bihar) on Indo-Nepal Border.	Open Tender	13-03-2010	Two Packet system	19.04.2010	6	1) <b>M/s Dwarika Projects Ltd</b> .B-7,Sector – 36,NOIDA (UP) Tel : 0120- 4739777, (2) <b>K S Softnet Solution</b> – NCC JV57/58,Oshivara Link Plaza comm.Pre. Co.Op soc.,New Link Road,Andheri (W), Mumbai - 400012, Tel 91-22-26394365/66 (3) <b>Rajdeep Buildcon Pvt Ltd</b> Rajdeep House,Savedi,Ahmednagar – 414003 Tel 91-241-2424072 (4) <b>GPT-RDS JV Jeewansatya</b> ,DD-6, Sector-1,Salt Lake City,Kolkata – 700064 Tel : 91-33-40206450 (5) <b>M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd</b> ,401-403,the Grand Mall,Opp.State Bank Zonal Office,S. M. Road,Ambawadi, Ahmedabad-380015 Tel :- 079-30008789, (6) <b>SVEC Constructions Ltd</b> ,Plot no.1355/A, 2nd Floor,Road No.1 & 45, Jubilee Hills,Hyderabad – 500033 Tel 91-40-30511818	Nil	L1	RITES/AP/ICP/JOGBANI/TENDER/2010/01/461 dated 14.06.2010	SVEC CONSTRUCTION LTD. Hyderabad	49,97,13,429	(14 Months) 27-8-2011	28.06.2010	Work in progress	Due to short supply of material and manpower, the progress of work is hampering.RITES recommended for foreclosure. Client has decided to give M/s SVEC another chance to improve progress.Work also suffered due to rains.Work at site resumed by contractor in the last week of Jan,2015.
2.1	RITES/CO/AP/ICP/JOGBANI/SIGNAGE/TENDER/2013/01	Development of Integrated Check Post at Jogbani – Supply and Fixing of Signages, ICP Jogbani along Indo- Nepal Border	Open Tender	07.03.13	Single Packet system	23.08.13	4	(1) S.N.Infra ,New Delhi (2) Vibgyor ,Chandigarh (3) Descon ,Lucknow (4) Anil Engg.,Delhi	Nil	L1	RITES/CO/AP/ICP/Jogbani/INTERIOR/TENDER/2013- vol IV /6573 dated 19.09.2014	M/s Descon Lucknow	5429025/-	4 months	11/5/2015		Site is not ready.
3	RITES/AP/ICP/Petrapole/Tender/2010/01	Development of Integrated check-post at Petrapole, along Indo-Bangladesh border	Open Tender	11.09.2010	Two Packet system	20.10.2010	8	(1) <b>M/s EPIL</b> ,50, Chowringhee Road, Kolkatta- 700 071 Tel : 033- 22824426 (2) <b>M/s NCC limited</b> . 41,Nagarjuna Hill,Punjabgutta, Hderabad,500082 Fax: - 91 40 2335 0214 Tel : 040- 23351753 (3) <b>SVEC Constructions Ltd</b> , Plot no. 1355/A, 2nd Floor, Road No. 1 &45, Jubilee Hills, Hyderabad – 500033 Tel 91-40-30511818 (4) M/s IVRCL Infrastructures & projects Ltd.,Aakash Towers, unit- 3A,3rd floor,781- Anandpur, Kolkatta- 70010 Fax: - 033-30131799 Tel : 033- 30131600 (5) <b>GPT-RDS JV, Jeewansatya</b> , DD-6, Sector-1, Salt Lake City, Kolkatta – 700064 , Tel : 91-33-40206450	(1) M/s KS Softnet Solutions – J.Kumar Infraprojects Ltd.(JV). 57/58, Oshivara Link Plaza comm. Pre.Co.Op soc., New Link Road, Andheri (W), Mumbai – 400012 Tel 91-22-26394365/66 (2) <b>Rajdeep Buildcon Pvt Ltd</b> ,Rajdeep House, Savedi, Ahmednagar – 414003. Tel 91-241-2424072 (3) M/S Reacon Engineers (India)Pvt. Ltd. 227, Kamalalaya Centre 156 A, LeninSarani, Kolkatta-700013Tel : 033- 22157639 22152090	L1	RITES/AP/ICP/PETRAPOLE/TENDER/2011/01/1408 dt 18.08.2011	SVEC Constructions Ltd, Hyderabad	93,61,30,970 /-	(17 months) 01-02-2013	02-09.2011	Work in progress	Site being land locked and only approach to site through BSF land being blocked for last 3 - 4 months, progress has suffered.Work also suffered due to rains and non availability of earth for filling.Allout Efforts are being made for soft commissioning by June 2015 & making direct payment to vendors of M/s SVEC.

S.No	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid System)	Last date of Receipt of Tender	Nos. of tenders received	Nos. and names of Parties Qualifies after Technical evaluation	Nos. and names of Parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L1	Letter of Award No. & Date	Name of Contractor	Value of Contract (in Rs)	Scheduled date of Completion of supplies/work	Actual Date of Start of work	Actual date of completion	Reasons for delay if any
3.1	MITES/CO/AP/ICP/Petrapole/Signage/2014/03	Development of Integrated Check Post at Petrapole – Supply and Fixing of Signages,(Pkg - 3) ICP Petrapole along Indo- Bangla Border	Open Tender	14.07.2014	Single Packet system	31.07.2014	3	1) M/s S.N.Infra,New Delhi 2) M/s Vibgyor,Chandigarh 3) CBM Ind. New Delhi	1) M/s S.N.Infra,New Delhi 2) M/s Vibgyor,Chandigarh 3) CBM Ind. New Delhi	Yes	MITES/CO/AP/ICP/Petrapole/Signage/Tender/2014/03/6824, Dt : 26.12.2014	M/s Vibgyor Industries, Chandigarh-160002	Rs 1,17,11,700 /-	4 months	15/04/15		
3.2	MITES/CO/AP/ICP/Petrapole/Interior/2015	Development of ICP at Petrapole Interior & Furnishing works	Open Tender	22.11.2014	Two Packet system	09.12.2014	2	i) M/s Godrej & Boyace Mfg. Ltd. M/s Mannu Lal & Sons	NIL	Yes	MITES/CO/AP/ICP/Petrapole-Interior/Tender/2015/8030	M/s Godrej & Boyace Mfg. Co. Ltd, Delhi	3,66,89,322/-	4 months	27/03/15	Work in progress	N.A.
3.3	MITES/CO/AP/ICP/Petrapole Telephone/2015	Development of Integrated Check Post at Petrapole SITC of Telephone connectivity	Open Tender	27-01-2015	Single Packet system	26.01.2015	5	1)M/s Broadcast Engineering Consultants India Ltd. 2)M/s Datacom Products India Pvt. Ltd. 3) M/s Agrahari Communications,East of Kailash, New Delhi 4) M/s Rajcomm Communication Systems Pvt.Ltd, Jamshedpur, Jharkhand 5) M/s S. N. Enterprises, New Delhi	N.A.	Yes	MITES/CO/AP/ICP/Petrapole Telephone/Tender/2015/8220 dt. 23.03.2015	M/s S.N. Enterprises, New Delhi	90,41,112	4 months	08-05-2015	Work in progress	N.A.
4	TENDER NOTICE NO: MITES/CO/AP/ICP/BIRGUNJ/TENDER/2010/01	Development of Integrated Check post at Birgunj- Nepal on Indo-Nepal Border	Open Tender	29-01-2010	Two Packet system	23-03-2010	6	(1) M/s Ram Kripal Singh Const Pvt,702,Panchawati Plaza,Kutchery road, Ranchi-834 001 (Jharkhand) Tel : 0651-2207091 Contact:Sudhir kumar (2) Rajdeep Buildcon Pvt Ltd,Rajdeep House,Savedi,Ahmednagar – 414003 Tel 91-241-2424072 Contact : Rajesh Kataria (3) SVEC Constructions Ltd Plot no. 1355/A, 2nd Floor, Road No. 1&45, Jubilee Hills, Hyderabad – 500033 Tel 91-40-30511818 Contact : E Ramesh Kumar (4) K S Softnet Solution – NCC JV 57/58,Oshivara Link Plaza comm. Pre.Co.Op soc., New Link Road, Andheri (W),Mumbai – 400012 Tel 91-22-26394365/66 Contact : : Ravi Shenoy & Chirag Selarka, (5) M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd , 401-403, the Grand Mall,Opp. State Bank Zonal Office,S. M. Road, Ambawadi, Ahmedabad-380015 Tel :- 079-30008789	M/s Dwarika – NKG(JV) M/s Dwarika Project Limited, B-7 sector 36, NOIDA Tel : 0120- 4739777 Fax: -0120- 4739707 Contact : Sagar Verma	L1	MEA-E- II/108/2000-XI 12 July 2010	K S Softnet Solution – NCC JV , Mumbai	86,90,41,647	04.07.12	05.05.2012	Work in progress	The work could not commence at site for almost a year after award of work due to the following: (1) Agitation by villagers demanding additional compensation etc (2) Delay in issue of custom form to import material /machinery by contractor. (3) Permission to quarry GSB material, the first structural layer of pavement work consisting almost 40% of contract value was given by GoN (Government of Nepal) after 21 months from date of award for only one month in June 2012 and therefore one month Feb,2013. (4) Bandh's in Nepal.
5	MITES/CO/AP/THANJAVUR/TENDER/2013/01	Construction of Radar cum Antenna building,D.G. housing shed, OPS building and allied works at Indian Air Force Station, Thanjavur (TN)	Open Tender	10.10.2013	Two Packet system	31.10.2013	2	(1) M/s.Rajya Lakshmi Builders,Plot No.194,Seethammadara,N.E., Vishakhapatnam - 530013 (2) M/s Gupta Enterprises.259 -G,Sant Nagar,East of Kailash, New Delhi - 110065	Nil	Yes	MITES/CO/AP/BEL -Ph - III/Thanjavur/2014/4871 ,dt.24.01.2014	M/s.Rajya Lakshmi Builders, Vishakhapatnam - 530013	6,07,16,619.43	07.02.2015	08.02.2014	Physically completed in May,2015,Final Billing in progress	Nil
6	MITES/CO/AP/ICP/MOREH/TENDER/2013/3005, Dt. 22/03/13	PMC for ICP at Moreh along Indo-Myanmar Border	Open tender	11.07.2012	Two Packet system	22.08.2012	6	1) M/s L.K.&Sons 2) M/s Sri Avantika Contractor (i) Ltd. 3) M/s RKSCPL - RK JAIN (JV) Development Corp.Ltd.	1) manipur Tribal Development Corp.Ltd. 2) Manipur development Society 3) M/s Manipur Industrial Development Corp LTD.	L-1	MITES/CO/AP/ICP/MOREH/TENDER/2013/3005,DT2 2/03/2013	M/s L.K. & Sons Imphal, Manipur.	7266.79	24 months	March,2013	Work in progress	date of start/ is shifted as 13/08/2014
7	MITES/CO/AP/UPSCA/Shravasti/Tender/2015/01/Feb 2015	Extension and resurfacing of existing airstrip and allied works at Shravasti (UP)	Open Tender	28-01-2015	Two Packet system	23/02/2015	3	i) M/s Suraj Builders Lucknow.	1)M/s Suresh Const. Pratapgarh (UP) 2) M/s E span Infrastructure Ltd,Delhi	L-1	MITES/CO/AP/UPSCA/Shravasti/Tender/2015/8266	M/s Suraj Builders Lucknow	7,53,30,366.86	6 months 22-11-2015	23.05.2015	Work in progress	NIL
8	MITES/CO/AP/ICP/BIRATNAGAR/TENDER/2015/01	Development of ICP at Biratnagar (Nepal)	Open Tender	6/2/2015(First call) 21.10.2015 (Recall)	Two Packet system	10/4/2015 (First call) 28.04.2016 (Recall)	3	Re tendering has been invited.Last Date of submission of Bid was 04.12.2015,which is further extended upto 28.04.2016									
9	MITES/CO/AP/ICP/Petrapole/Signage/2014/03	Development of Integrated Check Post at Petrapole – Supply and Fixing of Signages,(Pkg - 3) ICP Petrapole along Indo- Bangla Border	Open Tender	14.07.2014	Single Packet system	31.07.2014	3	1) M/s S.N.Infra,New Delhi 2) M/s Vibgyor,Chandigarh 3) CBM Ind. New Delhi	1) M/s S.N.Infra,New Delhi 2) M/s Vibgyor,Chandigarh 3) CBM Ind. New Delhi	Yes	MITES/CO/AP/ICP/Petrapole/Signage/Tender/2014/03/6824, Dt : 26.12.2014	M/s Vibgyor Industries, Chandigarh-160002	1,17,11,700 .00	4 months		Work in progress.80% work done.	Nil
10	MITES/CO/AP/ICP/Raxaul/Telephone/Tender/2014/04	Development of Integrated Check Post at Raxaul – SITC of Telephone Connectivity ICP Raxaul along Indo- Nepal Border	Open Tender	03.11.2014	Single Packet system	18.11.2014	4	1) M/s Agrahari Communication,New Delhi 2) M/s Brinda Prahalad Singh,Patna 3) M/s Fexon Global Pvt.Ltd,Vadodara 4) M/s Micrompact Electronics Systems,Lucknow	Nil	Yes	MITES/CO/AP/ICP/Raxaul/Telephone/Tender/2014/04/Vol.,Dt : 13.02.2015/7051	M/s Agrahari Communication, New Delhi	129,54,900 .00	4 months	Yet to Started	Work in progress.70% work done.	Nil
11	MITES/CO/AP/UPSCA/Palia/Tender/2015/01/1	Extension and resurfacing of existing airstrip and allied works at Palia (UP)	Open Tender	27.04.2015	Two Packet system	11.05.2015	3	i) M/s Delta Erectors Pvt.Ltd,Kanpur ii) M/s Suraj Builders,Lucknow iii) Suresh Construction Co. Pratapgarh	1) M/s Delta Erectors Pvt Ltd.	yes	MITES/CO/AP/UPSCA/Palia/Tender/2015/8643, Dt 03.08.2015	M/s Suresh Construction Co. Pratapgarh	7,18,00,948.00	6 months	18.08.2015	Work in progress	NIL
12	MITES/CO/AP/UPSCA/Chitrakoot/Tender/2015/01	Construction of New Runway ,Associated Pavement & Allied works at Chitrakoot (U.P.)	Open Tender	30.07.2015	Two Packet system	27.08.2015	8	(1) M/s Montecarlo Ltd,Ahmedabad (2) M/s MBL Infrastructure Ltd,Delhi (3) M/s APCO Infrastructure Pvt Ltd,Lucknow (4) M/s TRG Infrastructure Pvt Ltd Delhi (5) M/s Ganon Dunkerly & co. Ltd,Mumbai (6) M/s Gawar Const.Ltd. Hissar (7) M/s GKC Projects Ltd,Hyderabad	(1) M/s GKC Projects ,Hyd (2) M/s Kamaladiya Ltd.	yes	MITES/CO/AP/UPSCA/Chitrakoot/Tender/2015/9119	M/s TRG Infrastructure Pvt Ltd Delhi	69,84,05374.28	30.06.2017	01.01.2016	Work in progress	Tree Cutting by state Govt not yet undertaken
13	MITES/CO/AP/UPSCA/Kushinagar/BW/ender/2016/01	Construction of New Boundary Wall ,for International Airport at Kasia Airport Distt. Kushinagar,U.P.	Open Tender	07.01.2016	Two Packet system	28.01.2016	4	(1) M/s Suraj Builders ,Lucknow (2) M/s Neeraj Construction ,Allahabad (3) M/s K.K. Construction ,Gorakhpur (4) M/s Gupa Enterprises,New Delhi	(1) M/s Suraj Builders ,Lucknow (2) M/s Neeraj Construction ,Allahabad	yes	MITES/CO/AP/UPSCA/Kushinagar/2016/9523, Dt 29.03.2016	M/s Neeraj Construction ,Allahabad	16,10,42,085.16	29.03.2016	29.03.2017	Work in progress	NIL