

RITES Ltd.  
RI Division/RCED SBU  
(October 2017)

Status of work awarded through tender (subconsultancy work) & are under progress

Ann-III

S. No.	Name of the work with location	Estimated cost (Rs. lacs)	Tendered cost (Rs. lacs)	Percentage above/ sch. Of rates	Agreement No. & date	Agency with address	Date of start	Time of completion (Months)	Physical progress %age	Name of the Engineer-in-charge	Remarks
1	Sub- Consultancy services for "Design of 4 bridges in Katra-Laole section of USBRL project (Jammu & Kashmir)." Client - KRCL **	2064.00	823.00	-60.16%	RITES/RI/RCED /KATRA-LAOLE/1C/01, dt. 16-11- 2007	M/S RAMBOLL DENMARK	11-09-2007	36	41%	Sh. A.K.Mathur GGM/RCED	"Pure Consultancy Project" **KRCL has restarted the work since Jan.2010.The same contract has been <b>renegotiated for fee of Rs. 6.196 Crores</b> as the scope of work has been reduced from 4 bridges to 2 bridges. EOT up to 25-08-2019 has been received from client. Similarly subconsultancy contract is extended up to 25-08-2019.
2	Sub -Consultancy services for "Designer's association during construction of composite welded steel truss girder for superstructure, having span configuration of 1x 33.4m+ 39 x125.0m + 1x 33.4m of Bogibeel Rail cum Road bridge over river Brahmaputra at Bogibeel near Dibrugarh, Assam in India." Client-NF Rly.	DKK 1,95,35,209 ( 1597.78)	DKK 2,09,51,315 (1713.60 )	+7.25%	LOA No. : RITES/RI/RCED /BOGIBEEL-III/DA/2011, dt. 31-01-2012	M/S RAMBOLL DENMARK	31-01-2012	48	72%	Sh. A.K.Mathur GGM/RCED	"Pure Consultancy Project" The work is awarded to M/s Ramboll on single tender basis at <b>total fee of DKK 1,83,07,887(Rs. 1672.05932 lacs</b> apprx. as per input estimate) as NF Rly has reduced the quantity of various item of the BOQ. EOT up to 29/06/2018 has been received from client. Similarly subconsultancy contract is extended up to 29-06-2018.