

DETAILS OF CONTRACTS DURING YEAR 2017-18 OF UT-GC SBU (AS ON 31.01.18 )

Sno	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT/LIT	Type of Bidding(Single/Two Bid system)	Last Date of receipt of Tender	Number of Tenders received	Numbers & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/evaluated L-1	Letter of award/Letter of Acceptance No & date	Name of Contractor	Value of contract (Rs in Lakhs)	Scheduled date of completion of supplies/work	Actual date of start of work	Actual date of completion
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Consultancy services for assistance of structural,architectural,plumbing,E&M, HVAC, Fire Fighting services design of Gyaspur Depot.	Limited	26.06.15	Single bid system	07.07.15	6	-	Yes	rites/UT/Gyaspur Depot/2014/CON/01 dated 13.08.15	M/s Fountain Head	75	30.09.16	13.08.15	Ongoing
2	Consultancy services for assistance of structural,architectural,plumbing,E&M, HVAC, Fire Fighting services design ofApparel Park Depot.	Limited	19.10.2015	Single bid system	02.11.2015	5	-	Yes	rites/UT/APPAREL PARK DEPOT/2015/02 dated 21.12.2015	M/s Fountain Head	63.65	31.01.17	23.12.2015	Ongoing

Reasons for delay, if any.

16

RITES have also applied for EOT. Extension applied upto two months beyond supply of M&P details from GEC. As built drawings works are yet to be taken up as execution by client/GEC is not yet completed.

RITES have also applied for EOT. Extension applied upto two months beyond supply of M&P details from GEC. As built drawings works are yet to be taken up as execution by client/GEC is not yet completed.