

Details of Contracts during the Month November '2014

Ref: No: RITES/CO/VIG/Policy/G-10, Dated 10.07.2012

Tender No.	Item / Nature of work	Mode of Tender Enquiry	Date of Publication of NIT / LIT	Type of Bidding (Single/Two Bid System)	Last date of receipt of Tender	Numbers of tenders received	Numbers & names of parties qualified after technical evaluation	Numbers & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/evaluated L-1	Letter of Award/Letter of Acceptance No. & Date	Name of contractor	Value of Contract (Rs. lakh)	Scheduled date of completion of supplies/ work.	Actual date of start of work	Actual date of completion	Reasons for delay, if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	RITES/CP/ TC /PU / Pondi/P-III/2010 Construction of Library Annex Building, Centre for Electronic Media & Communication Research building including internal and external services & Construction and Provision of bulk services for 110acre site including external services for six buildings,	LIMITED TENDER	03.02.2010	Single Packet	22.02.2010	3	1.M/s Consolidated Construction Consortium Ltd 2. M/s IVRCL Infrastructure & Projects Ltd 3. M/s URC Construction (P) Ltd	1.M/s Consolidated Construction Consortium Ltd 2. M/s IVRCL Infrastructure & Projects Ltd	YES	RITES/CP/TC/PU/Pondi/P-III/2010 Dated: 13.04.2010	M/s URC Construction private Ltd.,	2840.09	13.02.2011	28.04.2010	In progress	Delay in handing over site and frequent changes by Client
2	RITES/ TC /PQ/PU/ Pondi/Auditorium/Civil Package Construction of "Convention Center" having Auditorium of 2500 seating capacity and ancillary buildings for Pondicherry University at Puducherry	OPEN TENDER	12.10.2011	Two packet	31.10.2011	3	1. M/s B.E. Billimoria & Co. Consolidated Const. Ltd.	1. M/s URC Const. Pvt Ltd.	YES	RITES/CP/TC/PQ/PU/Pondi/Auditorium/Civil Package Dated: 24.01.2012	M/s. B.E.Billimoria & Co limited	2929.92	24.07.2013	07.02.2012	In progress	
3	RITES/CP/ICAR/AUDI/2011 Construction of Auditorium at NASC Complex, Pusa, New Delhi.	OPEN TENDER	26.6.11	Two packet	28.7.2011	7	1. M/s East Coast Construction and Industries Ltd. 2. M/S JMC Projects(India) Ltd. 3.M/S Ahluwalia Contracts (India) Ltd. 4.M/s Unity Infra Projects Ltd. 5. M/s NCC Ltd. 6.M/S B.E. Billimoria Co. Ltd.	M/S simplax Infrastructures Ltd.	YES	RITES/CP/ICAR/AUDI/2011 Dated 30.01.2012	M/S unity Infraproject. Ltd.	7126	30.7.2013	13.02.2012	In progress	Changes by client removing of column
4	RITES/CP/JNU /ph-III/2013 Construction of RCC Retaining Wall & External Development Work for Annex Building at Jawahar Lal Nehru University, New Delhi	Limited Tender	09.01.2013	one packet	24.01.2013	2	1. Aries Construction Co. Pvt. LTD. 2. S&S Technocrafts pvt.Ltd.	Nil	YES	RITES/CP/JNU/ph-III/2013dated :27.02.2013	S&S Technocrafts pvt.Ltd	305	5 month	14.03.2013	Completed on 30.09.2014	
5	RITES/CP/JNU /RENOVATION/2013 Renovation of Main CSH Liabrary,Seminar Hall & Computer center, Toilets in Aminstrative Block & School,CRS Auditorium & Construction of guard room & Waitng room for Koyna & Shipra Hostel, ESS room atJNU, NEW DELHI	OPEN TENDER	20.02.2013	Single Packet	07.03.2013	3	1. M/S MAC Associate Woodfun 2. M/S 3. m/s Godrej& Boyce	NIL	YES	RITES/CP/TC/DTEH/Institiutional campus-Rohtak/ AVS/ 2011, dated: 22.07.2011	M/s MAC Associates	339	09 month	12.06.2013	in progress	
6	RITES/CP/JNU /Ph-III/Staff Qr/2013 Construction of Staff Quarter (24 Nos), JNIAS Block, WARDEN FLATS (2 Nos) &Dining Hall in Yamuna Hostel , Hostel Block for academic staff colledge at Jawahar Lal University, New Delhi	OPEN TENDER	05.03.2013	Two packet	25.03.2013		1. M/s Rakesh Brothers, M/s Surendra Kumar, 3.M/s MV Omni Projects	1. M/s Rahman Builder	YES	RITES/CP/JNU/Ph-III/Staff Qr/2013 Dated, 29.07.2013	M/S Surendra kumar	1136.76	18 Month	12.08.2013	in progress	
7	RITES/CP/JNU /Barrier Free/2013 Creation of Barrier free JNU Campus for persons with Disabilities involving construction of Lift Pits / Shafts for Installation of Lifts, Ramps, Tactile Paving, Toilets and Miscellaneous Civil works at JNU, New Delhi	Limited Tender	24.05.2013	Single Packet System	07.06.2013	1	M/s Aries Construction Co. (P) Ltd.	NA	YES	RITES/CP/JNU/Barrier Free/2013 Dated 05.07.2013	M/s Aries Construction Co. (P) Ltd.	627.96	09 month	19.07.2013	in progress	
8	RITES/CP/TC/DTEH-ARCH-ROHTAK/2007 Appointment of Architect for C/o Insititutional campus, Rohtak, Haryana	limited Tender								RITES/CP/TC/DTEH-ARCH-ROHTAK/2007 dated 26.09.2007	M/s Raj Rewal Associates, S-7, Triveni, DDA Commercial Complex, Shiek Sarai phase-I, New Delhi-110017	105.00 (Original) 350.00 (revised)	25.03.2010	26-09-2007	Work physically completed Post Construction activities are in progress	The delay was due to changes in drawings due to site conditions, requirement of clients, pending decisions from clients etc.

9	RITES/CP/GGV-Chem & Zoology Bldgs/2013	Construction of Zoology and Chemistry Department Building at Guru Ghasidas Vishwavidalya Campus, Koni, Bilaspur, Chhattisgarh	Open Tender	21.03.2013	Two bid system	12.04.2013	4	1. M/s Mundeshwari Construction, 2. M/s Rajendra Kumar Poddar, 3. M/s Nabin Designers & Constructions (P) Ltd, 4. M/s SBEC Projects Private Limited		Yes	RITES/CP/GGV-Chem & Zoology Bldgs/2013 dated 25.06.2013	M/s Mundeshwari Construction	1765.68	12 Month	Awarded on 25.06.2013	64% work completed	Delay due to heavy rain fall,Lok sabha and Vidhanshabha Elections.Shortage of sand due to minning ban.Non availability of drawings/details (to be provided by the client).
10	RITES/CP/TC/ GGV- Hostel/2013	Construction of Boys Hostel at Guru Ghasidas Vishwavidalya Campus, Koni, Bilaspur, Chaattisgarh	Open Tender	08.02.2013	Two Pcket System	22.03.2013	2	1. M/s Gupta Enterprises, 2. M/s Sam India Builtwell Pvt Ltd.		YES	RITES/CP/TC/GGV Hostel/2013 Dated 09.09.2013	M/s Gupta Enterprise	27777.66	12 month	awarded on 12.08.2013	55%	Delay due to heavy rain fall,Lok sabha and Vidhanshabha Elections.Shortage of sand due to minning ban.Non availability of drawings/details (to be provided by the client).
11	RITES/CP/TC/ DU/RENOVATION/WH/2012	Renovation P.G. Woman Hostel at North Campus, University of Delhi, Delhi	OPEN TENDER	04.12.2012	Two packet System	31.12.2012	5	1) M/s MAC Associates 1) M/s Nanad Kishore Anil kumar 2) M/s Bhavan Enterprises 3) M/s Fortuna Foundation Engg (P) Ltd. 4) M/s G & G Infratech Pvt. Ltd.	YES	RITES/CP/TC/DU/RENOVATION/WH/2012 dated: 19.03.2013	M/s MAC Associates	623.2	25.04.2014	26.04.2013	Work in progress	60% work front is made available by client in Sep14.	
12	RITES/CP/TC/RAMJAS/SCIENCE BLOCK/2013	Construction of New Academic Block (Science Block) and Renovation of Academic/Administrative Laboratory/Library Block at Ramjas College, Delhi.	OPEN TENDER	19.04.2013	Two packet System	20.05.2013	2	i. M/s Rakesh Brothers, 207, Jaina Tower-II, Distict Centre, Janak Puri, New Delhi - 110058 ii. M/s R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi - 110027	Nil	YES	RITES/CP/RAMJAS/SCIENCE BLOCK/2014 dated: 31.01.2014	M/s R.S. Khanna & Sons	1439.29	14.05.2015	15.02.2014	Work in progress	No Delay
13	RITES/CP/TC/ DU/NORTH CAMPUS/SS/Allied Works/2013	Allied Works in Social Science Building, North Campus, University of Delhi, Delhi	OPEN TENDER	17.12.2013	Single packet System	03.01.2014	6	NA	NA	YES, Awarded to Qualified L-1 Bidder	RITES/CP/TC/DU/NORTH CAMPUS/SS/Allied Works/2014 dated 07.03.2014	M/s R.S. Khanna & Sons	112.04	19.06.2014	20.03.2014	30.09.14	After award of work many changes made by Client
14	RITES/CP/TC/ DU/CIC & Parking/Architect/2013	Appointment of Architect for Construction of Cluster Innovation Centre and Multilevel Parking at North Campus, University of Delhi, Delhi.	OPEN TENDER	21.12.2013	Two packet System	09.01.2014	9	i) M/s Development Consultant, 209-C, Masjid Moth, New Delhi-49 ii) M/s KNY Projects Pvt. Ltd., KNY House A-877 (A Block) Sushant Lok-1, Near MG Road Metro Station, Gurgaon-122002 iii) M/s Creative Group, M-59 Saket, New Delhi-110017	i) M/s Renu Khanna & Associates, Architects & Interior Designers 138, Sector-10, Panchkula Haryana. ii) M/s Creative Consortium, SCO 56, Swastik Vihar, MDC , Panchkula-134109 iii) M/s Kapoor & Associates AD-110 C, Ring Road, Shalimar Bagh, New Delhi-110088 iv) M/s Architect Yetinder Mathur, U-21, Green Park Extension,New Delhi-110016 v) M/s Design Associates INC. S-23, 2nd Floor, Star City Mall, Mayur Vihar Phase-1, Exte4nsion, Delhi-110091 vi) M/s Fountainhead, C-9/9148, Vasant Kunj, New Delhi-110070	YES	RITES/CP/TC/DU/CIC Parking/Architect/2014 dated: 31.03.2014	M/s KNY Projects & Pvt. Ltd., Gurgaon	Fee @ 0.73% of Project Cost	30.09.2015	31.03.2014	Work in progress	Approval of conceptual plans is pending from DU
15	RITES/CP/TC/ DU/NORTH CAMPUS/ZOOLOGY /2013	Construction of Vertical extension of Zoology Department at North Campus, University of Delhi	OPEN TENDER	19.12.2013	Two packet System	06.01.2014	5	1. M/s FCC Projects Pvt. Ltd., 117/N/10, Kulwanti House, Kakadeo, Kanpur-208025 2. M/s R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi-110027	1. Aggarwal Company,B-18, Sector-B, Aliganj, Lucknow-226024. 2. M/s Nand Kishore Anil Kumar, 45, Priyadarshani Vihar, Part-1, Opp. Gurudwara Nanak Piao, Delhi – 110009 3. M/s DCS Limited, Plot no.169, Road No. 11, Prashassan nagar Jubilee Hills, Hyderabad-500096, A.P., India.	YES	RITES/CP/TC/DU/NORTH CAMPUS/ZOOLOGY/LOA/2014 dated 01.04.2014	M/s R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi-110027	480.35	Work is just started started as GFC drawings are provided by DU in Sep14			

16	Tender NO. RITES/CP/TC/JMI/Addl. Accommodation Girl Students/Block-A/2013	Construction of additional Accommodation for Girl Students (Block-A) at Jamia Millia Islamia, New Delhi	Limited Tender	06.02.2013	Single Packet	01.03.2013	3	(1) M/s S & S Technocrats Pvt. Ltd. (2) M/s Gupta Enterprises (3) M/s Aries Construction Co. Pvt. Ltd.	YES	RITES/CP/TC/JMI/Addl. Accommodation Girl Students/Block-A/LOA/2013 dt 09.04.2013	M/s S & S Technocrats Pvt. Ltd.	916.28	23.04.2014	24.04.2013	Work in progress	late finalization of site.
17	RITES/CP/TC/JMI/Addl. Accommodation Girl Students/Block-B/2013	Construction of additional Accommodation for Girl Students (Block-B) at Jamia Millia Islamia, New Delhi	LIMITED TENDER	06.02.2013	One Packet System	26.02.2013	4	1) M/s S & S Technocrats Pvt. Ltd. 2) M/s Sam (I) Builtwell Pvt. Ltd. 3) M/s Gupta Enterprises 4) M/s Aries Construction Co. Pvt. Ltd.	Yes	RITES/CP/TC/JMI/Addl. Accommodation Girl Students/Block-B/LOA/2013 dt:02.05.2013	M/s Sam (India) Builtwell Pvt. Ltd	911.91	16.05.2014	17.05.2013	Final finishing Work in progress	late finalization of site.
18	RITES/CP/TC/JMI/R/Coaching Academy & Urdu Academy/Hostel/2013	Construction of Hostels for Coaching Academy & Urdu Academy at Jamia Millia Islamia, New Delhi.	OPEN TENDER	27.03.2013	Two Packet System	12.04.2013	3	1) Aries Construction Co. Pvt. Ltd. 2) M/s Rakesh Brothers	Yes	RITES/CP/TC/JMI/R/Coaching & Urdu Academy/Hostel/LOA/2013/642 dated 17.06.2013	M/s Aries Construction Co. (Pvt.) Ltd.	912.03	01.09.2014	02.07.2013	Work Completed	
19	RITES/CP/TC/ROC-II/NABI/Agri Food Cluster Campus/2013	Construction and Development of Agri Food Cluster Campus of National Agri Food Biotechnology Institute (NABI) at Mohali (Punjab)	open tender	25.08.2013	one packet system	18.09.2013	12	1. M/s Unity Infraprojects Ltd. 2. M/s Sam (India) Builtwell Pvt. Ltd. 3. M/s K.S.M Bhashir Mohammed & Sons	YES	RITES/CP/TC/ROC-II/NABI/Agri Food Cluster Campus/LOA/2014 dt.06.05.2014	M/s Sam (India) Built Well Pvt. Ltd.	13719.32	20.05.2016	21.05.2014	Work in progress	-
20	RITES/CP/TC/ROC-II/NRM/LT/2014	Special electrical,plumbing and civil work for augmentation of lighting and beautification of surroundings at National Rail Museum, Chanakyapuri, New Delhi.	Limited tender	05.06.2014	Single packet system	13.06.2014	3	limited	yes	RITES/CSR/NRM/2014 Dt. 18.06.2014	M/s Concept Deesign Technology	86.02	02.09.2014	03.07.2014	Work in progress	-
21	RITES/CP/TC/ROC-II/Improvement of Pathways/2014	Special electrical,plumbing and civil work for augmentation of lighting and beautification of surroundings at National Rail Museum, Chanakyapuri,New Delhi.	OPEN TENDER	27.06.2014	Single packet system	07.07.2014	3	1. M/s G&G Infratech Pvt. Ltd 2. M/s Goel Associates 3. M/s Nirman Construction	yes	RITES/CP/TC/ROC-II/Improvement of Pathways/2014 Dt. 22.08.2014	M/s G &G Infratech Pvt. Ltd.	47.35	07.11.2014	06.09.2014	Work in progress	-

22	RITRES/CP/TC/MDBP/NSIC/Pkg-I/R-1/2010	Construction of Marketing Development cum Business Park Including Lifts And Ancillary Works at NSIC Complex at Okhla Industrial State, New Delhi-110020	Open Tender	23.11.2010	Two bid system	16.12.2010	8	i) M/s. IVRCL Infrastructures & Projects Limited (ii) Nagarjuna Construction Co. Ltd. (iii) Ahluvalia Contracts (India) Limited, New Delhi (iv) M/s Sam (India) Built Well Pvt Ltd (v) M/s Unity Infra Projects Limited	(j)M/s URC Construction Private Limited (ii) M/s JMC Projects (India) Limited (iii) M/s Era Infra Engineering Limited	YES	RITRES/CP/TC/MDBP/NSIC/Pkg-I/R-1/2010 dt 12.05.2011	M/s.IVRCL Infrastructures & Projects Limited	7635.48	26.08.2012	27.05.2011	45.0% progress achieved	The progress review meeting, chaired by CMD/NSIC in presence of DP/RITES and ED/B&A/RITES and Chief General Manager (Works) / NSIC along with AGM/CP-I/RITES was held on 13.10.2014 wherein it was decided to call for a meeting with CMD/IVRCL at HQ of M/s IVRCL at Hyderabad to take a final course of action. The meeting was also held on 17.10.2014 at Hyderabad with CMD/IVRCL in presence of CMD/NSIC, ED/B&A/RITES. It was decided that RITES shall have separate meeting with Sh. S. Gopal, Sr. Vice President of M/s IVRCL at the earliest to resolve the issues hindering the progress of work. A meeting was held with CGM/Works/NSIC on 29.10.2014 & it was decided to call Sh. Gopal in 1st week of Nov. 2014 for joint meeting. Due to unavailability of Shri Gopal in first week, meeting was held on 17.11.2014 at NSIC HQ, New Delhi, chaired by CGM(Works), NSIC attended by Shri Gopal, SVP, IVRCL Ltd. along with Shri S K Kapoor, AGM(CP/RITES). It was decided in the meeting that M/s IVRCL will take mobilization advance as per contract and brought the material at site for work. M/s IVRCL has asked for approval to submit bank
23	RITES/CO/CP/IT-K (2000) BEDDED HOSTEL/ 8849-53/2009	Construction of 2000 Bedded Hostel For Boys at IIT Kharagpur (West Bengal)	Open Tender	18.12.2009	Two bid system	18.01.10	6	i.) M/s.Simplex Infrastructures Ltd.,Kolkata, ii)M/s. East coast construction & Industries Ltd., iii) M/s.Ahluvalia Contracts(India) Ltd.,New Delhi, iv) M/s.Nagarjuna Construction Company Ltd.,Hyderabad, v)M/s. Era Infra Engineering Ltd. vi) OMAXA Infrastructures & Projects Pvt.Ltd	NIL	Yes	RITES/CO/CP/IT-K (2000) BEDDED HOSTEL/ 8849-53/2009 Dtaed 06.05.2010	M/s.Simplex Infrastructures Ltd.,Kolkata	5768.45	10.12.2011	10.06.2010	97.0% work completed	Due to syndicates of basic material supplier, the supply was affected. Due to poor financial backing of contractor the timely procurement of materials and augmentation of skilled manpower deployment suffered which caused the setback in progress of work.
24	RITES/CP/TC/ROC-II/SS(G+15)/Bose Institute/Financial Bid/2014	Construction of Super Structure (G+15) for Unified Academic Campus of Bose Institute at Plot No. 80, JL No. 3, Block-EN, Mouza-Mohisbathan, Sector-V, Salt Lake, Kolkata, West Bengal	Bids Invited from Five Prequalified Bidders	24.06.2014	Single packet system	Financial Bids opened on 23.07.2014	Only Four bidders have submitted the Finacial bid	N.A.	N.A.	YES	RITES/CP/TC/ROC-II/SS(G+15)/Bose Institute/Financial Bid/2014 Dated: 29.08.2014	M/s ITD Cementation India Limited	13344.09	12.09.2016	Work awarded on 29.08.2014	Work in progress	
25	RITES/CP/TC/NIT Meghalaya/PKG I/Financial bid/RI/2014	Construction of Administrative Block, Academic Building, Library, Lecture Hall etc. of NIT, Meghalaya at Sohra, Meghalaya Package-I	Bids Invited from fourteen Prequalified Bidders	21.07.2014	Single packet system	Financial Bids opened on 30.07.2014	Only Four bidders have submitted the Finacial bid	N.A.	N.A.	YES	RITES/CP/TC/NIT Meghalaya/PKG-I/Financial bid/RI/2014 Dated: 01.09.2014	M/s Shree Gautam Construction Co. Ltd., Guwahati	17442.22	15.09.2016	Work awarded on 01.09.2014	Work in progress	
26	RITES/CP/DP/P S(1)-BARAKHAMB A ROAD/NEW DELHI/2009	Construction of Police Station at Barakhamba Road, New Delhi	Open Tender	26/02/2009	Two Packet System	19.03.2009	3	M/S Consolidated Construction Consortium Ltd	i.M/s Dewan Chand ii. M/s I.V.R.C.L. Infrastructures & Project Ltd	YES	RITES/CP/TC/DP/P S(1)-BARAKHAMB A ROAD/NEW DELHI/2009 dated 25/05/2009	M/s. Consolidated Consortium Ltd., New Delhi	2270.92	24/11/2010	14/06/2009	30.07.2013	Contractor delayed the work and penalty being imposed.
27	RITES/CP/TC/DP-PSBKR-FURNITURE/2011	Supply & Fixing of Furniture in Police Station at Barakhamba Road, New Delhi	Open Tender	18/04/2011	Two Packet System	09.05.2011	5	1. M/s Godrej and Boyce Mfg. Co. Ltd. 2. M/s B.P. ERGO	1. M/s NSIC 2. M/s Ashwin Enterprises 3. M/s UM Enterprise	YES	RITES/CP/TC/DP-PSBKR-FURNITURE/2011 dated 08/11/2011	M/s. Godrej & Boyce Mfg. Co. Ltd., New Delhi	212.39	22/02/2012	23/11/2011	Completed	

28	MITES/CP/DP/TC/HARI NAGAR/BLDG/8903-53/2012	Construction of Police Station & Residences at Hari Nagar, New Delhi	OPEN TENDER	07.06.2012	Two Packet System	28.06.2012	11	1. M/s MBL Infrastructure Ltd 2. M/s Gupta Enterprises 3. M/s Agarwal Company 4. M/s Iqbal Construction Co. 5. M/s BCC Developers & Promoters Pvt Ltd. 6. M/s Kashyapi Infrastructures Pvt. Ltd. 7. M/s Narain Dass R. Israni & Co. Pvt Ltd. 8. M/s Adhar Stumbh Township Pvt Ltd. 9. M/s Mittal Construction Unit. 10. M/s P.S. Constructions. 11. M/s Garg Builders	Nil	Yes	MITES/CP/DP/TC/HARI NAGAR/BLDG/8903-53/2012 dated 13.12.2012	M/s MBL Infrastructure Ltd	1887.73	26.02.2014	27.12.2012	In progress	
29	MITES/CP/DP/Janak Puri/PS & Residences/8894-53/2013	Construction of Police Station and Staff Quarters at Facility Centre at Janakpuri, New Delhi	Open Tender	30/08/2013	Two Packet System	24/09/2013	3	1. M/s. Garg Builders 2. M/s. Jaycon Infrastructure Ltd. 3. M/s. Aries Construction Co. Pvt. Ltd.	Nil	Yes	MITES/CP/DP/Janakpuri/PS & Residences/8894-53/2013 dated 04/02/2014	M/s. Garg Builders, Delhi	2307.61	12/11/2015	13/03/2014	In progress	
30	MITES/CO/CP/DP/PS-BKR/Additional Furniture/2013	Providing & Fixing of Additional Furniture and partition work Police Station Building at Barakhamba Road, New Delhi	Open Tender	31/07/2013	Two Packet System	22/08/2013	5	1. M/s. Aswin Enterprises, Gurgaon 2. M/s. Modern Office System, Delhi	1. M.s. Manu Lal & Sons 2. M/s. Kings Furnishing & Safe Co. 3. M/s. Hindware Home Retail Pvt. Ltd.	Yes	MITES/CO/CP/DP/PS-BKR/Additional furniture/2013-14 dated 01/01/2014	M/s. Ashwin Enterprises, New Delhi	103.10	15/04/2014	16/01/2014	In progress	
31	MITES/CP/DP/TC/Dwarka/Sec-19/Police Housing/8897-53/2013	Construction of Police Housing Complex for Delhi Police at Sector 19, Dwarka, New Delhi	Open Tender	20/07/2013	Two Packet System	23/08/2013	4	1. M/s MBL Infrastructure Ltd., New Delhi 2. M/s BCC Developers & Promoters Pvt. Ltd., New Delhi 3. M/s BL Goel & Co., New Delhi 4. M/s Jaycon Infrastructure Ltd., New Delhi	Nil	Yes	MITES/CP/DP/TC/Dwarka/Sec-19/Police Housing/8897-53/2014 dated 13/03/2014	M/s Jaycon Infrastructure Ltd., New Delhi	4897.96	24/09/2015	25/03/2014	In progress	
32	MITES/CP/DP/2 Works/Architect Consultant/2010	Appointment of Architect for Construction of Delhi Police projects for Group-3 North West Delhi Works	OPEN TENDER	19.03.2010	Two Packet System	07.04.2010	28	1. M/s R.K. Associates 2. M/s Muralage 3. M/s Goel Associates 4. M/s Nivedita & Uday Pande Cosultant 5. M/s Kapoor & Associates 6. M/s DDF Consultants P. Ltd. 7. M/s G.C. Sharma 8. M/s Datta & Datta Associates 9. M/s STUP Consultant 10. M/s Limba Associates 11. M/s Creative Consotium 12. M/s Sanreen Designer 13. M/s Buildcon Solutions 14. M/s SEMAC Limited 15. M/s CNA Architect 16. M/s Enarch Consultant P. Ltd 17. M/s Kothari Associates P. Ltd. 18. M/s Ghezzi Eastern Ltd. 19. M/s Mukesh & Associates 20. M/s Adlakha Associates 21. M/s Fountainhead 22. M/s Dynamic Project	1. M/s PEE Consultants 2. M/s Astro Archeeners 3. M/s SMEC India P. Ltd. 4. M/s Sanjay Prakash & Associates 5. M/s KNY Projects Pvt. Ltd. 6. M/s Mathur Ugam & Associates	Yes	MITES/CP/DP/22 Works/Architect-Consultant/2010 dated 24.05.2010	M/s Nivedita & Uday Pande Cosultant	52.32	Depend on the works awarded to the contractor	24.05.2010	In Progress	
33	MITES/CO/CP/DP/ROHINI (SEC11)/BLDG/8844-53/2011	Construction of Delhi Police Housing at Sector-11, Rohini, New Delhi	Open Tender	31/08/2011	Two Packet System	30.09.2011	13	1. M/s MBL Infrastructures Ltd 2. M/s Apex Construction Co 3. M/s Gannon Dunkerley & Co. Ltd 4. M/s B.L. Goel & Co. 5. M/s Shri Pal Goel 6. M/s Ramky Infrastructure Ltd 7. M/s RSB Projects Limited 8. M/s Aadhar Stumbh Township Pvt. Ltd. 9. M/s Radha Construction Co.	1. M/s Globe Civil Projects Pvt. Ltd 2. M/s Winner Construction Private Limited 3. M/s Agarwal Company 4. M/s Avant Developments Pvt. Ltd 5. M/s Garg Builders	YES	MITES/CO/CP/DP/ROHINI (Sec-11)/BLDG/8844-53/2012 dated 28/0/2012	M/s. Apex Construction Co., New Delhi	2089.62	13/03/2014	14/03/2012	In progress	

34	RITES/CP/DP/TC/Dabri/8900-53/2014	Construction of Police Station at Dabri, New Delhi	open	4/2/2014	Two Packet System	3/3/2014	6	1. M/s. Garg Builders Infrastructure Ltd. 2. M/s. Jaycon 3. M/s. Multitech Construction Company 4. M/s. Surendra Kumar 5. M/s. Agarwal Company 6. M/s. S & S Technocrats Pvt. Ltd.	Nil	Yes	RITES/CP/DP/TC/Dabri/8900-53/2014 dated 23/06/2014	M/s. Garg Builders, Delhi	830.33	16/04/2014	17/07/2014	In progress
35	RITES/CP/DP/TC/PUNJABI BAGH/BLDG/8898-53/2012	Construction of Police station & Residences at Punjabi Bagh, New Delhi	OPEN TENDER	09.05.2012	Two Packet System	22.06.2012	10	1. M/s MBL Infrastructure Ltd 2. M/s Gupta Enterprises 3. M/s Agarwal Company 4. M/s N.S. Associates Pvt. Ltd. 5. M/s BCC Developers & Promoters Pvt Ltd. 6. M/s Kashyapi Infrastructures Pvt. Ltd. 7. M/s Narain Dass R. Israni & Co. Pvt Ltd. 8. M/s Adhar Stumbh Township Pvt Ltd. 9. M/s Freyssinet Pre-Stressed Concrete Company Ltd.	1. M/s Amba Oxy Enterprises (P) Ltd.	Yes	RITES/CP/DP/TC/PUNJABI BAGH/BLDG/8898-53/2012 dated 16.01.2013	M/s N.S. Associates Pvt. Ltd.	2335.86	29.05.2014	30.01.2013	In progress
36	RITES/CP/DP/2 Works/Architect Consultant/2010	Appointment of Architect for Construction of Delhi Police projects for Group-4 North West Delhi Works	OPEN TENDER	19.03.2010	Two Packet System	07.04.2010	28	1. M/s R.K. Associates 2. M/s Muralage Associates 3. M/s Goel Associates 4. M/s Kapoor & Associates 5. M/s DDF Consultants P. Ltd. 6. M/s G.C. Sharma 7. M/s Datta & Datta Associates 8. M/s STUP Consultant 9. M/s Limba Associates 10. M/s Creative Consotium 11. M/s Sanreen Designer 12. M/s Buildcon Solutions 13. M/s SEMAC Limited 14. M/s CNA Architect 15. M/s Enarch Consultant P. Ltd 16. M/s Kothari Associates P. Ltd. 17. M/s Ghezzi Eastern Ltd. 18. M/s Mukesh & Associates 19. M/s Adlakha Associates 20. M/s Fountainhead 21. M/s Dynamic Project	1. M/s PEE Consultants 2. M/s Astro Archeeners 3. M/s SMEC India P. Ltd. 4. M/s Sanjay Prakash & Associates 5. M/s KNY Projects Pvt. Ltd. 6. M/s Mathur Ugam & Associates 7. M/s Nivedita & Uday Pande Cosultant	Yes	RITES/CP/DP/22 Works/Architect-Consultant/2010 dated 24.05.2010	M/s Creative Consotium	60.40	Depends on the works awarded to the contractor	24.05.2010	In Progress
37	RITES/CP/DP/TC/KONDLI/BLDG/8842-53/2012	Construction of Police Line & Residential Quarters at Kondli Check Post, Delhi	Open Tender	14/12/2011	Two Packet System	06.01.2012	6	1.M/s SAM India Built Well Pvt. Ltd. 2.M/s BL Goel & Co 3.M/s MBL Infrastructures Ltd 4.M/s IVRCL Ltd. 5. M/s Anurag Enterprises 6. M/s Unity Infraprojects Limited	NIL	YES	RITES/CP/DP/TC/KONDLI/BLDG/8842-53/2012 dated 17/05/2012	M/s. MBL Infrastructures Ltd.	4060.32	16/05/2014	17/05/2012	In progress
38	RITES/CP/DP/TC/Jyoti Nagar/8887-53/2013	Construction of Police Station & Staff Quarters at Jyoti Nagar, Delhi	Open Tender	20/07/2013	Two Packet System						RITES/CP/DP/TC/Jyoti Nagar/8887-53/2013 dated 06/01/2014	M/s. Jaycon Infrastructure Ltd., New Delhi	2786.15	19/08/2015	20/02/2014	In progress
39	RITES/CP/DP/TC/Shahdara/8890-53/2013	Construction of Police Station and Staff Quarters at Shahdara, Delhi	Open Tender	30/08/2013	Two Packet System	23/09/2013	3	1. M/s. Garg Builders Infrastructure Ltd. 2. M/s. Jaycon 3. M/s. Malhotra Construction Pvt. Ltd.	Nil	Yes	RITES/CP/DP/TC/Shahdara/8890-53/2013 dated 12/02/2014	M/s. Malhotra Construction Pvt. Ltd., Hissar, Haryana	2499.99	2/3/2016	3/3/2014	In progress
40	RITES/CP/DP/TC/DCP-NE-Office/Seelampur/8891-53/2013	Construction of NE-DCP Office, Seelampur, Delhi	Open Tender	1/6/2013	Two Packet System	1/7/2013	6	1. M/s. Agarwal Company 2. M/s R.B. Chy: Ruchi Ram Khattar & Sons 3.M/s. MBL Infrastructures Ltd. 4. M/s. Garg Builders	1. M/s. Gupta Enterprises 2. M/s. Surendra Kumar	Yes	RITES/CP/DP/TC/DCP-NE-Office/Seelampur/8891-53/2013 dated 23/01/2014	M/s. R.B. Chy: Ruchi Ram Khatter & Sons, New Delhi	1458.92	9/11/2015	10/3/2014	In progress

41	RITES/CP/TC/DP/STP/Dwarka Sec-9/IR/2013	Construction of STP of 250 KLD Capacity based on FAB Reactor System for Delhi Police at DAP Lines, at sec-9, Dwarka, New Delhi	Limited Tender	31/01/2013	Single Packet System	11.02.2013	2	i)M/s Sima Labs ii) M/s ECO Paryavarn Eng. & consultant Pvt. Ltd.	NA	YES	RITES/CP/TC/DP/STP/Dwarka Sec-9/IR/2013 dated 08/04/2013	M/s. Sophisticated Industrial Materials Analytic Labs. Pvt. Ltd., New Delhi	50.20	22/08/2013	23/04/2013	Completed and Delay in approval of drawings. handing over awaited.	
42	RITES/CP/TC/DP/DwarkaSec-9/Residences/3573-53/1R/2013	Construction of Residences for Delhi Police at DAP Lines, at sec-9, Dwarka, New Delhi	open	28/11/2013	Two Packet System	30/12/2013	6	1. M/s. B.K. Consortium Engineers Pvt. Ltd. 2. M/s. Canon Engineering Constructions 3. M/s. Apex Constructions 4. M/s. Universal Constructions & Engineering Pvt. Ltd. 5. M/s. MBL Infrastructure Pvt. Ltd. 6. M/s. SOM Projects Pvt. Ltd.	Nil	Yes	RITES/CP/TC/DP/Dwarka Sec-9/Residences/3573-53/1R/2013 dated 26/06/2014	M/s. SOM Projects Pvt. Ltd., New Delhi	3710.94	10/3/2017	11/7/2014	In progress	
43	RITES/CP/DP/TC/Dwarka Sec 16 C/PS & Residences/8896-53/2013	Construction of Police Station and Staff Quarters at Sec 16 C, Dwarka, New Delhi	open	24/10/2013	Two Packet System	27/11/2013	4	1. M/s. Aadhar Stumbh Township Pvt. Ltd. 2. Sam (India) Buitwell Pvt. Ltd. 3. M/s. Jaycon Infrastructure Ltd. 4. M/s. MBL Infrastructure Ltd.	Nil	Yes	RITES/CP/DP/TC/Dwarka Sec-16C/8896-53/2013 dated 27/06/2014	M/s. Jaycon Infrastructure Ltd., New Delhi	3568.95	15/11/2016	16/07/2014	In progress	
44	RITES/CP/TC/UAO/FCI/Allahabad/2009	Construction of Undergraduate Lecture Theatre Complex at FCI Campus, University of Allahabad	open	11.07.2009	two						RITES/CP/TC/UAO/FCI/Allahabad/2009/ Dt 19.11.2009	M/s IVRCL Infrastructure and Projects Ltd., A - 41, Tower - B, 1st Floor, Lobe - 4, Sector - 62, Noida - 201307	3665.00	04.06.2011	04.12.2009	In progress	Under Progress. The work is delayed on account of pending decision for HVAC works.
45	RITES/CP/AU/GH/Allahabad/2009	Construction of Girls hostel (G+3), mess block and faculty housing at University of Allahabad	open	17.10.2009	two						RITES/CP/TC/AU/GH/Allahabad/2010 Dt 02.03.2010	M/s Gupta Enterprises, 252 G, Sant Nagar, East of Kailash, New Delhi - 110065	1579.00	17.09.2011	17.03.2010	completed	Additional work assigned by client
46	RITES/CP/AU/Furniture/Pkg-I/2011	Supply and Installation of Furnitures in newly constructed Girls Hostel (G+3), Mess Block and faculty housing at University of Allahabad.	open	19.12.2011	two						RITES/CP/TC/AU/FURNITURE/Pkg-I/2012 Dt 26.06.2012	M/s Kings Furnishing & Safe co., 53 - B, Rani Jhansi Road, New Delhi	38.14	10.10.2012	10.07.2012	completed	Completed (final Bill under process in finance)
47	RITES/CP/TC/UAO/USIC/2013	Construction of HFIBF/ USIC Building at University of Allahabad	open	19.07.2013	two	08.08.2013	1	1)M/S Gupta Enterprises	nil	Yes	RITES/CP/TC/UAO/2013 Dt 17.01.2014	M/s Gupta Enterprises, 252 G, Sant Nagar, East of Kailash, New Delhi - 110065	583.17	1/4/2015	2/7/2014	NA	Under Progress.
48	RITES/CP/TC/UAO-Allahabad/Furniture/Pkg-II/2013	Supply and Fixing of Furniture for Five Years Integrated Course Law Faculty Building for University of Allahabad	Limited	29.07.2013	Single						RITES/CP/TC/UAO/Allahabad/Furniture/Pkg-II/2013 Dt 09.09.2013	M/s Jamuna Marketing Pvt. Ltd., 12, Cooper Road, Civil Lines, Allahabad	84.75	09.11.2013	24.09.2013	Completed	Completed
49	RITES/CP/TC/UAO-Allahabad/Heritage/VH/2013	Conservation of Vijayanagram Hall at Allahabad University, Allahabad												...			Tendering work is in process
50	RITES/CP/TC/UAO-Allahabad/MCC/LT/2014	Construction of Lecture Theatre Complex at MCC campus.	open	01.05.2014	two	27.05.2014	3	1) M/s Gupta Enterprises 2) M/s Garg Builders 3) M/s SNS Infraction Pvt. Ltd.	NIL	Yes	RITES/CP/TC/UAO/Allahabad/MCC/LT/2014/9716 dated 04.09.2014	M/s Garg Builders	2052.04	19.03.2016			Site not handed over

51	RITES/CP/TC/ UOA/MISC./2014	Construction of Miscellaneous works at Law Faculty Campus and at other places of University of Allahabad, Allahabad	LIMITED	21-02-2014	SINGLE	28.02.2014	3	1) M/s Strong Construction 2) M/s 2 M/s JMD Construction and supplier 3) M/s R.K Associates	NIL		RITES/CP/TC/UOA/ Allahabad/Misc./2014 dated 14.03.2014	M/s JMD Constructio	20.96	29.05.2014	29.03.2014	NA	work is in progress
52	RITES/CP/TC/ Allahabad-II/ARCH-CONSULTANT/2009	Consultancy Services for Structural, Electrical and Other Engineering Services for Planning & Construction of Lecture Theatre Complex at FCI Campus etc., Allahabad University, Allahabad - 211002	LIMITED	13-02-2009	SINGLE						RITES/CP/TC/Allahabad-II/ARCH-CONSULTANT/2009 dated 03.03.2009	M/s Neev Architects Interiors & Urban Design Consultants Pvt. Ltd. D-202, Vidisha Apartments, 79, I.P. extension, New Delhi - 110092	6.88	N.A.	28.03.2009	NA	Related with the work of contractor.
53	RITES/CP/TC/AU-Allahabad/ARCH-CONSULTANT/2008	Appointment of Architectural Firm / Company for Consultancy Services for Architectural, Structural, Electrical and Other Services for Planning & Construction of Various Buildings, Interior Design, Renovation, Up Gradation and Installation of Infrastructure / Services / Facilities at Allahabad University, Allahabad (U.P.)	open	28.12.2009	SINGLE						RITES/CP/TC/AU-Allahabad/ARCH-CONSULTANT/2008 dated 22.04.2009	M/s S Kumar & Associates 903, Vishwa Deep Tower, 4, district Centre, Janak Puri, New Delhi - 110058	0.60 % of the Project Cost	NA	07.05.2009	NA	Related with the work of contractor.
54	RITES/CP/AU/Conservation Arch./2011	Request for Proposal for Conservation, Restoration and Preservation of Heritage Buildings at University of Allahabad, Allahabad (U.P.)	Limited	05-01-2011	SINGLE						RITES/CP/AU/Conservation Arch./2011 dated 09.03.2011	M/s Stambh 19, Jaina Building, Roshanara Road, Delhi - 110007	3.91 % of the Gross Value of the Work	N.A.	24.03.2011	NA	Related with the work of contractor.
55	NA	Construction of Lecture Theatre Complex at MCC campus.	Limited	NA	SINGLE						RITES/CP/UOA/MCC-NEEV/2013/6772 dated 25.07.2013	M/s Neev Architects Interiors & Urban Design Consultants Pvt. Ltd. D-202, Vidisha Apartments, 79, I.P. extension, New Delhi - 110092	Rs 07/- per sqft	N.A.	30.08.2013	NA	
56	RITES/CP/MN NIT/BH/Allahabad/2009	Construction of Boy's Hostel (G+7) and Faculty Housing at MNNIT Allahabad	Open	07.05.2009	Two						RITES/CP/MN NIT/BH/Allahabad/2009 dated 24.09.20109	M/s IVRCL Limited, Plot No. A - 41, Sector - 62, Noida - 201307	3958.94	08.04.2011	09.10.2009	25.05.2013	Additional work assigned by the Client.
57	RITES/CP/MN NIT/-Allahabad/Furniture/Pkg.-1/2011	Supply and Installation of Godrej Make Furniture at newly constructed Boy's Hostel at MNNIT Allahabad	Limited	20.04.2011	Single						RITES/CP/TC/MN NIT/-Allahabad/Furniture Pkg.-1/2011 dated 30.05.2011	M/s Jamuna Marketing (P) Ltd., Civil Lines, Allahabad - 211001	160.22	31.07.2011	15.06.2011	31.07.2011	NA
58	RITES/CP/TC/MN NIT/-Allahabad/Kitchen/Pkg.-1/2011	Supply and Installation of Kitchen Equipments in the newly constructed Boy's Hostel at MNNIT Allahabad	Limited	18.04.2011	Single						RITES/CP/TC/MN NIT/-Allahabad/Kitchen/Pkg.-1/2011 dated 31.05.2011	M/s Klas Products (P) Ltd., Kc - 47A, Ashok vihar, Phase I, Delhi - 52	33.5	31.07.2011	16.06.2011	25.07.2011	NA

59	MITES/CP/TC/MNNIT/Water Cooler/2012	Supply and Installation of Water Cooler cum Purifier of storage capacity 80 Litres in Boy's Hostel (G+7) at MNNIT Allahabad	Open	29.03.2012	Single						MITES/CP/TC/MNNIT/Water-Cooler/2012 dated 26.06.2012	M/s Eureka Forbes Ltd., A - 57/4, Okhla Industrial area, Phase - 2, New Delhi - 110029	36.88	25.08.2012	10.07.2012	22.08.2012	NA
60	MITES/CP/TC/MNNIT-Allahabad/DF/Pkg.-I/2011	Strengthening of external stone cladding by fixing stainless steel dash fastener including ancillary works in the Administrative Block of MNNIT Allahabad	Open	21.05.2011	Single						MITES/CP/TC/MNNIT-Allahabad/DF/Pkg.-I/2011 dated 05.07.2011	M/s Unique Applications Engineers, G - 1, Sreedhar Appartments, 132, Ring Road, Ahmedabad - 15	42.97	21.10.2011	22.07.2011	21.10.2011	NA
61	MITES/CP/TC/MNNIT/Arch-Consultant/2008	Consultancy Services for architectural, Structural, Electrical and other services for construction of Institutional buildings, hostels and residential staff quarters and renovation of existing buildings etc. for MNNIT Allahabad.	Limited	22.10.2008							MITES/CP/TC/MNNIT/Arch-Consultant/2008 dated 24.11.2008	M/s Fountainhead, c-9/9148, Vasant Kunj, New Delhi - 70	32.25	08.04.2011	10.12.2008	25.05.2013	Additional work assigned by the Client.
62	MITES/CP/TC/MNNIT-II/Arch-Consultant/2008	Consultancy Services for architectural, Structural, Electrical and other services for planning and construction of faculty quarters, Raman Hostel, Mess, Institutional Buildings, extension of girl's hostel & SMS building and renovation of existing building etc. for MNNIT Allahabad.	Open	06.12.2008							MITES/CP/TC/MNNIT-II/Arch-Consultant/2008 dated 22.04.2009	M/s S. Kumar & Associates, 903, Vishwa Deep Tower, District Centre, Janakpuri, New Delhi	0.6% of project cost	08.04.2011	07.05.2009	25.05.2013	
63	MITES/CP/TC/NIT-Hamirpur/Hostel/Package-I/2010	Construction of 1500 seated Amarnath Hostel Building including internal Electrification, fire detection & Alarm, plumbing & fire fighting and lift works etc. at NIT, Hamirpur	Open	30.08.2010	Two						MITES/CP/TC/NIT-Hamirpur/Hostel/Package-I/2010 dated 31.01.2011	M/s Sam India Built Well Pvt. Ltd., Delhi	6618.89	16.11.2012	17.03.2011	25.10.2013	Certain change in drawings and additional work assigned by the client
64	MITES/CP/TC/NIT-Hamirpur/Hostel/Package-II/2012	Supply and Placing of Steel Almirah in newly constructed Boys Hostel (G+7) at NIT, Hamirpur	Open	22.10.2012	Two						MITES/CP/TC/NIT-Hamirpur/Hostel/Package-II/2012 dated 01.05.2013	M/s Godrej & Boyce Mfg. Co. Ltd., New Delhi	179.5	30.09.2013	01.05.2013	13.01.2014	Increase in the scope of work
65	MITES/CP/TC/CUB/Package-1/BW/2014	Development of CUB Campus at Panchanpur, Gaya	Open	14/06/2014	Two	7/7/2014	6	1. M/s JPG Engineers Pvt. Ltd 2. M/s Civcon Construction Pvt. Ltd 3. M/s Kamal Kumar Jain. 4. M/s Magadh Construction Works 5. M/s Awadhesh Construction	1. Anupama Construction	Yes	MITES/CO/CP/CUB/Package-1/BW/2014 dated 29/09/2014	M/s. Awadhesh Construction, Gaya	1065.45	14.06.2015	14.10.2014	In progress	
66	MITES/PO/CP/TC/NVS/WOKHA/Ph A/2002	Construction of School Building, Kitchen and Dining Building and Dormitory and Development Work for Jawahar Navodaya Vidyalaya at Village - Chukitong - District Wokha (Nagaland)	Open tender		Two bid system	23.01.2003				Yes	MITES/PO/CP/TC/NVS/WOKHA/Ph A/2002 Dated 22.01.2004	M/s. Benathung Odyuo, Zuvotong Colony, Wokha, Nagaland	822.46	03.07.2004	04.09.2003	work in progress. Due to severe militancy/ insurgency in the area work was abandoned by the contractor and restarted after Nov. 09. Slow progress due to bad weather conditions, remoteness of site, insurgency. Letter written to client for accord approval for termination of the contract further action will be taken after approval of client.	
67	MITES/CP/TC/NVS/Pampumpare/Ph-A/2006.	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Village - Gumto district- Papumpare, (Arunachal Pradesh)	Open tender	21.10.2006	Two bid system	14.11.2006				Yes	MITES/CP/TC/NVS/Pampumpare/phase-A/2006. dated 19.07.2007	M/s. Tama Fabrication works, Naharlagun, Arunachal Pradesh.	1090.72	29.01.2009	29.07.2007	work in progress. Work delayed considerably due to land dispute and change in layout plan. The new layout plan was approved by GM/NVS on 01.04.08. Slow progress due to bad weather conditions, land dispute with locals, remoteness of site, non availability of approach road. Work stopped due to land dispute w.e.f 14.02.2013. Letters written to client to resolve the issue or foreclose the contract.	

68	RITES/CP/TC/NVS/ MOKUKCHUNG/ PH- A/1R/2007/	Construction of School Building, Kitchen and Dining Building and Dormitory and Development Work for Jawahar Navodaya Vidyalaya at Village - Khensa, Distt. Mokokchung (Nagaland) Phase. - A.	Open tender	23.09.2007	Two bid system	24.10.2007				Yes	RITES/CP/TC/NVS/ MOKUKCHUNG/ PH- A/1R/2007/ dated 25.04.2008	M/s. Ganesh Tamoli, Near Maharishi Vidya Mandir, G.N.B. Road, Silpukhuri, Guwahati, ASSAM	1444.38	05.11.2010	05.05.2008	work in progress	Work delayed due to change in the location of site by NVS due to land dispute. Slow progress due to abnormal rains, remoteness of site, insurgency in the area, local disturbance and non availability of unskilled and skilled labourer.
69	RITES/CP/TC/NVS/ UPPER SIANG/ PH- A/2007/	Construction of School Building, Kitchen and Dining Building and Dormitory and Development Work for Jawahar Navodaya Vidyalaya at Village - Geku, Distt. Upper Siang (Arunachal Pradesh) Phase. - A.	Open tender	06.07.2007	Two bid system	07.08.2007				Yes	RITES/CP/TC/NVS/ UPPER SIANG/ PH- A/2007/ dated 23.05.2008	M/s. Tama Fabrication works, Sector-A, Naharlagun-791110, Arunachal Pradesh.	1393.62	02.12.2009	02.06.2008	work in progress	Work could not be started earlier due to change in layout. Slow progress due non clearance of hindrances by client, bad weather conditions, remoteness of site and local disturbance. Letter written to client for approval of termination/foreclosure of the contract.
70	RITES/CP/TC/NVS/ West Kemeng/Ph- A/2008	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at West Kemang (Arunachal Pradesh)	Open tender		Two bid system	18.03.2008				Yes	RITES/CP/TC/NVS/ West Kemeng/Ph- A/2009. dated 26.06.2009	M/s. Tama Fabrication works, Sector-A, Naharlagun-791110, Arunachal Pradesh.	1772.39	20.12.2010	21.06.2009	work in progress	GFC drgs. received from NVS on 24.08.2009. Slow progress due to abnormal rains, bad weather conditions, delay in issuance of GFC drawings by Client, remoteness of site, insurgency / law & order problem in the area and letter was written to client for approval of termination of the
71	RITES/CP/TC/NVS/UPPER SUBANSIRI/(Left Over Works)/Phase A/2007	Left Over Works pertaining to Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Dist. - Upper Subansiri (Arunachal Pradesh)	Open tender	27.10.2007	Two bid system	30.11.2007				Yes	RITES/CP/TC/NVS/UPPER SUBANSIRI/(Left Over Works)/Phase A/2009 dated 16.01.2009	M/s. Tama Fabrication works, Sector-A, Naharlagun-791110, Arunachal Pradesh.	1027	24.01.2010	25.01.2009	work in progress	Slow progress due to land slides, heavy rainfall, difficult site condition, land dispute with locals and non availability of labour.
72	RITES/CP/TC/NVS/DHEMAJI/Ph.-B/2005	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Dhemajai (Assam))	Open tender	05.08.2005	Two bid system	09.09.2005				Yes	RITES/CP/TC/NVS/DHEMAJI/Ph.-B/2005. dated 07.06.2006	M/s. Kenik Enterprises, Room No. -1, 2nd Floor, Basar Commercial Complex, Barapani Bazar, Naharlagun-791110, Dist. - Papum-pare	330.11	15.10.2006	16.02.2006	work in progress	Contractor has re-commenced work at site w.e.f Apr. 2010 in response RITES Show cause notice. Slow progress due to abnormal rains, remoteness of site, local disturbance. .
73	RITES/CP/TC/NVS/EAST SIANG/Ph.- A/2009.	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Distt. - East Siang (Arunachal Pradesh)	Open tender	19.06.2009	Two bid system	15.07.2009	3	i) M/s Tama Fabrication Works, A- Sector, Naharlagun -791110, (A.P.) ii) M/s Chukhu Bablu, Constructions,P.O./P.S- Doimukh Distt. Papum Pare, Arunachal Pradesh	M/s Mesnia Enterprises E- Sector, P.O./ P.S.-Nirjuli District-Papum Pare (Arunachal Pradesh)	Yes	RITES/CP/TC/NVS/EAST SIANG/Ph.- A/2009 dated 23.04.2010	M/s. Chukhu Bablu, Constructions, P.O./P.S. Doimukh, Distt. - Papumpare, Arunachal Pradesh.	1354.12	09.10.2010	10.04.2010	work in progress	Work could not be commenced due to land problem on the part of client. Clearance for commencement received from NVS on 09.12.2010 contractor has commenced the work at site however again stopped by locals from 01.11.2011. Site handed again over on 22.05.2012. Slow progress due to non availability of encubrance free /dispute free site/ land dispute with locals and non availability of labour. Letter written to client for approval of termination of the contract but their is noresponse from
74	RITES/CP/TC/NVS - Baksa Ph. A/2009	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Distt. - Baksa (ASSAM).	Open tender	08.12.2009	Two bid system	04.01.2010	3	M/s T&T Projects Limited and M/s Zakirul Hussain	M/s Dihang Edutech Infrastructure Pvt. Ltd.,	Yes	RITES/CP/TC/NVS - Baksa/ Ph- A/2009 dated 05.07.2010	M/s. T&T Projects Limited, T-3, Parmeshwari Building, 3rd floor, Chatribari Road, Guwahati - 781001 (Assam)	1307.38	19.01.2011	20.07.2010	work in progress	Work delayed due non issuance of GFC drawings, non removal of hindrance by NVS. Slow progress due to local (underground) disturbance.
75	RITES/CO/CP/NVS - Khurda Ph-B/8907-53/Tender/10	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Khurda (Orissa)	Open tender	09.08.2010	Two bid system	03.09.2010	3	M/s Ottis Associates Pvt. Ltd., M/s B.N. Parida & Co. and M/s CMM Infraprojects Ltd.	non	Yes	RITES/CO/CP/NVS - Khurda Ph- B/8907-53/Tender/10 dated 23.05.2012.	M/s B.N. Parida & Co, Indoo, A/12, Surya Nagar, Bhubaneswar -751003, Odisha	500.53	07.06.2013	08.06.2012	work in progress	Approval lowest tender recived from client on 17.05.2012 and work awarded on 23.05.2012. Slow progress due to abnormal weather conditions after award of the work and non availability of labour.
76	RITES/CO/CP/NVS-Tawang Ph B/8912-53/Tender/11	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Tawang (Arunachal Pradesh)	Open Tender	12.06.2011	Two bid system	07.07.2011	6	i. M/s Peerless Builders ii. M/s Tama Fabrication Works iii. M/s Shambhala Traders,	i. M/s Rustam Enterprise ii. M/s NTY Company iii. M/s Abhiram Infra Projects Pvt. Ltd	Yes	RITES/CO/CP/NVS-Tawang Ph B/8912-53/Tender/2011 dated 12.03.2012	M/s Shambhala Traders, Old Bazar Line Tawang, Arunachal Pradesh.	1061.72	28.03.2013	27.03.2012	work in progress	Bad weather conditions, remoteness of site and non availability of labour.
77	RITES/CO/CP/NVS-Fatehpur PhB(Leftover works)/8788-53/Gen/09	Leftover works for Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Fatehpur (U.P.).	Open Tender	08.12.2009	Two bid system	23.12.2009	2	M/s Fortuna Foundations Engineers & Consultants Private Limited and M/s Srinath Builders & Housing Co. (Pvt.) Ltd.	Nil	Yes	RITES/CO/CP/NVS-Fatehpur PhB(Leftover works)/8788-53/Gen/09 dated 18.10.2010	M/s. Srsrinath Builders & Housing Co Pvt Ltd., Guwahati (Assam)	225.36	03.06.2011	04.11.2010	work in progress	Work delayed due non payment of dues by previous contractor. Slow progress due to non availability of labour. Girls dormitory completed.

78	RITES/ROC-II/CP/NVS-Mon Ph B/8937-53/Tender/13	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Mon (Nagaland)	Limited tenders	03.04.2013	Single bid system	03.05.2013	4	i) M/s Srinath Constructions & Merchants Co. (P) Ltd., Guwahati (Assam); ii) M/s Bright Construction Corporation, Guwahati (Assam); iii) M/s Rustom Enterprises, Itanagar (Arunachal Pradesh); iv) M/s Ansari & Co., Dimapur (Nagaland); v) M/s M. Shongsir & Sons Enterprises, Chandel (Manipur); vi) M/s Rishabh Construction (P) Ltd., Jaipur (Rajasthan); vii) M/s Fortuna Foundations Engineers & Consultants Pvt.Ltd, Lucknow (UP); viii) M/s Neeraj Construction Co., Chandigarh; ix) M/s Real Uttam Builders, Kanpur (U.P.) and x) M/s Garg Builders, Delhi.	i) M/s Srinath Constructions & Merchants Co. (P) Ltd., Guwahati (Assam); ii) M/s Bright Construction Corporation, Guwahati (Assam); iii) M/s Rustom Enterprises, Itanagar (Arunachal Pradesh); iv) M/s Ansari & Co., Dimapur (Nagaland); v) M/s M. Shongsir & Sons Enterprises, Chandel (Manipur); vi) M/s Rishabh Construction (P) Ltd., Jaipur (Rajasthan); vii) M/s Fortuna Foundations Engineers & Consultants Pvt.Ltd, Lucknow (UP); viii) M/s Neeraj Construction Co., Chandigarh; ix) M/s Real Uttam Builders, Kanpur (U.P.) and x) M/s Garg Builders, Delhi.	Yes	RITES/ROC-II/CP/NVS Mon Ph B/8937-53/Tender/13 dated 03.12.2013	M/s Ansari Con Com, Dimapur, Nagaland.	1072.89	09.12.2014	10.12.2013	work in progress	Delay in handing over of the site, local militancy, bad weather conditions, remoteness of site.
79	RITES/ROC-II/CP/NVS-Amritsar-II Ph A/8941-53/Tender (Boys Dor & Resi)/13	Construction of for Phase - A Buildings (Boys Dormitory, Type III Residence, Type II Residence, Type I Residence and Balance development works) for Jawahar Navodaya Vidyalaya-II at Distt. Amritsar (Punjab)	Limited tenders	29.08.2013	Single bid system	26.09.2013	4	i) M/s Garg Builders, Delhi, ii) M/s Srinath Constructions & Merchants Co. (P) Ltd., Guwahati (Assam); iii) M/s Rishabh Construction (P) Ltd., Jaipur (Rajasthan); iv) M/s Sam (India) Built Well Pvt. Ltd., New Delhi, v) M/s Ansari & Co. Dimpur, vi) M/s Neeraj Construction Co.; Chandigarh; vii) M/s Rustam Enterprises, Tawang viii) M/s Aries Construction Co. Pvt. Ltd. Delhi	Nil	Yes	RITES/ROC-II/CP/NVS-Amritsar-II Ph A/8941-53/Tender (Boys Dor & Resi)/13 dated 23.12.2013	M/s. Neeraj Construction Company	861.00	06.07.2014	07.01.2014	work in progress	Additional works ordered by client.
80	RITES/ROC-II/CP/Maltipatpur Bus Terminal/8998-53/Tender/14	Construction of Bus Terminal at Maltipatpur, Puri, Odisha	Open tender	11.04.2014	Two bid system	05.05.2014	4	1) M/s Simplex Infrastructures Ltd, Kolkata 2) M/s Rajdeep Buildcon Pvt Ltd, Ahmednagar	1) M/s Inderjit Mehta Constructions Pvt. Ltd., New Delhi 2) M/s Rishabh Constructions Pvt. Ltd, Jaipur	Yes	RITES/ROC-II/CP/Maltipatpur Bus Terminal/8998-53/Tender/14 dated 24.06.2014	M/s Rajdeep Buildcon Pvt. Ltd., Saveli, Ahmednagar	6569.13	07.02.2015	08.07.2014	work in progress	
81	RITES/ROC-II/CP/NVS Amritsar-II NLI/8974-53/Tender/13	Construction of NLI Buildings at Jawahar Navodaya Vidyalaya-II at Distt. Amritsar (Punjab).	Open tender	29.11.2013	Two bid system	16.12.2013	2	i. M/s Star Construction Co., G.T. Road, Jandiala Guru, Amritsar-143115 (Punjab). ii. M/s Neeraj Const. Co., H.No. 170, F.F. Sector-18A, Chandigarh.	Non	Yes	RITES/ROC-II/CP/NVS Amritsar-II NLI/8974-53/Tender/13 dated 24.07.2014	M/s Neeraj Construction Company, H. No. 170, F.F. Sector – 18 A, Chandigarh	805.09	07.08.2015	08.08.2014	Work in progress	
82	RITES/ROC-II/CP/NVS-Amritsar Ph B/8991-53/Tender/14	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Amritsar-II (Punjab)	Limited tenders	29.09.2014	Single bid system	17.10.2014		i) M/s Garg Builders, Delhi ii) M/s Rishabh Construction (P) Ltd., Jaipur (Rajasthan) iii) M/s Sam (India) Built Well Pvt. Ltd., New Delhi iv) M/s Ansari & Co. Dimpur v) M/s Neeraj Construction Co. Sirsa (Haryana); vi) M/s Rustam Enterprise, Tawang vii) M/s Aries Construction Co. Pvt. Ltd., III K-9, Lajpat Nagar, New Delhi -110024					654	After award of work	After award of work		
83	RITRES/CP/TC/DP/POLICE POST /SAKET DELHI/ 8884-53/ 2012	Construction of Police Post for Delhi Police at District Centre Saket, New Delhi.	Open Tender	28.12.2012	Two bid system	21.01.2013	3	i) M/s. Garg builders ,Ashok Vihar, Delhi	(i)M/s Rakesh Brothers, New Delhi (ii) M/s Srico Projects Pvt. Ltd, Hyderabad	YES	RITES/CP/TC/DP/POLICE POST/SAKET/DELHI/DELHI/8884-53/LOA/2013,DATED: 03.05.2013	M/s.Garg Builders, Ashok Vihar, Delhi	1271.9	27.08.2014	28.05.2013	15.10.2014	Work completed on 15.10.2014 and Electricity and water connection is being obtained.
84	RITES/CP/TC/DP/POLICE POST /BHIKAJI CAMA/ 2013/R1	Construction of Police Post at Bhiikaji Cama Place, New Delhi	Limited Tender	15.03.2013(Tenders were dispatched to shortlisted agencies)	Single bid system	02.04.2013	4	1. M/s Fortuna Foundation Engineers & Consultants, Lucknow 2. M/s S & S Technocrats Pvt. Ltd, New Delhi 3.M/s Neeraj Construction Company, Chandigarh 4. M/s Garg Builders, New Delhi	Nil	YES	RITES/CP/TC/DP/POLICE POST /BHIKAJI CAMA/DELHI/R1/LOA/ 2013/42 dated: 21.05.2013	M/s Fortuna Foundation Engineers & Consultants, Lucknow	299.94	05.03.2014	06.06.2013	31.07.2014	Work completed on 31.07.2014 and soon be handed over to the client Delhi Police

85	RITES/CP/TC/DP/POLICE POST /Gulmohar Park/DELHI/8885-53/R1/2013	Construction of Police Post and staff quarters for Delhi Police at Gulmohar Park, New Delhi.	Open Tender	16.04.2013	Two bid system	08.05.2013	1	i) M/s.Agarwal Company,B-18,Sec-B,Aliganj Scheme, Lucknow-226024	Nil	YES	RITES/CP/TC/DP/POLICE POST/Gulmohar Park/DELHI/8885-53/LOA/2013,DATED: 26.07.2013	j) M/s.Agarwal Company,B-18,Sec-B,Aliganj Scheme, Lucknow-226024	635.55	09.08.2014	10.08.2013	Work in progress	Work in progress
86	RITES/CP/TC/DP/GK-1/8881-53/R1/2013	Construction of Police Station and Residential Quarters at Greater Kailash-1, New Delhi.	Open Tender	30.08.2013	Two bid system	26.09.2013	4	1.M/s BCC Developers & Promoters Pvt. Ltd. H-33, Masjid Moth Greater Kailash-II, New Delhi 110048. 2.M/s PMS Buildtech Pvt. Ltd. D-8, LGF, Kailash Colony, New Delhi. 3.M/s Garg Builder, F-19 Ashok Vihar phase-1, Delhi-110052 4.M/s Gupta Enterprises, Engineers, Govt. Contractor & Builders, 252-G 1st Floor Lakshyadeep Plaza Sant Nagar, East of kailash, New Delhi 110065	Nil	YES	RITES/CP/TC/DP/GK-1/8881-53/R1/LOA/2013,DATED: 16.12.2013	M/s PMS Buildtech Pvt. Ltd., D-8, LGF, Kailash Colony, New Delhi-110048	2629.47	31.12.2015	01.01.2014	Work in progress	Work in progress
87	RITES/CP/TC/DP/Re-Development/Delhi Cantt/8886-53/R1/2013	Re-Development of Police Colony Delhi Cantt, Delhi.	Open Tender	14.09.2013	Two bid system	17.10.2013	3	(i) M/s. Kamladityya Construction Pvt. Ltd. B-104, Manisha Tower, Plot-7B, Sector-23, Dwarka, New Delhi.(ii) M/s B.K. Consortium Engineers Pvt. Ltd, Middleton Manor, Flat-1B, 9/4, Middleton Row, Kolkata(iii) M/s. MBL Infrastructures Ltd, Baani Corporate One, 303, 3rd floor, Plot-5, Commercial Centre, Jasola, New Delhi.	Nil	YES	RITES/CP/TC/DP/Re-Development/Delhi Cantt/8886-53/R1/LOA/2013,DATED: 17.02.2014	M/s. MBL Infrastructures Ltd, Baani Corporate One, 303, 3rd floor, Plot-5, Commercial Centre, Jasola, New Delhi.	4982.61	29.02.2016	01.03.2014	Work in progress.	Work in progress.
88	RITES/CP/CUK-GULBARGA/HASE-II/2011 (R)	Construction of Buildings for various Schools including site development and bulk services at Central University of Karnataka at Gulbarga	Limited Tender	18.08.2011	One Packet System	06.09.2011	7	i) M/s Unity Infra Projects Limited (ii) M/s URC Constructions Private Limited (iii) M/s IVRCL Limited (iv) M/s NCC Limited (v) M/s Era infra Engineering Ltd. (vi) M/s JMC Projects India Ltd. (vii) M/s BE Billimoria	-	YES	RITES/CP/CUK-Gulbarga/Phase-II/2011 (R)/LOA/2011/74 dt 03.10.2011	M/s Unity Infra Projects Limited	13576.836	17.10.2013	18.10.2011	Work in progress	Due to (i) Ban for excavation of mining of Sand from Karnataka Govt. time to time, (ii) Scarcity of availability of water for drinking & construction work (iii) Non Availability of Skilled & Non-skilled labour in local Market etc.
89	RITES/CP/CUK/GUL/PKG-1A/2R/2013	Construction of Balance Works of Administrative Building, Girl's Hostel, Boy's Hostel & Guest House for Central University of Karnataka at Distt. Gulbarga(Karnataka)	Open Tender	30.01.2013	Two bid system	20.02.2013	1	i) M/s KMV Projects Ltd.,Hyderabad	-	Yes	RITES/CP/CUK/GUL/PKG-1A/2R/2013 dated 22.04.2013	M/s KMV Projects Ltd.,Hyderabad	2661.56	06.02.2014	07.05.2013	Work in progress	Due to (i) Ban for excavation of mining of Sand from Karnataka Govt. time to time, (ii) Scarcity of availability of water for drinking & construction work (iii)Non Availability of Skilled & Non-skilled labour in local Market etc.
90	RITES/CP/CUK/GUL/PKG-1B/2R/2013	Construction of Balance Works of Quarters of VC, Pro VC, Registrar, FO, COE, Professor, Asst. Professor etc. for Central University of Karnataka at Distt. Gulbarga(Karnataka) Package - 1B	Open Tender	30.01.2013	Two bid system	20.02.2013	1	i) M/s KMV Projects Ltd.,Hyderabad	-	Yes	RITES/CP/CUK/GUL/PKG-1B/2R/2013 dated 22.04.2013	M/s KMV Projects Ltd.,Hyderabad	1444.91	06.01.2014	07.05.2013	Work in progress	Due to (i) Ban for excavation of mining of Sand from Karnataka Govt. time to time, (ii) Scarcity of availability of water for drinking & construction work, (iii) Non Availability of Skilled & Non-skilled labour in local Market etc.
91	RITES/CP/CUK/GUL/PKG-1C/2R/2013	Construction of Buildings - Central Library, Health Center, Shopping Center, Bank & Post Office & Staff Quarters for Central University of Karnataka at Distt. Gulbarga(Karnataka)	Open Tender	30.01.2013	Two bid system	21.02.2013	1	i) M/s KMV Projects Ltd.,Hyderabad	-	Yes	RITES/CP/CUK/GUL/PKG-1C/2R/2013 dated 22.04.2013	M/s KMV Projects Ltd.,Hyderabad	3135.09	06.04.2014	07.05.2013	Work in progress	Due to (i) Ban for excavation of mining of Sand from Karnataka Govt. time to time, (ii) Scarcity of availability of water for Drinking & construction work, (iii) Non Availability of Skilled & Non-skilled labour in local Market etc.
92	RITES/CP/CUK-KARNATAKA/GULBARGA/TC/8874-53/2012	Construction of Boundary wall, at Central University of Karnataka at Distt. Gulbarga (Karnataka)	Open Tender	02.03.2012	Two bid system	19.03.2012	1	i) M/s Kotarki Constructions Pvt. Ltd.	-	YES	RITES/CP/CUK-KARNATAKA/GULBARGA/TC/8874-53/2012 dated 12.07.2012	M/s Kotarki Constructions Pvt. Ltd.	354.04	21.04.2013	27.07.2012	work in progress	Scarcity of water & sand

93	RITES/CP/TC/CUK/Pre Fabricated Class Room Block /Gulbarga/R/2013	Construction of Pre Fabricated Class Room Block at Central University of Karnataka at Dist. Gulbarga Karnataka- 2 No. of Shed	Limited Tender	-	One packet system	04.06.2013	4	(i) M/s Ace Engineering Infratech (India) Pvt. Ltd. (ii) M/s Prompt Engg. Ltd (iii) M/s Panchajanya Constructions (iv) M/s Armour Steel Buildings India Pvt. Ltd	-	YES	RITES/CP/TC/CUK/Pre Fabricated Class Room Block /Gulbarga/R/2013. Dt 02.07.2013	M/s Prompt Engg. Ltd	289	15.10.2013	17.07.2013	work in progress	NIL
94	RITES/CO/RP/EED/DTEH-ROHTAK/Solar System/RMSPV	Design, Supply, Installation, Testing and Commissioning of Grid Interactive Roof Mounted Solar Photo Voltaic Power Plant at Institutional Campus, Rohtak	OPEN TENDER	23.02.2013	Two packet	12.03.2013	5	1)M/s Rajasthan Electronics & Instruments Ltd. (i) M/s Madhav Infra Projects Pvt. Ltd (ii) M/s Waaree Energies Pvt. Ltd (iii) M/s DD Solar 23 India Pvt. Ltd. (iv) M/s Dynamics Powers .		YES	RITES/CO/RP/EED/DTEH-ROHTAK/Solar System/RMSPV	M/s Rajasthan Electronics & Instruments Ltd.	232.00	15.04.2014	15.10.2013	In progress	