

AIRPORT SBU (हवाई अड्डों एसबीयू)
STATUS OF TENDER DETAILS (JUNE 2019)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
S.No	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid System)	Last date of Receipt of Tender	Nos. of tenders received	Nos. and names of Parties Qualified after Technical evaluation	Nos. and names of Parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Letter of Award No. & Date	Name of Contractor	Value of Contract (in Rs)	Scheduled date of Completion of supplies/work	Actual Date of Start of work	Actual date of completion	Reasons for delay if any
1.1	MITES/CO/AP/ICP/Raxaul/Telephone/Tender2014/04	Development of Integrated Check Post at Raxaul – SITC of Telephone Connectivity ICP Raxaul along Indo- Nepal Border	Open Tender	03.11.2014	Single Packet system	18.11.2014	4	1) M/s Agrahari Communication, New Delhi 2) M/s Brinda Prahalad Singh, Patna 3) M/s Fexon Global Pvt.Ltd,Vadodara 4) M/s Micromap Electronics Systems,Lucknow	Nil	L1	MITES/AP/ICP/Raxaul/Telephone/Tender/2014/04/Vol.,Dt : 13.02.2015/7051	M/s Agrahari Communication, New Delhi	129,54,900/-	4 months	2-Mar-15	31.05.2016	Final bill prepared and technically checked. Approval of EOT is pending from client.
1.2	MITES/AP/ICP/RAXAUL-BOUNDARY WALL/TENDER/2016/01	Development of Integrated Check Post at Raxaul along Indo-Nepal Border-Boundary wall Fencing	Open Tender	21.04.2016	Single Packet system	13.06.2016	2	(1) BNE Infra Project Limited (2) M/s Raj construction	nil	L1	MITES/AP/ICP/Raxaul/Boundary wall/2016/10022 dated 17.08.2016 (site handed over on 26.10.2016)	M/s BNE Infra Project Limited	2,98,87,803/-	6 months	25.04.2017	17.04.2019	Final Bill & Final EOT under preparation.
2	MITES/AP/ICP/Jogbani-Tender/2009/R./02	Development of Integrated Check post at Jogbani (Bihar) on Indo-Nepal Border.	Open Tender	13-03-2010	Two Packet system	19.04.2010	6	1) M/s Dwarika Projects Ltd.B-7,Sector – 36,NOIDA (UP) Tel : 0120- 4739777, (2) K S Softnet Solution – NCC JV57/58,Oshivara Link Plaza comm.Pre. Co.Op soc.,New Link Road,Andheri (W), Mumbai - 400012, Tel 91-22-26394365/66 3) Rajdeep Buldcon Pvt Ltd Rajdeep House,Savedi,Ahmednagar – 414003 Tel 91-241-2424072 (4) GPT-RDS JV Jeewansatya,DD-6, Sector-1,Salt Lake City,Kolkata – 700064 Tel : 91-33-40206450 5) M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd,401-403,the Grand Mall,Opp.State Bank Zonal Office,S. M. Road,Ambawadi, Ahmedabad-380015 Tel :- 079-30008789, (6) SVEC Constructions Ltd,Plot no.1355/A, 2nd Floor,Road No.1 & 45, Jubilee Hills,Hyderabad – 500033 Tel 91-40-30511818	Nil	L1	MITES/AP/ICP/JOGBANI/TENDER/2010/01/461 dated 14.06.2010	SVEC CONSTRUCTION LTD. Hyderabad	49,97,13,429	(14 Months) 27-8-2011	28.06.2010	31.01.2018	Approval of Final EOT & Deviation pending with client.
3	TENDER NOTICE NO: MITES/AP/MEA/ICP/BIRGUNJ/TENDER/2010/01	Development of Integrated Check post at Birgunj- Nepal on Indo-Nepal Border	Open Tender	29-01-2010	Two Packet system	23-03-2010	6	(1) M/s Ram Kripal Singh Const. Pvt,702,Panchawati Plaza,Kutchery road, Ranchi-834 001 (Jharkhand) Tel : 0651-2207091 Contact:Sudhir kumar (2) Rajdeep Buldcon Pvt Ltd,Rajdeep House,Savedi,Ahmednagar – 414003 Tel 91-241-2424072 Contact : Rajesh Kataria (3) SVEC Constructions Ltd Plot no. 1355/A, 2nd Floor, Road No. 1&45, Jubilee Hills, Hyderabad – 500033 Tel 91-40-30511818 Contact : E Ramesh Kumar (4) K S Softnet Solution – NCC JV 57/58,Oshivara Link Plaza comm. Pre.Co.Op soc., New Link Road, Andheri (W),Mumbai – 400012 Tel 91-22-26394365/66 Contact : : Ravi Shenoy & Chirag Selarka, (5) M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd , 401-403, the Grand Mall,Opp. State Bank Zonal Office,S. M. Road, Ambawadi, Ahmedabad-380015 Tel :- 079-30008789	M/s Dwarika – NKG(JV) M/s Dwarika Project Limited, B-7 sector 36, NOIDA Tel : 0120-4739777 Fax -0120-4739707 Contact : Sagar Verma	L1	MEA-E/1108/2000-XJ 12 July 2010	K S Softnet Solution – NCC JV , Mumbai	88,90,41,647	04.07.12	05.05.2012	6/10/2018	Work completed. Final Bill sent to client after Financial Vetting.
3.1	MITES/AP/MEA/ICP/BIRGANJ/T ELEPHONE/TENDER/2016/01.	Development of ICP at Birgunj (Nepal) along Indo - Nepal Border- Telephone (Pkg 4)	e-Tender	26-02-2016	Two Packet	08-06-2016	4	1.AGRAHARI COMMUNICATIONS 2.TRANS VIRTUAL PVT LTD	1.BRU SYSTEMS LIMITED 2.MICROMAP ELECTRONICS SYSTEMS PVT. LTD.	Yes	DPA III/108/2/2012-ICP Birgunj,Dt 20.11.2016	TRANS VIRTUAL PVT LTD	Rs. 1,36,15,881.00	4 months	11/17/2016	28-Feb-18	Final bill Paid by MEA on 13.06.2019

S.No	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two Bid System)	Last date of Receipt of Tender	Nos. of tenders received	Nos. and names of Parties Qualifies after Technical evaluation	Nos. and names of Parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Letter of Award No. & Date	Name of Contractor	Value of Contract (In Rs)	Scheduled date of Completion of supplies/work	Actual Date of Start of work	Actual date of completion	Reasons for delay if any
4	BITES/AP/ICP/MOREH/TENDER/2011/R.1-01	PMC for ICP at Moreh along Indo-Myanmar Border	Open tender	11.07.2012	Two Packet system	22.08.2012	6	1) M/s L.K.&Sons 2) M/s Sri Avaniika Contractor (I) Ltd. 3) M/s RKSCPL - RK JAIN (JV) Development Corp.Ltd.	1) manipur Tribal Development Corp.Ltd. 2) Manipur development Society 3) M/s Manipur Industrial Development Corp LTD.	L-1	BITES/CO/AP/ICP/MOREH/TENDER/2013/3005,DT22/03/2013	M/s L.K. & Sons Imphal, Mainpur.	72,66,79,719/-	24 months	March,2013	Work in progress	Date of start/ is shifted as 13/09/2014, due to Border dispute of boundary wall
4.1	BITES/AP/ICP/MOREH/SIGNAGE/TENDER/2016/01	Dev of Integrated check post at Moreh, along Indo- Myanmar Border- Supply and Fixing of Signages. (Package-3)	Open Tender	25.04.2016	Single Packet system	17.05.2016	3	(1) M/s CBM INDUSTRIE LIMITED (2) M/s VIBGYOR INDUSTRIES (3) Retro Sign(india) Pvt. Ltd.	N.A.	L-1	BITES/Moreh/Signage/Tender/2016/9887 dated 06.07.2016 (Date of start 07.09.2017- drawings approved by client)	M/s Vibgyor Industries	60,82,708/-	4 months	06.01.18	Work in progress	Delay in civil work of Main package
4.2	BITES/AP/ICP/MOREH/TELEPHONE/TENDER/2016/01	Dev of Integrated check post at Moreh, along Indo- Myanmar Border- Supply, Installation, Testing and Commissioning of Telephone Connectivity (Package-4)	Open Tender	25.04.2016	Single Packet system	21.06.2016	2	(1) M/s S.N.Enterprises (2) M/s Micromap Electronic Systems Pvt. Ltd.	NA	L1	BITES/CO/AP/ICP-Moreh/Telephone/Tender/2016-Vol.I dated 17.10.2016	M/s S.N.Enterprises	31,80,741/-	4 months	28.02.17	Work in progress	delay in civil work of Main package
5	BITES/CO/AP/ICP/BIRATNAGAR/Tender/2015/01	Development of ICP at Biratnagar (Nepal)	Open Tender	6/2/2015(First call)	Two Packet system	10/4/2015 (First call)	3	first call of tender discharged . Retendering has been invited on 21-10-2015									
5.1	BITES/CO/AP/ICP/BIRATNAGAR/Tender/2015/R-01 RE TENDER	Development of ICP at Biratnagar (Nepal)	Open Tender	21.10.2015 (Recall)	Two Packet system	28.04.2016 (Recall)	4	1) M/s Rajdeep Buildcon Pvt. Ltd. 2) M/s NCC Ltd. 3) M/s Dineshchandra R Agarwal Infratech Pvt Ltd	1) M/s KS Softnet Solutions Pvt Ltd	Yes	DPA-III/221/2/2012-ICP-Biratnagar dated 19.09.2016	M/s Dineshchandra R Aganwal Infratech Pvt Ltd	1,145,821,235.57	14 months	26-Dec-16	Work in progress	
5.2	BITES/AP/MEA/ICP/BIRATNAGAR/INTERIOR/TENDER/2015/R-01	Development of ICP at Biratnagar (Nepal) - Interior and Furnishing works (Pkg - 2)	Open Tender	11/29/2018	Two Packet system	12/2/2018	4	1) M/s Mannu Lal and Sons, 2) M/s N. S Associates Pvt. Ltd.	1) M/s HLK Infrastructure Pvt. Ltd., 2) M/s INDIA WOOD CRAFT.	Yes	DPA-III/108/3/2018-ICP Biratnagar dated 27-03-2019	M/s MANNU LAL & SOND, NEW DELHI	26,500,000.00	4 months	17/06/2019	Master list for import of material from India to Nepal submitted for approved by GON. On 15.06.2019and received on 17.07.2019	Approved by GON. On 15.06.2019and received on 17.07.2019
6	BITES/AP/UPSCA/Chitrakoot/Tender/2015/01	Construction of New Runway Associated Pavement & Allied works at Chitrakoot (U.P.)	Open Tender	30.07.2015	Two Packet system	27.08.2015	8	(1) M/s Montecarlo Ltd Ahmedabad (2) M/s MBL Infrastructure Ltd,Delhi (3) M/s APCO Infrastructure Pvt Ltd,Lucknow (4) M/s TRG Infrastructure Pvt Ltd Delhi (5) M/s Ganon Dunkerly & co. Ltd,Mumbai (6) M/s Gawar Const.Ltd. Hissar (7) M/s GKC Projects Ltd,Hyderabad (8) M/s Kamaladiya Ltd	(1) M/s GKC Projects Hyd (2) M/s Kamaladiya Ltd.	Yes	BITES/AP/UPSCA/Chitrakoot/Tender/2015/9119	M/s TRG Infrastructure Pvt Ltd Delhi	69,84,05374.28	30.06.2017	01.01.2016	Work in progress	MOEF & CC Clearance obtained.Tree cutting by state Govt in progress.
7	BITES/AP/ICP/DAWKI/TENDER/2016/01	Development of ICP at Dawki (Meghalaya)	Open Tender	6/15/2016	Two Packet system	8/1/2016	3	1) M/s T.K. Engineering Consortium Pvt. Ltd. 2) M/s Gannon Dunkerley Co. Pvt. Ltd. 3) M/s Rocky Dhar, Shillong	N.A.	Yes	BITES/AP/ICP/DAWKI/2016/10150 dated 30-09-2016	M/s T.K. Engineering Consortium Pvt. Ltd.	652,794,849.15	10/14/2018	10/15/2016	Contract terminated on 17-01-2019	Contractor's inadequate resource deployment
8	BITES/AP/UPSCA/Kushinagar/Tender/Building/2017/01	Construction of ATC Tower at International Airport at Kasia Airport Distt. Kushinagar, U.P.	Open Tender	10.03.2017	Two Packet system	31.03.2017	4	(1) M/s Neeraj Construction,Allahabad (2) Gupta Enterprises,Delhi	(1) M/s d Ahuja & Brothers (2) M/s Asha Enterprises Pvt.Ltd.	Yes	BITES/AP/UPSCA/kushinagar Building/LOA/2017/13386 ,Dt 08.08.2017	(1) M/s Neeraj Construction ,Allahabad	Rs 16,12,07,960.74	22.08.2018	23.08.2017	Work in progress	Delayed in Fund releasing by UPSCA