

Details of Contracts during the Month Dec. 2015																	
Ref: No: RITES/CO/VIG/Policy/G-10, Dated 10.07.2012																	
	Tender No.	Item / Nature of work	Mode of Tender Enquiry	Date of Publication of NIT / LIT	Type of Bidding (Single/Two Bid System)	Last date of receipt of Tender	Numbers of tenders received	Numbers & names of parties qualified after technical evaluation	Numbers & names of parties not qualified after technical evaluation	Whether contract awarded to lowest	Letter of Award/Letter of Acceptance No. & Date	Name of contractor	Value of Contract (Rs. lakh)	Scheduled date of completion of supplies/work.	Actual date of start of work	Actual date of completion	Reasons for delay, if any
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	RITES/CP/TC/DU/RENOVATION/WH/2012	Renovation P.G. Woman Hostel at North Campus, University of Delhi, Delhi	OPEN TENDER	04.12.2012	Two packet System	31.12.2012	5	1) M/s MAC Associates	1) M/s Nanad Kishore Anil kumar 2) M/s Bhavan Enterprises 3) M/s Fortuna Foundation Engg (P) Ltd. 4) M/s G & G Infratech Pvt. Ltd.	YES	RITES/CP/TC/DU/RENOVATION/WH/2012 dated: 19.03.2013	M/s MAC Associates	623.2	25.04.2014	26.04.2013	31.08.2015	Reasons for delay are delay in handing over of site by DU and restricted working hours in Girl's hostel area. Certain additional works like renovation of kitchen/dining & some additional items for renovation of hostel rooms were entrusted by client. The approval for deviated amount was received from client on 27.7.2015. Work is completed on 31.08.2015.
2	RITES/CP/TC/RAMJAS/SCIENCE BLOCK/2013	Construction of New Academic Block (Science Block) and Renovation of Academic/Administrative / Laboratory/Library Block at Ramjas College, Delhi.	OPEN TENDER	19.04.2013	Two packet System	20.05.2013	2	i. M/s Rakesh Brothers, 207, Jaina Tower-II, Distict Centre, Janak Puri, New Delhi - 110058 ii. M/s R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi - 110027	Nil	YES	RITES/CP/RAMJAS/SCIENCE BLOCK/2014 dated: 31.01.2014	M/s R.S. Khanna & Sons	1439.29	13.05.2015	14.02.2014	Work in progress	The work is delayed due to change in foundation after award of work, shifting of services in the construction sites and delay in getting GFC Structural Drawings & delay in decision from client. Further, client has accorded approval for Rs 4.5 crores vide their letter dated 20.10.2015 for construction of additional two floors above G+3.
3	RITES/CP/TC/DU/CIC & Parking/Architect /2013	Appointment of Architect for Construction of Cluster Innovation Centre and Multilevel Parking at North Campus, University of Delhi, Delhi.	OPEN TENDER	21.12.2013	Two packet System	09.01.2014	9	i) M/s Development Consultant, 209-C, Masjid Moth, New Delhi-49 ii) M/s KNY Projects Pvt. Ltd., KNY House A-877 (A Block) Sushant Lok-1, Near MG Road Metro Station, Gurgaon-122002 iii) M/s Creative Group, M-59 Saket, New Delhi-110017	i) M/s Renu Khanna & Associates, Architects & Interior Designers 138, Sector-10, Panchkula Haryana. ii) M/s Creative Consortium, SCO 56, Swastik Vihar, MDC , Panchkula-134109 iii) M/s Kapoor & Associates AD-110 C, Ring Road, Shalimar Bagh, New Delhi-110088 iv) M/s Architect Yetinder Mathur, U-21, Green Park Extension, New Delhi-110016 v) M/s Design Associates INC. S-23, 2nd Floor, Star City Mall, Mayur Vihar Phase-1, Extension, Delhi-110091 vi) M/s Fountainhead, C-9/9148, Vasant Kunj, New Delhi-110070	YES	RITES/CP/TC/DU/CIC & Parking/Architect /2014 dated: 31.03.2014	M/s KNY Projects & Pvt. Ltd., Gurgaon	Fee @ 0.73% of Project Cost	30.09.2015	31.03.2014	Work in progress	Conceptual plans of the building were submitted to DU in June 2014. Approval of conceptual plans is pending from DU. Now DU vide their letter dated 01.05.2015 has asked RITES for keeping the work in abeyance till further instructions.
4	RITES/CP/TC/DU/NORTH CAMPUS/ZOOLOGY /2013	Construction of Vertical extension of Zoology Department at North Campus, University of Delhi	OPEN TENDER	19.12.2013	Two packet System	06.01.2014	5	1. M/s FCC Projects Pvt. Ltd., 117/N/10, Kulwanti House, Kakadeo, Kanpur-208025 2. M/s R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi-110027	1. Aggarwal Company, B-18, Sector-B, Aliganj, Lucknow-226024. 2. M/s Nand Kishore Anil Kumar, 45, Priyadarshani Vihar, Part-1, Opp. Gurudwara Nanak Piao, Delhi - 110009 3. M/s DCS Limited, Plot no.169, Road No. 11, Prashassan nagar Jubilee Hills, Hyderabad-500096, A.P., India.	YES	RITES/CP/TC/DU/NORTH CAMPUS/ZOOLOGY/LOA/2014 dated 01.04.2014	M/s R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi-110027	480.35	21.12.2015	22.09.2014	Work in progress	After award of work the scope of work was changed by client. The reasons for delay in works are delay in release of funds for execution and delay in decisions by client.
5	RITES/CP/TC/DU/SOUTH CAMPUS/LIFE SCIENCE & ELECTRONIC SCIENCE/2015	Construction of new Life Science & Electronic Science Buildings at South Campus, University of Delhi, Delhi	OPEN TENDER	13.06.2015	Two packet System	06.07.2015	2	1) M/s S.K. Integrated Consultants 2) M/s Ahuwallia Contract (India) Ltd	Nil	Yes	RITES/CP/TC/DU/SOUTH CAMPUS/LIFE SCIENCE & ELECTRONIC SCIENCE/2015, dated 07.09.2015	M/s S.K. Integrated Consultants	1262.96	20.12.2016	21.09.2015	Work stopped as per instructions of client	Site handed over by client on 21.09.2015. DU vide their letter dated 22.12.2015 informed that DU has received restraintment order from the Dy. Conservator of Forest (West) and asked RITES to stop the work till further communication from DU.
6	RITES/CP/TC/DU-NC/PHY. & CHEM./RENOVATION /2015	Renovation of Physics & Chemistry Multistoried Block at North Campus, University of Delhi, Delhi	Open Tender	22.05.2015	Two Packet System	05.06.2015	4	1) M/s Sunehari Bagh Builders Pvt. Ltd. 2) M/s Gupta Enterprises 3) M/s S.K. Integrated Consultants 4) M/s Puja Construction Company	Nil	Yes	RITES/CP/TC/DU-NC/PHY. & CHEM./RENOVATION /2015, dated 07.09.2015	M/s Puja Construction Company	650.69	01.03.2017	02.12.2015	Work in progress	Site handed over on 02.12.2015 by DU to start renovation work on exterior in Ist phase.
7	RITES/CP/TC/RAMJAS/ AMPHITHEATRE/2015	Construction of Amphitheatre at Ramjas College, University Enclave, Delhi	Open Tender	27.10.2015	Single Packet System	09.11.2015	5	1) M/s Sunehari Bagh Builders Pvt. Ltd. 2) M/s R.S. Khanna & Sons 3) M/s MAC Associates 4) M/s Harvindra Builders 5) M/s Arsh Constructions	Nil	Yes	RITES/CP/TC/RAMJAS/ AMPHITHEATRE /2015, Dated- 29.12.2015	R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi - 110027	37.81		LOA issued on 29.12.15		LOA issued on 29.12.15
8	RITES/CP/TC/RAMJAS/ AUDITORIUM /2015	Renovation and up-gradation of Auditorium at Ramjas College, University Enclave, Delhi	Open Tender	30.10.2015	Single Packet System	17.11.2015	6	1) M/s Sunehari Bagh Builders Pvt. Ltd. 2) M/s R.S. Khanna & Sons 3) M/s MAC Associates 4) M/s S&S Technocrats Pvt. Ltd. 5) M/s Arsh Constructions 6) M/s India Wood Craft	Nil	Yes	RITES/CP/TC/RAMJAS/ AUDITORIUM/2015, Dated- 29.12.2015	R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi - 110027	246.35		LOA issued on 29.12.15		LOA issued on 29.12.15

9	RITES/CP/TC/ROC-II/NABI/Agri Food Cluster Campus/2013	Construction and Development of Agri Food Cluster Campus of National Agri Food Biotechnology Institute (NABI) at Mohali (Punjab)	open tender	25.08.2013	one packet system	18.09.2013	12	1. M/s Unity Infraprojects Ltd. 2. M/s Sam (India) Builtwell Pvt. Ltd. 3. M/s K.S.M Bhashir Mohammed & Sons	1. M/s IVRCL Ltd. 2. m/s Brahamputra Infrastructure Ltd. 3. M/s Rohan Builders Pvt. Ltd. 4. M/s Rajdeep Buildcon Pvt. Ltd. 5. M/s NCC Limited. 6. M/s URC Construction (P) Ltd. 7. M/s ERA Infra Engineering Ltd. 8. M/s jmc projects (i) Ltd. 9. M/s Aluwalia Contracts (i) Ltd.	YES	RITES/CP/TC/ROC-II/NABI/Agri Food Cluster Campus/LOA/2014/dt. 06.05.2014	M/s Sam (India) Builtwell Pvt. Ltd.	137,19,32,905.33	20.05.2016	21.05.2014	Work in progress	-
10	RITES/CP/TC/ROC-II/CIAB/2014/R1 Dt. 20.10.2014	Construction and Development of Centre of Innovative and Applied Bio-processing (CIAB) at Mohali (Punjab).	open tender	20.07.2013	Two packet system	-	5	-	-	-	RITES/CP/TC/ROC-II/CIAB/R1/LOA/2015 Dt. 05.02.2015	M/s Sam (India) Builtwell Pvt. Ltd.	42,05,13,806.17	19.08.2016	20.02.2015	Work in progress	-
11	RITES/CP/TC/ROC-II/JMI/Road Work/2015	Construction of Additional Accommodation for Girls Students Hostel at JMI, New Delhi. SH- Earth work Excavation and Road work (RCC) From main gate to exiting peripheral CC	Open tender	18.05.2015	Single packet system	29.05.2015	2	1.M/s Harindra Builders A-24, Asha Park Jail Road, New Delhi-110018	1. M/s Concept deesign & Technology.	YES	RITES/CP/TC/ROC-II/JMI/Road work/2015 dt. 16.07.2015	M/s Harindra Builders A-24, Asha Park Jail Road, New Delhi-110018	Rs. 12,45,345.00	30.09.2015	31.07.2015	Work completed.	-
12	RITRES/CP/TC/DP/ POLICE POST /SAKET DELHI/ 8884-53/ 2012	Construction of Police Post for Delhi Police at District Centre Saket, New Delhi.	Open Tender	28.12.2012	Two bid system	21.01.2013	3	i) M/s. Garg builders ,Ashok Vihar, Delhi	(i)M/s Rakesh Brothers, New Delhi (ii) M/s Srico Projects Pvt. Ltd, Hyderabad	YES	RITES/CP/TC/DP/POLICE POST/SAKET/DELHI/DELHI/8884-53/LOA/2013,DATED: 07.05.2013	M/s Garg Builders, Ashok Vihar, Delhi	1271.90 lacs	27.08.2014	28.05.2013	15.10.2014	Work completed on 15.10.2014 and Electricity and water connection is being obtained.
13	RITES/CP/TC/DP/ POLICE POST /BHIKAJI CAMA/ 2013/R1	Construction of Police Post at Bhikaji Cama Place, New Delhi	Limited Tender	15.03.2013(Tenders were dispatched to shortlisted agencies)	Single bid system	02.04.2013	4	1. M/s Fortuna Foundation Engineers & Consultants, Lucknow 2. M/s S & S Technocrats Pvt. Ltd, New Delhi 3.M/s Neeraj Construction Company, Chandigarh 4. M/s Garg Builders, New Delhi	Nil	YES	RITES/CP/TC/DP/ POLICE POST /BHIKAJI CAMA/DELHI/R1/ LOA/ 2013/42 dated: 21.05.2013	1 M/s Fortuna Foundation Engineers & Consultants, Lucknow	299.94 lacs	05.03.2014	06.06.2013	31.07.2014	Work completed on 31.07.2014 and has been handed over to the client Delhi Police.
14	RITES/CP/TC/DP/ POLICE POST /Gulmohar Park/DELHI/ 8885-53/R1/2013	Construction of Police Post and staff quarters for Delhi Police at Gulmohar Park, New Delhi.	Open Tender	16.04.2013	Two bid system	08.05.2013	1	i) M/s.Agarwal Company,B-18,Sec-B,Aliganj Scheme, Lucknow-226024	Nil	YES	RITES/CP/TC/DP/ POLICE POST/Gulmohar Park/DELHI/8885-53/LOA/2013,DATED: 26.07.2013	i) M/s.Agarwal Company,B-18,Sec-B,Aliganj Scheme, Lucknow-226024	635.55 lacs	09.08.2014	10.08.2013	Work in progress	Work in being done restricted Condition. Few item of work were held up due to revised sanction from client which was received on 01.09.2015
15	RITES/CP/TC/DP/GK-1/ 8881-53/R1/2013	Construction of Police Station and Residential Quarters at Greater Kailash-1, New Delhi.	Open Tender	30.08.2013	Two bid system	26.09.2013	4	1.M/s BCC Developers & Promoters Pvt. Ltd. H-33, Masjid Moth Greater Kailash-II, New Delhi 110048. 2.M/s PMS Buildtech Pvt. Ltd. D-8, LGF, Kailash Colony, New Delhi. 3.M/s Garg Builder, F-19 Ashok Vihar phase-1, Delhi-110052 4. M/s Gupta Enterprises, Engineers, Govt, Contractor & Builders, 252-G 1st Floor,Lakshyadeep Plaza Sant Nagar, East of Kailash, New Delhi 110065	Nil	YES	RITES/CP/TC/DP/GK-1/8881-53/R1/LOA/2013,DATE D: 16.12.2013	M/s PMS Buildtech Pvt. Ltd., D-8, LGF, Kailash Colony, New Delhi-110048	2629.47 Lacs	31.12.2015	01.01.2014	Work in progress	
16	RITES/CP/TC/DP/Re-Development/Delhi Cantt/8886-53/R1/2013	Re-Development of Police Colony Delhi Cantt, Delhi.	Open Tender	14.09.2013	Two bid system	17.10.2013	3	(i) M/s. Kamladityya Construction Pvt. Ltd, B-104, Manisha Tower, Plot-7B, Sector-23, Dwarka, New Delhi.(ii) M/s B.K. Consortium Engineers Pvt. Ltd, Middleton Manor, Flat-1B, 9/4, Middleton Row, Kolkata(iii) M/s. MBL Infrastructures Ltd, Bani Corporate One, 303, 3rd floor, Plot-5, Commercial Centre, Jasola, New Delhi.	Nil	YES	RITES/CP/TC/DP/Re-Development/Delhi Cantt/8886-53/R1/LOA/2013,DATE D: 17.02.2014	M/s. MBL Infrastructures Ltd, Bani Corporate One, 303, 3rd floor, Plot-5, Commercial Centre, Jasola, New Delhi.	4982.61 Lacs	03.03.2016	04.03.2014	Work in progress.	Work in progress.
17	RITES/ROC-II/CP/IITK-NCRC (Balance Works)/8849-53/Tender/15	Remodeling and finishing of Balance works of Administrative Block, Circular Class room, Rectangular class room of Nalanda Class Room Complex (Block B) at Indian Institute of Technology, Kharagpur (West Bengal).	Open	25.02.2015	Two Bid System	09.04.2015 (extended)	2	i) M/s Haldia Construction, Haldia (West Bengal) (downloaded tender) ii) M/s Mackintosh Burn Limited, Kolkata (West Bengal) (downloaded tender)	Non	YES	RITES/ROC-II/CP/IITK-NCRC (Balance Works)/8849-53/Tender/15 dated 01.09.2015	M/s Haldia Construction, Haldia (West Bengal)	1661.88	14.05.2016	15.09.2015	work in progress	
18	RITRES/CP/TC/MDBP/NSIC/Pkg-I/R-1/2010	Construction of Marketing Development cum Business Park Including Lifis And Ancillary Works at NSIC Complex at Okhla Industrial State, New Delhi-110020	Open Tender	23.11.2010	Two bid system	16.12.2010	8	i) M/s. IVRCL Infrastructures & Projects Limited (ii) Nagarjuna Construction Co. Ltd. (iii) Ahluvalia Contracts (India) Limited,New Delhi (iv) M/s Sam (India) Built Well Pvt Ltd (v) M/s Unity Infra Projects Limited	(i)M/s URC Construction Private Limited (ii) M/s JMC Projects (India) Limited (iii) M/s Era Infra Engineering Limited	YES	RITRES/CP/TC/MDBP/NSIC/Pkg-I/R-1/2010 dt. 12.05.2011	M/s.IVRCL Infrastructures & Projects Limited	7635.48	26.08.2012	27.05.2011	Work in progress	
19	RITES/CP/TC/ROC-II/SS(G+15)/Bose Institute/Financial Bid/2014	Construction of Super Structure (G+15) for Unified Academic Campus of Bose Institute at Plot No. 80, JL No. 3, Block-EN, Mouza-Mohisbathan, Sector-V, Salt Lake, Kolkata, West Bengal	Bids Invited from Five Prequalified Bidders	24.06.2014	Single packet system	Financial Bids opened on 23.07.2014	Only Four bidders have submitted the Finacial bid	N.A.	N.A.	YES	RITES/CP/TC/ROC-II/SS(G+15)/Bose Institute/Financial Bid/2014 Dated: 29.08.2014	M/s ITD Cementation India Limited	13344.09	12.09.2016	Work awarded on 29.08.2014	Work in progress	
20	RITES/CP/TC/NIT Meghalaya/PKG-I/Financial bid/RI/2014	Construction of Administrative Block, Academic Building, Library, Lecture Hall etc. of NIT, Meghalaya at Sohra, Meghalaya Package-I	Bids Invited from fourteen Prequalified Bidders	21.07.2014	Single packet system	Financial Bids opened on 30.07.2014	Only Four bidders have submitted the Finacial bid	N.A.	N.A.	YES	RITES/CP/TC/NIT Meghalaya/PKG-I/Financial bid/RI/2014 Dated: 01.09.2014	M/s Shree Gautam Construction Co. Ltd., Guwahati	17442.22	15.09.2016	Work awarded on 01.09.2014	Work in progress	
21	RITES/CP/TC/NIT Meghalaya/PKG-II/2014	Construction of Auditorium Building, Boys Hostel (Single Seater), Girls Hostel (Single Seater), Boys Hostel (Three Seater), Director's Bungalow, Guest Hose, Resident Type D & E etc of National Institute of Technology Meghalaya at Sohra (Cherrapunji), Meghalaya -Package-II	Open Tender	06.06.2014	Two Packet System	07.07.2014	5	1. M/s Rishabh Construction Pvt. Ltd. 2. M/S Badri Rai and Co. 3. M/s Simplex Infrastructure Ltd. 4. M/s N.C.C. Limited 5.M/s Shree Gautam Construction Co. Ltd.	NIL	yes	RITES/CP/TC/NIT Meghalaya/PKG-II/LOA/2014/84 Dated: 13.11.2014	M/s Badri Rai & Co. , Dibrugarh	15681.7	28.11.2016	Work awarded on 13.11.2014	Work in progress	

22	RITES/CP/TC/NIT Meghalaya/PK G-III/2015	Construction of Married Accommodation, Medical Centre, Shopping Complex, Sport Complex, Club Building, ESS, Residential Type A, B & C of National Institute of Technology Meghalaya at Sohra (Cherrapunji), Meghalaya- Package-III"	Open Tender	02.04.2015	Two Packet System	25.05.2015	5	i) M/s NCC Limited, Kolkata ii) M/s Simplex Infrastructures Limited, Kolkata iii) M/s Shree Gautam Construction Co. Ltd, Guwahati iv) M/s ITD Cementation India Limited, Kolkata v) M/s Gannon Dunkerley & Co. Ltd, Kolkata	NIL	yes	RITES/CP/TC/NIT Meghalaya/PKG-III/2015 Dated: 18.08.2015	M/s Gannon Dunkerley & Co. Ltd, Kolkata	9241.05	01.03.2017	02.09.2015	Work in progress	
23	RITES/CP/CIK/GULBARGA/PHASE-II/2011 (R)	Construction of Buildings for various Schools including site development and bulk services at Central University of Karnataka at Gulbarga	Limited Tender	18.08.2011	One packet System	06.09.2011	7	i) M/s Unity Infra Projects Limited ii) M/s URC Constructions Private Limited iii) M/s IVRCL Limited iv) M/s NCC Limited v) M/s Era infra Engineering Ltd. vi) M/s JMC Projects India Ltd. vii) M/s BE Billimoria.	-	YES	RITES/CP/CIK/Gulbarga/Phase-II/2011 (R)/ LOA / 2011/ 74 dated: 03.10.2011	M/s Unity Infra Project Ltd.	13576.836	17.10.2013	18.10.2011	Progress as on 30.11.2015 is 65% / Firm commitments are yet to be received from the contractor for the actual date of completion	sand,water & financial problem
24	RITES/CP/CIK/GUL/PKG-1C/2R/2013	Construction of Buildings Central Library, Health Center, Shopping Center, Bank & Post Office & Staff Quarters for Central University of Karnataka at Distt Gulbarga (Karnataka)	Open Tender	30.01.2013	One packet System	21.02.2013	1	i) M/s KMV Projects Ltd.,Hyderabad	Non	Lone Bidder	RITES/CP/CIK/GUL/PKG-1C/2R/2013 dated: 22.04.2013	M/s KMV Projects Ltd.,Hyderabad.	3135.09	06.04.2014	07.05.2013	31.12.2015	COMPLETED
25	RITES/CP/CIK/KARNATAKA/GULBARGA/TC/8874-53/2012	Construction of Boundary wall at Central University of Karnataka at Distt. Gulbarga(Karnataka)	Open Tender through Press	02.03.2012	Two packet System	19.03.2012	2	i) M/s Kotarki Constructions Pvt. Ltd. 2. M/s Md. Farahat Deshmukh & Sons	1. M/s Md. Farahat Deshmukh & Sons	YES	RITES/CP/CIK-KARNATAKA/GULBARGA/TC/8874-53/2012 dated 12.07.2012	M/s Kotarki Construction Pvt. Ltd.	354.04	21.04.2013	27.07.2012	Progress as on 31.12.2015 is 95% / Expected Date of completion 31.03.2016	Scarcity of water & sand
26	RITES/CP/TC/CIK/PEB-BH/2014	Construction of pre-fabricated Food court, Hostels and Kitchen/Dining for boys including Civil, Electrical and plumbing work at new campus of Central University of Karnataka, Gulbarga."	OPEN TENDER	28.08.2014	Two packet System	18.09.2014	4	1. M/s ACME Cleantech Solutions Ltd., 2. M/s BNAL Prefabs Pvt. Ltd.	1. M/s Everest Industries Ltd., 2. M/s VSK Infrastructures Pvt. Ltd.	YES	RITES/CP/TC/CIK/PEB-BH/2014 Dated: 08.01.2015	M/s ACME Cleantech Solutions Ltd.,	959.22	22.09.2015	23.01.2015	Progress as on 31.12.2015 is 30 % / Expected Date of completion 31.03.2016	Material procurement from the deployed contractor is sluggish, hence progress is not as per schedule. Improper planning by the deployed contractor
27	RITES/CP/TC/CIK/PEB-GH/2014	Construction of pre-fabricated Girls hostels and Kitchen/Dining including Civil, Electrical and plumbing work at new campus of Central University of Karnataka, Gulbarga."	OPEN TENDER	28.08.2014	Two packet System	22.09.2014	4	1. M/s ACME Cleantech Solutions Ltd., 2. M/s BNAL Prefabs Pvt. Ltd.	1. M/s Everest Industries Ltd., 2. M/s VSK Infrastructures Pvt. Ltd.	YES	RITES/CP/TC/CIK/PEB-GH/2014 Dated: 12.02.2015	M/s ACME Cleantech Solutions Ltd.,	883.18	26.10.2015	27.02.2015	Progress as on 31.12.2015 is 25 % / Expected Date of completion 31.03.2016	Material procurement from the deployed contractor is sluggish, hence progress is not as per schedule. Improper planning by the deployed contractor
28	RITES/CO/B&A/EE/CIK/VRF/E-1/2011	Supply, Erection, Testing and commissioning of VRF (Variable Refrigerant Flow) Air Conditioning System work for Library, Admin, Guest House buildings and Split air conditioning work for Post office, Bank, Health centre buildings under 11th Plan Building Projects at Central University of Karnataka, Gulbarga	Open Tender	27.06.2011	Two packet System	15.07.2011	3	1. M/s L.G. Electronics India Pvt. Ltd	2	YES	RITES/CO/B&A/EE/CIK/VRF/E-1 Dated: 14.11.2011	M/s L.G. Electronics India Pvt. Ltd	379.97	29.09.2012	29.11.2011	Progress as on 31.12.2015 is 90 %	
29	RITES/CO/B&A/EE/CIK-GULBARGA/VRF/P-II/E-4/2013	Supply, Erection, Testing & Commissioning of VRF (Variable & Refrigerant Flow) Air Conditioning System work for various school at University Campus at Khadaganchki village, Aland Taluka, Gulbarga District in Karnataka.	Open Tender	15.03.2013	Two packet System	23.04.2013	1	1. M/s L.G. Electronics India Pvt. Ltd	Nil	YES	RITES/CO/B&A/EE/CIK-GULBARGA/VRF/P-II/2013 Dated: 26.09.2013	M/s L.G. Electronics India Pvt. Ltd	1178.95	11.10.2014	11.10.2013	Progress as on 31.12.2015 is 50 %	
30	RITES/CO/B&A/EE/CIK-Gulbarga/External/E-2/2012	Supply, Erection, Testing and commissioning of HT/LT (11kV/440V) substation equipments and external electrification works etc. at University Campus at Khadaganchki Village Aland Taluka Gulbarga District in Karnataka	Open Tender	02.02.2012	Two packet System	03.04.2012	8	1. M/s K K Vidyut, Ahmednagar 2. M/s Bajaj Electrical Limited, Mumbai 3. M/s Ishwar Electric Co, Dharwad 4. M/s Shalaka Infra-Tech(I) Pvt Ltd. 5. M/s Sterling & Wilson Ltd, Bangalore 6. M/s Micron Electricals 7. M/s KEC International Ltd	1. M/s Amber Electrotech Ltd	YES	RITES/CO/B&A/EE/CIK-Gulbarga/External/2012 Dated: 23.08.2012	M/s Sterling & Wilson Ltd., Bangalore	1547.68	07.12.2014	07.09.2012	Progress as on 31.12.2015 is 85 %	
31	RITES/CO/B&A/CP/CIK-Gulbarga/Solar/2015	Supply, Installation, testing and commissioning of 250KW Grid Tied Solar Power Plant at University Campus at Khadaganchki Village Aland Taluka, Gulbarga District in Karnataka.	Open Tender	28.01.2015	Two packet System	17.02.2015	2	1. M/s Swelect Energy Systems ltd	1. M/s Central Electronic Ltd.	YES	RITES/CO/B&A/CP/CIK-Gulbarga/Solar/2015 dated 08.05.2015	M/s Swelect Energy Systems Limited, Chennai	242.78	23.11.2015	23.05.2015	Progress as on 31.12.2015 is 10 %	
32	RITES/CP/TC/CIK-Kasargod/Allied Works/Pkg-II/2015	Construction of Four Wheeler Parking, women room, driver's room, security room and RITES Office including internal water supply & Electrical works at Kasargod, Kerela	Limited Tender	25.02.2015	Single packet System	12.03.2015	2	1. M/s PJB Engineers Pvt. Ltd., 2. M/s Abdul Nazar M.A	Non	YES	RITES/CP/TC/CIK-Kasargod/Allied Works/Pkg-II/2015 dated:29.05.2015	1. M/s Abdul Nazar M.A	233.91	13.10.2015	13.06.2015	95% (Progress as on 31.12.2015)	client withheld work for more than one month keeping inview to revise drawing to accommodate more facilities like library block etc.And due to quarry strike. Additional works ordered by client. Expected date of completion 28.02.2016
33	RITES/ROC-II/CP/CIK Kerala/9008-53/Tender /15	Construction of Non Science Buildings for Department of Comparative Literature and Department of Economics at Central University of Kerala, Kasargod.	Open tender	06.06.2015	Two Bid System	02.07.2015	6	1. M/s Marymatha Construction Com, Ernakulam 2) M/s RDS Projects Ltd., Kochi, 3) M/s Haigreeva Infratech Projects Ltd., Hyderabad 4) M/s Ray Engineering Limited, Mumbai; 5) M/s Gupta Enterprises, New Delhi; 6) Ms Rajdeep Buildcon Pvt Ltd., Ahmednagar	1. Gupta Enterprises, New Delhi	YES	RITES/ROC-II/CP/CIK Kerala/9008-53/Tender /15 dated 27.07.2015	1. M/s Marymatha Construction Com, Ernakulam	3419.19	11.11.2016.	12.08.2015	20% (Work in Progress)	

34	MITES/ROC-II/CP/UC Kerala/9008-53/Tender (Pkg II) /15	Construction of Non Science Buildings for Department of Hindi and Department of Linguistics at Central University of Kerala, Kasargod.	Open tender	10.06.2015	Two Bid System	23.07.2015	4	1. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd.; Kochi, 2) M/s N.R. Constructions; Hyderabad 3) M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar 4) M/s Marymatha Construction Com, Ernakulam	1. Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi	Yes	MITES/ROC-II/CP/UC Kerala/9008-53/Tender (Pkg II) /15 dated 24.08.2015	M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar	3363.31	18.09.2015	17.12.2016	12% (Work in Progress)	
35	MITES/ROC-II/CP/UC Kerala/9008-53/Tender (Pkg III) /15	Construction of Science Buildings for Department of Physics and Department of Chemistry at Central University of Kerala, Kasargod.	Open tender	10.06.2015	Two Bid System	28.07.2015	6	1. M/s URC Constructions (P) Ltd., Bangalore, 2. M/s Marymatha Construction Company, Ernakulam, Kerala; 3. M/s N.R. Constructions, Hyderabad, 4. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala 5. M/s Ray Engineering Limited, Mumbai; 6. M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar.	1. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala	yes	MITES/ROC-II/CP/UC Kerala/9008-53/Tender (Pkg III) /15 dated 21.09.2015	M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar	4899.76	05.04.17	06.10.15	12% (Work in Progress)	
36	MITES/ROC-II/CP/UC Kerala/9008-53/Tender (Pkg IV) /15	Construction of Science Buildings for Department of Animal Science and Department of Biology at Central University of Kerala, Kasargod.	Open tender	10.06.2015	Two Bid System	03.08.2015	6	1. M/s Ray Engineering Limited, Mumbai; 2. M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar. 3. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala 4. M/s URC Constructions (P) Ltd., Bangalore, 5. M/s N.R. Constructions, Hyderabad, 6. M/s Marymatha Construction Company, Ernakulam, Kerala;	1. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala	yes	MITES/ROC-II/CP/UC Kerala/9008-53/Tender (Pkg IV) /15 dated 21.09.2015	M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar	4895.5	05.04.17	06.10.15	12% (Work in Progress)	
37	MITES/ TC /PQ/PU/ Pondi/Auditorium/Civil Package	Construction of "Convention Center" having Auditorium of 2500 seating capacity and ancillary buildings for Pondicherry University at Puducherry	OPEN TENDER	12.10.2011	Two packet	31.10.2011	3	1. M/s B.E. Billimoria & Co. M/s Consolidated Const. consortium Ltd. 3. M/s URC Const. Pvt Ltd.	2. 1. M/s URC Const. Pvt Ltd.	YES	MITES/CP/TC/PQ/PU/Pondi/Auditorium/Civil Package Dated: 24.01.2012	M/s. B.E. Billimoria & Co limited/Mumbai	2929.92	24.07.2013	07.02.2012	work in progress (33.44 %)	Financial Crises of the contractor
38	MITES/CP/ICAR/Audi/2011	Construction of Auditorium at NASC Complex, Pusa, New Delhi.	Open Tender	26.06.2011	Two packet System	28.7.2011	7	1. M/s East Coast Construction and Industries Ltd. 2. M/S JMC Projects (India) Ltd. 3.M/S Ahluwalia Contracts (India) Ltd. 4.M/s Unity Infra Projects Ltd. 5. M/s NCC Ltd. 6.M/S B.E. Billimoria Co. Ltd.	M/S simplex Infrastructures Ltd.	YES	MITES/CP/ICAR/AUDI/2011 Dated: 30.01.2012	M/s Unity Infraproject. Ltd.	7126	30.7.2013	13.02.2012	In progress	Changes by client removing of column Fund crisis with UIL resulting in extraordinary delay in completion of the work.
39	MITES/CP/ICAR/Audi/Interior/2014	Interior works including civil, electrical, paneling etc. for Auditorium at NASC Complex, Pusa, New Delhi	Open Tender	28.01.2014	Two packet System	17.02.2014	2	1. M/s MAC Associates 2. M/s Godrej & Boyce	NIL	YES	MITES/CP/ICAR/Audi/Interior/2014 Dated: 10.11.2014	M/s MAC Associates	2862.34	08 month	Yet to start	In progress	The Civil and HVAC work is balance in the Basement and GF which is resulting in delay to hand over the site to the agency.
40	MITES/CP/JNU/Renovation/2013	Renovation of Main CSH Liabrary, Seminar Hall & Computer center, Toilets in Aminstrative Block & School, CRS Auditorium & Construction of guard room & Waitng room for Koyna & Shipra Hostel, ESS room at JNU, NEW DELHI	Open Tender	20.02.2013	Single Packet System	07.03.2013	3	1. M/S MAC Associate 2. M/S Woodfun 3. M/s Godrej & Boyce	NIL	YES	MITES/CP/TC/DTEH/Institiutional campus-Rohtak/AVS/2011, Dated: 22.07.2011	M/s MAC Associates	339	09 month	12.06.2013	In progress	Extension of time due to site hindrance
41	MITES/CP/JNU/Ph-III/Staff Qr/2013	Construction of Staff Quarter (24 Nos), JNIAS Block, WARDEN FLATS (2 Nos) & Dining Hall in Yamuna Hostel, Hostel Block for academic staff college at Jawahar Lal Nehru University, New Delhi	Open Tender	05.03.2013	Two packet System	25.03.2013	4	1. M/s Rakesh Brothers, 2. M/s Surendra Kumar, 3.M/s MV Omni Projects	1. M/s Rahman Builder	YES	MITES/CP/JNU/Ph-III/Staff Qr/2013, Dated: 29.07.2013	M/s Surendra Kumar	1136.76	18 Month	12.08.2013	In progress	
42	MITES/CP/TC/JNU/STP(Sarswatipuram)/2015	Construction of Sewage Treatment Plant of capacity 500 KLD (for Sarswatipuram Colony) & associated works at Jawahar Lal Nehru University, New Delhi	Open Tender	24.01.2015	Single Packet System	10.02.2015	4	1. M/s Subham Hydrotech Engineers (P) Ltd. 2. M/s Chauhan Associates 3.M/s Pollucon Technologies Limited 4. M/s Sombansi Enviro Engg.Pvt. Ltd.	NIL	YES	MITES/CP/TC/JNU/STP(Sarswatipuram)/2015 Dated 08.05.2015	M/s Shubham Hydrotech Engineers Pvt. Ltd.	240.35	09 month	03.07.2015	In progress	Permission for use of machinery received on 02.07.2015 from JNU
43	MITES/CP/TC/JNU/H&V Expansion/2015	Construction of Horizontal expansion and Vertical expansion of old CRS building at Jawaharlal Nehru University, New Delhi	Open Tender	25.03.2015	Single Packet System	10.04.2015	2	1. M/s Shubham Hydrotech Engineers Pvt. Ltd.	1. M/s Mahua Enterprises	YES	MITES/CP/JNU/H&V EXPANSION/2015 Dated: 08.07.2015	M/s Shubham Hydrotech Engineers Pvt. Ltd.	256.73	06 month	23.07.2015	In progress	
44	MITES/CP/JNU/Temp. Dorm./2015	Construction of Temporary Dormitory near Tefla at Jawaharlal Nehru University, New Delhi.	Open Tender	21.03.2015	Single Packet System	08.04.2015	1	1. M/s N.S. Associates Pvt. Ltd	NIL	YES	MITES/CP/JNU/TE MP. DORM./2015 Dated: 31.07.2015	M/s N.S. Associates Pvt. Ltd.	243.43	05 month	16.08.2015	In progress	
45	MITES/CO/B&A/CP/TC/JNU/Barrier Free Lifts/R1/2015	Design, Supply, Installation, Testing & Commissioning of 13 Nos. Barrier Free Lifts at JNU Campus, New Delhi	Open Tender	09.06.2015	Single Packet System	30.06.2015	1	1. M/s Johnson Lifts Pvt. Ltd.	NIL	YES	MITES/CO/B&A/CP/TC/JNU/Barrier Free Lifts/R1/2015 Dated:14.09.2015	M/s Johnson Lifts Pvt. Ltd.	292.00	09 month	29.09.2015	In progress	
46	MITES/CO/B&A/CP/TC/JNU/Smoke Venting System/2015, Dated 14.08.2015.	Providing Smoke Venting system for Convention Centre (Lecture Theatres) at JNU Campus, New Delhi	Open Tender	24.04.2015	Single Packet System	08.05.2015	2	1. M/s Snomex Engineers Limited 2. M/s Airwaves Engineers Pvt. Ltd.	NIL	YES	MITES/CO/B&A/CP/TC/JNU/Smoke Venting System/2015 Dated:04.06.2015	M/s Snomex Engineers Limited	18.88	03 months	19.06.2015	In progress	Approval from DFS is Pending.
47	MITES/CP/JNU/TEMP.DORM.-PEB/RT/2015	Construction of Temporary Pre-engineered structure at roof top old CRS, Mahi-Mandvi and Tapti Hostel at JNU Campus, New Delhi"	Open Tender	01.09.2015	Single Packet System	15.09.2015	2	1. M/s Aasra Martech Pvt. Ltd. 2. M/s Arsh Constructions	1. M/s Aasra Martech Pvt. Ltd.	YES	MITES/CP/JNU/TEMP.DORM.-PEB/RT/2015 Dated-14.12.2015	M/s Arsh Constructions	230.92	03 months	Yet to start	In progress	PBG submitted on 30.12.2015

48	MITES/CP/TC/NVS /Pampumpare/Ph-A/2006.	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Village - Gumto district- Papumpare, (Arunachal Pradesh)	Open tender	21.10.2006	Two bid system	14.11.2006				Yes	MITES/CP/TC/NVS /Pampumpare/ phase-A/2006. dated 19.07.2007	M/s. Tama Fabrication works, Naharlagun, Arunachal Pradesh.	1090.72	29.01.2009	29.07.2007	work in progress. School building, Type IV residence, One Girls Dormitory, UG, ESS completed. work progress 94%. (Land dispute is yet to be resolved)	Work delayed due to land dispute at site which is yet to be resolved.
49	MITES/CP/TC/NVS/ MOKUKCHUNG/ PH- A/1R/2007/	Construction of School Building, Kitchen and Dining Building and Dormitory and Development Work for Jawahar Navodaya Vidyalaya at Village - Khensa, Distt. Mokukchung (Nagaland) Phase. - A.	Open tender	23.09.2007	Two bid system	24.10.2007				Yes	MITES/CP/TC/NVS/ MOKUKCHUNG/ PH- A/1R/2007/ dated 25.04.2008	M/s. Ganesh Tamoli, Near Maharishi Vidya Mandir, G.N.B. Road, Silpukhuri, Guwahati, ASSAM	1444.38	05.11.2010	05.05.2008	work in progress (94%).	Work delayed due to change of site after award of work. Slow progress due to abnormal rains, remoteness of site, insurgency in the area, local disturbance and non availability of unskilled and skilled labourer.
50	MITES/CP/TC/NVS /West Kemeng/Ph-A/2008	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at West Kemang (Arunachal Pradesh)	Open tender	16.02.2008	Two bid system	18.03.2008				Yes	MITES/CP/TC/NVS /West Kemeng/Ph-A/2009. dated 26.06.2009	M/s. Tama Fabrication works, Sector-A, Naharlagun-791110, Arunachal Pradesh.	1772.39	20.12.2010	21.06.2009	work in progress (45%).	Slow progress due to abnormal rains, bad weather conditions, delay in issuance of GFC drawings by Client, remoteness of site, insurgency / law & order problem in the area. Letter written to client for approval of termination of the contract.
51	MITES/CP/TC/NVS/UPPEER SUBANSIRI/(Left Over Works)/Phase-A/2007	Left Over Works pertaining to Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Dist. - Upper Subansiri (Arunachal Pradesh)	Open tender	27.10.2007	Two bid system	30.11.2007				Yes	MITES/CP/TC/NVS/UPPEER SUBANSIRI/(Left Over Works)/Ph-A/2009 dated 16.01.2009	M/s. Tama Fabrication works, Sector-A, Naharlagun-791110, Arunachal Pradesh.	1027	24.01.2010	25.01.2009	work in progress. School building handed over. 2nos boys Dormitory, Residence Type IV, ESS completed. (93%)	Slow progress due to land dispute created by local villagers, land slides, heavy rainfall, difficult site condition, and non availability of labour are the reason for delay in completion. School Building, Boys Dormitory 2 nos, Type IV Resi and ESS completed and handedover.
52	MITES/CP/TC/NVS/DHEMAJI/Ph.-B/2005	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Dhemaji (Assam)	Open tender	05.08.2005	Two bid system	09.09.2005				Yes	MITES/CP/TC/NVS/DHEMAJI/Ph.-B/2005. dated 07.06.2006	M/s. Kenik Enterprises, Room No. -1, 2nd Floor, Basar Commercial Complex, Barapani Bazar, Naharlagun-791110, Dist. - Papum-pare (Arunachal Pradesh)	330.11	15.10.2006	16.02.2006	work stopped by contractor. Show cause notice is being issued. Girls dormitory completed and handed over on 15.09.2013. (88%)	Work left abandoned by the contractor. It is being terminated.
53	MITES/CP/TC/NVS/EAST SIANG/Ph.-A/2009.	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Distt. - East Siang (Arunachal Pradesh)	Open tender	19.06.2009	Two bid system	15.07.2009	3	i) M/s Tama Fabrication Works, A- Sector, Naharlagun -791110, (A.P.) ii) M/s Chukhu Bablu, Constructions, P.O./P.S- Doimukh Distt. Papum Pare, Arunachal	M/s Mesnia Enterprises E- Sector, P.O/ P.S.-Nirjuli, District-Papum Pare (Arunachal Pradesh)	Yes	MITES/CP/TC/NVS /EAST SIANG/Ph.-A/2009 dated 23.04.2010	M/s. Chukhu Bablu, Constructions, P.O./P.S. - Doimukh, Distt. - Papumpare, Arunachal Pradesh.	1354.12	09.10.2010	10.04.2010	work in progress. (50%)	Work could not be commenced due to land problem on the part of client. Contractor has commenced the work at site however again stopped by locals from 01.11.2011. Site handed again over on 22.05.2012. Slow progress due to non availability of encumbrance free /dispute free site/ land dispuce with locals and non availability of labour.
54	MITES/CP/TC/NVS - Baksa Ph. A/2009	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Distt. - Baksa (ASSAM).	Open tender	08.12.2009	Two bid system	04.01.2010	3	M/s T&T Projects Limited and M/s Zakirul Hussain	M/s Dihang Edutech Infrastructure Pvt. Ltd.,	Yes	MITES/CP/TC/NVS - Baksa/ Ph. A/2009 dated 05.07.2010	M/s. T&T Projects Limited, T-3, Parmeshwari Building, 3rd floor, Chatribari Road, Guwahati - 781001 (Assam)	1307.38	19.01.2011	20.07.2010	work in progress (68%)	Work delayed due non issuance of GFC drawings, non removal of hindrance by NVS. Slow progress due to local (underground) disturbance.
55	MITES/CO/CP/NVS - Khurda Ph-B/8907-53/Tender/10	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. -Khurda (Orissa)	Open tender	09.08.2010	Two bid system	03.09.2010	3	M/s Ottis Associates Pvt. Ltd., M/s B.N. Parida & Co. and M/s CMM Infraprojects Ltd.	none	Yes	MITES/CO/CP/NVS - Khurda Ph-B/8907-53/Tender/10 dated 23.05.2012.	M/s B.N. Parida & Co, Indoo, A/12, Surya Nagar, Bhubaneswar -751003, Odisha	500.53	07.06.2013	08.06.2012	work in progress 85%	work delayed on the part of contractor penalty is being imposed and notice for non performance is being issued.
56	MITES/CO/CP/NVS-Fatehpur PhB(Leftover works)/8788-53/Gen/09	Leftover works for Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Fatehpur (U.P.).	Open Tender	08.12.2009	Two bid system	23.12.2009	2	M/s Fortuna Foundations Engineers & Consultants Private Limited and M/s Srinath Builders & Housing Co. (Pvt.) Ltd.	Nil	Yes	MITES/CO/CP/NVS Fatehpur PhB(Leftover works)/8788-53/Gen/09 dated 18.10.2010	M/s. Srsrinath Builders & Housing Co Pvt Ltd., Guwahati (Assam)	225.36	03.06.2011	04.11.2010	work in progress 94%	Notice is being issued on account of slow progress on the part of contractor.
57	MITES/ROC-II/CP/NVS-Mon Ph B/8937-53/Tender/13	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Mon (Nagaland)	limited tenders	03.04.2013	Single bid system	03.05.2013	4	i) M/s Srinath Constructions & Merchants Co. (P) Ltd., Guwahati (Assam); ii) M/s Bright Construction Corporation, Guwahati (Assam); iii) M/s Rustom Enterprises, Itanagar (Arunachal Pradesh); iv) M/s Ansari & Co., Dimapur (Nagaland); v) M/s M. Shongsir & Sons Enterprises, Chandel (Manipur); vi) M/s Rishabh Construction (P) Ltd., Jaipur (Rajasthan); vii) M/s Fortuna Foundations Engineers & Consultants Pvt.Ltd, Lucknow (UP);	i) M/s Srinath Constructions & Merchants Co. (P) Ltd., Guwahati (Assam); ii) M/s Bright Construction Corporation, Guwahati (Assam); iii) M/s Rustom Enterprises, Itanagar (Arunachal Pradesh); iv) M/s Ansari & Co., Dimapur (Nagaland); v) M/s M. Shongsir & Sons Enterprises, Chandel (Manipur); vi) M/s Rishabh Construction (P) Ltd., Jaipur (Rajasthan); vii) M/s Fortuna Foundations Engineers & Consultants Pvt.Ltd, Lucknow (UP); viii) M/s Neeraj Construction Co., Chandigarh; ix) M/s Real Uttam Builders, Kanpur (U.P.)	Yes	MITES/ROC-II/CP/NVS Mon Ph B/8937-53/Tender/13 dated 03.12.2013	M/s Ansari Con Com, Dimapur, Nagaland.	1072.89	09.12.2014	10.12.2013	work in progress 55 %	Delay in handing over site by client, Abnormal rains, Land slides and law & order/ insurgencies problems.

58								viii) M/s Neeraj Construction Co., Chandigarh; ix) M/s Real Uttam Builders, Kanpur (U.P.) and x) M/s Garg Builders, Delhi.	and x) M/s Garg Builders, Delhi.								
59	BITES/ROC- II/CP/NVS- Amritsar Ph B/8991- 53/Tender/14	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Amritsar-II (Punjab)	Limited tenders	29.09.2014	Single bid system	17.10.2014	4	i) M/s Garg Builders, Delhi ii) M/s Rishabh Construction (P) Ltd., Jaipur (Rajasthan) iii) M/s Sam (India) Built Well Pvt. Ltd., New Delhi iv) M/s Ansari & Co. Dimpur v) M/s Neeraj Construction Co. Sirsa (Haryana); vi) M/s Rustam Enterprise, Tawang vii) Ms/ Aries Construction Co. Pvt. Ltd., III K-9, Lajpat Nagar, New Delhi -110024	None	Yes	BITES/ROC- II/CP/NVS Amritsar II Ph B/8991- 53/Tender/14 dated 09.04.2015	M/s Neeraj Construction Company, H. No. 170, F.F, Sector - 18 A, Chandigarh	725.04	23.03.2016	After award of work	Work in progress 37%	
60	BITES/CP/TC/ UB/Package- I/BW/2014	Construction of Boundary Wall & Gate at Central University of Bihar Campus, Panchanpur, Gaya	Open tender	13.06.2014	Two bid system	04.07.2014	6	(i) M/s JPG Engineerts Pvt Ltd. (ii) M/s Civcon Construction Pvt. Ltd (iii)M/s Kamal Kumar Jain (iv)M/s Magadh Construction Works (v)M/s Awadhesh Construction	(i) M/s Anupma Construction	Yes	BITES/CP/TC/CUB /Package- I/BW/2014 dated 5.10.2014	Awadhesh Construction, Gaya	1065.45	13.06.2015	14.10.2014	ork in progress 80%	The total length of boundary wall is about 7.5 kms. Out of which about 2.4 kms are under hindrance due to Village area.
61	BITES/CP/TC/ UB/Package- 2/Buildings/201 5	Construction of Administrative building, Schools, Lecturehall Complex, Hostels etc at Central University of South Bihar Camous, Panchanpur, Gaya	Open tender	12.02.2015	Two bid system	08.04.2015	4	(i) M/s Shapoorji Pallonji And Company Private Limited (ii) M/s Era Infra Engineering Limited (iii)M/s JMC Projects (India) Limited	(i) M/s Gannon Dunkerly & Co. Ltd	Yes	BITES/CP/TC/CUB /Package- 2/Buildings/2015 dated 27.07.2015	JMC Projects (India) Ltd, Kolkata	15165.975	10.08.2017	11.08.2015	ork in progress 2.8%	