

Details of Contracts during the Month July 2015																
Ref: No: RITES/CO/VIG/Policy/G-10, Dated 10.07.2012																
Tender No.	Item / Nature of work	Mode of Tender Enquiry	Date of Publication of NIT / LIT	Type of Bidding (Single/Two Bid System)	Last date of receipt of Tender	Numbers of tenders received	Numbers & names of parties qualified after technical evaluation	Numbers & names of parties not qualified after technical evaluation	Whether contract awarded to lowest	Letter of Award/Letter of Acceptance No. & Date	Name of contractor	Value of Contract (Rs. lakh)	Scheduled date of completion of supplies/work.	Actual date of start of work	Actual date of completion	Reasons for delay, if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	RITES/CP/TC/DU/RENOVATION/WH/2012	Renovation P.G. Woman Hostel at North Campus, University of Delhi, Delhi	OPEN TENDER	04.12.2012	Two packet System	5	1) M/s MAC Associates	1) M/s Nanad Kishore Anil kumar 2) M/s Bhavan Enterprises 3) M/s Fortuna Foundation Engg (P) Ltd. 4) M/s G & G Infratech Pvt. Ltd.	YES	RITES/CP/TC/DU/RENOVATION/WH/2012 dated: 19.03.2013	M/s MAC Associates	623.2	25.04.2014	26.04.2013	Work in progress	Out of four block, two blocks have been renovated and taken over by client. Two blocks comprising 60% of total work front are made available by client in Sep14. Reasons for delay are delay in handing over of site by DU and restricted working hours in Girl's hostel area. Certain additional works like renovation of kitchen/dining & some additional items for renovation of hostel rooms have been entrusted by client. The approval for deviated amount has been received from client on 27.7.2015.
2	RITES/CP/TC/RAMJAS/SCIENCE BLOCK/2013	Construction of New Academic Block (Science Block) and Renovation of Academic/Administrative / Laboratory/Library Block at Ramjas College, Delhi.	OPEN TENDER	19.04.2013	Two packet System	2	i. M/s Rakesh Brothers, 207, Jaina Tower-II, Distict Centre, Janak Puri, New Delhi - 110058 ii. M/s R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi - 110027	Nil	YES	RITES/CP/RAMJAS/SCIENCE BLOCK/2014 dated: 31.01.2014	M/s R.S. Khanna & Sons	1439.29	13.05.2015	15.02.2014	Work in progress	Shifting of services lines passing through the site and delay in issue of GFC structural drawings & R18delay in decisions by client.
3	RITES/CP/TC/DU/CIC & Parking/Architect/2013	Appointment of Architect for Construction of Cluster Innovation Centre and Multilevel Parking at North Campus, University of Delhi, Delhi.	OPEN TENDER	21.12.2013	Two packet System	9	i) M/s Development Consultant, 209-C, Masjid Moth, New Delhi-49 ii) M/s KNY Projects Pvt. Ltd., KNY House A-877 (A Block) Sushant Lok-1, Near MG Road Metro Station, Gurgaon-122002 iii) M/s Creative Group, M-59 Saket, New Delhi-110017	i) M/s Renu Khanna & Associates, Architects and Interior Designers 138, Sector-10, Panchkula Haryana. ii) M/s Creative Consortium, SCO 56, Swastik Vihar, MDC , Panchkula-134109 iii) M/s Kapoor & Associates AD-110 C, Ring Road, Shalimar Bagh, New Delhi-110088 iv) M/s Architect Yetinder Mathur, U-21, Green Park Extension, New Delhi-110016 v) M/s Design Associates INC. S-23, 2nd Floor, Star City Mall, Mayur Vihar Phase-1, Exte4nsion, Delhi-110091 vi) M/s Fountainhead, C-9/9148, Vasant Kunj, New Delhi-110070	YES	RITES/CP/TC/DU/CIC & Parking/Architect/2014 dated: 31.03.2014	M/s KNY Projects Pvt. Ltd., Gurgaon	Fee @ 0.73% of Project Cost	30.09.2015	31.03.2014	Work in progress	Conceptual plans of the building were submitted to DU in June 2014. Approval of conceptual plans is pending from DU. Now DU vide their letter dated 01.05.2015 has asked RITES for keeping the work in abeyance till further instructions.
4	RITES/CP/TC/DU/NORTH CAMPUS/ZOOLOGY/2013	Construction of Vertical extension of Zoology Department at North Campus, University of Delhi	OPEN TENDER	19.12.2013	Two packet System	5	1. M/s FCC Projects Pvt. Ltd., 117/N/10, Kulwanti House, Kakadeo, Kanpur-208025 2. M/s R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi-110027	1. Aggarwal Company, B-18, Sector-B, Aliganj, Lucknow-226024. 2. M/s Nand Kishore Anil Kumar, 45, Priyadarshani Vihar, Part-1, Opp. Gurudwara Nanak Piao, Delhi - 110009 3. M/s DCS Limited, Plot no.169, Road No. 11, Prashassan nagar Jubilee Hills, Hyderabad-500096, A.P., India.	YES	RITES/CP/TC/DU/NORTH CAMPUS/ZOOLOGY/LOA/2014 dated 01.04.2014	M/s R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi-110027	480.35	21.12.2015	22.09.2014		After award of work the scope of work was changed by client. The reasons for delay in works are delay in release of funds for execution and delay in decisions by client.
5	RITES/CP/TC/ROC-II/NABI/Agri Food Cluster Campus/2013	Construction and Development of Agri Food Cluster Campus of National Agri Food Biotechnology Institute (NABI) at Mohali (Punjab)	open tender	25.08.2013	one packet system	12	1. M/s Unity Infraprojects Ltd. 2. M/s Sam (India) Builtwell Pvt. Ltd. 3. M/s K.S.M Bhashir Mohammed & Sons	1. M/s IVRCL Ltd. 2. m/s Brahmaputra Infrastructure Ltd. 3. M/s Rohan Builders Pvt. Ltd. 4. M/s Rajdeep Buildcon Pvt. Ltd. 5. M/s NCC Limited. 6. M/s URC Construction (P) Ltd. 7. M/s ERA Infra Engineering Ltd. 8. M/s jmc projects (i) Ltd. 9. M/s Aluwalia Contracts (I) Ltd.	YES	RITES/CP/TC/ROC-II/NABI/Agri Food Cluster Campus/LOA/2014 dt.06.05.2014	M/s Sam (India) Built Well Pvt. Ltd.	13719.32	20.05.2016	21.05.2014	Work in progress	-
6	RITES/CP/TC/ROC-II/Lunch cum recreation space ROC-I&II/2014	Creation of lunch cum recreation space at ROC-I & II	Limited tender	28.05.2014	Single packet system						M/s Garg Builders, Delhi	229.83	31.03.2015	01.01.2015	Work in progress	Due to extra work

7	MITES/CP/TC/ROC-II/CIAB/2014/R1 Dt. 20.10.2014	Construction and Development of Centre of Innovative and Applied Bio-processing (CIAB) at Mohali (Punjab).	-	-	-	-	-	-	-	-	MITES/CP/TC/ROC-II/CIAB/R1/LOA/2015 Dt. 05.02.2015	M/s Sam (India) Builtwell Pvt. Ltd.	4205.13	19.08.2016	20.02.2015	Work in progress	-
8	MITES/CP/TC/ROC-II/JMI/Road Work/2015	Construction of Additional Accommodation for Girls Students Hostel at JMI, New Delhi. SH:- Earth work Excavation and Road work (RCC) From main gate to exiting peripheral CC Road.	Open tender	-	Single packet system	-	-	-	-	-	MITES/CP/TC/ROC-II/JMI/Road work/2015 dt. 16.07.2015	M/s Harindra Builders A-24, Asha Park Jail Road, New Delhi-110018	Rs. 12,45,345.00	30.09.2015	31.07.2015	Work in progress	-
9	MITES/CP/GGV-Chem & Zoology Bldgs/2013	Construction of Zoology and Chemistry Department Building at Guru Ghasidas Vishwavidyalaya Campus, Koni, Bilaspur, Chhattisgarh	Open Tender	21.03.2013	Two bid system	12.04.2013	4	1. M/s Mundeshwari Construction, 2. M/s Rajendra Kumar Poddar, 3. M/s Nabin Designers & Constructions (P) Ltd, 4. M/s SBEC Projects Private Limited	-	Yes	MITES/CP/GGV-Chem & Zoology Bldgs/2013 dated 25.06.2013	M/s Mundeshwari Construction	1765.68	12 Month	Awarded on 25.06.2013	Work in progress	Delay due to heavy rain fall,Lok sabha and Vidhanshabha Elections,Shortage of sand due to minning ban.Non availability of drawings/details (to be provided by the client).
10	MITES/CP/TC/GGV-Hostel/2013	Construction of Boys Hostel at Guru Ghasidas Vishwavidyalaya Campus, Koni, Bilaspur, Chhattisgarh	Open Tender	08.02.2013	Two Packet System	22.03.2013	2	1. M/s Gupta Enterprises, 2. M/s Sam India Builtwell Pvt Ltd.	-	YES	MITES/CP/TC/GGV-Hostel/2013 Dated 09.09.2013	M/s Gupta Enterprise	27777.66	12 month	awarded on 12.08.2013	Substantially completed	Delay due to heavy rain fall,Lok sabha and Vidhanshabha Elections,Shortage of sand due to minning ban.Non availability of drawings/details (to be provided by the client).
11	RITRES/CPTC/MDBP/NSIC/Pkg-I/R-I/2010	Construction of Marketing Development cum Business Park Including Lifts And Ancillary Works at NSIC Complex at Okhla Industrial State, New Delhi-110020	Open Tender	23.11.2010	Two bid system	16.12.2010	8	i) M/s. IVRCL Infrastructures & Projects Limited (ii) Nagarjuna Private Construction Co. Ltd. (iii) Ahluvalia Contracts (India) Limited,New Delhi (iv) M/s Sam (India) Built Well Pvt Ltd (v) M/s Unity Infra Projects Limited	(i)M/s URC Construction Limited (ii) M/s JMC Projects (India) Limited (iii) M/s Era Infra Engineering Limited	YES	RITRES/CP/TC/MDBP/NSIC/Pkg-I/R-I/2010 dt 12.05.2011	M/s.IVRCL Infrastructures & Projects Limited	7635.48	26.08.2012	27.05.2011	Work in progress	
12	MITES/CP/TC/ROC-II/SS(G+15)/Bose Institute/Financial Bid/2014	Construction of Super Structure (G+15) for Unified Academic Campus of Bose Institute at Plot No. 80, JL No. 3, Block-EN, Mouza-Mohisbathan, Sector-V, Salt Lake, Kolkata, West Bengal	Bids Invited from Five Prequalified Bidders	24.06.2014	Single packet system	Financial Bids opened on 23.07.2014	Only Four bidders have submitted the Financial bid	N.A.	N.A.	YES	MITES/CP/TC/ROC-II/SS(G+15)/Bose Institute/Financial Bid/2014 Dated: 29.08.2014	M/s ITD Cementation India Limited	13344.09	12.09.2016	Work awarded on 29.08.2014	Work in progress	
13	MITES/CP/TC/NIT Meghalaya/PKG-I/Financial bid/RI/2014	Construction of Administrative Block, Academic Building, Library, Lecture Hall etc. of NIT, Meghalaya at Sohra, Meghalaya Package-I	Bids Invited from fourteen Prequalified Bidders	21.07.2014	Single packet system	Financial Bids opened on 30.07.2014	Only Four bidders have submitted the Financial bid	N.A.	N.A.	YES	MITES/CP/TC/NIT Meghalaya/PKG-I/Financial bid/RI/2014 Dated: 01.09.2014	M/s Shree Gautam Construction Co. Ltd., Guwahati	17442.22	15.09.2016	Work awarded on 01.09.2014	Work in progress	
14	MITES/CP/TC/NIT Meghalaya/PKG-II/2014	Construction of Auditorium Building, Boys Hostel (Single Seater), Girls Hostel (Single Seater), Boys Hostel (Three Seater), Director's Bungalow, Guest Hose, Resident Type D & E etc of National Institute of Technology Meghalaya at Sohra (Cherrapunji), Meghalaya -Package II	Open Tender	06.06.2014	Two Packet System	07.07.2014	5	1. M/s Rishabh Construction Pvt. Ltd. 2. NIL 3. M/S Badri Rai and Co. 4. M/s Simplex Infrastructure Ltd. 5.M/s M/s N.C.C. Limited 5.M/s Shree Gautam Construction Co. Ltd.		yes	MITES/CP/TC/NIT Meghalaya/PKG-II/LOA/2014/84 Dated: 13.11.2014	M/s Badri Rai & Co. , Dibrugarh	15681.7	28.11.2016	Work awarded on 13.11.2014	Work in progress	

15	RITES/CP/DP/TC/HARI NAGAR/BLDG/8903-53/2012	Construction of Police Station & Residences at Hari Nagar, New Delhi	Open Tender	7/6/2012	Two Packet System	28.06.2012	11	1. M/s MBL Infrastructure Ltd 2. M/s Gupta Enterprises 3. M/s Agarwal Company 4. M/s Iqbal Construction Co. 5. M/s BCC Developers & Promoters Pvt Ltd. 6. M/s Kashyapi Infrastructures Pvt. Ltd. 7. M/s Narain Dass R. Israni & Co. Pvt Ltd. 8. M/s Adhar Stumbh Township Pvt Ltd. 9. M/s Mittal Construction Unit. 10. M/s P.S. Constructions. 11. M/s Garg Builders	Nil	Yes	RITES/CP/DP/TC/HARI NAGAR/BLDG/8903-53/2012 dated 13/12/2012	M/s. MBL Infrastructures Ltd., New Delhi	1887.74	26/02/2014	27/12/2012	In progress	Delay in site clearance.
16	RITES/CP/DP/Janak Puri/PS & Residences/8894-53/2013	Construction of Police Station and Staff Quarters at Facility Centre at Janakpuri, New Delhi	Open Tender	30/08/2013	Two Packet System	24/09/2013	3	1. M/s. Garg Builders 2. M/s. Jaycon Infrastructure Ltd. 3. M/s. Aries Construction Co. Pvt. Ltd.	Nil	Yes	RITES/CP/DP/Janakpuri/PS & Residences/8894-53/2013 dated 04/02/2014	M/s. Garg Builders, Delhi	2307.61	12/11/2015	13/03/2014	In progress	Delay in clearing of site.
17	RITES/CP/DP/TC/Dwarka/Sec-19/Police Housing/8897-53/2013	Construction of Police Housing Complex for Delhi Police at Sector 19, Dwarka, New Delhi	Open Tender	20/07/2013	Two Packet System	23/08/2013	4	1. M/s MBL Infrastructure Ltd., New Delhi 2. M/s BCC Developers & Promoters Pvt. Ltd., New Delhi 3. M/s BL Goel & Co., New Delhi 4. M/s Jaycon Infrastructure Ltd., New Delhi	Nil	Yes	RITES/CP/DP/TC/Dwarka/Sec-19/Police Housing/8897-53/2014 dated 13/03/2014	M/s Jaycon Infrastructure Ltd., New Delhi	4897.96	24/09/2015	25/03/2014	In progress	Work delayed because of delay in release of funds by Delhi Police.
18	RITES/CP/DP/22 Works/Architect - Consultant/2010	Appointment of Architect for Construction of Delhi Police Projects for Group-3 North West Delhi Works	Open Tender	19/03/2010	Two Packet System	07.04.2010	28	1. M/s R.K. Associates 2. M/s Muralage Associates 3. M/s Goel Uday Pande Cosultant 4. M/s Nivedita & Associates 5. M/s Kapoor & Associates 6. M/s DDF Consultants P. Ltd. 7. M/s G.C. Sharma 8. M/s Datta & Datta Associates 9. M/s STUP Consultant 10. M/s Limba Associates 11. M/s Creative Consotium 12. M/s Sanreen Designer 13. M/s Buildcon Solutions 14. M/s SEMAC Limited 15. M/s CNA Architect 16. M/s Enarch Consultant P. Ltd 17. M/s Kothari Associates P. Ltd. 18. M/s Ghezzi Eastern Ltd. 19. M/s Mukesh & Associates 20. M/s Adlakh Associates 21. M/s Fountainhead 22. M/s Dvynamic Project	1. M/s PEE Consultants 2. M/s Astro Archeeners 3. M/s SMEC India P. Ltd. 4. M/s Sanjay Prakash & Associates 5. M/s KNY Projects Pvt. Ltd. 6. M/s Mathur Ugam & Associates	Yes	RITES/CP/DP/22 Works/Arch. - Consultant/2010 dated 24/05/2010	M/s. Nivedita Uday Pande & Consultant, New Delhi	52.33	Depends on the works awarded to the contractor	24/05/2010	In progress	No delay.
19	RITES/CO/CP/DP/ROHINI (SEC11)/BLDG/8844-53/2011	Construction of Delhi Police Housing at Sector-11, Rohini, New Delhi	Open Tender	31/08/2011	Two Packet System	30.09.2011	13	1. M/s MBL Infrastructures Ltd 2. M/s Apex Construction Co 3. M/s Gannon Dunkerley & Co. Ltd 4. M/s B.L. Goel & Co. 5. M/s Shri Pal Goel 6. M/s Ramky Infrastructure Ltd 7. M/s RSB Projects Limited 8. M/s Aadhar Stumbh Township Pvt. Ltd. 9. M/s Radha Construction Co.	1. M/s Globe Civil Projects Pvt. Ltd 2. M/s Winner Construction Private Limited 3. M/s Agarwal Company 4. M/s Avant Developments Pvt. Ltd 5. M/s Garg Builders	YES	RITES/CO/CP/DP/ROHINI (Sec-11)/BLDG/8844-53/2012 dated 28/02/2012	M/s. Apex Construction Co., New Delhi	2089.62	13/03/2014	14/03/2012	In progress	Initial delay in site clearance and availability of drawings
20	RITES/CP/DP/TC/Dabri/8900-53/2014	Construction of Police Station at Dabri, New Delhi	open	4/2/2014	Two Packet System	3/3/2014	6	1. M/s. Garg Builders 2. M/s. Jaycon Infrastructure Ltd. 3. M/s. Multitech Construction Company 4. M/s. Surendra Kumar 5. M/s. Agarawal Company 6. M/s. S & S Technocrats Pvt. Ltd.	Nil	Yes	RITES/CP/DP/TC/Dabri/8900-53/2014 dated 23/06/2014	M/s. Garg Builders, Delhi	830.33	16/04/2015	17/07/2014	In progress	Because of non release of funds by Delhi Police, work got delayed.
21	RITES/CP/DP/TC/PUNJABI BAGH/BLDG/8898-53/2012	Construction of Police Station & Residences at Punjabi Bagh, New Delhi	Open Tender	9/5/2012	Two Packet System	22.06.2012	10	1. M/s MBL Infrastructure Ltd 2. M/s Gupta Enterprises 3. M/s Agarwal Company 4. M/s N.S. Associates Pvt. Ltd. 5. M/s BCC Developers & Promoters Pvt Ltd. 6. M/s Kashyapi Infrastructures Pvt. Ltd. 7. M/s Narain Dass R. Israni & Co. Pvt Ltd. 8. M/s Adhar Stumbh Township Pvt Ltd. 9. M/s Freyssinet Pre-Stressed Concrete Company Ltd.	1. M/s Amba Oxy Enterprises (P) Ltd.	Yes	RITES/CP/DP/TC/PUNJABI BAGH/BLDG/8898-53/2012 dated 16/01/2013	M/s. N.S. Associates Pvt. Ltd., New Delhi	2335.87	29/05/2014	30/01/2013	In progress	Initial delay in site clearance and existing Police Station still not vacated.

22	2 2	Appointment of Architect for Construction of Delhi Police Projects for Group-4 South West Delhi Works	Open Tender	19/03/2010	Two Packet System	07.04.2010	28	1. M/s R.K. Associates Muralage Associates 4. M/s Kapoor & Associates DDF Consultants P. Ltd. 6. M/s G.C. Sharma Datta & Datta Associates Consultant Associates Consotium Designer Solutions Limited 15. M/s Enarch Consultant P. Ltd Kothari Associates P. Ltd. Ghezzi Eastern Ltd. Mukesh & Associates Adlakha Associates Fountainhead Dynamic Project	2. M/s 3. M/s Goel 5. M/s 7. M/s 8. M/s STUP 9. M/s Limba 10. M/s Creative 11. M/s Sanreen 12. M/s Buildcon 13. M/s SEMAC 14. M/s CNA Architect 16. M/s 17. M/s 18. M/s 19. M/s 20. M/s 21. M/s	1. M/s PEE Consultants 2. M/s Astro Archeeners M/s SMEC India P. Ltd. 4. M/s Sanjay Prakash & Associates 5. M/s KNY Projects Pvt. Ltd. 6. M/s Mathur Ugam & Associates 7. M/s Nivedita & Uday Pande Consultant	Yes	22 2	M/s. Creative Consortium, New Delhi	60.41	Depends on the works awarded to the contractor	24/05/2010	In progress		
23	RITES/CP/DP/TC/KONDLI/BLDG/8842-53/2012	Construction of Police Line & Residential Quarters at Kondli Check Post, Delhi	Open Tender	14/12/2011	Two Packet System	06.01.2012	6	1.M/s SAM India Built Well Pvt. Ltd. 2.M/s BL Goel & Co 3.M/s MBL Infrastructures Ltd 4.M/s IVRCL Ltd. 5. M/s Anurag Enterprises 6. M/s Unity Infracorps Limited		NIL	YES	RITES/CP/DP/TC/KONDLI/BLDG/8842-53/2012 dated 17/05/2012	M/s. MBL Infrastructures Ltd., New Delhi	4060.33	31/05/2014	01/06/2012	In progress	Initial delay in site availability because of encroachment.	
24	RITES/CP/DP/TC/Jyoti Nagar/8887-53/2013	Construction of Police Station & Staff Quarters at Jyoti Nagar, Delhi	Open Tender	20/07/2013	Two Packet System	21/08/2013	4	1. M/s. MBL Infrastructure Ltd. 2. M/s BCC Developers & Promoters Pvt. Ltd. 3. M/s. Jaycon Infrastructure Ltd.		1. M/s. Surendra Kumar	Yes	RITES/CP/DP/TC/Jyoti Nagar/8887-53/2013 dated 06/01/2014	M/s. Jaycon Infrastructure Ltd., New Delhi	2786.15	19/08/2015	20/02/2014	In progress	Initial delay in transfer of clear site.	
25	RITES/CP/DP/TC/Shahdara/8890-53/2013	Construction of Police Station and Staff Quarters at Shahdara, Delhi	Open Tender	30/08/2013	Two Packet System	23/09/2013	3	1. M/s. Garg Builders Infrastructure Ltd. 2. M/s. Jaycon 3. M/s. Malhotra Construction Pvt. Ltd.		Nil	Yes	RITES/CP/DP/TC/Shahdara/8890-53/2013 dated 12/02/2014	M/s. Malhotra Construction Pvt. Ltd., Hissar, Haryana	2499.99	02/03/2016	03/03/2014	In progress	Tree cutting permission received in september 2014. Work started in sep-14 only.	
26	RITES/CP/DP/TC/DCP-NE-Office/Seelampur/8891-53/2013	Construction of NE-DCP Office, Seelampur, Delhi	Open Tender	1/6/2013	Two Packet System	1/7/2013	6	1. M/s. Agarwal Company 2. M/s R.B. Chy: Ruchi Ram Khatter & Sons 3.M/s. MBL Infrastructures Ltd. 4. M/s. Garg Builders		1. M/s. Gupta Enterprises 2. M/s. Surendra Kumar	Yes	RITES/CP/DP/TC/DCP-NE-Office/Seelampur/8891-53/2013 dated 23/01/2014	M/s. R.B. Chy: Ruchi Ram Khatter & Sons, New Delhi	1458.92	09/11/2015	10/03/2014	In progress	Late handing over of site by Delhi Police and late receipt of permission of tree cutting.	
27	RITES/CP/TC/DP/DwarkaSec-9/Residences/3573-53/1R/2013	Construction of Residences for Delhi Police at DAP Lines, at sec-9, Dwarka, New Delhi	open	28/11/2013	Two Packet System	30/12/2013	6	1. M/s. B.K. Consortium Engineers Pvt. Ltd. 2. M/s. Canon Engineering Constructions 3. M/s. Apex Constructions 4. M/s. Universal Constructions & Engineering Pvt. Ltd. 5. M/s. MBL Infrastructure Pvt. Ltd. 6. M/s. SOM Projects Pvt. Ltd.		Nil	Yes	RITES/CP/TC/DP/Dwarka Sec-9/Residences/3573-53/1R/2013 dated 26/06/2014	M/s. SOM Projects Pvt. Ltd., New Delhi	3710.94	06/07/2016	07/11/2014	In progress	No delay.	
28	RITES/CP/DP/TC/Dwarka Sec 16 C/PS & Residences/8896-53/2013	Construction of Police Station and Staff Quarters at Sec 16 C, Dwarka, New Delhi	open	24/10/2013	Two Packet System	27/11/2013	4	1. M/s. Aadhar Stumbh Township Pvt. Ltd. 2. Sam (India) Buitwell Pvt. Ltd. 3. M/s. Jaycon Infrastructure Ltd. 4. M/s. MBL Infrastructure Ltd.		Nil	Yes	RITES/CP/DP/TC/Dwarka Sec-16C/8896-53/2013 dated 27/06/2014	M/s. Jaycon Infrastructure Ltd., New Delhi	3568.95	15/11/2015	16/07/2014	In progress	Work delayed because of delay in release of funds by Delhi Police.	
29	RITES/CP/TC/UAO/FCI/Allahabad/2009	Construction of Undergraduate Lecture Theatre Complex at FCI Campus, University of Allahabad	open	11.07.2009	two								RITES/CP/TC/UAO/FCI/Allahabad/2009/ Dt 19.11.2009	M/s IVRCL Infrastructure and Projects Ltd., A - 41, Tower - B, 1st. Floor, Lobe - 4, Sector - 62, Noida - 201307	3665.00	03.06.2011	04.12.2009	In progress	Contractor delaying the work. Penalty is being imposed.
30	RITES/CP/TC/UAO/USIC/2013	Construction of HFIBF/ USIC Building at University of Allahabad	open	19.07.2013	two	08.08.2013	1	1)M/S Gupta Enterprises		NIL	Yes	RITES/CP/TC/UAO/2013 Dt 17.01.2014	M/s Gupta Enterprises, 252 G, Sant Nagar, East of Kailash, New Delhi - 110065	583.17	01/04/2015	02/07/2014	In progress	More than 6 months delay in transferring the clear site for execution of work.	
31	RITES/CP/TC/UAO-Allahabad/Heritage/VH/2013	Conservation of Vijayanagram Hall at Allahabad University, Allahabad	open	27.05.2014	two	17.06.2014	1	1)M/s Savani Construction Co. Pvt. Ltd.		NIL	Yes	RITES/CP/TC/UAO-Allahabad/8858-53/Heritage Building/VH/2013 dated 08.04.2015	M/s Savani Construction Co. Pvt. Ltd., Mumbai	709.05	21.12.2016	22.04.2015	In progress		
32	RITES/CP/TC/UAO-Allahabad/MCC/LT/2014	Construction of Lecture Theatre Complex at MCC campus.	open	01.05.2014	two	27.05.2014	3	1.) M/s. Gupta Enterprises 2.) M/s. Garg Builders 3.) M/s. S.N.S. Infracon Pvt. Ltd.		NIL	Yes	RITES/CP/TC/UAO-Allahabad/MCC/LT/2014/9716 dated 04.09.2014	M/s. Garg Builders, Delhi	2052.04					Site not handed over by client.
33	RITES/CP/TC/Allahabad-II/ARCH-CONSULTANT/2009	Consultancy Services for Structural, Electrical and Other Engineering Services for Planning & Construction of Lecture Theatre Complex at FCI Campus etc., Allahabad University, Allahabad - 211002	LIMITED	13-02-2009	SINGLE								RITES/CP/TC/Allahabad-II/ARCH-CONSULTANT/2009 dated 03.03.2009	M/s Neev Architects Interiors & Urban Design Consultants Pvt. Ltd. D-202, Vidisha Apartments, 79, I.P. extension, New Delhi - 110092	6.8	N.A.	28.03.2009	NA	Completion connected with the work of contractor.

34	MITES/CP/TC/AU-Allahabad/ARCH-CONSULTANT/2008	Appointment of Architectural Firm / Company for Consultancy Services for Architectural, Structural, Electrical and Other Services for Planning & Construction of Various Buildings, Interior Design, Renovation, Up Gradation & Installation of Infrastructure / Services / Facilities at Allahabad University, Allahabad(U.P.)	open	28.12.2009	SINGLE						MITES/CP/TC/AU-Allahabad/ARCH-CONSULTANT/2008 dated 22.04.2009	M/s S Kumar & Associates 903, Vishwa Deep Tower, 4, district Centre, Janak Puri, New Delhi - 110058	0.60 % of the Project Cost	NA	07.05.2009	NA	Completion connected with the work of contractor.
35	MITES/CP/AU/Conservation Arch./2011	Request for Proposal for Conservation, Restoration and Preservation of Heritage Buildings at University of Allahabad, Allahabad (U.P.)	Limited	05-01-2011	SINGLE						MITES/CP/AU/Conservation Arch./2011 dated 09.03.2011	M/s Stambh 19, Jaina Building, Roshanara Road, Delhi - 110007	3.91 % of the Gross Value of the Work	N.A.	24.03.2011	NA	Completion connected with the work of contractor.
36	NA	Consultancy Services for Construction of Lecture Theatre Complex at MCC campus.	Limited	NA	SINGLE						MITES/CP/UOA/MCC-NEEV/2013/6772 dated 25.07.2013	M/s Neev Architects Interiors & Urban Design Consultants Pvt. Ltd. D-202, Vidisha Apartments, 79, I.P. extension, New Delhi - 110092	Rs 07/- per sqft	N.A.	30.08.2013	NA	Completion connected with the work of contractor.
37	MITES/CO/CP//DP-BRK Road/AC System/2015	SITC of Centralized Air Conditioning System in PS Building at Barakhamba Road, New Delhi	LIMITED	NA	SINGLE	10.04.2015	7	1. M/s Skyline Air-Conditioning Engineers Pvt. Ltd 2. M/s LG Electronics Pvt. Ltd 3. M/s Aircon Technique Pvt. Ltd. 4. M/s Airwaves Engineers Pvt. Ltd. 5. M/s Snowmex Engineers Ltd. 6. M/s. Perfect Infra Engineers Pvt. Ltd 7. M/s. Hemcool Engineers	NIL	Yes	LOA No. MITES/CO/CP/DP-BRK Road/AC System/2015 dtd. 26/06/2015	M/s. Airwaves Engineers Pvt. Ltd., Pitampura, Delhi	147.74	10.10.2015	10.07.2015	In progress	
38	MITES/CP/TC/CUB/Package-1/BW/2014	Development of CUB Campus at Panchanpur, Gaya	Open	14/06/2014	Two	07.07.2014	6	1. M/s JPG Engineers Pvt. Ltd 2. M/s Civcon Construction Pvt. Ltd 3. M/s Kamal Kumar Jain. 4. M/s Magadh Construction Works 5. M/s Awadhesh Construction	1. Anupama Construction	Yes	MITES/CO/CP/CUB/Package-1/BW/2014 dated 29/09/2014	M/s. Awadhesh Construction, Gaya	1065.45	14.06.2015	14.10.2014	In progress	
43	MITRES/CP/TC/DP/POLICE POST /SAKET DELHI/ 8884-53/ 2012	Construction of Police Post for Delhi Police at District Centre Saket, New Delhi.	Open Tender	28.12.2012	Two bid system	21.01.2013	3	i) M/s. Garg builders ,Ashok Vihar, Delhi (ii) M/s Rakesh Brothers, New Delhi (ii) M/s Srico Projects Pvt. Ltd, Hyderabad		YES	MITES/CP/TC/DP/POLICE POST/SAKET/DELHI/DELHI/8884-53/LOA/2013,DATED: 03.05.2013	M/s.Garg Builders, Ashok Vihar, Delhi	1271.90 lacs	27.08.2014	28.05.2013	15.10.2014	Work completed on 15.10.2014 and Electricity and water connection is being obtained.
46	MITES/CP/TC/DP/POLICE POST /BHIKAJI CAMA/ 2013/R1	Construction of Police Post at Bhikaji Cama Place, New Delhi	Limited Tender	15.03.2013(Tenders were dispatched to shortlisted agencies)	Single bid system	02.04.2013	4	1. M/s Fortuna Foundation Engineers & Consultants, Lucknow 2. M/s S & S Technocrats Pvt. Ltd, New Delhi 3.M/s Neeraj Construction Company, Chandigarh 4. M/s Garg Builders, New Delhi	Nil	YES	MITES/CP/TC/DP/POLICE POST /BHIKAJI CAMA/DELHI/R1/LOA/ 2013/42 dated: 21.05.2013	1 M/s Fortuna Foundation Engineers & Consultants, Lucknow	299.94 lacs	05.03.2014	06.06.2013	31.07.2014	Work completed on 31.07.2014 and has been handed over to the client Delhi Police.
47	MITES/CP/TC/DP/POLICE POST /Gulmohar Park/DELHI/ 8885-53/R1/2013	Construction of Police Post and staff quarters for Delhi Police at Gulmohar Park, New Delhi.	Open Tender	16.04.2013	Two bid system	08.05.2013	1	i) M/s.Agarwal Company,B-18,Sec-B,Aliganj Scheme, Lucknow-226024	Nil	YES	MITES/CP/TC/DP/POLICE POST/Gulmohar Park/DELHI/8885-53/LOA/2013,DATED: 26.07.2013	i) M/s.Agarwal Company,B-18,Sec-B,Aliganj Scheme, Lucknow-226024	635.55 lacs	09.08.2014	10.08.2013	Work in progress	Work in progress
48	MITES/CP/TC/DP/GK-1/ 8881-53/R1/2013	Construction of Police Station and Residential Quarters at Greater Kailash-1, New Delhi.	Open Tender	30.08.2013	Two bid system	26.09.2013	4	1.M/s BCC Developers & Promoters Pvt. Ltd. H-33, Masjid Moth Greater Kailash-II, New Delhi 110048. 2.M/s PMS Buildtech Pvt. Ltd. D-8, LGF, Kailash Colony, New Delhi. 3.M/s Garg Builder, F-19 Ashok Vihar phase-1, Delhi-110052 4.M/s Gupta Enterprises, Engineers, Govt, Contractor & Builders, 252-G Ist Floor Lakshyadeep Plaza Sant Nagar, East of kailash, New Delhi 110065	Nil	YES	MITES/CP/TC/DP/GK-1/8881-53/R1/LOA/2013,DATED: 16.12.2013	M/s PMS Buildtech Pvt. Ltd., D-8, LGF, Kailash Colony, New Delhi-110048	2629.47 Lacs	31.12.2015	01.01.2014	Work in progress	Work in progress

49	RITES/CP/TC/DP/Re-Development/Delhi Cantt/8886-53/R1/2013	Re-Development of Police Colony Delhi Cantt, Delhi.	Open Tender	14.09.2013	Two bid system	17.10.2013	3	(i) M/s. Kamladityya Construction Pvt. Ltd, B-104, Manisha Tower, Plot-7B, Sector-23, Dwarka, New Delhi..(ii) M/s B.K. Consortium Engineers Pvt. Ltd, Middleton Manor, Flat-1B, 9/4, Middleton Row, Kolkata(iii) M/s. MBL Infrastructures Ltd, Baani Corporate One, 303, 3rd floor, Plot-5, Commercial Centre, Jasola, New Delhi.	Nil	YES	RITES/CP/TC/DP/Re-Development/Delhi Cantt/8886-53/R1/LOA/2013, DATED: 17.02.2014	M/s. MBL Infrastructures Ltd, Baani Corporate One, 303, 3rd floor, Plot-5, Commercial Centre, Jasola, New Delhi.	4982.61 Lacs	03.03.2016	04.03.2014	Work in progress.	Work in progress.
50	RITES/ TC /PQ/PU/ Pondi/Auditorium/Civil Package	Construction of "Convention Center" having Auditorium of 2500 seating capacity and ancillary buildings for Pondicherry University at Puducherry	OPEN TENDER	12.10.2011	Two packet	31.10.2011	3	1. M/s B.E. Billimoria & Co. M/s Consolidated Const. consortium Ltd. 3. M/s URC Const. Pvt Ltd.	2. 1. M/s URC Const. Pvt Ltd.	YES	RITES/CP/TC/PQ/PU/Pondi/Auditorium/Civil Package Dated: 24.01.2012	M/s. B.E. Billimoria & Co limited	2929.92	24.07.2013	07.02.2012	work in progress	Financial Crises of the contractor
51	RITES/CP/TC/ CUK- GULBARGA/P HASE-1/2010	Construction of Administrative Building Central Library Guest House Boys Hostel, Girls Hostel, Health Centre, Shopping Centre, Bank & Post Office, Quarters for VC Pro VC, Register, Finance Office, Controller of Examinations Professors, Associate Professors, Assistant Professors Group-, Group-B Group-C, Group-D employees and parking at University Campus at Khadaganchki Village Aland Taluka Gulbarga District in Karnataka-Phase-1.	Open Tender	17.07.2010		23.08.2010	21	1. M/s Shapoorji Pallonji & co. Ltd. 2. M/s IVRCL Infra structures & Project Ltd. 3 M/s Pratibha Const. Engir & contractors (India) Pvt. Ltd 4. Nagarjuna Const. Ltd. 5. M/s SVEC Const. Ltd. 6 .Pratibha Industries Ltd. 7. M/s Consolidated Const. Consortium Ltd. 8. M/s sam (India) Built wall Pvt. Ltd. 9. Ahluwalia Contract (India) Ltd. (10) M/s unity infra project Ltd. (11) M/s Simplex Infra structure Ltd 12. M/s Jampans Const. pvt. Ltd. 13. M/s KMV Project Ltd. 14.M/s Engineering Projects (india) Ltd. 15. M/s Era Infra Engineering Ltd. 16. M/s Jaihind Infra structure Co. 17. M/s URC Const Pvt. Ltd. 18. M/s B.E. Billimoria & co. 19. M/s Prasad company (Project works) Ltd. 20. KBK Infratech Ltd. 21. M/s Ramky Infra structure Ltd.	1. M/s Prasad company (Project works) Ltd . 2. M/s KBK Infratech Ltd. 3.. M/s Ramky Infra structure Ltd.	YES	RITES/CP/TC/CUK-Gulbarga/Phase-1/2010 Dated: 07.12.2010	M/s SVEC Construction Ltd.	5880.51	22.06.2012	22.12.2010	Terminated on 07.12.2012, Final Bill yet to be paid , Party requested for arbitration	SLOW PROGRESS
52	RITES/CP/CUK- Gulbarga/Phase II/2011	Construction of Building for various Schools including site development and bulk services at central University of Karnataka at Gulbarga.	Open Tender	08.01.2011		15.02.2011	10	(i) M/s IVRCL Infrastructure & project Limited (ii) M/s BE Billimoria Co. Limited. (iii) M/s URC Constructions Private Limited (iv) M/s Nagarjuna Construction Company Ltd. (v) M/s Shapoorji Pallonji & Co. Ltd. (vi) M/s Era Infra Engineering Limited. (vii) M/s Engineering Project (India) Ltd. (viii) M/s JMC Projects India Ltd. (ix) M/s Unity Infra Projects Limited (x) M/s KCP project Ltd.	4	YES	RITES/CP/CUK-Gulbarga/Phase-II/2011 Dated: 09.05.2011	M/s EPIL Project Ltd	12891.75	24.05.2013	24.05.2011	Terminated and under arbitration	Not mobilized at Site
53	RITES/CP/CUK- GULBARGA/P HASE-II/2011 (R)	Construction of Buildings for various Schools including site development and bulk services at Central University of Karnataka at Gulbarga	Limited Tende	18.08.2011	One packet System	06.09.2011	7	i) M/s Unity Infra Projects Limited (ii) M/s URC Constructions Private Limited (iii) M/s IVRCL Limited (iv) M/s NCC Limited (v) M/s Era infra Engineering Ltd. (vi) M/s JMC Projects India Ltd. (vii) M/s BE Billimoria.	-	YES	RITES/CP/CUK/Gulbarga/Phase-II/2011 (R)/ LOA / 2011/ 74 dated: 03.10.2011	M/s Unity Infra Project Ltd.	13576.836	17.10.2013	18.10.2011	Work in progress/Progress as on 31.07.2015-65%	1.Non availability of sand ,water for construction. 2.Slow progress due to financial crisis of the Contractor
54	RITES/CP/CUK/ GUL/PKG- 1A/2R/2013	Construction of Balance Works of Administrative Building, Girl's Hostel, Boy's Hostel & Guest House for Central University of Karnataka at Distt. Gulbarga (Karnataka)	Open Tender	30.01.2013	One packet System	20.02.2013	1	i) M/s KMV Projects Ltd.,Hyderabad	Non	Lone Bidder	RITES/CP/CUK/GUL/PKG-1A/2R/2013 dated: 22.04.2013	i) M/s KMV Projects Ltd.,Hyderabad	2661.56	06.02.2014	07.05.2013	Work in progress/Progress as on 31.07.2015-94%	Non availability of sand ,water for construction.
55	RITES/CP/CUK/ GUL/PKG- 1B/2R/2013	Construction of Balance Works of Quarters of VC, Pro VC, Registrar,FO, COE, Professor, Asst.Professor etc. for Central University at Distt. Gulbarga (Karnataka) Package - 1B	Open Tender	30.01.2013	One packet System	20.02.2013	1	i) M/s KMV Projects Ltd.,Hyderabad	Non	Lone Bidder	RITES/CP/CUK/GUL/PKG-1B/2R / 2013 dated 22.04.2013	M/s KMV Projects Ltd.,Hyderabad.	1444.91	06.01.2014	07.05.2013	Work in progress/Progress as on 31.07.2015-98.4%	Non availability of sand ,water for construction.
56	RITES/CP/CUK/ GUL/PKG- 1C/2R/2013	Construction of Buildings - Central Library, Health Center, Shopping Center, Bank & Post Office & Staff Quarters for Central University of Karnataka at Distt.Gulbarga (Karnataka)	Open Tender	30.01.2013	One packet System	21.02.2013	1	i) M/s KMV Projects Ltd.,Hyderabad	Non	Lone Bidder	RITES/CP/CUK/GUL/PKG-1C/ 2R/2013 dated: 22.04.2013	M/s KMV Projects Ltd.,Hyderabad.	3135.09	06.04.2014	07.05.2013	Work in progress/Progress as on 31.07.2015-96%	Non availability of sand ,water for construction.
57	RITES/CP/CUK- KARNATAKA/G ULBARGA/TC/ 8874-53/2012	Construction of Boundary wall at Central University of Karnataka at Distt. Gulbarga(Karnataka)	Open Tender through Press	02.03.2012	Two packet System	19.03.2012	2	i) M/s Kotarki Constructions Pvt. Ltd. 2. M/s Md. Farahat Deshmukh & Sons	1. M/s Md. Farahat Deshmukh & Sons	YES	RITES/CP/CUK-KARNATAKA/GULBARGA/TC/8874-53/2012 dated 12.07.2012	M/s Kotarki Construction Pvt. Ltd.	354.04	21.04.2013	27.07.2012	Work in progress/Progress as on 31.07.2015-90.5%	The work has been suspended by the contractor without any Justified reasons for past 10 months.On our stern warnings and diligence notice the work has been resumed since 30.07.2015.
58	RITES/CP/TC/ CUK/PEB- GH/2014	Construction of pre-fabricated Girls hostels and Kitchen/Dining including Civil, Electrical and plumbing work at new campus of Central University of Karnataka, Gulbarga.'	OPEN TENDER	28.08.2014	Two packet System	22.09.2014	4	1. M/s ACME Cleantech Solutions Ltd., 2. M/s BNAL Prefabs Pvt. Ltd.	1. M/s Everest Industries Ltd., 2. M/s VSK Infrastructures Pvt. Ltd.	YES	RITES/CP/TC/CUK/PEB-GH/2014 Dated: 12.02.2015	M/s ACME Cleantech Solutions Ltd.,	883.18	27.10.2015	27.02.2015	Work in progress/Progress as on 31.07.2015-5%	Progress is not impressive as Material procurement from the contractor is not as per schedule and also due to improper planning.

59	RITES/CP/TC/ CUK/PEB-BH/2014	Construction of pre-fabricated Food court, Hostels and Kitchen/Dining for boys including Civil, Electrical and plumbing work at new campus of Central University of Karnataka, Gulbarga."	OPEN TENDER	28.08.2014	Two packet System	18.09.2014	4	1. M/s ACME Cleantech Solutions Ltd., 2. M/s BNAL Prefabs Pvt. Ltd.	1. M/s Everest Industries Ltd., 2. M/s VSK Infrastructures Pvt. Ltd.	YES	RITES/CP/TC/CUK/ PEB-BH/2014 Dated: 08.01.2015	M/s ACME Cleantech Solutions Ltd.,	959.22	23.10.2015	23.01.2015	Work in progress/Progress as on 31.07.2015-11%	Progress is not impressive as Material procurement from the contractor is not as per schedule and also due to improper planning.	
60	RITES/CP/TC/ CUK- Kasargod/Allied Works/Pkg-I/2015	Construction of Four Wheeler Parking, women room, driver's room, security room and RITES Office including internal water supply & Electrical works at Kasargod, Kerela	Limited Tender	25.02.2015	Single packet System	12.03.2015	2	1. M/s PJB Engineers Pvt. Ltd., 2. M/s Abdul Nazar M.A	Non	YES	RITES/CP/TC/CUK- Kasargod/Allied Works/Pkg-I/2015 dated:29.05.2015	1. M/s Abdul Nazar M.A	233.91	13.10.2015	13.06.2015	10% completed.		
61	RITES/ROC-II/CP/CU Kerala/9008-53/Tender /15	Construction of Non Science Buildings for Department of Comparative Literature and Department of Economics at Central University of Kerala, Kasargod.	Open tender	06.06.2015	Two Bid System	02.07.2015	6	1. M/s Marymatha Construction Com, Ernakulam 2) M/s RDS Projects Ltd., Kochi, 3) M/s Haigreeva Infratech Projects Ltd., Hyderabad 4) M/s Ray Engineering Limited, Mumbai; 5) M/s Gupta Enterprises, New Delhi; 6) Ms Rajdeep Buildcon Pvt Ltd., Ahmednagar	1	YES	RITES/ROC-II/CP/CU Kerala/9008-53/Tender /15 dated 27.07.2015	1. M/s Marymatha Construction Com, Ernakulam	3419.19	26.09.2016	11.08.2015	Mobilisation in progress		
62	RITES/ROC-II/CP/CU Kerala/9008-53/Tender (Pkg II) /15	Construction of Non Science Buildings for Department of Hindi and Department of Linguistics at Central University of Kerala, Kasargod.	Open tender	10.06.2015	Two Bid System	23.07.2015	4	1. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd.; Kochi, 2) M/s N.R. Constructions; Hyderabad 3) M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar 4) M/s Marymatha Construction Com, Ernakulam	1	After award of work.	After award of work.	After award of work.	After award of work.	After award of work.	After award of work.	After award of work.	Technical Evaluation completed. Financial bids are shedule to be opened on 10.08.2015.	
63	RITES/ROC-II/CP/CU Kerala/9008-53/Tender (Pkg III) /15	Construction of Science Buildings for Department of Physics and Department of Chemistry at Central University of Kerala, Kasargod.	Open tender	10.06.2015	Two Bid System	28.07.2015	6	1. M/s URC Constructions (P) Ltd., Bangalore, 2. M/s Marymatha Construction Company, Ernakulam, Kerala; 3. M/s N.R. Constructions, Hyderabad, 4. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala 5. M/s Ray Engineering Limited, Mumbai; 6. M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar.	After evaluation of technical bid	After award of work.	After award of work.	After award of work.	After award of work.	After award of work.	After award of work.	After award of work.	Technical Evaluation in progress.	
64	RITES/ROC-II/CP/CU Kerala/9008-53/Tender (Pkg IV) /15	Construction of Science Buildings for Department of Animal Science and Department of Biology at Central University of Kerala, Kasargod.	Open tender	10.06.2015	Two Bid System	03.08.2015	6	1. M/s Ray Engineering Limited, Mumbai; 2. M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar. 3. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala 4. M/s URC Constructions (P) Ltd., Bangalore, 5. M/s N.R. Constructions, Hyderabad, 6. M/s Marymatha Construction Company, Ernakulam, Kerala;	After evaluation of technical bid	After award of work.	After award of work.	After award of work.	After award of work.	After award of work.	After award of work.	After award of work.	Technical Evaluation in progress.	
65	RITES/PO/CP/TC/NVS/ WOKHA/Ph A/2002	Construction of School Building, Kitchen and Dining Building and Dormitory and Development Work for Jawahar Navodaya Vidyalaya at Village - Chukitong - District Wokha (Nagaland)	Open tender		Two bid system	23.01.2003				Yes	RITES/PO/CP/TC/NVS/ WOKHA/Ph A/2002 Dated 22.01.2004	M/s. Benathung Odyuo, Zuvotong Colony, Wokha, Nagaland	822.46	03.07.2004	04.09.2003	Work completd.	Due to severe militancy/ insurgency in the area work was abandoned by the contractor and Restarted after Nov. 09. Slow progress due to bad weather conditions, remoteness of site, insurgency. Letter written to client for accord approval for termination of the contract further action will be taken after approval of client.	
66	RITES/CP/TC/NVS /Pampumpare/Ph-A/2006.	Construction of Phase-A builidings for Jawahar Navodaya Vidyalaya at Village - Gumto district- Papumpare, (Arunachal Pradesh)	Open tender	21.10.2006	Two bid system	14.11.2006				Yes	RITES/CP/TC/NVS /Pampumpare/ phase-A/2006. dated 19.07.2007	M/s. Tama Fabrication works, Naharlagun, Arunachal Pradesh.	1090.72	29.01.2009	29.07.2007	work in progress.	Work delayed consirably due to land dispute and change in layout plan. The new layout plan was approved by GM/NVS on 01.04.08. Slow progress due to bad weather conditions, land dispute with locals, remoteness of site, non availibility of approach road. Work stopped due to land dispute w.e.f 14.02.2013. Letters written to client to resolve the issue or foreclose the contract.	
67	RITES/CP/TC/NVS/ MOKUKCHUNG/ PH- A/1R/2007/	Construction of School Building, Kitchen and Dining Building and Dormitory and Development Work for Jawahar Navodaya Vidyalaya at Village - Khensa, Distt. Mokukchung (Nagaland) Phase. - A.	Open tender	23.09.2007	Two bid system	24.10.2007				Yes	RITES/CP/TC/NVS/ MOKUKCHUNG/ PH- A/1R/2007/ dated 25.04.2008	M/s. Ganesh Tamoli, Near Maharishi Vidya Mandir, G.N.B. Road, Silpukhuri, Guwahati, ASSAM	1444.38	05.11.2010	05.05.2008	work in progress (93%).	Work delayed due to change in the location of site by NVS due to land dispute. Slow peogress due to abnormal rains, remoteness of site, insurgency in the area, local disturbance and non availability of unskilled and skilled labourer.	
68	RITES/CP/TC/NVS/ UPPER SIANG/ PH- A/2007/	Construction of School Building, Kitchen and Dining Building and Dormitory and Development Work for Jawahar Navodaya Vidyalaya at Village - Geku, Distt. Upper Siang (Arunachal Pradesh) Phase. - A.	Open tender	06.07.2007	Two bid system	07.08.2007				Yes	RITES/CP/TC/NVS/ UPPER SIANG/ PH- A/2007/ dated 23.05.2008	M/s. Tama Fabrication works, Sector-A, Naharlagun-791110, Arunachal Pradesh.	1393.62	02.12.2009	02.06.2008	Client has approved the foreclosures of the contract of RITES with the Contractor.	Work could not be started earlier due to change in layout. Slow progress due non clearance of hindrances by client, bad weather conditions, remoteness of site and local disturbance. Letter written to client for approval of termination/ foreclosures of the contract.	

69	RITES/CP/TC/NVS /West Kemeng/Ph-A/2008	Construction of Phase-A builddings for Jawahar Navodaya Vidyalaya at West Kemang (Arunachal Pradesh)	Open tender	16.02.2008	Two bid system	18.03.2008				Yes	RITES/CP/TC/NVS/ West Kemeng/Ph-A/2009. dated 26.06.2009	M/s. Tama Fabrication works, Sector-A, Naharlagun-791110, Arunachal Pradesh.	1772.39	20.12.2010	21.06.2009	work in progress (63%).	GFC drgs. received from NVS on 24.08.2009. Slow progress due to abnormal rains, bad weather conditions, delay in issuance of GFC drawings by Client, remoteness of site, insurgency / law & order problem in the area and letter was written to client for approval of termination of the contract but their is no response from client followed with reminders.
70	RITES/CP/TC/NVS/UPPEER SUBANSIRI/(Left Over Works)/Phase-A/2007	Left Over Works pertaining to Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Dist. - Upper Subansiri (Arunachal Pradesh)	Open tender	27.10.2007	Two bid system	30.11.2007				Yes	RITES/CP/TC/NVS/UPPEER SUBANSIRI/(Left Over Works)/Ph-A/2009 dated 16.01.2009	M/s. Tama Fabrication works, Sector-A, Naharlagun-791110, Arunachal Pradesh.	1027	24.01.2010	25.01.2009	work in progress. School building comopletd and handed over. 2nos boys Dormitory, Residence Type IV, ESS completed.(97%)	Slow progress due to land slides, heavy rainfall, difficult site condition, land dispute with locals and non availibility of labour.
71	RITES/CP/TC/NVS/DHEMAJI/Ph.-B/2005	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Dhemaji (Assam))	Open tender	05.08.2005	Two bid system	09.09.2005				Yes	RITES/CP/TC/NVS/DHEMAJI/Ph.-B/2005. dated 07.06.2006	M/s. Kenik Enterprises, Room No. -1, 2nd Floor, Basar Commercial Complex, Barapani Bazar, Naharlagun-791110, Dist. - Papum-pare (Arunachal Pradesh)	330.11	15.10.2006	16.02.2006	work stopped by contractor. Show cause notice is being issued. abnormal rains, remoteness of site, local Girls dormitory completed and handed over on 15.09.2013.(99%)	Contractor has re-commenced work at site w.e.f Apr. 2010 in response RITES Show cause notice. Slow progress due to abnormal rains, remoteness of site, local disturbance. .
72	RITES/CP/TC/NVS/EAST SIANG/Ph.-A/2009.	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Distt. - East Siang (Arunachal Pradesh)	Open tender	19.06.2009	Two bid system	15.07.2009	3	i) M/s Tama Fabrication Works, A- Sector, Naharlagun -791110, (A.P.) ii) M/s Chukhu Bablu, Constructions,P.O/P.S- Doimukh Distt. Papum Pare, Arunachal	M/s Mesnia Enterprises E-Sector, P.O./ P.S.-Nirjuli, District-Papum Pare (Arunchal Pradesh)	Yes	RITES/CP/TC/NVS/EAST SIANG/Ph.-A/2009 dated 23.04.2010	M/s. Chukhu Bablu, Constructions, P.O./P.S. - Doimukh, Distt. - Papumpare, Arunachal Pradesh.	1354.12	09.10.2010	10.04.2010	work in progress.(42%)	Work could not be commenced due to land problem on the part of client. Clearance for commencement received from NVS on 09.12.2010 contractor has commenced the work at site however again stopped by locals from 01.11.2011. Site handed again over on 22.05.2012. Slow progress due to non availibility of encubrance free /dispute free site/ land dispue with locals and non availibility of labour. Letter written to client for approval of termination of the contract but their is no response from
73	RITES/CP/TC/NVS - Baksa Ph. A/2009	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Distt. - Baksa (ASSAM).	Open tender	08.12.2009	Two bid system	04.01.2010	3	M/s T&T Projects Limitedi and M/s Zakirul Hussain	M/s Dihang Edutech Infrastructure Pvt. Ltd.,	Yes	RITES/CP/TC/NVS - Baksa/ Ph-A/2009 dated 05.07.2010	M/s. T&T Projects Limited, T-3, Parmeshwari Building, 3rd floor, Chatribari Road, Guwahati - 781001 (Assam)	1307.38	19.01.2011	20.07.2010	work in progress(65%)	Work delayed due non issuance of GFC drawings, non removal of hindrance by NVS. Slow progress due to local (underground) disturbance.
74	RITES/CO/CP/NVS - Khurda Ph-B/8907-53/Tender/10	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. -Khurda (Orissa)	Open tender	09.08.2010	Two bid system	03.09.2010	3	M/s Ottis Associates Pvt. Ltd., M/s B.N. Parida & Co. and M/s CMM Infraprojects Ltd.	non	Yes	RITES/CO/CP/NVS - Khurda Ph-B/8907-53/Tender/10 dated 23.05.2012.	M/s B.N. Parida & Co, Indoo, A/12, Surya Nagar, Bhubaneswar -751003, Odisha	500.53	07.06.2013	08.06.2012	work in progress	Approval lowest tender recived from client on 17.05.2012 and work awarded on 23.05.2012. Slow progress due to abnormal weather conditions after award of the work and non availibility of labour.
75	RITES/CO/CP/NVS-Tawang Ph B/8912-53/Tender/11	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Tawang (Arunachal Pradesh)	Open Tender	12.06.2011	Two bid system	07.07.2011	6	i. M/s Peerless Builders ii. M/s Tama Fabrication Works iii. M/s Shambhala Traders,	i. M/s Rustam Enterprise ii. M/s NTY Company iii. M/s Abhiram Infra Projects Pvt. Ltd	Yes	RITES/CO/CP/NVS-Tawang Ph B/8912-53/Tender/2011 dated 12.03.2012	M/s Shambala Traders, Old Bazar Line Tawang, Arunachal Pradesh.	1061.72	28.03.2013	27.03.2012	work in progress(94%)	Bad weather conditions, remoteness of site and non availibility of labour.
76	RITES/CO/CP/NVS-Fatehpur PhB(Leftover works)/8788-53/Gen/09	Leftover works for Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Fatehpur (U.P.).	Open Tender	08.12.2009	Two bid system	23.12.2009	2	M/s Fortuna Foundations Engineers & Consultants Private Limited and M/s Srinath Builders & Housing Co. (Pvt.) Ltd.	Nil	Yes	RITES/CO/CP/NVS-Fatehpur PhB(Leftover works)/8788-53/Gen/09 dated 18.10.2010	M/s. Srsrinath Builders & Housing Co Pvt Ltd., Guwahati (Assam)	225.36	03.06.2011	04.11.2010	work in progress	Work delayed due non payment of dues by previous contractor. Slow progress due to non availibility of labour. Girls dormitory completed.

77	RITES/ROC-II/CP/NVS-Mon Ph B/8937-53/Tender/13	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Mon (Nagaland)	limited tenders	03.04.2013	Single bid system	03.05.2013	4	i) M/s Srinath Constructions & Merchants Co. (P) Ltd., Guwahati (Assam); ii) M/s Bright Construction Corporation, Guwahati (Assam); iii) M/s Rustom Enterprises, Itanagar (Arunachal Pradesh); iv) M/s Ansari & Co., Dimapur (Nagaland); v) M/s M. Shongsir & Sons Enterprises, Chandel (Manipur); vi) M/s Rishabh Construction (P) Ltd., Jaipur (Rajasthan); vii) M/s Fortuna Foundations Engineers & Consultants Pvt.Ltd, Lucknow (UP); viii) M/s Neeraj Construction Co., Chandigarh; ix) M/s Real Uttam Builders, Kanpur (U.P.) and x) M/s Garg Builders, Delhi.	i) M/s Srinath Constructions & Merchants Co. (P) Ltd., Guwahati (Assam); ii) M/s Bright Construction Corporation, Guwahati (Assam); iii) M/s Rustom Enterprises, Itanagar (Arunachal Pradesh); iv) M/s Ansari & Co., Dimapur (Nagaland); v) M/s M. Shongsir & Sons Enterprises, Chandel (Manipur); vi) M/s Rishabh Construction (P) Ltd., Jaipur (Rajasthan); vii) M/s Fortuna Foundations Engineers & Consultants Pvt.Ltd, Lucknow (UP); viii) M/s Neeraj Construction Co., Chandigarh; ix) M/s Real Uttam Builders, Kanpur (U.P.) and x) M/s Garg Builders, Delhi.	Yes	RITES/ROC-II/CP/NVS Mon Ph B/8937-53/Tender/13 dated 03.12.2013	M/s Ansari Con Com, Dimapur, Nagaland.	1072.89	09.12.2014	10.12.2013	work in progress	Delay in handing over of the site, local militancy, bad weather conditions, remoteness of site.	
78	RITES/ROC-II/CP/Malpatpur Bus Terminal/8998-53/Tender/14	Construction of Bus Terminal at Malpatpur, Puri, Odisha	Open tender	11.04.2014	Two bid system	05.05.2014	4	1) M/s Simplex Infrastructures Ltd, Kolkata 2) M/s Rajdeep Buildcon Pvt Ltd, Ahmednagar	1) M/s Inderjit Mehta Constructions Pvt. Ltd., New Delhi 2) M/s Rishabh Constructions Pvt. Ltd, Jaipur	Yes	RITES/ROC-II/CP/Malpatpur Bus Terminal/8998-53/Tender/14 dated 24.06.2014	M/s Rajdeep Buildcon Pvt. Ltd., Savedi, Ahmednagar	6569.13	07.03.2015	08.07.2014	nera completion.		
79																		
80	RITES/ROC-II/CP/NVS Amritsar-II NLI/8974-53/Tender/13	Construction of NLI Buildings at Jawahar Navodaya Vidyalaya-II at Distt. Amritsar (Punjab).	Open tender	29.11.2013	Two bid system	16.12.2013	2	i. M/s Star Construction Co., G.T. Road, Jandiala Guru, Amritsar-143115 (Punjab). ii. M/s Neeraj Const. Co., H.No. 170, F.F. Sector-18A, Chandigarh.	Non	Yes	RITES/ROC-II/CP/NVS Amritsar-II NLI/8974-53/Tender/13 dated 24.07.2014	M/s Neeraj Construction Company, H. No. 170, F.F. Sector - 18 A, Chandigarh h	805.09	07.08.2015	08.08.2014	Work in progress		
81	RITES/ROC-II/CP/NVS-Amritsar Ph B/8991-53/Tender/14	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Amritsar-II (Punjab)	Limited tenders	29.09.2014	Single bid system	17.10.2014	4	i) M/s Garg Builders, Delhi ii) M/s Rishabh Construction (P) Ltd., Jaipur (Rajasthan) iii) M/s Sam (India) Built Well Pvt. Ltd., New Delhi iv) M/s Ansari & Co. Dimpur v) M/s Neeraj Construction Co. Sirsa (Haryana); vi) M/s Rustam Enterprise, Tawang vii) Ms/ Aries Construction Co. Pvt. Ltd., III K-9, Lajpat Nagar, New Delhi -110024	Non	Yes	RITES/ROC-II/CP/NVS Amritsar-II Ph B/8991-53/Tender/14 dated 09.04.2015	M/s Neeraj Construction Company, H. No. 170, F.F. Sector - 18 A, Chandigarh h	725.04	23.03.2016	After award of work	Work in progress		
82	RITES/CO/CP//DP-BRK Road/AC System/2015	SITC of Centralized Air Conditioning System in PS Building at Barakhamba Road, New Delhi	LIMITED	NA	SINGLE	10.04.2015	7	1. M/s Skyline Air-Conditioning Engineers Pvt. Ltd 2. M/s LG Electronics Pvt. Ltd 3. M/s Aircon Technique Pvt. Ltd. 4. M/s Airwaves Engineers Pvt. Ltd. 5. M/s Snowmex Engineers Ltd. 6. M/s. Perfect Infra Engineers Pvt. Ltd 7. M/s. Hemcool Engineers	NIL	Yes	LOA No. RITES/CO/CP/DP-BRK Road/AC System/2015 dtd. 26/06/2015	M/s. Airwaves Engineers Pvt. Ltd., Pitampura, Delhi	147.74	10.10.2015	10.07.2015	Work in progress		
83	RITES/CP/ICAR/AUDI/2011	Construction of Auditorium at NASC Complex, Pusa, New Delhi.	Open Tender	26.06.2011	Two packet	28.7.2011	7	1. M/s East Coast Construction and Industries Ltd. 2. M/S JMC Projects(India) Ltd. 3.M/S Ahluwalia Contracts (India) Ltd. 4.M/s Unity Infra Projects Ltd. 5. M/s NCC Ltd. 6.M/S B.E. Billimoria Co. Ltd.	M/S simplax Infrastructures Ltd.	YES	RITES/CP/ICAR/AUDI/2011 Dated 30.01.2012	M/S Unity Infraproject. Ltd.	7126	30.7.2013	13.02.2012	In progress	Changes by client removing of column	
84	RITES/CP/ICAR/Audi/Interior/2014	Interior works including civil, electrical, paneling etc. for Auditorium at NASC Complex, Pusa, New Delhi	Open Tender	28.01.2014	Two packet	17.02.2014	2	1. M/s MAC Associates 2. Godrej & Boyce	NIL	YES	RITES/CP/ICAR/Audi/Interior/2014 Dated: 10.11.2014	M/s MAC Associates	2862.34	08 month	Yet to start	In progress	The Civil and HVAC work is balance in the Basement and GF which is resulting in delay to hand over the site to the agency.	
85	RITES/CP/JNU/RENOVATION/2013	Renovation of Main CSH Liabrary, Seminar Hall & Computer center, Toilets in Aminstrative Block & School, CRS Auditorium & Construction of guard room & Waiting room for Koyana & Shipra Hostel, ESS room at JNU, NEW DELHI	Open Tender	20.02.2013	Single Packet System	07.03.2013	3	1. M/S MAC Associate 2. M/S Woodfun 3. m/s Godrej& Boyce	NIL	YES	RITES/CP/TC/DTEH/Institutioual campus-Rohtak/ AVS/ 2011, dated: 22.07.2011	M/s MAC Associates	339	09 month	12.06.2013	In progress	Extension of time due to site hindrance	

86	RITES/CP/JNU/Ph-III/Staff Qr/2013	Construction of Staff Quarter (24 Nos), JNIAS Block, WARDEN FLATS (2 Nos) & Dining Hall in Yamuna Hostel, Hostel Block for academic staff college at Jawahar Lal University, New Delhi	Open Tender	05.03.2013	Two packet	25.03.2013	4	1. M/s Rakesh Brothers, 2. M/s Surendra Kumar, 3. M/s MV Omni Projects	1. M/s Rahman Builder	YES	RITES/CP/JNU/Ph-III/Staff Qr/2013, Dated, 29.07.2013	M/S Surendra kumar	1136.76	18 Month	12.08.2013	In progress	
87	RITES/CP/TC/JNU/STP(Sarswatipuram)/2015	Construction of Sewage Treatment Plant of capacity 500 KLD (for Sarswatipuram Colony) & associated works at Jawahar Lal Nehru University, New Delhi	Open Tender	24.01.2015	Single Packet System	10.02.2015	4	1. M/s Subham Hydrotech Engineers (P) LTD. 2. M/s Chauhan Associates 3. M/s Pollucon Technologies Limited 4. M/s Sombansi Enviro Engg. Pvt. Ltd.	NIL	YES	RITES/CP/TC/JNU/STP(Sarswatipuram)/2015 Dated 08.05.2015	M/s Shubham Hydrotech Engineers Pvt. Ltd	240.35	09 month	03.07.2015	In progress	Permission for use of machinery received on 02.07.2015 from JNU
88	RITES/CP/TC/JNU/H&V EXPANSION/2015	Construction of Horizontal expansion and Vertical expansion of old CRS building at Jawaharlal Nehru University, New Delhi	Open Tender	25.03.2015	Single Packet System	10.04.2015	2	1. M/s Shubham Hydrotech Engineers Pvt. Ltd.	1. M/s Mahua Enterprises	YES	RITES/CP/JNU/H&V EXPANSION/2015 Dated: 08.07.2015	M/s Shubham Hydrotech Engineers Pvt. Ltd	256.73	06 month	23.07.2015	In progress	
89	RITES/CP/JNU/TEMP. DORM./2015	Construction of Temporary Dormitory near Tefla at Jawaharlal Nehru University, New Delhi.	Open Tender	21.03.2015	Single Packet System	08.04.2015	1	1. M/s N.S. Associates Pvt. Ltd	NIL	YES	RITES/CP/JNU/TEMP. DORM./2015 Dated: 31.07.2015	M/s N.S. Associates Pvt. Ltd	243.43	05 month	-	-	No Delay (BG submission under progress)