

Details of Contracts during the Month Oct. 2015

Ref: No: RITES/CO/VIG/Policy/G-10, Dated 10.07.2012

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No.	Item / Nature of work	Mode of Tender Enquiry	Date of Publication of NIT / LIT	Type of Bidding (Single/Two Bid System)	Last date of receipt of Tender	Numbers of tenders received	Numbers & names of parties qualified after technical evaluation	Numbers & names of parties not qualified after technical evaluation	Whether contract awarded to lowest	Letter of Award/Letter of Acceptance No. & Date	Name of contractor	Value of Contract (Rs. lakh)	Scheduled date of completion of supplies/ work.	Actual date of start of work	Actual date of completion	Reasons for delay, if any
1	RITES/CP/TC/DU/RENOVATION/WH/2012 Renovation P.G. Woman Hostel at North Campus, University of Delhi, Delhi	OPEN TENDER	04.12.2012	Two packet System	31.12.2012	5	1) M/s MAC Associates	1) M/s Nanad Kishore Anil kumar 2) M/s Bhavan Enterprises 3) M/s Fortuna Foundation Engg (P) Ltd. 4) M/s G & G Infratech Pvt. Ltd.	YES	RITES/CP/TC/DU/RENOVATION/WH/2012 dated: 19.03.2013	M/s MAC Associates	623.2	25.04.2014	26.04.2013	Work completed on 31.08.2015	Reasons for delay are delay in handing over of site by DU and restricted working hours in Girl's hostel area. Certain additional works like renovation of kitchen/dining & some additional items for renovation of hostel rooms were entrusted by client. The approval for deviated amount was received from client on 27.7.2015. Work is completed on 31.08.2015.
2	RITES/CP/TC/RAMJAS/SCIENCE BLOCK/2013 Construction of New Academic Block (Science Block) and Renovation of Academic/Administrative / Laboratory/Library Block at Ramjas College, Delhi.	OPEN TENDER	19.04.2013	Two packet System	20.05.2013	2	i. M/s Rakesh Brothers, 207, Jaina Tower-II, Distict Centre, Janak Puri, New Delhi - 110058 ii. M/s R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi - 110027	Nil	YES	RITES/CP/RAMJAS/SCIENCE BLOCK/2014 dated: 31.01.2014	M/s R.S. Khanna & Sons	1439.29	13.05.2015	15.02.2014	Work in progress	The work is delayed due to change in foundation after award of work, shifting of services in the construction sites and delay in getting GFC Structural Drawings & delay in decision from client. Further, client has accorded approval for Rs 4.5 crores vide their letter dated 20.10.2015 for construction of additional two floors above G+3.
3	RITES/CP/TC/DU/CIC & Parking/Architect/2013 Appointment of Architect for Construction of Cluster Innovation Centre and Multilevel Parking at North Campus, University of Delhi, Delhi.	OPEN TENDER	21.12.2013	Two packet System	09.01.2014	9	i) M/s Development Consultant, 209-C, Masjid Moth, New Delhi-49 ii) M/s KNY Projects Pvt. Ltd., KNY House A-877 (A Block) Sushant Lok-1, Near MG Road Metro Station, Gurgaon-122002 iii) M/s Creative Group, M-59 Saket, New Delhi-110017	i) M/s Renu Khanna & Associates, Architects & Interior Designers 138, Sector-10, Panchkula Haryana. ii) M/s Creative Consortium, SCO 56, Swastik Vihar, MDC, Panchkula-134109 iii) M/s Kapoor & Associates AD-110 C, Ring Road, Shalimar Bagh, New Delhi-110088 iv) M/s Architect Yetinder Mathur, U-21, Green Park Extension, New Delhi-110016 v) M/s Design Associates INC, S-23, 2nd Floor, Star City Mall, Mayur Vihar Phase-1, Extension, Delhi-110091 vi) M/s Fountainhead, C-9/9148, Vasant Kunj, New Delhi-110070	YES	RITES/CP/TC/DU/CIC & Parking/Architect/2014 dated: 31.03.2014	M/s KNY Projects & Pvt. Ltd., Gurgaon	Fee @ 0.73% of Project Cost	30.09.2015	31.03.2014	Work in progress	Conceptual plans of the building were submitted to DU in June 2014. Approval of conceptual plans is pending from DU. Now DU vide their letter dated 01.05.2015 has asked RITES for keeping the work in abeyance till further instructions.
4	RITES/CP/TC/DU/NORTH CAMPUS/ZOOLOGY /2013 Construction of Vertical extension of Zoology Department at North Campus, University of Delhi	OPEN TENDER	19.12.2013	Two packet System	06.01.2014	5	1. M/s FCC Projects Pvt. Ltd., 117/N/10, Kulwanti House, Kakadeo, Kanpur-208025 2. M/s R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi-110027	1. Aggarwal Company, B-18, Sector-B, Aliganj, Lucknow-226024. 2. M/s Nand Kishore Anil Kumar, 45, Priyadarshani Vihar, Part-1, Opp. Gurudwara Nanak Piao, Delhi - 110009 3. M/s DCS Limited, Plot no.169, Road No. 11, Prashassan nagar Jubilee Hills, Hyderabad-500096, A.P., India.	YES	RITES/CP/TC/DU/NORTH CAMPUS/ZOOLOGY/LOA/2014 dated 01.04.2014	M/s R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi-110027	480.35	21.12.2015	22.09.2014	Work in progress	After award of work the scope of work was changed by client. The reasons for delay in works are delay in release of funds for execution and delay in decisions by client.
5	RITES/CP/TC/DU/SOUTH CAMPUS/LIFE SCIENCE & ELECTRONIC SCIENCE/2015 Construction of new Life Science & Electronic Science Buildings at South Campus, University of Delhi, Delhi	OPEN TENDER	13.06.2015	Two packet	06.07.2015	2	1) M/s S.K. Integrated Consultants 2) M/s Ahuwalia Contract (India) Ltd	Nil	Yes	RITES/CP/TC/DU/SOUTH CAMPUS/LIFE SCIENCE & ELECTRONIC SCIENCE/2015, dated 07.09.2015	M/s S.K. Integrated Consultants	1262.96	20.12.2016	21.09.2015	In progress	Site handed over by client on 21.09.2015.
6	RITES/CP/TC/DU-NC/PHY. & CHEM./RENOVATION /2015 Renovation of Physics & Chemistry Multistoried Block at North Campus, University of Delhi, Delhi	Open Tender	22.05.2015	Two Packet System	05.06.2015	4	1) M/s Sunehari Bagh Builders Pvt. Ltd. 2) M/s Gupta Enterprises 3) M/s S.K. Integrated Consultants 4) M/s Puja Construction Company	Nil	Yes	RITES/CP/TC/DU-NC/PHY. & CHEM./RENOVATION /2015, dated 07.09.2015	M/s Puja Construction Company	650.69				Site not yet handed over by client
7	RITES/CP/TC/ROCI/CIAB/2014/R1 Dt. 20.10.2014 Construction and Development of Agri Food Cluster Campus of National Agri Food Biotechnology Institute (NABI) at Mohali (Punjab)	open tender	25.08.2013	one packet system	18.09.2013	12	1. M/s Unity Infraprojects Ltd. 2. M/s Sam (India) Builtwell Pvt. Ltd. 3. M/s K.S.M Bhashir Mohammed & Sons	1. M/s IVRCL Ltd. 2. m/s Brahmputra Infrastructure Ltd. 3. M/s Rohan Builders Pvt. Ltd. 4. M/s Rajdeep Buildcon Pvt. Ltd. 5. M/s NCC Limited. 6. M/s URC Construction (P) Ltd. 7. M/s ERA Infra Engineering Ltd. 8. M/s jmc projects (I) Ltd. 9. M/s Aluwalia Contracts (I) Ltd.	YES	RITES/CP/TC/ROCI/CIAB/2014/R1/LOA/2014/dt. 06.05.2014	M/s Sam (India) Builtwell Pvt. Ltd.	137,19,32,905.33	20.05.2016	21.05.2014	Work in progress	-
8	RITES/CP/TC/ROCI/CIAB/2014/R1 Dt. 20.10.2014 Construction and Development of Centre of Innovative and Applied Bio-processing (CIAB) at Mohali (Punjab)	open tender	20.07.2013	Two packet system	-	5	-	-	-	RITES/CP/TC/ROCI/CIAB/2014/R1/LOA/2015 Dt. 05.02.2015	M/s Sam (India) Builtwell Pvt. Ltd.	42,05,13,806.17	19.08.2016	20.02.2015	Work in progress	-
9	RITES/CP/TC/ROCI/JMI/Road Work/2015 Construction of Additional Accommodation for Girls Students Hostel at JMI, New Delhi. SH- Earth work Excavation and Road work (RCC) From main gate to exiting peripheral CC Road.	Open tender	18.05.2015	Single packet system	29.05.2015	2	1. M/s Harvindra Builders A-24, Asha Park Jail Road, New Delhi-110018	1. M/s Concept design & Technology	YES	RITES/CP/TC/ROCI/JMI/Road work/2015 dt. 16.07.2015	M/s Harvindra Builders A-24, Asha Park Jail Road, New Delhi-110018	Rs. 12,45,345.00	30.09.2015	31.07.2015	Work in progress	-

10	RITRES/CP/TC/DP/ POLICE POST /SAKET DELHI/ 8884-53/ 2012	Construction of Police Post for Delhi Police at District Centre Saket, New Delhi.	Open Tender	28.12.2012	Two bid system	21.01.2013	3	i) M/s. Garg builders ,Ashok Vihar, Delhi ii) M/s Rakesh Brothers, New Delhi iii) M/s Srico Projects Pvt. Ltd, Hyderabad	YES	RITES/CP/TC/DP/ POLICE POST/SAKET/DELHI/DELHI/8884-53/LOA/2013, DATED: 03.05.2013	M/s.Garg Builders, Ashok Vihar, Delhi	1271.90 lacs	27.08.2014	28.05.2013	15.10.2014	Work completed on 15.10.2014 and Electricity and water connection is being obtained.	
11	RITES/CP/ TC/DP/ POLICE POST /BHIKAJI CAMA/ 2013/R1	Construction of Police Post at Bhikaji Cama Place, New Delhi	Limited Tender	15.03.2013(Tenders were dispatched to shortlisted agencies)	Single bid system	02.04.2013	4	1. M/s Fortuna Foundation Engineers & Consultants, Lucknow 2. M/s S & S Technocrats Pvt. Ltd, New Delhi 3.M/s Neeraj Construction Company, Chandigarh 4. M/s Garg Builders, New Delhi	YES	RITES/CP/TC/DP/ POLICE POST /BHIKAJI CAMA/DELHI/R1/ LOA/ 2013/42 dated: 21.05.2013	1 M/s Fortuna Foundation Engineers & Consultants, Lucknow	299.94 lacs	05.03.2014	06.06.2013	31.07.2014	Work completed on 31.07.2014 and has been handed over to the client Delhi Police.	
12	RITES/CP/TC/DP/ POLICE POST /Gulmohar Park/DELHI/ 8885-53/R1/2012	Construction of Police Post and staff quarters for Delhi Police at Gulmohar Park, New Delhi.	Open Tender	16.04.2013	Two bid system	08.05.2013	1	i) M/s.Agarwal Company,B-18,Sec-B,Alliganj Scheme, Lucknow-226024	YES	RITES/CP/TC/DP/ POLICE POST/Gulmohar Park/DELHI/8885-53/LOA/2013, DATED: 26.07.2013	i) M/s.Agarwal Company,B-18,Sec-B,Alliganj Scheme, Lucknow-226024	635.55 lacs	09.08.2014	10.08.2013	Work in progress	Work in progress	
13	RITES/CP/TC/DP/G K-1/ 8881-53/R1/2013	Construction of Police Station and Residential Quarters at Greater Kailash-1, New Delhi.	Open Tender	30.08.2013	Two bid system	26.09.2013	4	1.M/s BCC Developers & Promoters Pvt. Ltd. H-33, Masjid Moth Greater Kailash-II, New Delhi 110048. 2.M/s PMS Buildtech Pvt. Ltd. D-8, LGF, Kailash Colony, New Delhi. 3.M/s Garg Builder, F-19 Ashok Vihar phase-1, Delhi-110052 4.M/s Gupta Enterprises, Engineers, Govt, Contractor & Builders, 252- G 1st Floor, Lakshyadeep Plaza Sant Nagar, East of kailash, New Delhi 110065	YES	RITES/CP/TC/DP/GK-1/8881-53/R1/LOA/2013, DATE D: 16.12.2013	M/s PMS Buildtech Pvt. Ltd., D-8, LGF, Kailash Colony, New Delhi-110048	2629.47 Lacs	31.12.2015	01.01.2014	Work in progress	Work in progress	
14	RITES/CP/TC/DP/Re Development/Delhi Cantt/8886-53/R1/2013	Re-Development of Police Colony Delhi Cantt, Delhi.	Open Tender	14.09.2013	Two bid system	17.10.2013	3	i) M/s. Kamladityya Construction Pvt. Ltd, B-104, Manisha Tower, Plot-7B, Sector-23, Dwarka, New Delhi.(ii) M/s B.K. Consortium Engineers Pvt. Ltd, Middleton Manor, Flat-18, 9/4, Middleton Row, Kolkata(iii) M/s. MBL Infrastructures Ltd, Baani Corporate One, 303, 3rd floor, Plot-5, Commercial Centre, Jasola, New Delhi.	YES	RITES/CP/TC/DP/Re-Development/Delhi Cantt/8886-53/R1/LOA/2013, DATE D: 17.02.2014	M/s. MBL Infrastructures Ltd, Baani Corporate One, 303, 3rd floor, Plot-5, Commercial Centre, Jasola, New Delhi.	4982.61 Lacs	03.03.2016	04.03.2014	Work in progress.	Work in progress.	
15	RITES/ROC-II/CP/IITK-NCRC (Balance Works)/8849-53/Tender/15	Remodeling and finishing of Balance works of Administrative Block, Circular Class room, Rectangular class room of Nalanda Class Room Complex (Block B) at Indian Institute of Technology, Kharagpur (West Bengal).	Open	25.02.2015	Two Bid System	09.04.2015 (extended)	2	i) M/s Haldia Construction, Haldia (West Bengal) (downloaded tender) ii) M/s Mackintosh Burn Limited, Kolkata (West Bengal) (downloaded tender)	Non	YES	RITES/ROC-II/CP/IITK-NCRC (Balance Works)/8849-53/Tender/15 dated 01.09.2015	M/s Haldia Construction, Haldia (West Bengal)	1661.88	14.05.2016	15.09.2015	work in progress	
16	RITRES/CP/TC/ /MDBP/NSIC/P kg-I/R-I/2010	Construction of Marketing Development cum Business Park Including Lifts And Ancillary Works at NSIC Complex at Okhla Industrial State, New Delhi-110020	Open Tender	23.11.2010	Two bid system	16.12.2010	8	i) M/s. IVRCL Infrastructures & Projects Limited (ii) Nagarjuna Private Construction Co. Ltd. (iii) Ahluvalia Contracts (India) Limited, New Delhi (iv) M/s Sam (India) Built Well Pvt Ltd (v) M/s Unity Infra Projects Limited	(j)M/s URC Construction Private Limited (ii) M/s JMC Projects (India) Limited (iii) M/s Era Infra Engineering Limited	YES	RITRES/CP/TC/ MDBP/NSIC/Pkg-I/R-I/2010 dt 12.05.2011	M/s.IVRCL Infrastructures & Projects Limited	7635.48	26.08.2012	27.05.2011	Work in progress	
17	RITES/CP/TC/ ROC-II/SS(G+15)/Bose Institute/Financial Bid/2014	Construction of Super Structure (G+15) for Unified Academic Campus of Bose Institute at Plot No. 80, JL No. 3, Block-EN, Mouza-Mohishathan, Sector-V, Salt Lake, Kolkata, West Bengal	Bids Invited from Five Prequalified Bidders	24.06.2014	Single packet system	Financial Bids opened on 23.07.2014	Only Four bidders have submitted the Financial bid	N.A.	N.A.	YES	RITES/CP/TC/RO C-II/SS(G+15)/Bose Institute/Financial Bid/2014 Dated: 29.08.2014	M/s ITD Cementation India Limited	13344.09	12.09.2016	Work awarded on 29.08.2014	Work in progress	
18	RITES/CP/TC/ NIT Meghalaya/PKG I/Financial bid/RI/2014	Construction of Administrative Block, Academic Building, Library, Lecture Hall etc. of NIT, Meghalaya at Sohra, Meghalaya Package-I	Bids Invited from fourteen Prequalified Bidders	21.07.2014	Single packet system	Financial Bids opened on 30.07.2014	Only Four bidders have submitted the Financial bid	N.A.	N.A.	YES	RITES/CP/TC/NIT Meghalaya/PKG-I/Financial bid/RI/2014 Dated: 01.09.2014	M/s Shree Gautam Construction Co. Ltd., Guwahati	17442.22	15.09.2016	Work awarded on 01.09.2014	Work in progress	
19	RITES/CP/TC/ NIT Meghalaya/PKG II/2014	Construction of Auditorium Building, Boys Hostel (Single Seater), Girls Hostel (Single Seater), Boys Hostel (Three Seater), Director's Bungalow, Guest Hose, Resident Type D & E etc of National Institute of Technology Meghalaya at Sohra (Cherrapunji), Meghalaya -Package-II	Open Tender	06.06.2014	Two Packet System	07.07.2014	5	1. M/s Rishabh Construction Pvt. Ltd. 2. M/S Badri Rai and Co. 3. M/s Simplex Infrastructure Ltd. 4. M/s N.C.C. Limited 5.M/s Shree Gautam Construction Co. Ltd.	NIL	yes	RITES/CP/TC/NIT Meghalaya/PKG-II/LOA/2014/84 Dated: 13.11.2014	M/s Badri Rai & Co. , Dibrugarh	15681.7	28.11.2016	Work awarded on 13.11.2014	Work in progress	
20	RITES/CP/TC/ NIT Meghalaya/PKG III/2015	Construction of Married Accommodation, Medical Centre, Shopping Complex, Sport Complex, Club Building, ESS, Residential Type A, B & C of National Institute of Technology Meghalaya at Sohra (Cherrapunji), Meghalaya- Package-III'	Open Tender	02.04.2015	Two Packet System	25.05.2015	5	i) M/s NCC Limited, Kolkata ii) M/s Simplex Infrastructures Limited, Kolkata iii) M/s Shree Gautam Construction Co. Ltd, Guwahati iv) M/s ITD Cementation India Limited, Kolkata v) M/s Gannon Dunkerley & Co. Ltd, Kolkata	NIL	yes	RITES/CP/TC/NIT Meghalaya/PKG-III/2015 Dated: 18.08.2015	M/s Gannon Dunkerley & Co. Ltd, Kolkata	9241.05	01.03.2017	02.09.2015	Work in progress	
21	RITES/CP/CUK GULBARGA/P HASE-II/2011 (R)	Construction of Buildings for various Schools including site development and bulk services at Central University of Karnataka at Gulbarga	Limited Tender	18.08.2011	One packet System	06.09.2011	7	i) M/s Unity Infra Projects Limited (ii) M/s URC Constructions Private Limited (iii) M/s IVRCL Limited (iv) M/s NCC Limited (v) M/s Era infra Engineering Ltd. (vi) M/s JMC Projects India Ltd. (vii) M/s BE Billimoria.	-	YES	RITES/CP/CUK/Gulbarga/Phase-II/2011 (R)/ LOA / 2011/ 74 dated: 03.10.2011	M/s Unity Infra Project Ltd.	13576.836	17.10.2013	18.10.2011	Progress as on 31.10.2015 is 65% / Firm commitments are yet to be received from the contractor for the actual date of completion	sand,water & financial problem
22	RITES/CP/CUK /GUL/PKG-1A/2R/2013	Construction of Balance Works of Administrative Building, Girl's Hostel, Boy's Hostel & Guest House for Central University of Karnataka at Distt. Gulbarga (Karnataka)	Open Tender	30.01.2013	One packet System	20.02.2013	1	i) M/s KMV Projects Ltd.,Hyderabad	Non	Lone Bidder	RITES/CP/CUK/GUL/PKG-1A/2R/2013 dated: 22.04.2013	i) M/s KMV Projects Ltd.,Hyderabad	2661.56	06.02.2014	07.05.2013	Completed	-Do-

23	RITES/CP/CIK/GUL/PKG-1C/2R/2013	Construction of Buildings - Central Library, Health Center, Shopping Center, Bank & Post Office & Staff Quarters for Central University of Karnataka at Distt.Gulbarga (Karnataka)	Open Tender	30.01.2013	One packet System	21.02.2013	1	i) M/s KMV Projects Ltd.,Hyderabad	Non	Lone Bidder	RITES/CP/CIK/GUL/PKG-1C/2R/2013 dated: 22.04.2013	M/s KMV Projects Ltd.,Hyderabad.	3135.09	06.04.2014	07.05.2013	Progress as on 31.10.2015 is 98% / Expected Date of completion 31.12.2015	-Do-
24	RITES/CP/CIK-KARNATAKA/GULBARGA/TC/8874-53/2012	Construction of Boundary wall at Central University of Karnataka at Distt. Gulbarga(Karnataka)	Open Tender through Press	02.03.2012	Two packet System	19.03.2012	2	i) M/s Kotarki Constructions Pvt. Ltd. 2. M/s Md. Farahat Deshmukh & Sons	1. M/s Md. Farahat Deshmukh & Sons	YES	RITES/CP/CIK-KARNATAKA/GULBARGA/TC/8874-53/2012 dated 12.07.2012	M/s Kotarki Construction Pvt. Ltd.	354.04	21.04.2013	27.07.2012	Progress as on 31.10.2015 is 95% / Expected Date of completion 31.10.2015	Scarcity of water & sand
25	RITES/CP/TC/CIK/PEB-BH/2014	Construction of pre-fabricated Food court, Hostels and Kitchen/Dining for boys including Civil, Electrical and plumbing work at new campus of Central University of Karnataka, Gulbarga."	OPEN TENDER	28.08.2014	Two packet System	18.09.2014	4	1. M/s ACME Cleantech Solutions Ltd., 2. M/s BNAL Prefabs Pvt. Ltd.	1. M/s Everest Industries Ltd., 2. M/s VSK Infrastructures Pvt. Ltd.	YES	RITES/CP/TC/CIK/PEB-BH/2014 Dated: 08.01.2015	M/s ACME Cleantech Solutions Ltd.,	959.22	22.09.2015	23.01.2015	Progress as on 31.10.2015 is 20 %	
26	RITES/CP/TC/CIK/PEB-GH/2014	Construction of pre-fabricated Girls hostels and Kitchen/Dining including Civil, Electrical and plumbing work at new campus of Central University of Karnataka, Gulbarga.'	OPEN TENDER	28.08.2014	Two packet System	22.09.2014	4	1. M/s ACME Cleantech Solutions Ltd., 2. M/s BNAL Prefabs Pvt. Ltd.	1. M/s Everest Industries Ltd., 2. M/s VSK Infrastructures Pvt. Ltd.	YES	RITES/CP/TC/CIK/PEB-GH/2014 Dated: 12.02.2015	M/s ACME Cleantech Solutions Ltd.,	883.18	26.10.2015	27.02.2015	Progress as on 31.10.2015 is 15 %	
27	RITES/CP/TC/CIK-Kasargod/Allied Works/Pkg-I/2015	Construction of Four Wheeler Parking, women room, driver's room, security room and RITES Office including internal water supply & Electrical works at Kasargod, Kerala	Limited Tender	25.02.2015	Single packet System	12.03.2015	2	1. M/s PJB Engineers Pvt. Ltd., 2. M/s Abdul Nazar M.A	Non	YES	RITES/CP/TC/CIK-Kasargod/Allied Works/Pkg-I/2015 dated:29.05.2015	1. M/s Abdul Nazar M.A	233.91	13.10.2015	13.06.2015	70%	client withheld work for more than one month keeping inview to revise drawing to accommodate more facilities like library block etc.And due to quarry strike
28	RITES/ROC-II/CP/CIK-Kerala/9008-53/Tender /15	Construction of Non Science Buildings for Department of Comparative Literature and Department of Economics at Central University of Kerala, Kasargod.	Open tender	06.06.2015	Two Bid System	02.07.2015	6	1. M/s Marymatha Construction Com, Ernakulam 2) M/s RDS Projects Ltd., Kochi, 3) M/s Haigreeva Infratech Projects Ltd., Hyderabad 4) M/s Ray Engineering Limited, Mumbai; 5) M/s Gupta Enterprises, New Delhi; 6) Ms Rajdeep Buildcon Pvt Ltd., Ahmednagar	1. Gupta Enterprises, New Delhi	YES	RITES/ROC-II/CP/CIK-Kerala/9008-53/Tender /15 dated 27.07.2015	1. M/s Marymatha Construction Com, Ernakulam	3419.19	11.11.2016.	12.08.2015	12%	
29	RITES/ROC-II/CP/CIK-Kerala/9008-53/Tender (Pkg II) /15	Construction of Non Science Buildings for Department of Hindi and Department of Linguistics at Central University of Kerala, Kasargod.	Open tender	10.06.2015	Two Bid System	23.07.2015	4	1. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, 2) M/s N.R. Constructions; Hyderabad 3) M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar 4) M/s Marymatha Construction Com, Ernakulam	1. Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi	Yes	RITES/ROC-II/CP/CIK-Kerala/9008-53/Tender (Pkg II) /15 dated 24.08.2015	M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar	3363.31	07.12.2016	08.09.2015	5%	
30	RITES/ROC-II/CP/CIK-Kerala/9008-53/Tender (Pkg III) /15	Construction of Science Buildings for Department of Physics and Department of Chemistry at Central University of Kerala, Kasargod.	Open tender	10.06.2015	Two Bid System	28.07.2015	6	1. M/s URC Constructions (P) Ltd., Bangalore, 2. M/s Marymatha Construction Company, Ernakulam, Kerala; 3. M/s N.R. Constructions, Hyderabad, 4. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala 5. M/s Ray Engineering Limited, Mumbai; 6. M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar.	1. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala	yes	RITES/ROC-II/CP/CIK-Kerala/9008-53/Tender (Pkg III) /15 dated 21.09.2015	M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar	4899.76	05.04.17	06.10.15	2%	Delay in handover of site for Chemistry Block.
31	RITES/ROC-II/CP/CIK-Kerala/9008-53/Tender (Pkg IV) /15	Construction of Science Buildings for Department of Animal Science and Department of Biology at Central University of Kerala, Kasargod.	Open tender	10.06.2015	Two Bid System	03.08.2015	6	1. M/s Ray Engineering Limited, Mumbai; 2. M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar, 3. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala 4. M/s URC Constructions (P) Ltd., Bangalore, 5. M/s N.R. Constructions, Hyderabad, 6. M/s Marymatha Construction Company, Ernakulam, Kerala;	1. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala	yes	RITES/ROC-II/CP/CIK-Kerala/9008-53/Tender (Pkg IV) /15 dated 21.09.2015	M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar	4895.5	05.04.17	06.10.15	2%	
32	RITES/PO/CP/TC/NVS/WOKHA/Ph A/2002	Construction of School Building, Kitchen and Dining Building and Dormitory and Development Work for Jawahar Navodaya Vidyalaya at Village - Chukitong - District Wokha (Nagaland)	Open tender		Two bid system	23.01.2003				Yes	RITES/PO/CP/TC/NVS/ WOKHA/Ph A/2002 Dated 22.01.2004	M/s. Benathung Odyuo, Zuvotong Colony, Wokha Town, Wokha, Nagaland	822.46	03.07.2004	04.09.2003	Work completd.	Due to severe militancy/ insurgency in the area work was abandoned by the contractor and Restarted after Nov. 09. Slow progress due to bad weather conditions, remoteness of site, insurgency. Letter written to client for accord approval for termination of the contract further action will be taken after approval of client.
33	RITES/CP/TC/NVS/Pampumpare/Ph-A/2006.	Construction of Phase-A buiildings for Jawahar Navodaya Vidyalaya at Village - Gumto district- Papumpare, (Arunachal Pradesh)	Open tender	21.10.2006	Two bid system	14.11.2006				Yes	RITES/CP/TC/NVS /Pampumpare/ phase-A/2006. dated 19.07.2007	M/s. Tama Fabrication works, Naharlagun, Arunachal Pradesh.	1090.72	29.01.2009	29.07.2007	work in progress.	Work delayed consirably due to land dispute and change in layout plan. The new layout plan was approved by GM/NVS on 01.04.08. Slow progress due to bad weather conditions, land dispute with locals, remoteness of site, non avaiility of approach road. Work stopped due to land dispute w.e.f 14.02.2013. Letters written to client to resolve the issue or foreclose the contract.
34	RITES/CP/TC/NVS/MOKUKCHUNG/PH-A/1R/2007/	Construction of School Building, Kitchen and Dining Building and Dormitory and Development Work for Jawahar Navodaya Vidyalaya at Village - Khensa, Distt. Mokukchung (Nagaland) Phase. - A.	Open tender	23.09.2007	Two bid system	24.10.2007				Yes	RITES/CP/TC/NVS/MOKUKCHUNG/PH-A/1R/2007/ dated 25.04.2008	M/s. Ganesh Tamoli, Near Maharishi Vidya Mandir, G.N.B. Road, Silpukhuri, Guwahati, ASSAM	1444.38	05.11.2010	05.05.2008	work in progress (95%).	Work delayed due to change in the location of site by NVS due to land dispute. Slow peogress due to abnormal rains, remoteness of site, insurgency in the area, local disturbance and non availability of unskilled and skilled labourer.

35	UTES/CP/TC/NVS/UPPER SIANG/PH-A/2007/	Construction of School Building, Kitchen and Dining Building and Dormitory and Development Work for Jawahar Navodaya Vidyalaya at Village - Geku, Distt. Upper Siang (Arunachal Pradesh) Phase. - A.	Open tender	06.07.2007	Two bid system	07.08.2007				Yes	UTES/CP/TC/NVS/UPPER SIANG/PH-A/2007/ dated 23.05.2008	M/s. Tama Fabrication works, Sector-A, Naharlagun-791110, Arunachal Pradesh.	1393.62	02.12.2009	02.06.2008	Client has approved the foreclosure of the contract of RITES with the Contractor, work in progress 32%	Work could not be started earlier due to change in layout. Slow progress due to clearance of hindrances by client, bad weather conditions, remoteness of site and local disturbance. Letter written to client for approval of termination/foreclosure of the contract.
36	UTES/CP/TC/NVS/UPPER SIANG/PH-A/2008	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at West Kemang (Arunachal Pradesh)	Open tender	16.02.2008	Two bid system	18.03.2008				Yes	UTES/CP/TC/NVS/UPPER SIANG/PH-A/2009. dated 26.06.2009	M/s. Tama Fabrication works, Sector-A, Naharlagun-791110, Arunachal Pradesh.	1772.39	20.12.2010	21.06.2009	work in progress (63%).	GFC drgs. received from NVS on 24.08.2009. Slow progress due to abnormal rains, bad weather conditions, delay in issuance of GFC drawings by Client, remoteness of site, insurgency / law & order problem in the area and letter was written to client for approval of termination of the contract but their is no response from client followed with reminders.
37	UTES/CP/TC/NVS/UPPER SIANG/PH-A/2007	Left Over Works pertaining to Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Dist. - Upper Subansiri (Arunachal Pradesh)	Open tender	27.10.2007	Two bid system	30.11.2007				Yes	UTES/CP/TC/NVS/UPPER SIANG/PH-A/2009 dated 16.01.2009	M/s. Tama Fabrication works, Sector-A, Naharlagun-791110, Arunachal Pradesh.	1027	24.01.2010	25.01.2009	work in progress. School building completed and handed over. 2nos boys Dormitory, Residence Type IV, ESS completed.(97%)	Slow progress due to land slides, heavy rainfall, difficult site condition, land dispute with locals and non availability of labour.
38	UTES/CP/TC/NVS/DHEMAJI/Ph.-B/2005	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Dhemaji (Assam)	Open tender	05.08.2005	Two bid system	09.09.2005				Yes	UTES/CP/TC/NVS/DHEMAJI/Ph.-B/2005. dated 07.06.2006	M/s. Kenik Enterprises, Room No. -1, 2nd Floor, Basar Commercial Complex, Barapani Bazar, Naharlagun-791110, Dist. - Papum-pare (Arunachal Pradesh)	330.11	15.10.2006	16.02.2006	work stopped by contractor. Show cause notice is being issued. Girls dormitory completed and handed over on 15.09.2013.(99%)	Contractor has re-commenced work at site w.e.f Apr. 2010 in response RITES Show cause notice. Slow progress due to abnormal rains, remoteness of site, local disturbance. .
39	UTES/CP/TC/NVS/EAST SIANG/PH-A/2009.	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Distt. - East Siang (Arunachal Pradesh)	Open tender	19.06.2009	Two bid system	15.07.2009	3	i) M/s Tama Fabrication Works, A- Sector, Naharlagun -791110, (A.P.) ii) M/s Chukhu Bablu, Constructions,P.O/P.S- Doimukh Distt. Papum Pare, Arunachal Pradesh)	M/s Mesnia Enterprises E-Sector, P.O./P.S.-Nirjuli, District Papum Pare (Arunachal Pradesh)	Yes	UTES/CP/TC/NVS/EAST SIANG/PH-A/2009 dated 23.04.2010	M/s. Chukhu Bablu, Constructions, P.O./P.S. Doimukh, Distt. - Papum-pare, Arunachal Pradesh.	1354.12	09.10.2010	10.04.2010	work in progress.(42%)	Work could not be commenced due to land problem on the part of client. Clearance for commencement received from NVS on 09.12.2010 contractor has commenced the work at site however again stopped by locals from 01.11.2011. Site handed again over on 22.05.2012. Slow progress due to non availability of encubrance free /dispute free site/ land dispue with locals and non availability of labour. Letter written to client for approval of termination of the contract but their is no response from Client.
40	UTES/CP/TC/NVS - Baksa Ph. A/2009	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Distt. - Baksa (ASSAM).	Open tender	08.12.2009	Two bid system	04.01.2010	3	M/s T&T Projects Limitedi and M/s Zakirul Hussain	M/s Dihang Edutech Infrastructure Pvt. Ltd.,	Yes	UTES/CP/TC/NVS - Baksa/ Ph. A/2009 dated 05.07.2010	M/s. T&T Projects Limited, T-3, Parmeshwari Building, 3rd floor, Chatribari Road, Guwahati - 781001 (Assam)	1307.38	19.01.2011	20.07.2010	work in progress(65%)	Work delayed due non issuance of GFC drawings, non removal of hindrance by NVS. Slow progress due to local (underground) disturbance.
41	UTES/CO/CP/NVS - Khurda Ph-B/8907-53/Tender/10	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. -Khurda (Orissa)	Open tender	09.08.2010	Two bid system	03.09.2010	3	M/s Ottis Associates Pvt. Ltd., M/s B.N. Parida & Co. and M/s CMM Infraprojects Ltd.	non	Yes	UTES/CO/CP/NVS - Khurda Ph. B/8907-53/Tender/10 dated 23.05.2012.	M/s B.N. Parida & Co, Indoo, A/12, Surya Nagar, Bhubaneswar -751003, Odisha	500.53	07.06.2013	08.06.2012	work in progress 90%	Approval lowest tender recived from client on 17.05.2012 and work awarded on 23.05.2012. Slow progress due to abnormal weather conditions after award of the work and non availability of labour.
42	UTES/CO/CP/NVS-Tawang Ph B/8912-53/Tender/11	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Tawang (Arunachal Pradesh)	Open Tender	12.06.2011	Two bid system	07.07.2011	6	i. M/s Peerless Builders ii. M/s Tama Fabrication Works iii. M/s Shambhala Traders,	i. M/s Rustam Enterprise ii. M/s NTY Company iii. M/s Abhiram Infra Projects Pvt. Ltd	Yes	UTES/CO/CP/NVS-Tawang Ph B/8912-53/Tender/2011 dated 12.03.2012	M/s Shambhala Traders, Old Bazar Line Tawang, Arunachal Pradesh.	1061.72	28.03.2013	27.03.2012	work in progress(99%)	Bad weather conditions, remoteness of site and non availability of labour.
43	UTES/CO/CP/NVS-Fatehpur PhB(Leftover works)/8788-53/Gen/09	Leftover works for Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Fatehpur (U.P.).	Open Tender	08.12.2009	Two bid system	23.12.2009	2	M/s Fortuna Foundations Engineers & Consultants Private Limited and M/s Srinath Builders & Housing Co. (Pvt.) Ltd.	Nil	Yes	UTES/CO/CP/NVS-Fatehpur PhB(Leftover works)/8788-53/Gen/09 dated 18.10.2010	M/s. Srsrinath Builders & Housing Co Pvt Ltd., Guwahati (Assam)	225.36	03.06.2011	04.11.2010	work in progress 99%	Work delayed due non payment of dues by previous contractor. Slow progress due to non availability of labour. Girls dormitory completed.

44	RITES/ROC-II/CP/NVS-Mon Ph B/8937-53/Tender/13	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Mon (Nagaland)	limited tenders	03.04.2013	Single bid system	03.05.2013	4	i) M/s Srinath Constructions & Merchants Co. (P) Ltd., Guwahati (Assam); ii) M/s Bright Construction Corporation, Guwahati (Assam); iii) M/s Rustom Enterprises, Itanagar (Arunachal Pradesh); iv) M/s Ansari & Co., Dimapur (Nagaland); v) M/s M. Shongsir & Sons Enterprises, Chandel (Manipur); vi) M/s Rishabh Construction (P) Ltd., Jaipur (Rajasthan); vii) M/s Fortuna Foundations Engineers & Consultants Pvt.Ltd, Lucknow (UP); viii) M/s Neeraj Construction Co., Chandigarh; ix) M/s Real Uttam Builders, Kanpur (U.P.) and x) M/s Garg Builders, Delhi.	i) M/s Srinath Constructions & Merchants Co. (P) Ltd., Guwahati (Assam); ii) M/s Bright Construction Corporation, Guwahati (Assam); iii) M/s Rustom Enterprises, Itanagar (Arunachal Pradesh); iv) M/s Ansari & Co., Dimapur (Nagaland); v) M/s M. Shongsir & Sons Enterprises, Chandel (Manipur); vi) M/s Rishabh Construction (P) Ltd., Jaipur (Rajasthan); vii) M/s Fortuna Foundations Engineers & Consultants Pvt.Ltd, Lucknow (UP); viii) M/s Neeraj Construction Co., Chandigarh; ix) M/s Real Uttam Builders, Kanpur (U.P.) and x) M/s Garg Builders, Delhi.	Yes	RITES/ROC-II/CP/NVS Mon Ph B/8937-53/Tender/13 dated 03.12.2013	M/s Ansari Con Com, Dimapur, Nagaland.	1072.89	09.12.2014	10.12.2013	work in progress 45%	Delay in handing over of the site, local militancy, bad weather conditions, remoteness of site.
45	RITES/ROC-II/CP/NVS Amritsar-II NLI/8974-53/Tender/13	Construction of NLI Buildings at Jawahar Navodaya Vidyalaya-II at Distt. Amritsar (Punjab).	Open tender	29.11.2013	Two bid system	16.12.2013	2	i. M/s Star Construction Co., G.T. Road, Jandiala Guru, Amritsar-143115 (Punjab). ii. M/s Neeraj Const. Co., H.No. 170, F.F. Sector-18A, Chandigarh.	Non	Yes	RITES/ROC-II/CP/NVS Amritsar II NLI/8974-53/Tender/13 dated 24.07.2014	M/s Neeraj Construction Company, H. No. 170, F.F. Sector - 18 A, Chandigarh h	805.09	07.08.2015	08.08.2014	Work in progress 95%	
46	RITES/ROC-II/CP/NVS- Amritsar Ph B/8991-53/Tender/14	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Amritsar-II (Punjab)	Limited tenders	29.09.2014	Single bid system	17.10.2014	4	i) M/s Garg Builders, Delhi ii) M/s Rishabh Construction (P) Ltd., Jaipur (Rajasthan) iii) M/s Sam (India) Built Well Pvt. Ltd., New Delhi iv) M/s Ansari & Co. Dimpur v) M/s Neeraj Construction Co. Sirsa (Haryana); vi) M/s Rustam Enterprise, Tawang vii) Ms/ Aries Construction Co. Pvt. Ltd., III K-9, Lajpat Nagar, New Delhi -110024	Non	Yes	RITES/ROC-II/CP/NVS Amritsar II Ph B/8991-53/Tender/14 dated 09.04.2015	M/s Neeraj Construction Company, H. No. 170, F.F. Sector - 18 A, Chandigarh h	725.04	23.03.2016	After award of work	Work in progress 37%	
47	RITES/CP/ICAR/AUDI/2011	Construction of Auditorium at NASC Complex, Pusa, New Delhi.	Open Tender	26.06.2011	Two packet	28.7.2011	7	1. M/s East Coast Construction and Industries Ltd. 2. M/s JMC Projects(India) Ltd. 3.M/S Ahluwalia Contracts (India) Ltd. 4.M/s Unity Infra Projects Ltd. 5. M/s NCC Ltd. 6.M/S B.E. Billimoria Co. Ltd.	M/S simplax Infrastructures Ltd.	YES	RITES/CP/ICAR/AUDI/2011 Dated 30.01.2012	M/S Unity Infraproject. Ltd.	7126	30.7.2013	13.02.2012	In progress	Changes by client removing of column Fund crisis with UIL resulting in extraordinary delay in completion of the work.
48	RITES/CP/ICAR/Audi/Interior/2014	Interior works including civil, electrical, paneling etc. for Auditorium at NASC Complex, Pusa, New Delhi	Open Tender	28.01.2014	Two packet	17.02.2014	2	1. M/s MAC Associates 2. Godrej & Boyce	NIL	YES	RITES/CP/ICAR/Audi/Interior/2014 Dated: 10.11.2014	M/s MAC Associates	2862.34	08 month	Yet to start	In progress	The Civil and HVAC work is balance in the Basement and GF which is resulting in delay to hand over the site to the agency.
49	RITES/CP/JNU/RENOVATION/2013	Renovation of Main CSH Library, Seminar Hall & Computer center, Toilets in Aminstrative Block & School, CRS Auditorium & Construction of guard room & Waiting room for Koyana & Shipra Hostel, ESS room at JNU, NEW DELHI	Open Tender	20.02.2013	Single Packet System	07.03.2013	3	1. M/S MAC Associate 2. M/S Woodfun 3. m/s Godrej & Boyce	NIL	YES	RITES/CP/TC/DTEH/Institutional campus-Rohtak/ AVS/ 2011, dated: 22.07.2011	M/s MAC Associates	339	09 month	12.06.2013	In progress	Extension of time due to site hindrance
50	RITES/CP/JNU/Ph-III/Staff Qr/2013	Construction of Staff Quarter (24 Nos), JNIAS Block, WARDEN FLATS (2 Nos) & Dining Hall in Yamuna Hostel, Hostel Block for academic staff college at Jawahar Lal University, New Delhi	Open Tender	05.03.2013	Two packet	25.03.2013	4	1. M/s Rakesh Brothers, 2. M/s Surendra Kumar, 3.M/s MV Omni Projects	1. M/s Rahman Builder	YES	RITES/CP/JNU/Ph-III/Staff Qr/2013, Dated, 29.07.2013	M/s Surendra kumar	1136.76	18 Month	12.08.2013	In progress	
51	RITES/CP/TC/JNU/STP(Sarswatipuram)/2015	Construction of Sewage Treatment Plant of capacity 500 KLD (for Sarswatipuram Colony) & associated works at Jawahar Lal Nehru University, New Delhi	Open Tender	24.01.2015	Single Packet System	10.02.2015	4	1. M/s Subham Hydrotech Engineers (P) LTD. 2. M/s Chauhan Associates 3.M/s Pollucon Technologies Limited 4. M/s Sombansi Enviro Engg.Pvt.Ltd.	NIL	YES	RITES/CP/TC/JNU/STP(Sarswatipuram)/2015 Dated 08.05.2015	M/s Subham Hydrotech Engineers Pvt.Ltd	240.35	09 month	03.07.2015	In progress	Permission for use of machinery received on 02.07.2015 from JNU
52	RITES/CP/TC/JNU/H&V EXPANSION/2015	Construction of Horizontal expansion and Vertical expansion of old CRS building at Jawaharlal Nehru University, New Delhi	Open Tender	25.03.2015	Single Packet System	10.04.2015	2	1. M/s Shubham Hydrotech Engineers Pvt. Ltd.	1. M/s Mahua Enterprises	YES	RITES/CP/JNU/H&V EXPANSION/2015 Dated: 08.07.2015	M/s Shubham Hydrotech Engineers Pvt.Ltd	256.73	06 month	23.07.2015	In progress	
53	RITES/CP/JNU/TEMP. DORM./2015	Construction of Temporary Dormitory near Tefla at Jawaharlal Nehru University, New Delhi.	Open Tender	21.03.2015	Single Packet System	08.04.2015	1	1. M/s N.S. Associates Pvt. Ltd	NIL	YES	RITES/CP/JNU/TEMP. DORM./2015 Dated: 31.07.2015	M/s N.S. Associates Pvt. Ltd	243.43	05 month	16.08.2015	In progress	
54	RITES/CO/B&A/CP/TC/JNU/Barrier Free Lifts/R1/2015	Design, Supply, Installation, Testing & Commissioning of 13 Nos. Barrier Free Lifts at JNU Campus, New Delhi	Open Tender	09.06.2015	Single Packet System	30.06.2015	1	1. M/s Johnson Lifts Pvt. Ltd.	NIL	YES	RITES/CO/B&A/CP/TC/JNU/Barrier Free Lifts/R1/2015 Dated:14.09.2015	M/s Johnson Lifts Pvt. Ltd.	292.00	09 month	29.09.2015	In progress	
55	RITES/CO/CP//DP-BRK Road/AC System/2015	SITC of Centralized Air Conditioning System in PS Building at Barakhamba Road, New Delhi	LIMITED	NA	SINGLE	10.04.2015	7	1. M/s Skyline Air-Conditioning Engineers Pvt. Ltd 2. M/s LG Electronics Pvt. Ltd 3. M/s Aircon Technique Pvt. Ltd. 4. M/s Airwaves Engineers Pvt. Ltd. 5. M/s Snowmex Engineers Ltd. 6. M/s. Perfect Infra Engineers Pvt. Ltd 7. M/s. Hemcool Engineers	NIL	Yes	LOA No. RITES/CO/CP/DP-BRK Road/AC System/2015 dtd. 26/06/2015	M/s. Airwaves Engineers Pvt. Ltd., Pitampura, Delhi	147.74	10.10.2015	10.07.2015	Work in progress	